

CONTINUATION SHEET

Application and Certification for Payment, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

Invoice #: 25-021-02

Contract : 25-021 Franklin Simpson HS CTE - GC

Application No. : 2

Application Date : 8/28/2025

To:

Architect's Project No.:

A Item No.	B Description of Work	C Scheduled Value	D Work Completed		F Materials Presently Stored (Not in D or E)	G Total Completed and Stored To Date (D+E+F)	H Balance To Finish (C-G)	I Retainage
			From Previous Application (D+E)	This Period In Place				
1	Franklin Simpson HS CTE - GC	0.00	0.00	0.00	0.00	0.00	0.00	
2	General Conditions - Materials	122,671.07	22,080.79	12,267.11	0.00	34,347.90	88,323.17	
3	General Conditions - Labor	111,912.00	20,144.16	11,191.20	0.00	31,335.36	80,576.64	
4	Mobilization - Materials	11,500.00	8,625.00	0.00	0.00	8,625.00	2,875.00	
5	Mobilization - Labor	10,500.00	7,875.00	0.00	0.00	7,875.00	2,625.00	
6	Bond And Insurance	58,823.00	58,823.00	0.00	0.00	58,823.00	0.00	
8	Temporary Fencing - Materials	15,300.00	0.00	7,650.00	0.00	7,650.00	7,650.00	
9	Temporary Fencing - Labor	2,500.00	0.00	1,250.00	0.00	1,250.00	1,250.00	
10	Temporary Stone (1000 Tons) - Materials	35,000.00	6,375.96	1,948.57	0.00	8,324.53	26,675.47	
11	Temporary Stone (1000 Tons) - Labor	5,000.00	0.00	0.00	0.00	0.00	5,000.00	
12	Temporary Stone Removal - Materials	15,000.00	0.00	0.00	0.00	0.00	15,000.00	
13	Temporary Stone Removal - Labor	5,000.00	0.00	0.00	0.00	0.00	5,000.00	
14	Dumpster Allowance	25,000.00	13,325.00	4,000.00	0.00	17,325.00	7,675.00	
15	Carpentry Allowance (150 Hours) - Labor	6,750.00	0.00	0.00	0.00	0.00	6,750.00	
16	Labor Allowance (150 Hours) - Labor	6,750.00	0.00	0.00	0.00	0.00	6,750.00	
17	Misc. Material Allowance - Materials	5,000.00	0.00	0.00	0.00	0.00	5,000.00	
18	Cmu Patching Allowance	15,000.00	0.00	0.00	0.00	0.00	15,000.00	
19	Sanitation And Cleaning - Materials	43,600.00	2,180.00	2,180.00	0.00	4,360.00	39,240.00	
20	Sanitation And Cleaning - Labor	57,000.00	2,850.00	2,850.00	0.00	5,700.00	51,300.00	
21	Temporary Barriers - Materials	7,500.00	0.00	750.00	0.00	750.00	6,750.00	
22	Temporary Barriers - Labor	10,000.00	0.00	1,000.00	0.00	1,000.00	9,000.00	
23	Submittals	5,842.00	0.00	2,921.00	0.00	2,921.00	2,921.00	
24	Closeouts	2,250.00	0.00	0.00	0.00	0.00	2,250.00	
25	***Division 2***	0.00	0.00	0.00	0.00	0.00	0.00	
26	Selective Structure Demolition - Materials	80,069.00	64,055.20	0.00	0.00	64,055.20	16,013.80	
27	Selective Structure Demolition - Labor	192,400.00	153,920.00	0.00	0.00	153,920.00	38,480.00	
28	Termite Control - Materials	4,850.00	0.00	0.00	0.00	0.00	4,850.00	
29	Termite Control - Labor	1,350.00	0.00	0.00	0.00	0.00	1,350.00	
30	***Division 3***	0.00	0.00	0.00	0.00	0.00	0.00	
31	Concrete Footings - Materials	18,511.00	0.00	14,808.80	0.00	14,808.80	3,702.20	

CONTINUATION SHEET

Application and Certification for Payment, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

Invoice # : 25-021-02

Contract : 25-021 Franklin Simpson HS CTE - GC

Application No. : 2

Application Date : 8/28/2025

To:

Architect's Project No.:

A Item No.	B Description of Work	C Scheduled Value	D Work Completed From Previous Application (D+E)	E This Period In Place	F Materials Presently Stored (Not in D or E)	G Total Completed and Stored To Date (D+E+F)	H Balance To Finish (C-G)	I Retainage
32	Concrete Footings - Labor	29,171.00	0.00	23,336.80	0.00	23,336.80	5,834.20	
33	Concrete Walls - Materials	19,345.00	0.00	15,476.00	0.00	15,476.00	3,869.00	
34	Concrete Walls - Labor	35,044.00	0.00	28,035.20	0.00	28,035.20	7,008.80	
35	Concrete Slab On Grade - Materials	15,638.00	0.00	0.00	0.00	0.00	15,638.00	
36	Concrete Slab On Grade - Labor	54,898.00	0.00	0.00	0.00	0.00	54,898.00	
37	Concrete Stairs - Materials	2,350.00	0.00	0.00	0.00	0.00	2,350.00	
38	Concrete Stairs - Labor	4,446.00	0.00	0.00	0.00	0.00	4,446.00	
39	Resteel - Materials	7,470.00	3,735.00	0.00	0.00	3,735.00	3,735.00	
40	Resteel - Labor	9,980.00	0.00	4,990.00	0.00	4,990.00	4,990.00	
41	Crushed Stone Material (Building) - Materials	19,063.00	0.00	3,812.60	0.00	3,812.60	15,250.40	
42	Ready Mix Concrete (Building) - Materials	25,986.00	0.00	0.00	0.00	0.00	25,986.00	
43	Concrete Accessories (Building) - Materials	35,334.00	3,533.40	3,533.40	0.00	7,066.80	28,267.20	
44	Concrete Washout - Materials	4,500.00	0.00	0.00	0.00	0.00	4,500.00	
45	Concrete Washout - Labor	2,500.00	0.00	0.00	0.00	0.00	2,500.00	
46	***Division 4***	0.00	0.00	0.00	0.00	0.00	0.00	
47	Masonry Submittals	5,000.00	0.00	3,750.00	0.00	3,750.00	1,250.00	
48	Masonry Cleanup	2,500.00	0.00	0.00	0.00	0.00	2,500.00	
49	Masonry Closeouts	1,000.00	0.00	0.00	0.00	0.00	1,000.00	
50	Block Labor	262,653.00	0.00	0.00	0.00	0.00	262,653.00	
51	Brick Labor	96,889.00	0.00	0.00	0.00	0.00	96,889.00	
52	Masonry Resteel - Labor	26,300.00	0.00	0.00	0.00	0.00	26,300.00	
53	Existing Brick Cleaning - Labor	66,335.00	0.00	0.00	0.00	0.00	66,335.00	
54	Masonry Dampproofing - Materials	16,000.00	0.00	0.00	0.00	0.00	16,000.00	
55	Masonry Dampproofing - Labor	16,835.00	0.00	0.00	0.00	0.00	16,835.00	
56	Masonry Equipment	25,000.00	0.00	0.00	0.00	0.00	25,000.00	
57	***Division 6***	0.00	0.00	0.00	0.00	0.00	0.00	
58	Rough Carpentry - Materials	18,193.00	0.00	0.00	0.00	0.00	18,193.00	
59	Rough Carpentry - Labor	36,661.00	0.00	0.00	0.00	0.00	36,661.00	
60	***Division 7***	0.00	0.00	0.00	0.00	0.00	0.00	
61	Spray Applied Thermal Insulation - Materials	10,750.00	0.00	0.00	0.00	0.00	10,750.00	

CONTINUATION SHEET

Application and Certification for Payment, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

Invoice #: 25-021-02

Contract: 25-021 Franklin Simpson HS CTE - GC

Application No.: 2

Application Date: 8/28/2025

To:

Architect's Project No.:

A Item No.	B Description of Work	C Scheduled Value	D Work Completed		F Materials Presently Stored (Not in D or E)	G Total Completed and Stored To Date (D+E+F)	H Balance To Finish (C-G)	I Retainage
			From Previous Application (D+E)	This Period In Place				
62	Spray Applied Thermal Insulation - Labor	10,750.00	0.00	0.00	0.00	0.00	10,750.00	
63	Dampproofing - Materials	500.00	0.00	0.00	0.00	0.00	500.00	
64	Dampproofing - Labor	750.00	0.00	0.00	0.00	0.00	750.00	
65	Expansion Joint Assemblies - Materials	7,500.00	0.00	0.00	0.00	0.00	7,500.00	
66	Expansion Joint Assemblies - Labor	1,500.00	0.00	0.00	0.00	0.00	1,500.00	
67	***Division 8***	0.00	0.00	0.00	0.00	0.00	0.00	
68	Overhead Coiling Door Submittals	850.00	0.00	0.00	0.00	0.00	850.00	
69	Overhead Coiling Doors - Materials	71,713.00	0.00	0.00	0.00	0.00	71,713.00	
70	Overhead Coiling Doors - Labor	6,198.00	0.00	0.00	0.00	0.00	6,198.00	
71	Overhead Coiling Doors Cleanup - Materials	850.00	0.00	0.00	0.00	0.00	850.00	
72	Overhead Coiling Doors Cleanup - Labor	2,150.00	0.00	0.00	0.00	0.00	2,150.00	
73	Overhead Coiling Door O&M Manuals	3,000.00	0.00	0.00	0.00	0.00	3,000.00	
74	Hollow Metal Doors And Frames - Materials	2,134.00	0.00	0.00	0.00	0.00	2,134.00	
75	Hollow Metal Doors And Frames - Labor	4,676.00	0.00	0.00	0.00	0.00	4,676.00	
76	***Division 10***	0.00	0.00	0.00	0.00	0.00	0.00	
77	Specialties - Materials	1,000.00	0.00	0.00	0.00	0.00	1,000.00	
78	Specialties - Labor	750.00	0.00	0.00	0.00	0.00	750.00	
79	Aluminum Canopy - Labor	13,604.00	0.00	0.00	0.00	0.00	13,604.00	
80	***Division 11***	0.00	0.00	0.00	0.00	0.00	0.00	
81	Food Service Equipment - Labor	10,908.00	0.00	0.00	0.00	0.00	10,908.00	
82	***Division 12***	0.00	0.00	0.00	0.00	0.00	0.00	
83	Manually Operated Window Shades - Materials	10,419.00	0.00	0.00	0.00	0.00	10,419.00	
84	Manually Operated Window Shades - Labor	4,000.00	0.00	0.00	0.00	0.00	4,000.00	
85	***Division 32***	0.00	0.00	0.00	0.00	0.00	0.00	
86	Concrete Walks - Materials	31,080.00	6,216.00	3,108.00	0.00	9,324.00	21,756.00	
87	Concrete Walks - Labor	62,681.00	6,268.10	12,536.20	0.00	18,804.30	43,876.70	
88	Concrete Paving - Materials	10,588.00	0.00	0.00	0.00	0.00	10,588.00	
89	Concrete Paving - Labor	14,962.00	0.00	0.00	0.00	0.00	14,962.00	
90	Curb And Gutter - Materials	3,732.00	0.00	0.00	0.00	0.00	3,732.00	
91	Curb And Gutter - Labor	11,310.00	0.00	0.00	0.00	0.00	11,310.00	

CONTINUATION SHEET

Application and Certification for Payment, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

Invoice #: 25-021-02

Contract: 25-021 Franklin Simpson HS CTE - GC

Application No.: 2

Application Date: 8/28/2025

To:

Architect's Project No.:

A Item No.	B Description of Work	C Scheduled Value	D Work Completed		E This Period In Place	F Materials Presently Stored (Not in D or E)	G Total Completed and Stored To Date (D+E+F)	H Balance To Finish (C-G)	I Retainage
			From Previous Application (D+E)						
92	Crushed Stone Materials (Site) - Materials	19,413.00	1,941.30		3,882.60	0.00	5,823.90	13,589.10	
93	Concrete Accessories (Site) - Materials	14,841.00	0.00		4,452.30	0.00	4,452.30	10,388.70	
94	Chainlink Fences And Gates - Materials	56,000.00	0.00		33,600.00	0.00	33,600.00	22,400.00	
95	Chainlink Fences And Gates - Labor	26,810.00	0.00		16,086.00	0.00	16,086.00	10,724.00	
96	Security Gates And Barriers - Materials	1,200.00	0.00		0.00	0.00	0.00	1,200.00	
97	Security Gates And Barriers - Labor	600.00	0.00		0.00	0.00	0.00	600.00	
98	Pavement Joint Sealants - Materials	1,250.00	0.00		0.00	0.00	0.00	1,250.00	
99	Pavement Joint Sealants - Labor	1,250.00	0.00		0.00	0.00	0.00	1,250.00	
Grand Totals		2,133,888.07	381,947.91		219,415.78	0.00	601,363.69	1,532,524.38	60,136.3

Franklin Simpson CTE
SUMMARY OF ALLOWANCES
September 1, 2026

Allowance ORDER #	DESCRIPTION	Units Tracked	ORIGINAL UNITS	ORIGINAL COST	CHANGE ORDERS	TOTAL COST	TOTAL COMPLETED	LESS PREV PAYMENTS	CURRENT PAYMENT DUE	BALANCE TO FINISH
BP 030 Alliance Corporation										
1	Temp Stone Allowance	Tons Used	1,000.00	40,000.00	0.00	40,000.00	8,324.53	6,375.96	1,948.57	31,675.47
2	Temp Stone Removal Allowance	\$ Used	20,000.00	20,000.00	0.00	20,000.00	0.00	0.00	0.00	20,000.00
3	Dumpster Allowance	\$ Used	25,000.00	25,000.00	0.00	25,000.00	17,325.00	13,325.00	4,000.00	7,675.00
4	Carpentry Allowance	Hours Used	150.00	6,750.00	0.00	6,750.00	0.00	0.00	0.00	6,750.00
5	Labor Allowance	Hours Used	150.00	6,750.00	0.00	6,750.00	0.00	0.00	0.00	6,750.00
6	Misc Material Allowance	\$ Used	5,000.00	5,000.00	0.00	5,000.00	0.00	0.00	0.00	5,000.00
7	CMU Patching Allowance	\$ Used	15,000.00	15,000.00	0.00	15,000.00	0.00	0.00	0.00	15,000.00
			118,500.00	0.00	118,500.00	25,649.53	19,700.96	5,948.57	92,850.47	



P.O. Box 30013
Raleigh, NC 27622-0013
Visit eRocks at www.martinmarietta.com

FOR BILLING QUESTIONS PLEASE CALL
513-701-1140

JOB NAME: FRANKLIN SIMPSON CTE

SPECIAL

Page 1 of 1

SHIP TO:

ALLIANCE CORP
721 WITT ROAD
FRANKLIN KY 42134

SOLD TO:

ALLIANCE CORP
PO BOX 1480
GLASGOW KY 42142

PAYMENT TERMS: NET 30 DAYS - A/R

Order No.	Customer PO No.	Dest. No.	Job No.	Dist	Business Unit	Business Unit Name	Cust. No.	Invoice Date	Invoice No.
23395262	SC 25-021	195792	60438876	66	28208	Bowling Green South Quarry	933415	7/28/25	46591216

Ship Date	Car/Barge No.	Product No	Description	Quantity	UM	Unit Price	Material Amount	Freight Rate	Freight Amount	Taxes & Fees	TOTAL
07/25/25	2528	DGA BLEND 11128475 FUEL SURCHARGE TRUCK	SUBTOTAL	26.42	TN	16.25	429.33	7.15	188.90	7.56	618.23
				26.42			429.33		196.46		625.79
			TOTAL	26.42			429.33		196.46	37.54	625.79
INVOICE TOTAL \$663.33											

DETACH and include this Return Portion with Payment



REMIT TO:

MARTIN MARIETTA MATERIALS
PO Box 93186
Chicago IL 60673-3186

CUSTOMER NUMBER: 933415 ALLIANCE CORP
INVOICE NUMBER 46591216

FOR ALLOWANCES ONLY
DO NOT PAY

\$663.33

PAYMENT DUE

Call or go online to report possible wrongdoing or to obtain clarification on ethical matter 1-800-209-4508 www.martmarietta.com
For all other questions call the billing number above

PLEASE NOTIFY US OF ANY ALTERATIONS YOU MAKE TOWARDS THE INVOICE AMOUNT

I. NEW

P.O. Box 30013

Raleigh, NC 27622-0013

Visit BRocks at www.martinmarletta.com

FOR BILLING QUESTIONS PLEASE CALL

513-701-1140

JOB NAME: FRANKLIN SIMPSON CTE

SPECIAL

Page 1 of 1

SHIP TO:

ALLIANCE CORP
430 S COLLEGE ST
FRANKLIN KY 42134

SOLD TO:

ALLIANCE CORP

PO BOX 1480

GLASGOW KY 42142

Order No	Customer PO No.	Dest. No	Job No.	Dist	Business Unit	Business Unit Name	Cust. No.	Invoice Date	Invoice No
23466952	25-021	198049	60438876	66	28208	Bowling Green South Quay	933415	8/11/25	46755022

PAYMENT TERMS: NET 30 DAYS-A/R

[illegible]

DETACH and include this Return Portion with Payment



RENT TO:

CUSTOMER NUMBER:	933415	ALLIANCE CORP	PO Box 93186	Chicago IL 60673-3186
INVOICE NUMBER:	46755022			

FOR ALLOWANCES ONLY
DO NOT PAY

\$1,285.24

PAYMENT DUE

Call us online to report possible wrongdoing or to obtain a clarification on ethical matter 1-800-209-4508 www.martinhartnellalegal.com
For all other questions call the billing number above

PLEASE NOTIFY US OF ANY ALTERATIONS YOU MAKE TOWARDS THE INVOICE AMOUNT



330 Power Street
Bowling Green, KY 42101
Office 270-846-0689
Email: shelbyrecycling@aol.com

August 1, 2025

Dumpster Location

Franklin Simpson High School

Invoice # 080125 2

Alliance Corporation

116 E College Street

Glasgow, KY 42141


ap@alliancecorporation.com

Invoice

Service Date(s)	Ticket #	Description	Rate	Amount
7-17	14459	Dumpster Rental Concrete	450	450.00
7-17	14460	Dumpster Rental Concrete	450	450.00
7-23	14470	Dumpster Rental 2 73 Tons	550	550.00
7-24	15457	Dumpster Rental Concrete	450	450.00
7-24	14477	Dumpster Rental 1 22 Tons	550	550.00
7-29	15474	Dumpster Rental Concrete	450	450.00
				Due upon receipt \$2 900.00

Thank you for choosing Shelby Recycling!

FOR ALLOWANCES ONLY
DO NOT PAY



August 18, 2025
Dumpster Location
Franklin Simpson High School

INVOICE # 081825-3
Alliance Corporation
136 E College Street
Glasgow, KY 42141
ap@alliancecorporation.com

Thank you for choosing Shelby Recycling!

Service Date(s)	Ticket #	Description	Rate	Amount
8-6	14101	Dumpster Rental 2.10 Tons	550	550.00
8-6	15499	Dumpster Rental 3.78 Tons	550	550.00
			Due upon receipt \$1,100.00	

FOR ALLOWANCES ONLY
DO NOT PAY

CONTINUATION SHEET NO. 3
APPLICATION NO.

SIMPSON CO. CTE IMPROVEMENTS
2

OWNER PURCHASE ORDERS ONLY

ITEM #	DESCRIPTION	SUPPLIER	P.O. AMOUNT	PREVIOUS PAYMENTS	INVOICES DUE THIS MONTH (ATTACHED)	TOTAL TO DATE (E + F)	BALANCE TO FINISH (D - G)
1	Ready Mix Concrete	IMI	\$70,000.00	\$5,682.50 ✓	\$18,250.50 ✓	\$23,933.00	\$46,067.00
2	Concrete Reinforcing	Mills Supply	\$7,820.00	\$7,820.00 ✓		\$7,820.00	\$0.00
3	Concrete Brick and Block	Lee Building Products	\$194,310.00			\$0.00	\$194,310.00
4	Masonry Accessories	Nucor	\$16,300.00			\$0.00	\$16,300.00
5	Aluminum Canopy	TVM	\$10,985.01			\$0.00	\$10,985.01
6	Food Service Equipment	Blue Mountain	\$47,696.92			\$0.00	\$47,696.92
7							
8							
9							
10							
11							
12							
13							
14							
15							
16							
17							
18							
19							
20							
21							
22							
23							
24							
25							
26							
27							
28							
29							
30							
TOTALS			\$347,111.93	\$13,502.50	\$18,250.50	\$31,753.00	\$315,358.93



IMI Kentucky, LLC
1440 Seinda Avenue
Louisville, KY 40213-1954

For billing questions, please call our office at (502) 456-0830

SIMPSON CO BOARD OF ED/ CO ALLIANCE

C/O ALLIANCE CORP
116 E COLLEGE STREET
GLASGOW KY 42141

Delivery Address
/21 WILL ROAD / 4" SLUMP

Customer Acct#	Invoice Date	Invoice #
111466	08/01/2025	20923848
Total Due	If Paid by	
\$756.00	09/10/2025	
Total Due	If Paid after	
\$765.00	09/10/2025	

Page # 1

INVOICE

P.O. No.	Job No.	Project No.	Order No.
----------	---------	-------------	-----------

Plant	Item No.	Description	Qty	UOM	Price	Extended Amount
859	4501CC	4500-A-C-STONE-CC	3.00	cy	157.50	472.50
859	49902	CFORCE FIBER COMMERCIAL MIC	3.00	ds	7.50	22.50
859	32	MINIMUM LOAD CHARGE	1.00	ea	250.00	250.00
859	31	ENVIRONMENTAL FEE	1.00	/1	20.00	20.00
* 85938281						

* * THANK YOU FOR YOUR BUSINESS * *

IMSI-FLUOR (1020)

Discount	If Paid By	Total Yardage	Subtotal	Sales Tax	INVOICE TOTAL
\$9.00	09/10/2025	3.00 cy	\$765.00	\$9.00	\$765.00

Please detach this portion for your records.
Detach here and return with your payment.

IMI Kentucky, LLC

1440 Seinda Avenue
Louisville, KY 40213-1954



Customer Acct#	Invoice Date	Invoice #
111466	08/01/2025	20923848
Total Due	If Paid by	
\$756.00	09/10/2025	
Total Due	If Paid after	
\$765.00	09/10/2025	

Amount Enclosed

Make check payable to Irving Materials

From To.

IMI Kentucky, LLC
1440 Seinda Avenue
Louisville, KY 40213-1954

SIMPSON CO BOARD OF ED/ CO ALLIANCE
C/O ALLIANCE CORP
116 E COLLEGE STREET
GLASGOW KY 42141



IMI Kentucky, LLC
1440 Seinda Avenue
Louisville, KY 40213-1954

For billing questions, please call our office at (502) 458-6930

SIMPSON CO BOARD OF ED/ CO ALLIANCE

C/O ALLIANCE CORP
116 E COLLEGE STREET
GLASGOW KY 42141

INVOICE

Page # 1

Customer Acct#	111466	Invoice Date	08/01/2025	Invoice #	20923847
Total Due	09/10/2025	If Paid by			
Total Due	09/10/2025	If Paid after			
\$1,536.00					
\$1,560.00					

Delivery Address
721 WILLI ROAD / 4" SLUMP

P.O. No.	Job No.	Project No.	Order No.
----------	---------	-------------	-----------

Plant	Item No.	Description	Qty	UOM	Price	Extended Amount
859	4501CC	4500-A-C-STONE-CC	8.00	CY	157.50	1,260.00
859	49902	GFORCE FIBER COMMERCIAL MIC	8.00	ds	7.50	60.00
859	32	MINIMUM LOAD CHARGE	2.00	ea	100.00	200.00
859	31	ENVIRONMENTAL FEE	2.00	/1	20.00	40.00
* 85938287, 85938289						
** THANK YOU FOR YOUR BUSINESS **						

Discount	\$24.00	If Paid By	09/10/2025	Total Yardage	8.00 CY	Subtotal	\$1,560.00	Sales Tax	\$.00	INVOICE TOTAL	\$1,560.00
----------	---------	------------	------------	---------------	---------	----------	------------	-----------	--------	---------------	------------

IMS-FRM04 (10/20)

Detach here and return with your payment.
Retain this portion for your records.



IMI Kentucky, LLC
1440 Seinda Avenue
Louisville, KY 40213-1954

Customer Acct#	111466	Invoice Date	08/01/2025	Invoice #	20923847
Total Due	09/10/2025	If Paid by			
Total Due	09/10/2025	If Paid after			
\$1,536.00					
\$1,560.00					

Amount Enclosed

Make check payable to IMI Kentucky, LLC

SIMPSON CO BOARD OF ED/ CO ALLIANCE

C/O ALLIANCE CORP
116 E COLLEGE STREET
GLASGOW KY 42141

IMI Kentucky, LLC
1440 Seinda Avenue
Louisville, KY 40213-1954

INVOICE

Page # 1

Invoice #	20925710
Customer Acct#	111466
Invoice Date	08/07/2025
Total Due if Paid by	09/10/2025
Total Due if Paid after	09/10/2025
	\$2,041.00
	\$2,075.50

Delivery Address: 721 WILLI ROAD / 5" SLUMP +

P.O. No.	Job No.	Project No.	Order No.
----------	---------	-------------	-----------

Plant	Item No.	Description	Qty	UOM	Price	Extended Amount
859	4501CC	4500-A-C-STONE-CC	11.50	CY	157.50	1,811.25
859	49902	CORCOR FIBER COMMERCIAL MIC	11.50	ds	7.50	86.25
859	19950	ICE (PER POUND)	230.00	lb	0.60	138.00
859	31	ENVIRONMENTAL FEE	2.00	/1	20.00	40.00
859	32	MINIMUM LOAD CHARGE	1.00	ea	0.00	0.00
* 85938306, 85938307						
* * THANK YOU FOR YOUR BUSINESS * *						

Discount	\$34.50	If Paid By	09/10/2025	Total Yardage	11.50 CY	Subtotal	\$2,075.50	Sales Tax	\$3.00	INVOICE TOTAL	\$2,078.50
----------	---------	------------	------------	---------------	----------	----------	------------	-----------	--------	---------------	------------

Customer Acct#	111466	Invoice Date	08/07/2025	Invoice #	20925710
Total Due if Paid by	09/10/2025	Total Due if Paid after	09/10/2025		\$2,041.00
					\$2,075.50
Amount Enclosed					

Make check payable to Irving Materials

Remit To:

IMI Kentucky, LLC
1440 Seftida Avenue
Louisville, KY 40213-1954

IMI Kentucky, LLC
1440 Seftida Avenue
Louisville, KY 40213-1954

For billing questions, please call our office at (502) 456-6930

SIMSPON CO BOARD OF ED/ CO ALLIANCE
C/O ALLIANCE CORP
116 E COLLEGE STREET
GLASGOW KY 42141

IMI Kentucky, LLC
1440 Seftida Avenue
Louisville, KY 40213-1954

Detach this portion for your records.
Detach here and return with your payment.

IMS-FRM004 (10/20)



IMI Kentucky, LLC
1440 Seelinda Avenue
Louisville, KY 40213-1954

For billing questions, please call our office at (502) 456-6930

SIMPSON CO BOARD OF ED/ CO ALLIANCE

C/O ALLIANCE CORP
116 E COLLEGE STREET
GLASGOW KY 42141

Customer Acct#		111466		Invoice Date		08/08/2025		Invoice #		20926205					
Total Due		If Paid by		09/10/2025		\$830.00		Total Due		If Paid after		09/10/2025		\$845.00	
Delivery Address														/21 WILL ROAD / 5" SLUMP +	

P.O. No.	Job No.	Project No.	Order No.
----------	---------	-------------	-----------

Plant	Item No.	Description	Qty	UOM	Price	Extended Amount
859	4501CC	4500-A-C-STONE-CC	5.00	CY	157.50	787.50
859	49902	CFORCE FIBER COMMERCIAL MIC	5.00	ds	7.50	37.50
859	31	ENVIRONMENTAL FEE	1.00	/1	20.00	20.00
						3570

* * THANK YOU FOR YOUR BUSINESS * *

Discount	If Paid By	Total Yardage	Subtotal	Sales Tax	INVOICE TOTAL
\$15.00	09/10/2025	5.00 CY	\$845.00	\$.00	\$845.00

Please print this portion for your records.
Detach here and return with your payment.

IMI Kentucky, LLC
1440 Seelinda Avenue
Louisville, KY 40213-1954



Customer Acct#		111466		Invoice Date		08/08/2025		Invoice #		20926205					
Total Due		If Paid by		09/10/2025		\$830.00		Total Due		If Paid after		09/10/2025		\$845.00	
Amount Enclosed															

Make check payable to Irving Materials

Amount To:

IMI Kentucky, LLC
1440 Seelinda Avenue
Louisville, KY 40213-1954

SIMPSON CO BOARD OF ED/ CO ALLIANCE
C/O ALLIANCE CORP
116 E COLLEGE STREET
GLASGOW KY 42141

INVOICE

Page # 1



IMI Kentucky, LLC
1440 Seftida Avenue
Louisville, KY 40213-1964

For billing questions, please call our office at (502) 498-6930

SIMPSON CO BOARD OF ED/ CO ALLIANCE
C/O ALLIANCE CORP
116 E COLLEGE STREET
GLASGOW KY 42141

INVOICE			
Page # 1			
Customer Acct#	111466	Invoice Date	08/13/2025
Invoice #	20927577		
Total Due	\$1,490.00	If Paid by	09/10/2025
Total Due	\$1,520.00	If Paid after	09/10/2025
Delivery Address 430 SOUTH COLLEGE STREET / 4" SLUMP			

P.O. No.	Job No.	Project No.	Order No.
----------	---------	-------------	-----------

Plant	Item No.	Description	Qty	UOM	Price	Extended Amount
859	4011CC	FOOTING	10.00	CY	150.00	1,500.00
859	31	ENVIRONMENTAL FEE	1.00	/1	20.00	20.00
* 85938353						

* * THANK YOU FOR YOUR BUSINESS * *

Discount	\$30.00	If Paid By	09/10/2025	Total Yardage	10.00 CY	Subtotal	\$1,520.00	Sales Tax	\$1,520.00	INVOICE TOTAL	\$1,520.00
----------	---------	------------	------------	---------------	----------	----------	------------	-----------	------------	---------------	------------

IMB-FRM004 (10/20)

Detach this portion for your records.
Return this portion with your payment.

IMI Kentucky, LLC
1440 Seftida Avenue
Louisville, KY 40213-1964



Customer Acct#	111466	Invoice Date	08/13/2025	Invoice #	20927577
Total Due	\$1,490.00	If Paid by	09/10/2025	Total Due	\$1,520.00
Total Due	\$1,520.00	If Paid after	09/10/2025	Amount Enclosed	

Make check payable to Irving Materials

Remit To:

IMI Kentucky, LLC
1440 Seftida Avenue
Louisville, KY 40213-1964

SIMPSON CO BOARD OF ED/ CO ALLIANCE
C/O ALLIANCE CORP
116 E COLLEGE STREET
GLASGOW KY 42141



IMI Kentucky, LLC
1440 Selinda Avenue
Louisville, KY 40213-1954

For billing questions, please call our office at (502) 458-6930

SIMPSON CO BOARD OF ED/ CO ALLIANCE

C/O ALLIANCE CORP
116 E COLLEGE STREET
GLASGOW KY 42141

Customer Acct#	111466	Invoice Date	08/14/2025	% Invoice #	20928027
Total Due	09/10/2025	Total Due	09/10/2025	Total Due	\$1,490.00
Total Due	09/10/2025	Total Due	09/10/2025	Total Due	\$1,520.00

Delivery Address
430 SOUTH COLLEGE STREET / 4" SLUMP

* * THANK YOU FOR YOUR BUSINESS * *

Plant	Item No.	Description	Qty	UOM	Price	Extended Amount
859	4011CC	FOOTING	10.00	CY	150.00	1,500.00
859	31	ENVIRONMENTAL FEE	1.00	/L	20.00	20.00
						3336
						64653
						3336
P.O. No.	Job No.	Project No.	Order No.			

Discount	\$30.00	If Paid By	09/10/2025	Total Yardage	10.00 CY	Subtotal	\$1,520.00	Sales Tax	\$.00	INVOICE TOTAL	\$1,520.00
----------	---------	------------	------------	---------------	----------	----------	------------	-----------	--------	---------------	------------

IMS-FRM004 (10/20)

Please detach this portion for your records.
Detach here and return with your payment.



IMI Kentucky, LLC
1440 Selinda Avenue
Louisville, KY 40213-1954

Customer Acct#	111466	Invoice Date	08/14/2025	Invoice #	20928027
Total Due	09/10/2025	Total Due	09/10/2025	Total Due	\$1,490.00
Total Due	09/10/2025	Total Due	09/10/2025	Total Due	\$1,520.00

Amount Enclosed

Make check payable to Irving Materials

SIMPSON CO BOARD OF ED/ CO ALLIANCE

C/O ALLIANCE CORP
116 E COLLEGE STREET
GLASGOW KY 42141

IMI Kentucky, LLC
1440 Selinda Avenue
Louisville, KY 40213-1954

Remit To:

INVOICE

Page # 1



IMI Kentucky, LLC
1440 Seinda Avenue
Louisville, KY 40213-1954

For billing questions, please call our office at (502) 456-0930

SIMPSON CO BOARD OF RD/ CO ALLIANCE

C/O ALLIANCE CORP
116 E COLLEGE STREET
GLASGOW KY 42141

INVOICE

Page # 1

Customer Acct#	111466	Invoice Date	08/15/2025	Invoice #	20928469
Total Due	If Paid by 09/10/2025 \$2,833.00				
Total Due	If Paid after 09/10/2025 \$2,890.00				

Delivery Address 430 SOUTH COLLEGE STREET / 4" SLUMP

P.O. No.	Job No.	Project No.	Order No.
----------	---------	-------------	-----------

Plant	Item No.	Description	Qty	UOM	Price	Extended Amount
859	4011CC	FOOTING	19.00	CY	150.00	2,850.00
859	31	ENVIRONMENTAL FEE	2.00	/1	20.00	40.00
* 85938359, 85938360						
* * THANK YOU FOR YOUR BUSINESS * *						

Discount	\$57.00	If Paid By	09/10/2025	Total Yardage	19.00 CY	Subtotal	\$2,890.00	Sales Tax	\$9.00	INVOICE TOTAL	\$2,890.00
----------	---------	------------	------------	---------------	----------	----------	------------	-----------	--------	---------------	------------

MAE-FRM04 (10/20)

Detach here and return with your payment.
Retain this portion for your records.



IMI Kentucky, LLC
1440 Seinda Avenue
Louisville, KY 40213-1954

Customer Acct#	111466	Invoice Date	08/15/2025	Invoice #	20928469
Total Due	If Paid by 09/10/2025 \$2,833.00				
Total Due	If Paid after 09/10/2025 \$2,890.00				

Amount Enclosed

Make check payable to Irving Materials

Remit To:

IMI Kentucky, LLC
1440 Seinda Avenue
Louisville, KY 40213-1954

SIMPSON CO BOARD OF RD/ CO ALLIANCE
C/O ALLIANCE CORP
116 E COLLEGE STREET
GLASGOW KY 42141

GLASGOW KY 42141
116 E COLLEGE STREET
C/O ALLIANCE CORP

SIMSPON CO BOARD OF ED/ CO ALLIANCE

For billing questions, please call our office at (502) 456-6930

IMI Kentucky, LLC
1440 Seinda Avenue
Louisville, KY 40213-1954



Customer Acct#	111466	Invoice Date	08/20/2025	Invoice #	20929813
Total Due	09/10/2025	Total Due	09/10/2025	Total Due	\$3,140.00
If Paid by		If Paid after			

Delivery Address 322 SOUTH COLLEGE STREET / 4" STUMP

P.O. No.	Job No.	Project No.	Order No.
----------	---------	-------------	-----------

Plant	Item No.	Description	Qty	UOM	Price	Extended Amount
859	4001CC	FOOTING	20.00	CY	155.00	3,100.00
859	31	ENVIRONMENTAL FEE	2.00	/	20.00	40.00
* 85938383, 85938386						

* * THANK YOU FOR YOUR BUSINESS * *

Discount	\$60.00	If Paid By	09/10/2025	Total Yardage	20.00 CY	Subtotal	\$3,140.00	Sales Tax	\$.00	INVOICE TOTAL	\$3,140.00
----------	---------	------------	------------	---------------	----------	----------	------------	-----------	--------	---------------	------------

BBS-F-M004 (10/20)

Detach this portion for your records.
Detach here and return with your payment.

IMI Kentucky, LLC
1440 Seinda Avenue
Louisville, KY 40213-1954



Customer Acct#	111466	Invoice Date	08/20/2025	Invoice #	20929813
Total Due	09/10/2025	Total Due	09/10/2025	Total Due	\$3,080.00
If Paid by		If Paid after			

Amount Enclosed

Make check payable to Irving Materials

Remit To:
IMI Kentucky, LLC
1440 Seinda Avenue
Louisville, KY 40213-1954

SIMSPON CO BOARD OF ED/ CO ALLIANCE

C/O ALLIANCE CORP
116 E COLLEGE STREET
GLASGOW KY 42141

INVOICE



IMI Kentucky, LLC
1440 Seinda Avenue
Louisville, KY 40213-1954

For billing questions, please call our office at (502) 456-6930

SIMPSON CO BOARD OF ED / CO ALLIANCE
C/O ALLIANCE CORP
116 E COLLEGE STREET
GLASGOW KY 42141

Delivery Address 322 SOUTH COLLEGE STREET / 4" SLUMP			
Customer Acct#	111466	Invoice Date	08/25/2025
Invoice #	20931218		
Total Due	\$2,320.00	If Paid By	09/10/2025
Total Due	\$2,365.00	If Paid after	09/10/2025

Page # 1

INVOICE

P.O. No.	Job No.	Project No.	Order No.
----------	---------	-------------	-----------

3	64653	3353				
Plant	Item No.	Description	Qty	UOM	Price	Extended Amount
859	4001CC	FOOTING	15.00	CY	155.00	2,325.00
859	31	ENVIRONMENTAL FEE	2.00	/1	20.00	40.00
* 85938411, 85938412						

* * THANK YOU FOR YOUR BUSINESS * *

Discount	\$45.00	If Paid By	09/10/2025	Total Yardage	15.00 CY	Subtotal	\$2,365.00	Sales Tax	\$9.00	INVOICE TOTAL	\$2,365.00
----------	---------	------------	------------	---------------	----------	----------	------------	-----------	--------	---------------	------------

IMSI-FRM004 (10/20)

Detach here and return with your payment.
Please print name and return for your records.



IMI Kentucky, LLC
1440 Seinda Avenue
Louisville, KY 40213-1954

Customer Acct#	111466	Invoice Date	08/25/2025
Invoice #	20931218		
Total Due	\$2,320.00	If Paid By	09/10/2025
Total Due	\$2,365.00	If Paid after	09/10/2025

Amount Enclosed

Make check payable to Irving Materials

Remit To:

IMI Kentucky, LLC
1440 Seinda Avenue
Louisville, KY 40213-1954

SIMPSON CO BOARD OF ED / CO ALLIANCE
C/O ALLIANCE CORP
116 E COLLEGE STREET
GLASGOW KY 42141

INVOICE

Customer Acct# 111466		Invoice Date 08/27/2025	Invoice # 20932247
Total Due	09/10/2025	\$1,540.00	
Total Due	09/10/2025	\$1,570.00	
Delivery Address 430 SOUTH COLLEGE STREET - 4" SLUMP			

P.O. No.	Job No.	Project No.	Order No.
----------	---------	-------------	-----------

Plant	Item No.	Description	Qty	UOM	Price	Extended Amount
3			64653		3204	
859	4001CC	FOOTING	10.00	CY	155.00	1,550.00
859	31	ENVIRONMENTAL FEE	1.00	/	20.00	20.00
* 85938429						

* * THANK YOU FOR YOUR BUSINESS * *

Discount	If Paid By	Total Yardage	Subtotal	Sales Tax	INVOICE TOTAL
\$30.00	09/10/2025	10.00 CY	\$1,570.00	\$.00	\$1,570.00

POST-PAY (10/20)

Please in this portion for your records.
Detach here and return with your payment.

Customer Acct#	Invoice Date	Invoice #
111466	08/27/2025	20932247
Total Due	If Paid By	
09/10/2025		\$1,540.00
Total Due	If Paid after	
09/10/2025		\$1,570.00

Amount Enclosed

Make check payable to Irving Materials

IMI Kentucky, LLC
1440 Seinda Avenue
Louisville, KY 40213-1954



SIMPSON CO BOARD OF ED/ CO ALLIANCE

C/O ALLIANCE CORP
116 E COLLEGE STREET
GLASGOW KY 42141

IMI Kentucky, LLC
1440 Seinda Avenue
Louisville, KY 40213-1954

For billing questions, please call our office at (502) 458-6930

IMI Kentucky, LLC
1440 Seinda Avenue
Louisville, KY 40213-1954



SIMPSON CO BOARD OF ED/ CO ALLIANCE

C/O ALLIANCE CORP
116 E COLLEGE STREET
GLASGOW KY 42141