

ROBERT EHMET HAYES & ASSOCIATES, PLLC
465 Centre View Boulevard, Building 18, Crestview Hills, Kentucky 41017
859-331-3121

September 12, 2025

VIA EMAIL


To: Mr. Rick Wolf, Superintendent
Dayton Independent Board of Education

Re: Dayton Independent School – Athletic Complex
Bid Package #2 – Stadium
BG #23-538 / REH #168-523

Enclosures: 1. Application and Certificate for Payment No. 17 submitted by Graybach, LLC.

Action

Required: 1. Review application
2. Obtain Board approval
3. Issue payment to Contractor.



Joe Hayes

JAH:kmc



AIA® Document G702™ - 1992

Application and Certificate for Payment

TO OWNER:

Dayton Int. Board of Education
200 Clay Street
Dayton, KY 41074
FROM CONTRACTOR:
Graybach, LLC
2416 Central Pkwy
Cincinnati, OH 45214

PROJECT:

Dayton, Ky Athletic Complex
200 Greendevill Lane
Dayton, KY 41074
VIA ARCHITECT:
Robert Elmet Hayes & Associate
2512 Dixie Highway
Fort Mitchell, KY 41017

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
AIA Document G703™, Continuation Sheet, is attached.

1. ORIGINAL CONTRACT SUM \$ 8,619,830.00
2. NET CHANGE BY CHANGE ORDERS \$ -155,796.00
3. CONTRACT SUM TO DATE (Line 1 + 2) \$ 8,464,034.00
4. TOTAL COMPLETED & STORED TO-DATE (Column G on G703) \$ 7,921,763.02
5. RETAINAGE:
 - a. 6.5 % of Completed Work \$ 518,947.39
(Columns D + E on G703)
 - b. 10 % of Stored Material \$ 1,952.02
(Column F on G703)

Total Retainage (Lines 5a + 5b, or Total in Column I of G703) \$ 520,899.41

6. TOTAL EARNED LESS RETAINAGE \$ 7,400,863.61
(Line 4 minus Line 5 Total)

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT \$ 7,066,403.87
(Line 6 from prior Certificate)

8. CURRENT PAYMENT DUE \$ 334,459.74

9. BALANCE TO FINISH, INCLUDING RETAINAGE \$ 1,063,170.39
(Line 3 minus Line 6)

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$ 422,515.00	\$ 578,311.00
Total approved this month	\$ 0.00	\$ 0.00
TOTAL	\$ 422,515.00	\$ 578,311.00
NET CHANGES by Change Order	\$ -155,796.00	

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G702™ - 1992. Copyright © 1993, 1996, 1997, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel: copyright@aia.org.

APPLICATION NO: 17

PERIOD TO: 9/12/2025

CONTRACT FOR: Dayton, Ky Athletic Complex

CONTRACT DATE: 3/5/2024

PROJECT NOS: 0317 / /

Distribution to:

- OWNER ☐ ARCHITECT ☐ CONTRACTOR ☐ FIELD ☐ OTHER ☐

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Graybach, LLC

By:  Date: 9/12/25
State of OH

County of Hamilton

Subscribed and sworn to before me this 12th day of September, 2025.

Notary Public: Carl Vandebilt

My commission expires: 12/15/2025



CARL VANDEBILT-SHUFFLET
Notary Public
State of Ohio
My Comm. Expires
December 15, 2025

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 334,459.74

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT: Robert Elmet Hayes & Associates, PLLC

By:  Joseph Hayes Date: 9/15/2025

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% G/C	BALANCE TO FINISH (C-G)	RETAINAGE
			FROM PREV. APPLICATION (D+E)	THIS PERIOD					
1	General Conditions	588,247.00	547,069.71	17,647.41	0.00	564,717.12	96	23,529.88	125,158.00
2	Bond	69,585.00	69,585.00	0.00	0.00	69,585.00	100	0.00	3,734.48
3	Builder's Risk	12,575.00	12,575.00	0.00	0.00	12,575.00	100	0.00	674.87
4	Final Clean	18,550.00	0.00	3,710.00	0.00	3,710.00	20	14,840.00	199.11
5	Surveying	63,600.00	62,328.00	1,272.00	0.00	63,600.00	100	0.00	3,413.28
6	Demolition, Setup and SWPPP	166,933.00	166,933.00	0.00	0.00	166,933.00	100	0.00	8,958.93
7	Excavation	285,504.00	285,504.00	0.00	0.00	285,504.00	100	0.00	15,322.39
8	Sanitary Material	35,545.00	35,545.00	0.00	0.00	35,545.00	100	0.00	1,907.63
9	Sanitary Labor	36,079.00	36,079.00	0.00	0.00	36,079.00	100	0.00	1,936.28
10	Gas	14,734.00	14,734.00	0.00	0.00	14,734.00	100	0.00	790.74
11	Storm Material	223,491.00	223,491.00	0.00	0.00	223,491.00	100	0.00	11,994.29
12	Storm Labor	225,484.00	225,484.00	0.00	0.00	225,484.00	100	0.00	12,101.24
13	Water	19,231.00	19,231.00	0.00	0.00	19,231.00	100	0.00	1,032.09
14	Lime Stabilization	96,990.00	96,990.00	0.00	0.00	96,990.00	100	0.00	5,205.25
15	TER/Foundation Backfill	21,962.00	21,962.00	0.00	0.00	21,962.00	100	0.00	1,178.65
16	Retaining Wall Backfill	28,641.00	28,641.00	0.00	0.00	28,641.00	100	0.00	1,537.10
17	15" 57s installed including geogrid labor	240,222.00	240,222.00	0.00	0.00	240,222.00	100	0.00	12,892.20
18	Geogrid (material only)	27,071.00	27,071.00	0.00	0.00	27,071.00	100	0.00	1,452.85
19	Asphalt - Material	51,663.00	25,831.50	0.00	0.00	25,831.50	50	25,831.50	1,386.32
20	Asphalt - Labor	22,141.00	11,070.50	0.00	0.00	11,070.50	50	11,070.50	594.13
21	Asphalt Parking Lot - Material	55,077.00	35,800.05	0.00	0.00	35,800.05	65	19,276.95	1,921.31
22	Asphalt Parking Lot - Labor	23,604.00	15,342.60	0.00	0.00	15,342.60	65	8,261.40	823.41
23	Curbs - Greendevl Subcontract	14,700.00	0.00	13,965.00	0.00	13,965.00	95	735.00	749.47
24	Ground Improvements - Material	388,625.00	388,625.00	0.00	0.00	388,625.00	100	0.00	20,856.67
25	Ground Improvements - Labor	257,968.00	257,968.00	0.00	0.00	257,968.00	100	0.00	13,844.60
26	Decorative Steel Fence - Material	147,246.00	88,347.60	51,536.10	0.00	139,883.70	95	7,362.30	7,507.25
27	Decorative Steel Fence - Labor	56,547.00	33,928.20	19,791.45	0.00	53,719.65	95	2,827.35	2,883.03
28	Vinyl Privacy Fence - Material	15,944.00	0.00	15,944.00	0.00	15,944.00	100	0.00	855.68
29	Vinyl Privacy Fence - Labor	5,473.00	0.00	5,473.00	0.00	5,473.00	100	0.00	293.72
30	Fencing - ADA Rails with Rail	78,750.00	0.00	0.00	0.00	0.00	0	78,750.00	0.00
31	Synthetic Turf at Tiered Wall	33,359.00	0.00	33,359.00	0.00	33,359.00	100	0.00	1,790.31
32	Pre-Construction/Planning/Submittals	12,959.00	12,959.00	0.00	0.00	12,959.00	100	0.00	695.48
33	Mobilization	10,874.00	10,874.00	0.00	0.00	10,874.00	100	0.00	583.5
34	Building Rebar	19,666.00	19,666.00	0.00	0.00	19,666.00	100	0.00	1,055.4
35	Fab/Delivery-Material	24,520.00	24,520.00	0.00	0.00	24,520.00	100	0.00	1,315.93
36	Field House Cont. Footing-Labor	33,525.00	33,525.00	0.00	0.00	33,525.00	100	0.00	1,799.22
37	Footing-Material	23,304.00	23,304.00	0.00	0.00	23,304.00	100	0.00	1,250.67
38	Concessions Cont. Footing-Labor	31,066.00	31,066.00	0.00	0.00	31,066.00	100	0.00	1,667.25
39	Footing-Material	455.00	455.00	0.00	0.00	455.00	100	0.00	24.42
40	Ticket Booth Cont. Footing-Labor	1,051.00	1,051.00	0.00	0.00	1,051.00	100	0.00	56.40
41	Field House Spread	24,417.00	24,417.00	0.00	0.00	24,417.00	100	0.00	1,310.41
42	Field House Spread	27,711.00	27,711.00	0.00	0.00	27,711.00	100	0.00	1,487.19
43	Field House Foundation	64,848.00	64,848.00	0.00	0.00	64,848.00	100	0.00	3,480.25
44	Field House Foundation	66,689.00	66,689.00	0.00	0.00	66,689.00	100	0.00	3,579.06
45	Field House Pemb Piers-Labor	2,472.00	2,472.00	0.00	0.00	2,472.00	100	0.00	132.67
46	Field House Pemb Piers-Material	3,023.00	3,023.00	0.00	0.00	3,023.00	100	0.00	162.24
47	Field House Slab On Grade-Labor	24,643.00	24,643.00	0.00	0.00	24,643.00	100	0.00	1,322.53
48	Field House Slab On Grade-Material	49,757.00	49,757.00	0.00	0.00	49,757.00	100	0.00	2,670.36
49	Concessions Slab On Grade-Labor	4,547.00	4,547.00	0.00	0.00	4,547.00	100	0.00	244.02
50	Concessions Slab On Grade-Material	9,182.00	9,182.00	0.00	0.00	9,182.00	100	0.00	492.78
51	Ticket Booth Slab On Grade-Labor	1,467.00	1,467.00	0.00	0.00	1,467.00	100	0.00	78.73
52	Ticket Booth Slab On Grade-Material	2,962.00	2,962.00	0.00	0.00	2,962.00	100	0.00	158.97
53	Field House Slab On Metal Deck-Labor	2,128.00	2,128.00	0.00	0.00	2,128.00	100	0.00	114.20
54	Field House Slab On Metal Deck-Material	2,398.00	2,398.00	0.00	0.00	2,398.00	100	0.00	128.7
55	Press Box Slab On Metal Deck-Labor	1,146.00	1,146.00	0.00	0.00	1,146.00	100	0.00	61.50
56	Press Box Slab On Metal Deck-Material	1,291.00	1,291.00	0.00	0.00	1,291.00	100	0.00	69.29

A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not In D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% G/C	BALANCE TO FINISH (C-G)	RETAINAGE
			FROM PREV. APPLICATION (D+E)	THIS PERIOD					
57	Field House Pan Stair Infills-Labor	2,345.00	2,345.00	0.00	0.00	2,345.00	100	0.00	125.85
58	Field House Pan Stair Infills-Material	164.00	164.00	0.00	0.00	164.00	100	0.00	8.80
59	Site Ftg/Wall Rebar	28,815.00	28,815.00	0.00	0.00	28,815.00	100	0.00	1,546.44
60	Fab/Delivery-Material								
60	Perimeter Field Cont. Footings-Labor	102,268.00	102,268.00	0.00	0.00	102,268.00	100	0.00	5,488.50
61	Perimeter Field Cont. Footings-Material	181,623.00	181,623.00	0.00	0.00	181,623.00	100	0.00	9,747.32
62	Radius Planter/Seat Wall Cont. Footing-Labor	967.00	967.00	0.00	0.00	967.00	100	0.00	51.90
63	Radius Planter/Seat Wall Cont. Footing-Material	2,415.00	2,415.00	0.00	0.00	2,415.00	100	0.00	129.61
64	Monument Sign Cont. Footing-Labor	273.00	0.00	273.00	0.00	273.00	100	0.00	14.65
65	Monument Sign Cont. Footing-Material	684.00	0.00	684.00	0.00	684.00	100	0.00	36.71
56	Dumpster Enclosure Cont. Footing-Labor	612.00	0.00	0.00	0.00	0.00	0	612.00	0.00
57	Dumpster Enclosure Cont. Footing-Material	1,530.00	0.00	0.00	0.00	0.00	0	1,530.00	0.00
58	Ramp Cont. Footing-Labor	1,177.00	1,177.00	0.00	0.00	1,177.00	100	0.00	63.16
59	Ramp Cont. Footing-Material	2,940.00	2,940.00	0.00	0.00	2,940.00	100	0.00	157.79
70	Perimeter Field Site Spread Footing-Labor	2,595.00	2,595.00	0.00	0.00	2,595.00	100	0.00	139.27
71	Perimeter Field Site Spread Footing-Material	4,462.00	4,462.00	0.00	0.00	4,462.00	100	0.00	239.46
72	West Main Entrance Site Spread Footing-Labor	2,596.00	2,596.00	0.00	0.00	2,596.00	100	0.00	139.32
73	West Main Entrance Site Spread Footing-Material	4,462.00	4,462.00	0.00	0.00	4,462.00	100	0.00	239.47
74	East Main Entrance Site Spread Footing Labor	2,596.00	2,596.00	0.00	0.00	2,596.00	100	0.00	139.3
75	East Main Entrance Site Spread Footing Material	4,462.00	4,462.00	0.00	0.00	4,462.00	100	0.00	239.47
76	Perimeter Field Walls Labor	144,788.00	144,788.00	0.00	0.00	144,788.00	100	0.00	7,770.46
77	Perimeter Field Walls Material	129,074.00	129,074.00	0.00	0.00	129,074.00	100	0.00	6,927.13
78	Radius Planter/Seat Wall Labor	2,825.00	2,825.00	0.00	0.00	2,825.00	100	0.00	151.61
79	Radius Planter/Seat Wall Material	2,142.00	2,142.00	0.00	0.00	2,142.00	100	0.00	114.95
30	Monument Sign Wall Labor	416.00	0.00	416.00	0.00	416.00	100	0.00	22.33
31	Monument Sign Wall Material	321.00	0.00	321.00	0.00	321.00	100	0.00	17.23
32	Dumpster Enclosure Wall Labor	1,161.00	0.00	0.00	0.00	0.00	0	1,161.00	0.00
33	Dumpster Enclosure Wall Material	893.00	0.00	0.00	0.00	0.00	0	893.00	0.00
34	Ramp Wall Labor	1,965.00	1,965.00	0.00	0.00	1,965.00	100	0.00	105.45
35	Ramp Wall Material	1,510.00	1,510.00	0.00	0.00	1,510.00	100	0.00	81.04
36	Perimeter Field Flagpole Piers/Wall Labor	9,466.00	9,466.00	0.00	0.00	9,466.00	100	0.00	508.02
37	Perimeter Field Flagpole Piers/Wall Material	8,970.00	8,970.00	0.00	0.00	8,970.00	100	0.00	481.40
38	West Entrance Flagpole Piers/Wall Labor	6,009.00	6,009.00	0.00	0.00	6,009.00	100	0.00	322.49
39	West Entrance Flagpole Piers/Wall Material	5,011.00	5,011.00	0.00	0.00	5,011.00	100	0.00	268.93
40	East Entrance Flagpole Piers/Wall Labor	7,511.00	7,511.00	0.00	0.00	7,511.00	100	0.00	403.10
41	East Entrance Flagpole Piers/Wall Material	6,262.00	6,262.00	0.00	0.00	6,262.00	100	0.00	336.07
42	Base Bld Standard Sidewalk-Labor	83,241.00	70,754.85	8,324.10	0.00	79,078.95	95	4,162.05	4,244.00
43	Base Bld Standard Sidewalk-Material	125,623.00	106,779.55	12,562.30	0.00	119,341.85	95	6,281.15	6,404.83
44	Base Bld Int. Color Sidewalk-Labor	11,956.00	10,162.60	1,793.40	0.00	11,956.00	100	0.00	641.65
45	Base Bld Int. Color Sidewalk-Material	20,370.00	17,314.50	3,055.50	0.00	20,370.00	100	0.00	1,093.22
46	Alternate #1 Sidewalk-Labor	1,959.00	1,959.00	0.00	0.00	1,959.00	100	0.00	105.13
47	Alternate #1 Sidewalk-Material	2,959.00	2,959.00	0.00	0.00	2,959.00	100	0.00	158.80
48	Alternate #2 Sidewalk-Labor	3,527.00	3,527.00	0.00	0.00	3,527.00	100	0.00	189.2
49	Alternate #2 Sidewalk-Material	5,324.00	5,324.00	0.00	0.00	5,324.00	100	0.00	285.75
50	Ramp Sidewalk To Lincoln Elem.-Labor	1,709.00	1,709.00	0.00	0.00	1,709.00	100	0.00	91.72
51	Ramp Sidewalk To Lincoln Elem.-Material	2,277.00	2,277.00	0.00	0.00	2,277.00	100	0.00	122.20

A	B	C	D		E	F	G	H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not In D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% G/C	BALANCE TO FINISH (C-G)	RETAINAGE
			FROM PREV. APPLICATION (D+E)	THIS PERIOD					
102	Stairs On Grade At Seating Walls-Labor	6,595.00	6,595.00	0.00	0.00	6,595.00	100	0.00	353.94
103	Stairs On Grade At Seating Walls-Material	3,099.00	3,099.00	0.00	0.00	3,099.00	100	0.00	166.31
104	Stairs On Grade At Perimeter Of Field-Labor	3,111.00	3,111.00	0.00	0.00	3,111.00	100	0.00	166.97
105	Stairs On Grade At Perimeter Of Field-Material	1,561.00	1,561.00	0.00	0.00	1,561.00	100	0.00	83.77
106	Paving Under Bleacher-Labor	10,540.00	10,540.00	0.00	0.00	10,540.00	100	0.00	565.66
107	Paving Under Bleacher-Material	25,610.00	25,610.00	0.00	0.00	25,610.00	100	0.00	1,374.43
108	Dumpster Concrete Paving-Labor	1,249.00	1,249.00	0.00	0.00	1,249.00	100	0.00	67.04
109	Dumpster Concrete Paving-Material	2,283.00	2,283.00	0.00	0.00	2,283.00	100	0.00	122.52
110	Track Base-Labor	7,245.00	7,245.00	0.00	0.00	7,245.00	100	0.00	388.82
111	Track Base-Material	16,566.00	16,566.00	0.00	0.00	16,566.00	100	0.00	889.06
112	Standard Vertical Curb-Greendevil Lane-Labor	4,157.00	0.00	4,157.00	0.00	4,157.00	100	0.00	223.10
113	Standard Vertical Curb-Greendevil Lane-Material	2,268.00	0.00	2,268.00	0.00	2,268.00	100	0.00	121.72
114	Alternate #1 Standard Vertical Curb-Labor	10,039.00	10,039.00	0.00	0.00	10,039.00	100	0.00	538.77
115	Alternate #1 Standard Vertical Curb-Material	5,477.00	5,477.00	0.00	0.00	5,477.00	100	0.00	293.94
116	Curb Between Track & Field-Labor	4,781.00	4,781.00	0.00	0.00	4,781.00	100	0.00	256.59
117	Curb Between Track & Field-Material	2,219.00	2,219.00	0.00	0.00	2,219.00	100	0.00	119.09
118	Concrete Tiered Seating Curb-Labor	71,158.00	71,158.00	0.00	0.00	71,158.00	100	0.00	3,818.89
119	Concrete Tiered Seating Curb-Material	76,669.00	76,669.00	0.00	0.00	76,669.00	100	0.00	4,114.67
120	Field Goal Post Foundation-Labor	2,150.00	2,150.00	0.00	0.00	2,150.00	100	0.00	115.38
121	Field Goal Post Foundation-Material	2,842.00	2,842.00	0.00	0.00	2,842.00	100	0.00	152.5
122	Discus Throwing Pad-Labor	1,744.00	1,744.00	0.00	0.00	1,744.00	100	0.00	93.59
123	Discus Throwing Pad-Material	1,173.00	1,173.00	0.00	0.00	1,173.00	100	0.00	62.95
124	Discus Net Post Foundation-Labor	2,150.00	2,150.00	0.00	0.00	2,150.00	100	0.00	115.39
125	Discus Net Post Foundation-Material	2,842.00	2,842.00	0.00	0.00	2,842.00	100	0.00	152.52
126	Masonry - Concession Bldg - Material	149,625.00	149,625.00	0.00	0.00	149,625.00	100	0.00	8,030.06
127	Masonry - Concession Bldg - Labor	127,995.00	127,995.00	0.00	0.00	127,995.00	100	0.00	6,869.22
128	Masonry - Fieldhouse - Material	73,815.00	70,124.25	0.00	3,690.75	73,815.00	100	0.00	4,132.50
129	Masonry - Fieldhouse - Labor	58,905.00	55,959.75	0.00	0.00	55,959.75	95	2,945.25	3,003.24
130	Masonry - Ticket Booth - Material	7,875.00	7,875.00	0.00	0.00	7,875.00	100	0.00	422.64
131	Masonry - Ticket Booth - Labor	6,300.00	6,300.00	0.00	0.00	6,300.00	100	0.00	338.10
132	Masonry - Site Walls - Material	106,785.00	106,785.00	0.00	0.00	106,785.00	100	0.00	5,730.93
133	Masonry - Site Walls - Labor	123,480.00	123,480.00	0.00	0.00	123,480.00	100	0.00	6,626.91
134	Masonry - Limestone - Material	167,055.00	158,702.25	0.00	8,352.75	167,055.00	100	0.00	9,352.49
135	Joist & Deck - Material	27,300.00	27,300.00	0.00	0.00	27,300.00	100	0.00	1,465.13
136	Steel - Material	21,431.00	21,431.00	0.00	0.00	21,431.00	100	0.00	1,150.16
137	Steel - Labor	36,383.00	36,383.00	0.00	0.00	36,383.00	100	0.00	1,952.60
138	Misc. Steel - Material	12,059.00	4,823.60	7,235.40	0.00	12,059.00	100	0.00	647.18
139	Misc. Steel - Labor	8,038.00	3,215.20	4,822.80	0.00	8,038.00	100	0.00	431.38
140	Entry Gates - Material	24,570.00	0.00	24,570.00	0.00	24,570.00	100	0.00	1,318.62
141	Entry Gates - Labor	8,190.00	0.00	8,190.00	0.00	8,190.00	100	0.00	439.54
142	Casework - Material	9,461.00	1,892.20	4,257.45	0.00	6,149.65	65	3,311.35	330.04
143	Casework - Labor	3,465.00	693.00	1,559.25	0.00	2,252.25	65	1,212.75	120.88
144	Rough Carpentry - Material	15,120.00	15,120.00	0.00	0.00	15,120.00	100	0.00	811.45
145	Rough Carpentry - Labor	15,120.00	15,120.00	0.00	0.00	15,120.00	100	0.00	811.46
146	Roofing - Material	164,283.00	164,283.00	0.00	0.00	164,283.00	100	0.00	8,816.72
147	Roofing - Labor	109,522.00	109,522.00	0.00	0.00	109,522.00	100	0.00	5,877.81
148	Joint Sealant - Material	9,450.00	4,725.00	3,307.50	0.00	8,032.50	85	1,417.50	431.09
149	Joint Sealant - Labor	6,300.00	3,150.00	2,205.00	0.00	5,355.00	85	945.00	287.39
150	FAAB - Material	20,774.00	20,774.00	0.00	0.00	20,774.00	100	0.00	1,114.90
151	FAAB - Labor	13,850.00	13,850.00	0.00	0.00	13,850.00	100	0.00	743.37
152	Waterproofing - Material	23,310.00	23,310.00	0.00	0.00	23,310.00	100	0.00	1,250.9
153	Waterproofing - Labor	15,540.00	15,540.00	0.00	0.00	15,540.00	100	0.00	834.06
154	Fire Proofing - Material	8,663.00	8,663.00	0.00	0.00	8,663.00	100	0.00	464.93
155	Fire Proofing - Labor	5,775.00	5,775.00	0.00	0.00	5,775.00	100	0.00	309.93
156	Door Supplier - Pre-Installation - Labor	5,670.00	2,835.00	2,835.00	0.00	5,670.00	100	0.00	304.30

A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not In D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% G/C	BALANCE TO FINISH (C-G)	RETAINAGE
			FROM PREV. APPLICATION (D+E)	THIS PERIOD					
157	Door Installation - Labor	18,611.00	7,444.40	0.00	0.00	7,444.40	40	11,166.60	399.52
158	Aluminum & Glass Shop Drawings	3,478.00	3,478.00	0.00	0.00	3,478.00	100	0.00	186.66
159	Aluminum & Glass - Aluminum Material	43,387.00	39,048.30	4,338.70	0.00	43,387.00	100	0.00	2,328.49
160	Aluminum & Glass - Glass Material	17,843.00	16,058.70	0.00	1,784.30	17,843.00	100	0.00	1,040.26
161	Aluminum & Glass Windows - Material	13,716.00	13,716.00	0.00	0.00	13,716.00	100	0.00	736.11
162	Aluminum & Glass Mirrors - Material	3,335.00	0.00	0.00	0.00	0.00	0	3,335.00	0.00
163	Aluminum & Glass Misc. - Materials	1,300.00	0.00	0.00	0.00	0.00	0	1,300.00	0.00
164	Aluminum & Glass - Labor	14,009.00	11,907.65	1,400.90	0.00	13,308.55	95	700.45	714.24
165	OH Door - Labor	7,432.00	6,317.20	0.00	0.00	6,317.20	85	1,114.80	339.04
166	Drywall and ACT - GC's	26,565.00	21,252.00	2,656.50	0.00	23,908.50	90	2,656.50	1,283.11
167	Drywall and ACT - Shop Drawings	15,750.00	15,750.00	0.00	0.00	15,750.00	100	0.00	845.27
168	Fieldhouse CFMF - Material	21,000.00	21,000.00	0.00	0.00	21,000.00	100	0.00	1,127.03
169	Fieldhouse CFMF - Labor	24,150.00	24,150.00	0.00	0.00	24,150.00	100	0.00	1,296.08
170	Fieldhouse Sheathing - Material	8,505.00	8,505.00	0.00	0.00	8,505.00	100	0.00	456.44
171	Fieldhouse Sheathing - Labor	8,400.00	8,400.00	0.00	0.00	8,400.00	100	0.00	450.81
172	Fieldhouse Metal Framing - Material	14,175.00	14,175.00	0.00	0.00	14,175.00	100	0.00	760.74
173	Fieldhouse Metal Framing - Labor	17,325.00	17,325.00	0.00	0.00	17,325.00	100	0.00	929.80
174	Fieldhouse Insulation - Material	13,755.00	2,063.25	11,691.75	0.00	13,755.00	100	0.00	738.20
175	Fieldhouse Insulation - Labor	9,450.00	1,417.50	8,032.50	0.00	9,450.00	100	0.00	507.16
176	Fieldhouse Hang/Tape/Finish - Material	20,895.00	3,134.25	11,492.25	0.00	14,626.50	70	6,268.50	784.98
177	Fieldhouse Hang/Tape/Finish - Labor	32,970.00	4,945.50	18,133.50	0.00	23,079.00	70	9,891.00	1,238.60
178	Fieldhouse Acoustical Ceiling - Material	3,465.00	0.00	0.00	0.00	0.00	0	3,465.00	0.00
179	Fieldhouse Acoustical Ceiling - Labor	1,575.00	0.00	0.00	0.00	0.00	0	1,575.00	0.00
180	Concession CFMF - Material	3,150.00	3,150.00	0.00	0.00	3,150.00	100	0.00	169.05
181	Concession CFMF - Labor	9,266.00	9,266.00	0.00	0.00	9,266.00	100	0.00	497.29
182	Concession Sheathing - Material	3,150.00	3,150.00	0.00	0.00	3,150.00	100	0.00	169.05
183	Concession Sheathing - Labor	2,625.00	2,625.00	0.00	0.00	2,625.00	100	0.00	140.88
184	Concession Metal Framing - Material	525.00	525.00	0.00	0.00	525.00	100	0.00	28.17
185	Concession Metal Framing - Labor	525.00	525.00	0.00	0.00	525.00	100	0.00	28.18
186	Concession Hang/Tape/Finish - Material	683.00	683.00	0.00	0.00	683.00	100	0.00	36.65
187	Concession Hang/Tape/Finish - Labor	1,470.00	1,470.00	0.00	0.00	1,470.00	100	0.00	78.90
188	Concession Acoustical Ceiling - Material	8,610.00	8,610.00	0.00	0.00	8,610.00	100	0.00	462.08
189	Concession Acoustical Ceiling - Labor	2,100.00	2,100.00	0.00	0.00	2,100.00	100	0.00	112.70
190	Ticket Booth CFMF - Material	3,150.00	2,992.50	157.50	0.00	3,150.00	100	0.00	169.05
191	Ticket Booth CFMF - Labor	9,266.00	8,802.70	463.30	0.00	9,266.00	100	0.00	497.29
192	Ticket Booth Sheathing - Material	3,150.00	0.00	3,150.00	0.00	3,150.00	100	0.00	169.05
193	Ticket Booth Sheathing - Labor	2,625.00	0.00	2,625.00	0.00	2,625.00	100	0.00	140.88
194	Resilient Flooring - Material	3,339.00	0.00	1,669.50	0.00	1,669.50	50	1,669.50	89.60
195	Resilient Flooring - Labor	2,226.00	0.00	1,113.00	0.00	1,113.00	50	1,113.00	59.73
196	Resinous Flooring - Material	8,568.00	6,426.00	0.00	0.00	6,426.00	75	2,142.00	344.87
197	Resinous Flooring - Labor	12,852.00	9,639.00	0.00	0.00	9,639.00	75	3,213.00	517.31
198	Paint - Material	12,432.00	6,216.00	0.00	0.00	6,216.00	50	6,216.00	333.60
199	Paint - Labor	18,648.00	9,324.00	0.00	0.00	9,324.00	50	9,324.00	500.39
200	Toilet Compartments - Material	18,921.00	15,654.00	0.00	0.00	15,654.00	83	3,267.00	840.12
201	Toilet Accessories - Material	3,784.00	2,838.00	0.00	946.00	3,784.00	100	0.00	246.91
202	Wall Protection - Material	1,670.00	0.00	0.00	1,670.00	1,670.00	100	0.00	167.00
203	Fire Extinguisher - Material	1,892.00	946.00	0.00	946.00	1,892.00	100	0.00	145.37
204	Specialties - Labor	5,161.00	3,870.75	0.00	1,290.25	5,161.00	100	0.00	336.77
205	Flagpole - Material	9,572.00	2,393.00	7,179.00	0.00	9,572.00	100	0.00	513.71
206	Flagpoles - Labor	4,200.00	1,050.00	3,150.00	0.00	4,200.00	100	0.00	225.40
207	Signage - Labor	29,978.00	19,485.70	7,494.50	0.00	26,980.20	90	2,997.80	1,447.97
208	Athletic Equipment - Material	58,811.00	0.00	0.00	0.00	0.00	0	58,811.00	0.00
209	Athletic Equipment - Labor	11,844.00	0.00	0.00	0.00	0.00	0	11,844.00	0.00
210	Grandstands - Labor	44,835.00	42,593.25	0.00	0.00	42,593.25	95	2,241.75	2,285.89
211	Scoreboard - Labor	20,370.00	20,370.00	0.00	0.00	20,370.00	100	0.00	1,093.22
212	PEMB - Labor	55,955.00	55,955.00	0.00	0.00	55,955.00	100	0.00	3,002.98
213	PEMB Metal Wall Panel - Labor	51,845.00	25,922.50	0.00	0.00	25,922.50	50	25,922.50	1,391.21

A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not In D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% G/C	BALANCE TO FINISH (C-G)	RETAINAGE
			FROM PREV. APPLICATION (D+E)	THIS PERIOD					
214	Fire Suppression Design & Permit	3,675.00	3,675.00	0.00	0.00	3,675.00	100	0.00	197.23
215	Fire Suppression Submittals	1,575.00	1,575.00	0.00	0.00	1,575.00	100	0.00	84.52
216	Fire Suppression U.G. Fire Main - Material	8,190.00	8,190.00	0.00	0.00	8,190.00	100	0.00	439.54
217	Fire Suppression U.G. Fire Main - Labor	6,825.00	6,825.00	0.00	0.00	6,825.00	100	0.00	366.29
218	Fire Suppression Interior Rough In - Material	37,800.00	0.00	37,800.00	0.00	37,800.00	100	0.00	2,028.64
219	Fire Suppression Interior Rough In - Labor	13,650.00	0.00	13,650.00	0.00	13,650.00	100	0.00	732.57
220	Fire Suppression Interior Finish - Material	840.00	0.00	0.00	840.00	840.00	100	0.00	84.00
221	Fire Suppression Interior Finish - Labor	1,365.00	0.00	0.00	0.00	0.00	0	1,365.00	0.00
222	Fire Suppression Testing	2,100.00	0.00	0.00	0.00	0.00	0	2,100.00	0.00
223	Fire Suppression Closeout	2,100.00	0.00	0.00	0.00	0.00	0	2,100.00	0.00
224	Plumbing/HVAC Mobilization	12,621.00	12,621.00	0.00	0.00	12,621.00	100	0.00	677.34
225	Plumbing/HVAC Demobilization	2,774.00	0.00	0.00	0.00	0.00	0	2,774.00	0.00
226	Plumbing/HVAC Submittals	5,497.00	5,497.00	0.00	0.00	5,497.00	100	0.00	295.01
227	Plumbing/HVAC Punch List	11,991.00	0.00	0.00	0.00	0.00	0	11,991.00	0.00
228	Plumbing/HVAC Closeout	4,459.00	0.00	0.00	0.00	0.00	0	4,459.00	0.00
229	Plumbing/HVAC Clean-up	2,359.00	0.00	0.00	0.00	0.00	0	2,359.00	0.00
230	Plumbing/HVAC Attic Stock	3,150.00	0.00	0.00	0.00	0.00	0	3,150.00	0.00
231	Plumbing/HVAC Owner Training	3,150.00	0.00	0.00	0.00	0.00	0	3,150.00	0.00
232	Plumbing Sanitary & Storm Underground - Material	15,120.00	15,120.00	0.00	0.00	15,120.00	100	0.00	811.46
233	Plumbing Sanitary & Storm Underground - Labor	29,400.00	29,400.00	0.00	0.00	29,400.00	100	0.00	1,577.84
234	Plumbing Sanitary In-Wall Rough-In - Material	18,480.00	18,480.00	0.00	0.00	18,480.00	100	0.00	991.78
235	Plumbing Sanitary In-Wall Rough-In - Labor	26,250.00	26,250.00	0.00	0.00	26,250.00	100	0.00	1,408.78
236	Plumbing Storm Above Grade Rough-In - Material	8,295.00	8,295.00	0.00	0.00	8,295.00	100	0.00	445.17
237	Plumbing Storm Above Grade Rough-In - Labor	7,875.00	7,875.00	0.00	0.00	7,875.00	100	0.00	422.63
238	Plumbing Domestic Water Rough-In - Material	53,025.00	50,373.75	2,651.25	0.00	53,025.00	100	0.00	2,845.74
239	Plumbing Domestic Water Rough-In - Labor	27,090.00	25,735.50	1,354.50	0.00	27,090.00	100	0.00	1,453.86
240	Plumbing Gas Piping - Material	3,990.00	3,391.50	399.00	0.00	3,790.50	95	199.50	203.43
241	Plumbing Gas Piping - Labor	4,305.00	3,659.25	430.50	0.00	4,089.75	95	215.25	219.49
242	Plumbing Drains/Carriers/Cleanouts - Material	14,805.00	14,805.00	0.00	0.00	14,805.00	100	0.00	794.55
243	Plumbing Drains/Carriers/Cleanouts - Labor	11,760.00	11,760.00	0.00	0.00	11,760.00	100	0.00	631.14
244	Plumbing Equipment - Material	35,595.00	35,595.00	0.00	0.00	35,595.00	100	0.00	1,910.30
245	Plumbing Equipment - Labor	9,240.00	9,240.00	0.00	0.00	9,240.00	100	0.00	495.90
246	Plumbing Fixtures - Material	36,750.00	29,400.00	0.00	0.00	29,400.00	80	7,350.00	1,577.83
247	Plumbing Fixtures - Labor	16,380.00	13,104.00	0.00	0.00	13,104.00	80	3,276.00	703.26
248	Plumbing Insulation - Material	3,255.00	2,604.00	651.00	0.00	3,255.00	100	0.00	174.69
249	Plumbing Insulation - Labor	5,565.00	4,452.00	1,113.00	0.00	5,565.00	100	0.00	298.67
250	HVAC Coordination - Labor	2,371.00	2,371.00	0.00	0.00	2,371.00	100	0.00	127.24
251	HVAC Ductwork - Material	33,285.00	28,292.25	4,992.75	0.00	33,285.00	100	0.00	1,786.34
252	HVAC Small Equipment - Material	14,669.00	14,669.00	0.00	0.00	14,669.00	100	0.00	787.25
253	HVAC Major Equipment - Material	132,300.00	132,300.00	0.00	0.00	132,300.00	100	0.00	7,100.26
254	HVAC Shop - Labor	16,275.00	16,275.00	0.00	0.00	16,275.00	100	0.00	873.44
255	HVAC Field - Labor	50,925.00	35,647.50	7,638.75	0.00	43,286.25	85	7,638.75	2,323.09
256	HVAC Core Drill/Fire Stop - Labor	1,050.00	1,050.00	0.00	0.00	1,050.00	100	0.00	56.35
257	HVAC Commissioning - Labor	1,050.00	0.00	0.00	0.00	0.00	0	1,050.00	0.00
258	HVAC Rentals - Labor	3,675.00	2,756.25	367.50	0.00	3,123.75	85	551.25	167.65
259	HVAC Controls - Material	5,880.00	2,940.00	0.00	0.00	2,940.00	50	2,940.00	157.78
260	HVAC Controls - Labor	10,920.00	5,460.00	0.00	0.00	5,460.00	50	5,460.00	293.03
261	HVAC TAB	2,367.00	0.00	2,367.00	0.00	2,367.00	100	0.00	127.03
262	HVAC Crane - Labor	4,620.00	4,620.00	0.00	0.00	4,620.00	100	0.00	247.94
263	HVAC Piping - Material	980.00	490.00	0.00	0.00	490.00	50	490.00	26.30
264	HVAC Piping - Labor	4,505.00	2,252.50	0.00	0.00	2,252.50	50	2,252.50	120.80
265	HVAC Piping Insulation - Material	12,180.00	6,090.00	0.00	0.00	6,090.00	50	6,090.00	326.81
266	HVAC Piping Insulation - Labor	16,506.00	8,253.00	0.00	0.00	8,253.00	50	8,253.00	442.91
267	Electrical Mobilization	31,650.00	31,650.00	0.00	0.00	31,650.00	100	0.00	1,698.58
268	Electric Shop Drawings & Submittals	1,055.00	1,055.00	0.00	0.00	1,055.00	100	0.00	56.62
269	Electrical General Conditions	116,550.00	104,895.00	0.00	0.00	104,895.00	90	11,655.00	5,629.49

A	B	C	D		E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% G/C	BALANCE TO FINISH (C-G)	RETAINAGE	
			FROM PREV. APPLICATION (D+E)	THIS PERIOD						
270	Electric Temporary - Labor	23,738.00	23,738.00	0.00	0.00	23,738.00	100	0.00	1,273.97	
271	Electric Distribution - Labor	15,750.00	15,750.00	0.00	0.00	15,750.00	100	0.00	845.27	
272	Electric Lighting - Labor	6,300.00	4,410.00	630.00	0.00	5,040.00	80	1,260.00	270.49	
273	Electric Lighting Controls - Labor	4,200.00	2,940.00	420.00	0.00	3,360.00	80	840.00	180.32	
274	Electric Wire/Conduit - Labor	182,700.00	155,295.00	9,135.00	0.00	164,430.00	90	18,270.00	8,824.61	
275	Electric Wiring Devices - Labor	26,250.00	18,375.00	3,937.50	0.00	22,312.50	85	3,937.50	1,197.46	
276	Electric Fire Alarm - Labor	15,750.00	9,450.00	3,937.50	0.00	13,387.50	85	2,362.50	718.48	
277	Electric CT Rough-in - Labor	6,300.00	5,985.00	0.00	0.00	5,985.00	95	315.00	321.20	
278	Electric Sitework - Material	11,996.00	11,396.20	0.00	0.00	11,396.20	95	599.80	611.61	
279	Electric Sitework - Labor	105,000.00	99,750.00	0.00	0.00	99,750.00	95	5,250.00	5,353.37	
280	Electric Horizontal Cabling - Labor	10,500.00	7,875.00	1,050.00	0.00	8,925.00	85	1,575.00	478.99	
281	Electric Intercom and Clock System - Material	10,500.00	7,875.00	1,050.00	0.00	8,925.00	85	1,575.00	478.98	
282	Electric Intercom and Clock System - Labor	52,500.00	39,375.00	5,250.00	0.00	44,625.00	85	7,875.00	2,394.93	
283	Electric AV Systems - Material	15,750.00	11,812.50	1,575.00	0.00	13,387.50	85	2,362.50	718.48	
284	Electric AV Systems - Labor	10,500.00	7,875.00	1,050.00	0.00	8,925.00	85	1,575.00	478.99	
285	Electric Video Surveillance - Material	30,450.00	22,837.50	0.00	0.00	22,837.50	75	7,612.50	1,225.64	
286	Electric Video Surveillance - Labor	5,250.00	3,937.50	0.00	0.00	3,937.50	75	1,312.50	211.31	
287	Electric Lighting Controls Start-up	525.00	0.00	0.00	0.00	0.00	0	525.00	0.00	
288	Electric Owner Training & Acceptance	525.00	0.00	0.00	0.00	0.00	0	525.00	0.00	
289	Electric As-Built/Record Drawings & Acceptance	525.00	0.00	0.00	0.00	0.00	0	525.00	0.00	
290	Electric O&M Manuals & Acceptance	525.00	0.00	0.00	0.00	0.00	0	525.00	0.00	
291	Electric Warranty	525.00	0.00	0.00	0.00	0.00	0	525.00	0.00	
292	Running Track - Material	25,100.00	0.00	23,845.00	0.00	23,845.00	95	1,255.00	1,279.71	
293	Running Track - Labor	16,734.00	0.00	15,897.30	0.00	15,897.30	95	836.70	853.18	
294	CO 1 - Credit TAB	-2,050.00	-2,050.00	0.00	0.00	-2,050.00	100	0.00	-110.0	
295	CO 1 - Credit Concrete at Playground	-43,640.00	-43,640.00	0.00	0.00	-43,640.00	100	0.00	-2,342.6	
296	CO 1 - Credit Scoreboard Installation	-19,400.00	-19,400.00	0.00	0.00	-19,400.00	100	0.00	-1,041.15	
297	CO 1 - CDF Fill of Sanitary Manhole	4,066.00	4,066.00	0.00	0.00	4,066.00	100	0.00	218.21	
298	CO 1 - Field Turf Prep Credit	-386,539.00	-386,539.00	0.00	0.00	-386,539.00	100	0.00	-20,744.72	
299	CO 1 - Additional Alta Fiber Conduits	13,427.00	13,427.00	0.00	0.00	13,427.00	100	0.00	720.60	
300	CO 1 - Additional Sign at Fieldhouse	10,519.00	9,467.10	0.00	0.00	9,467.10	90	1,051.90	508.07	
301	CO 1 - Credit Lime on Site	-90,198.00	-90,198.00	0.00	0.00	-90,198.00	100	0.00	-4,840.73	
302	CO 1 - Add Undercut/Haul off Soils	135,515.00	135,515.00	0.00	0.00	135,515.00	100	0.00	7,272.80	
303	CO 1 - Add Remediation of Cisterns	9,813.00	9,813.00	0.00	0.00	9,813.00	100	0.00	526.64	
304	CO 1 - Additional Temp Retaining Wall Work	49,804.00	49,804.00	0.00	0.00	49,804.00	100	0.00	2,672.88	
305	CO 1 - Fieldhouse Foundation Revisions	-36,484.00	-36,484.00	0.00	0.00	-36,484.00	100	0.00	-1,958.02	
306	CO 1 - Demo @ Lincoln Playground	13,373.00	13,373.00	0.00	0.00	13,373.00	100	0.00	717.70	
307	CO 1 - Concession Freeze Proof Drinking Fountain	1,730.00	1,730.00	0.00	0.00	1,730.00	100	0.00	92.85	
308	CO 1 - Womens Restroom Chase Wall	3,052.00	3,052.00	0.00	0.00	3,052.00	100	0.00	163.79	
309	CO 1 - Add Additional Operators to Storage Doors	2,445.00	2,445.00	0.00	0.00	2,445.00	100	0.00	131.22	
310	CO 2 - Gas Service Relocation	6,882.00	5,161.50	0.00	0.00	5,161.50	75	1,720.50	277.00	
311	CO 2 - Composite Panel Color Upgrade	2,864.00	2,864.00	0.00	0.00	2,864.00	100	0.00	153.71	
312	CO 2 - Added Doors at Storage Rooms	1,120.00	1,120.00	0.00	0.00	1,120.00	100	0.00	60.11	
313	CO 3 - Playground Retaining Wall	167,905.00	167,905.00	0.00	0.00	167,905.00	100	0.00	9,011.10	
	Totals	8,464,034.00	7,420,767.86	481,475.11	19,520.05	7,921,763.02	94	542,270.98	520,899.4	

AFFIDAVIT OF CONTRACTOR

Cincinnati, Ohio, September 12, 2025

STATE OF OHIO, HAMILTON COUNTY, ss:

Pete Subach being first duly sworn, says that he is Member of Graybach, LLC

the contractor having a contract with Dayton Independent Board of Education

the Owner for: Dayton KY Athletic Complex situated on or around or in front of the

following described property: 200 Greendevil Lane Dayton, KY 41074

whereof Dayton, Independent Board of Education was the owner, part owner or lessee.

Affiant further says that the following shows the names of every sub-contract in the employ of said

General Contractor giving the amount, if any which is due, or to become due, to them, or any of them, for work done or machinery, material or fuel furnished to date hereof, under said contracts.

SUBCONTRACTORS

Name	Trade	Amount due or to become due for work and material furnished to date hereof.
A&E Doors	OHD	\$ 3,320.00
A Jacob Masonry	Masonry	\$ 5,850.00
Ascent Contracting	Flooring	\$ 8,533.58
Delta Electrical	Electrical	\$ 96,635.22
Feldkamp Enterprises	HVAC	\$ 9,664.27
Forever Lawn	Turf	\$ 35,748.36
Knose Concrete	Concrete	\$ 53,647.69
McAndrews Glass	Aluminum Storefront	\$ 5,693.76
Neyra Paving	Asphalt	\$ 36,111.59
OK Interiors	Drywall/ACT	\$ 22,257.00
Quality Fire Protection	Fire Protection	\$ 11,700.00
TriState Steel	Steel	\$ 46,296.00

Said affiant further says that the following shows the names of every person furnishing machinery, material or fuel to giving the amount, if any, which is due, or to become due, to them or any of them, for machinery, material of fuel furnished to date hereof, under said contracts.

MATERIAL MEN

Name	Trade	Amount due or to become due for work and material furnished to date hereof.
------	-------	---

Said Affiant further says that the following shows that names of every unpaid laborer in the employ of

Graybach, LLC furnishing labor under said contract, giving the amount, if any, which is due or to become due for labor done to date hereof: 09/12/2025

NOTE: If the fact is that every laborer has been paid in full, then recite: "Every laborer has been paid in full." If not, then give each unpaid laborer's name and the amount due or to become due.


LABOR		
Name	Trade	Amount due or to become due for work and material furnished to date hereof.
Every Laborer paid in full		

That the amounts due or to become due to said subcontractors, material men and laborers, for work done, or machinery, material or fuel furnished to the date hereof, to September 12, 2025 the sum of \$334,459.74 is fully and correctly set forth opposite their names, respectively, in the aforesaid statement, and further evidenced by certificates of every person furnishing machinery, material or fuel, hereto attached, and made a part hereof.

Affiant further says that Graybach, LLC has not employed or purchased or procured machinery, material or fuel from, or subcontracted with any person, firm or corporation, other than those above mentioned, and owed for no labor performed, or machinery, material or fuel furnished under said contracts, other than above set forth.

SWORN TO BEFORE ME AND SUBSCRIBED IN MY PRESENCE, at Hamilton, Ohio, this 12th day of Sept., 2025.

Notary Public



SUBCONTRACTOR / SUPPLIER – WAIVER AND RELEASE
ACKNOWLEDGEMENT OF PAYMENT

SUBCONTRACTOR / SUPPLIER: **JP Excavating**
CONTRACTOR: Graybach, LLC
OWNER: Dayton Ind. Board of Education
PROJECT: Dayton, Ky Athletic Complex
PROJECT ADDRESS: 200 Greendevil Lane
Dayton, KY 41074

INVOICE NUMBER	INVOICE DATE	DESCRIPTION	AMOUNT
Pay App #8 - 0317	8/13/2025		-417,416.00
Pay App #8 - 0317	8/13/2025		267,293.00
Pay App #8 - 0317	8/13/2025		157,975.12

For a valuable consideration (in the amount of **\$7,852.12**), the receipt of which is hereby acknowledged:

1. Effective upon receipt from "CONTRACTOR" of the amount stated to be due in said Request for Payment or such lesser amount as "CONTRACTOR" may acknowledge to be due in accordance with the provision of the CONTRACT, "SUBCONTRACTOR / SUPPLIER" does now hereby absolutely waive all liens and rights or claims of lien against the PROPERTY which "SUBCONTRACTOR / SUPPLIER" ever had, has or may have, and does release the "CONTRACTOR" and "OWNER" from any claim, liability or debt by reason of labor, services, equipment, materials and rentals which have been or will be performed or furnished by "SUBCONTRACTOR / SUPPLIER" to or for the "PROJECT" under the CONTRACT, including, without limitation, all "claims", "changes", "extras" and other charges of any description.

2. "SUBCONTRACTOR / SUPPLIER" further represents and certifies that no lien has been filed against the PROPERTY by "SUBCONTRACTOR / SUPPLIER" or any laborer, sub-contractor or material-man who has directly or indirectly furnished labor, services, equipment, rentals or materials to or for the "PROJECT" under the CONTRACT, and the "SUBCONTRACTOR / SUPPLIER" has paid all bills, taxes (including applicable Sales and Use Taxes) and charges at the agreed prices for all of said labor, services, equipment, rentals and materials which have been or are to be furnished to or for the "PROJECT" under the CONTRACT.

3. "SUBCONTRACTOR / SUPPLIER" authorizes "CONTRACTOR" to complete any blank spaces in this Document.

IN WITNESS WHEREOF, VENDOR has either individually or by its duly authorized representative set his hand and seal

hereto this 22nd day of August, 20 25.


Name of SUBCONTRACTOR / SUPPLIER: JP Excavating

By: [Signature]
(Owner, Partner, Officer) (Please Designate)

Sworn to and subscribed before the undersigned

this 22 day of Aug, 20 25.

Notary Public



Remit to: Graybach, LLC, 2416 Central Pkwy., Cincinnati OH 45214

SUBCONTRACTOR / SUPPLIER – WAIVER AND RELEASE
ACKNOWLEDGEMENT OF PAYMENT

SUBCONTRACTOR / SUPPLIER: **JP Excavating**
CONTRACTOR: Graybach, LLC
OWNER: Dayton Ind. Board of Education
PROJECT: Dayton, Ky Athletic Complex
PROJECT ADDRESS: 200 Greendevil Lane
Dayton, KY 41074

*Joint check -
Ferguson.*

INVOICE NUMBER	INVOICE DATE	DESCRIPTION	AMOUNT
Pay App #8 - 0317	8/13/2025		8,577.46

For a valuable consideration (in the amount of **\$8,577.46**), the receipt of which is hereby acknowledged:

1. Effective upon receipt from "CONTRACTOR" of the amount stated to be due in said Request for Payment or such lesser amount as "CONTRACTOR" may acknowledge to be due in accordance with the provision of the CONTRACT, "SUBCONTRACTOR / SUPPLIER" does now hereby absolutely waive all liens and rights or claims of lien against the PROPERTY which "SUBCONTRACTOR / SUPPLIER" ever had, has or may have, and does release the "CONTRACTOR" and "OWNER" from any claim, liability or debt by reason of labor, services, equipment, materials and rentals which have been or will be performed or furnished by "SUBCONTRACTOR / SUPPLIER" to or for the "PROJECT" under the CONTRACT, including, without limitation, all "claims", "changes", "extras" and other charges of any description.

2. "SUBCONTRACTOR / SUPPLIER" further represents and certifies that no lien has been filed against the PROPERTY by "SUBCONTRACTOR / SUPPLIER" or any laborer, sub-contractor or material-man who has directly or indirectly furnished labor, services, equipment, rentals or materials to or for the "PROJECT" under the CONTRACT, and the "SUBCONTRACTOR / SUPPLIER" has paid all bills, taxes (including applicable Sales and Use Taxes) and charges at the agreed prices for all of said labor, services, equipment, rentals and materials which have been or are to be furnished to or for the "PROJECT" under the CONTRACT.

3. "SUBCONTRACTOR / SUPPLIER" authorizes "CONTRACTOR" to complete any blank spaces in this Document.

IN WITNESS WHEREOF, VENDOR has either individually or by its duly authorized representative set his hand and seal

hereto this 22nd day of August, 20 25.


Name of SUBCONTRACTOR / SUPPLIER: JP Excavating

By: [Signature]
(Owner, Partner, Officer) (Please Designate)

Sworn to and subscribed before the undersigned

this 22 day of Aug, 20 25.

[Signature]
Notary Public



Remit to: Graybach, LLC, 2416 Central Pkwy., Cincinnati OH 45214

SUBCONTRACTOR / SUPPLIER – WAIVER AND RELEASE**ACKNOWLEDGEMENT OF PAYMENT**

Joint Check
1201

SUBCONTRACTOR / SUPPLIER: **JP Excavating**
CONTRACTOR: Graybach, LLC
OWNER: Dayton Ind. Board of Education
PROJECT: Dayton, Ky Athletic Complex
PROJECT ADDRESS: 200 Greendevil Lane
Dayton, KY 41074

INVOICE NUMBER	INVOICE DATE	DESCRIPTION	AMOUNT
Pay App #8 - 0317	8/13/2025		499.26

For a valuable consideration (in the amount of **\$499.26**), the receipt of which is hereby acknowledged:

1. Effective upon receipt from "CONTRACTOR" of the amount stated to be due in said Request for Payment or such lesser amount as "CONTRACTOR" may acknowledge to be due in accordance with the provision of the CONTRACT, "SUBCONTRACTOR / SUPPLIER" does now hereby absolutely waive all liens and rights or claims of lien against the PROPERTY which "SUBCONTRACTOR / SUPPLIER" ever had, has or may have, and does release the "CONTRACTOR" and "OWNER" from any claim, liability or debt by reason of labor, services, equipment, materials and rentals which have been or will be performed or furnished by "SUBCONTRACTOR / SUPPLIER" to or for the "PROJECT" under the CONTRACT, including, without limitation, all "claims", "changes", "extras" and other charges of any description.

2. "SUBCONTRACTOR / SUPPLIER" further represents and certifies that no lien has been filed against the PROPERTY by "SUBCONTRACTOR / SUPPLIER" or any laborer, sub-contractor or material-man who has directly or indirectly furnished labor, services, equipment, rentals or materials to or for the "PROJECT" under the CONTRACT, and the "SUBCONTRACTOR / SUPPLIER" has paid all bills, taxes (including applicable Sales and Use Taxes) and charges at the agreed prices for all of said labor, services, equipment, rentals and materials which have been or are to be furnished to or for the "PROJECT" under the CONTRACT.

3. "SUBCONTRACTOR / SUPPLIER" authorizes "CONTRACTOR" to complete any blank spaces in this Document.

IN WITNESS WHEREOF, VENDOR has either individually or by its duly authorized representative set his hand and seal

hereto this 22nd day of August, 20 25.


Name of SUBCONTRACTOR / SUPPLIER: AAA Demo dba JP Excavating

By [Signature]
(Owner, Partner, Officer) (Please Designate)

Sworn to and subscribed before the undersigned

this 22 day of Aug, 20 25.

[Signature]
Notary Public



Remit to: Graybach, LLC, 2416 Central Pkwy., Cincinnati OH 45214

SUBCONTRACTOR / SUPPLIER – WAIVER AND RELEASE
ACKNOWLEDGEMENT OF PAYMENT

SUBCONTRACTOR / SUPPLIER: **Lehn Painting, Inc.**
CONTRACTOR: Graybach, LLC
OWNER: Dayton Ind. Board of Education
PROJECT: Dayton, Ky Athletic Complex
PROJECT ADDRESS: 200 Greendevil Lane
Dayton, KY 41074

INVOICE NUMBER	INVOICE DATE	DESCRIPTION	AMOUNT
24171-02	6/5/2025	Painting Work	3,294.00

For a valuable consideration (in the amount of **\$3,294.00**), the receipt of which is hereby acknowledged:

1. Effective upon receipt from "CONTRACTOR" of the amount stated to be due in said Request for Payment or such lesser amount as "CONTRACTOR" may acknowledge to be due in accordance with the provision of the CONTRACT, "SUBCONTRACTOR / SUPPLIER" does now hereby absolutely waive all liens and rights or claims of lien against the PROPERTY which "SUBCONTRACTOR / SUPPLIER" ever had, has or may have, and does release the "CONTRACTOR" and "OWNER" from any claim, liability or debt by reason of labor, services, equipment, materials and rentals which have been or will be performed or furnished by "SUBCONTRACTOR / SUPPLIER" to or for the "PROJECT" under the CONTRACT, including, without limitation, all "claims", "changes", "extras" and other charges of any description.

2. "SUBCONTRACTOR / SUPPLIER" further represents and certifies that no lien has been filed against the PROPERTY by "SUBCONTRACTOR / SUPPLIER" or any laborer, sub-contractor or material-man who has directly or indirectly furnished labor, services, equipment, rentals or materials to or for the "PROJECT" under the CONTRACT, and the "SUBCONTRACTOR / SUPPLIER" has paid all bills, taxes (including applicable Sales and Use Taxes) and charges at the agreed prices for all of said labor, services, equipment, rentals and materials which have been or are to be furnished to or for the "PROJECT" under the CONTRACT.

3. "SUBCONTRACTOR / SUPPLIER" authorizes "CONTRACTOR" to complete any blank spaces in this Document.

IN WITNESS WHEREOF, VENDOR has either individually or by its duly authorized representative set his hand and seal

hereto this 21st day of July, 20 25.

Name of SUBCONTRACTOR / SUPPLIER: Lehn Painting, Inc.

By: _____

(Owner, Partner, Officer) (Please Designate) **William R. Lehn, President**

Sworn to and subscribed before the undersigned

this 21st day of July, 20 25.

Lillian Grissom
Notary Public



Remit to: Graybach, LLC, 2416 Central Pkwy., Cincinnati OH 45214