

APPLICATION AND CERTIFICATE FOR PAYMENT

TO(OWNER): Elizabethtown Independent District Board of Education
 PROJECT: T K Stone Middle School Renovation Elizabethtown, KY

APPLICATION NO: 7
 PERIOD FROM: 8/28/20
 TO: 9/26/20



ALLIANCE
 CORPORATION
 Builders & Managers

ATTENTION: Paul Mullins

CONTRACT FOR: CRS Construction, Inc. *Site Utilities + Grading*
 BID DIV: 010

CONTRACT DATE: 26-Feb-25

CONTRACTORS APPLICATION FOR PAYMENT

CHANGE ORDER SUMMARY

Change Orders approved in previous months by Owner

ADDITIONS

DEDUCTIONS

TOTAL

Approved this month

Application is made for Payment as shown below in connection with the Contract Continuation Sheet attached.
 The present status of the this Contract is as follows:

ORIGINAL CONTRACT SUM	\$911,913.32
Net change by Change Orders	\$0.00
CONTRACT SUM TO DATE	\$911,913.32
TOTAL COMPLETED & STORED TO DATE (Sheet 2)	\$329,334.52
RETAINAGE @ 10%	\$32,933.45
TOTAL EARNED LESS RETAINAGE	\$296,401.07
LESS PREVIOUS CERTIFICATES (CONTRACT ONLY)	\$237,393.00
CURRENT PAYMENT DUE	\$59,008.07

Net Change by Change Orders \$0.00 \$0.00 \$0.00

The undersigned contractor certifies that to the best of his knowledge, information and belief the Work covered by this Application for Payment has been completed and in accordance with the Contract Documents, that all amounts have been paid by him for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: CRS Construction, Inc.

By: *Chris Shirley* Date: 9/25/2025

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observation and the data comprising the above application, the Architect certifies to the Owner that the Work has progressed to the point indicated: that to the best of his knowledge, information and belief, the quality of the Work is in accordance with the Contract Documents and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

Subscribed and sworn to before me this 25th day of September 2025
 State of: Kentucky County of: Barren
 Notary Public: *Allison M. Chapman*
 My Commission expires: March 28, 2029 KYNP98302 County of:

ARCHITECT'S CERTIFICATION: ROSS TARRANT ARCHITECTS

By: *Chris Waller* Date: 10/09/25

CM APPROVAL: ALLIANCE CORPORATION

By: *Dalton Jackson* Date: 9-29-2025

This certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or contractor under this Contract.

CONTINUATION SHEET NO. 2 APPLICATION NO. 7		T K STONE MIDDLE SCHOOL RENO	*D*	*E*	*F*	*G*	*H*	*I*	
			WORK COMPLETED		MATERIALS STORED (NOT IN D OR E)	TOTAL COMPLETED & STORED D+E+F	% G/C	BALANCE TO FINISH C-G	
ITEM #	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREV. APPLIC.(D+E)	THIS PERIOD					
1	BOND	\$21,151.80	\$21,151.00			\$21,151.00	100%	\$0.80	
2	SUBMITALLS	\$8,000.00	\$8,000.00			\$8,000.00	100%	\$0.00	
3	CLEANUP	\$3,000.00				\$0.00	0%	\$3,000.00	
4	CLOSEOUT DOCUMENTS	\$1,000.00				\$0.00	0%	\$1,000.00	
5	ALLOWANCE TRENCH EARTH	\$100,000.00				\$0.00	0%	\$100,000.00	
6	SITE DEMO	\$115,100.00	\$107,100.00			\$107,100.00	93%	\$8,000.00	
7	SITE WORK	\$117,969.00	\$17,969.00			\$17,969.00	15%	\$100,000.00	
8	STORM DRAIN LABOR	\$203,189.00	\$18,000.00	\$46,000.00		\$64,000.00	31%	\$139,189.00	
9	STORM DRAIN MATERIALS	\$69,664.52	\$50,100.00	\$19,564.52		\$69,664.52	100%	\$0.00	
10	EROSION CONTROLS LABOR	\$21,150.00	\$10,150.00			\$10,150.00	48%	\$11,000.00	
11	EROSION CONTROLS MATERIAL	\$10,600.00	\$8,600.00			\$8,600.00	81%	\$2,000.00	
12	2" DGA FOR BUILDIN PAD	\$4,200.00	\$1,500.00			\$1,500.00	36%	\$2,700.00	
13	LIME STABILIZATION	\$160,000.00	\$18,000.00			\$18,000.00	11%	\$142,000.00	
14	LAYOUT	\$5,200.00	\$5,200.00			\$5,200.00	100%	\$0.00	
15	LANDSCAPE & TURF	\$73,689.00				\$0.00	0%	\$73,689.00	
16						\$0.00	#DIV/0!	\$0.00	
17						\$0.00	#DIV/0!	\$0.00	
18						\$0.00	#DIV/0!	\$0.00	
19						\$0.00	#DIV/0!	\$0.00	
20						\$0.00	#DIV/0!	\$0.00	
21						\$0.00	#DIV/0!	\$0.00	
22						\$0.00	#DIV/0!	\$0.00	
23						\$0.00	#DIV/0!	\$0.00	
24						\$0.00	#DIV/0!	\$0.00	
25						\$0.00	#DIV/0!	\$0.00	
26						\$0.00	#DIV/0!	\$0.00	
27						\$0.00	#DIV/0!	\$0.00	
28						\$0.00	#DIV/0!	\$0.00	
29						\$0.00	#DIV/0!	\$0.00	
30						\$0.00	#DIV/0!	\$0.00	
31						\$0.00	#DIV/0!	\$0.00	
32						\$0.00	#DIV/0!	\$0.00	
33						\$0.00	#DIV/0!	\$0.00	
34						\$0.00	#DIV/0!	\$0.00	
35						\$0.00	#DIV/0!	\$0.00	
36						\$0.00	#DIV/0!	\$0.00	
37						\$0.00	#DIV/0!	\$0.00	
38						\$0.00	#DIV/0!	\$0.00	
39						\$0.00	#DIV/0!	\$0.00	
40						\$0.00	#DIV/0!	\$0.00	
TOTALS		\$911,913.32	\$0.00	\$263,770.00	\$85,564.52	\$0.00	\$329,334.52	36%	\$582,578.80

CONTINUATION SHEET NO. 3 T K STONE MIDDLE SCHOOL RENO
 APPLICATION NO. 7

OWNER PURCHASE ORDERS ONLY

ITEM #	DESCRIPTION	SUPPLIER	*D* P.O. AMOUNT	*E* PREVIOUS PAYMENTS	*F* INVOICES DUE THIS MONTH (ATTACHED)	*G* TOTAL TO DATE (E +F)	*H* BALANCE TO FINISH (D - G)
1	Drainage Materials	Hayes Pipe	\$145,676.68	\$145,676.68	\$0.00	\$145,676.68	\$0.00
2						\$0.00	\$0.00
3						\$0.00	\$0.00
4						\$0.00	\$0.00
5						\$0.00	\$0.00
6						\$0.00	\$0.00
7						\$0.00	\$0.00
8							
9							
10							
11							
12							
13							
14							
15							
16							
17							
18							
19							
20							
21							
22							
23							
24							
25							
26							
27							
28							
29							
30							
31							
32							
33							
34							
35							
36							
37							
38							
39							
40							
TOTALS			\$145,676.68	\$145,676.68	\$0.00	\$145,676.68	\$0.00

APPLICATION AND CERTIFICATE FOR PAYMENT

Invoice #: 997

To Owner: Elizabethtown Ind. Board of Education
219 Helm Street

Project 25-011 T K Stone Middle School GC

Application No. 5

Period To 9/30/2025



ALLIANCE
CORPORATION
Builders & Managers

Elizabethtown, KY 42701

KY

Attention:

Contract For:
Bid Division

Alliance - General Trades
030

Contract Date

CONTRACTOR'S APPLICATION FOR PAYMENT

Change Order Summary

Change Orders approved in
previous months by Owner

	ADDITIONS	DEDUCTIONS	
TOTAL	\$0.00		\$0.00
Approved This Month	\$0.00		\$0.00

Net Change Orders \$0.00 \$0.00 \$0.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information, and belief, the work covered by this Application for Payment has been completed in accordance with the Contract Documents. That all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: ALLIANCE CORPORATION

By: [Signature] Date: 9/30/2025

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information, and belief, the Work has progressed as indicated. the quality of the Work is in accordance with the Contract Documents, and the Contractor

AMOUNT CERTIFIED \$49,384.00

Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet is attached

Original Contract Sum	\$1,564,340.00
Net Change By Change Order	\$0.00
Contract Sum To Date	\$1,564,340.00
Total Completed and Stored To Date	\$321,929.31
Retainage @ 10.00%	\$32,192.94
Total Retainage	\$32,192.94
Total Earned Less Retainage	\$289,736.37
Less Previous Certificates For Payments	\$240,352.37
Current Payment Due	\$49,384.00

Subscribed and sworn to before me this 30th day of September 2025
State of: Kentucky County of: Barren
Notary Public: Amber Lee Wilson
My Commission expires 01/28/28

Architects Certification ROSS TARRANT ARCH INC

By: [Signature] Date: 10/09/25

CM Approval: ALLIANCE CORPORATION

By: Dalton Jackson Date: 10/1/2025

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment, and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.



CONTINUATION SHEET

Page 2 of 3

Application and Certification for Payment, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

Invoice # : 997

Contract : 25-011 T K Stone Middle School GC

Application No. : 5

Application Date : 9/30/2025

To:

Architect's Project No.:

A Item No.	B Description of Work	C Scheduled Value	D Work Completed		F Materials Presently Stored (Not in D or E)	G Total Completed and Stored To Date (D+E+F)	H % (G / C)	I Balance To Finish (C-G)	J Retainage
			From Previous Application (D+E)	This Period In Place					
1	T K Stone Middle School GC	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	
2	****Division 1****	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	
3	Insurance and Bonds	47,333.00	47,333.00	0.00	0.00	47,333.00	100.00%	0.00	
4	General Conditions	381,767.00	64,900.39	22,906.02	0.00	87,806.41	23.00%	293,960.59	
5	Temporary Fencing	8,500.00	0.00	4,250.00	0.00	4,250.00	50.00%	4,250.00	
6	Barrier Allowance (300 Carpenter Hours)	13,500.00	1,080.00	1,440.00	0.00	2,520.00	18.67%	10,980.00	
7	Barrier Allowance (300 Laborer Hours)	13,500.00	0.00	0.00	0.00	0.00	0.00%	13,500.00	
8	Barrier Allowance (Material)	10,000.00	206.49	0.00	0.00	206.49	2.06%	9,793.51	
9	Dumpster Allowance	60,000.00	7,944.68	1,524.75	0.00	9,469.43	15.78%	50,530.57	
10	Material Allowance	15,000.00	1,450.60	0.00	0.00	1,450.60	9.67%	13,549.40	
11	Laborer Allowance	9,000.00	0.00	0.00	0.00	0.00	0.00%	9,000.00	
12	Stone Allowance (1500 Tons)	52,500.00	0.00	0.00	0.00	0.00	0.00%	52,500.00	
13	Carpenter Allowance	9,000.00	0.00	2,160.00	0.00	2,160.00	24.00%	6,840.00	
14	Cleanup	2,500.00	375.00	0.00	0.00	375.00	15.00%	2,125.00	
15	Closeout	2,750.00	0.00	0.00	0.00	0.00	0.00%	2,750.00	
16	Submittals	2,500.00	1,250.00	875.00	0.00	2,125.00	85.00%	375.00	
17	Mobilization	15,000.00	11,250.00	0.00	0.00	11,250.00	75.00%	3,750.00	
18	****Division 2****	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	
19	Selective Structure Demolition Material	115,685.00	34,705.50	0.00	0.00	34,705.50	30.00%	80,979.50	
20	Selective Structure Demolition Labor	236,906.00	71,071.80	0.00	0.00	71,071.80	30.00%	165,834.20	
21	Shoring Material	5,500.00	1,100.00	0.00	0.00	1,100.00	20.00%	4,400.00	
22	Shoring Labor	6,500.00	1,300.00	0.00	0.00	1,300.00	20.00%	5,200.00	
23	****Division 6****	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	
24	Rough Carpentry Material	42,932.00	6,439.80	6,439.80	0.00	12,879.60	30.00%	30,052.40	
25	Rough Carpentry Labor	101,837.00	15,275.55	15,275.55	0.00	30,551.10	30.00%	71,285.90	
26	****Division 7****	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	
27	Expansion Joint Cover Assemblies Material	15,000.00	0.00	0.00	0.00	0.00	0.00%	15,000.00	
28	Expansion Joint Cover Assemblies Labor	6,000.00	0.00	0.00	0.00	0.00	0.00%	6,000.00	
29	****Division 10****	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	
30	Metal Lockers Labor	25,900.00	0.00	0.00	0.00	0.00	0.00%	25,900.00	

CONTINUATION SHEET

Page 3 of 3

Application and Certification for Payment, containing
Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

Invoice # : 997

Contract : 25-011 T K Stone Middle School GC

Application No. : 5

Application Date : 9/30/2025

To:

Architect's Project No.:

A Item No.	B Description of Work	C Scheduled Value	D E Work Completed		F Materials Presently Stored (Not in D or E)	G Total Completed and Stored To Date (D+E+F)	H % (G / C)	I Balance To Finish (C-G)	J Retainage
			From Previous Application (D+E)	This Period In Place					
31	Aluminum Canopy - Material	40,092.00	0.00	0.00	0.00	0.00	0.00%	40,092.00	
32	Aluminum Canopy - Labor	24,247.00	0.00	0.00	0.00	0.00	0.00%	24,247.00	
33	Aluminum Canopy - Misc.	13,050.00	0.00	0.00	0.00	0.00	0.00%	13,050.00	
34	Flagpole Material	7,641.00	1,375.38	0.00	0.00	1,375.38	18.00%	6,265.62	
35	Flagpole Labor	1,350.00	0.00	0.00	0.00	0.00	0.00%	1,350.00	
36	****Division 12****	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	
37	Roller Window Shades Material	60,720.00	0.00	0.00	0.00	0.00	0.00%	60,720.00	
38	Roller Window Shades Labor	8,719.00	0.00	0.00	0.00	0.00	0.00%	8,719.00	
39	****Division 32****	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	
40	Chain Link Fences & Gates Material	162,911.00	0.00	0.00	0.00	0.00	0.00%	162,911.00	
41	Chain Link Fences & Gates Labor	46,500.00	0.00	0.00	0.00	0.00	0.00%	46,500.00	
Grand Totals		1,564,340.00	267,058.19	54,871.12	0.00	321,929.31	20.58%	1,242,410.69	32,192.9

TK Stone GC
SUMMARY OF ALLOWANCES
September 2, 2025

Allowance ORDER #	DESCRIPTION	Units Tracked	ORIGINAL UNITS	ORIGINAL COST	CHANGE ORDERS	TOTAL COST	TOTAL COMPLETED	LESS PREV. PAYMENTS	CURRENT PAYMENT DUE	BALANCE TO FINISH
BP 030		Alliance Corporation								
1	Carpenter Allowance	Hours Used	200.00	9,000.00	0.00	9,000.00	2,160.00	0.00	2,160.00	6,840.00
2	Labor Allowance	Hours Used	200.00	9,000.00	0.00	9,000.00	0.00	0.00	0.00	9,000.00
3	Material Allowance	\$ Used	15,000.00	15,000.00	0.00	15,000.00	1,450.60	1,450.60	0.00	13,549.40
4	Dumpster Allowance	\$ Used	60,000.00	60,000.00	0.00	60,000.00	9,469.40	7,944.68	1,524.75	50,530.57
5	Stone Allowance	Tons Used	1,500.00	15,000.00	0.00	15,000.00	0.00	0.00	0.00	15,000.00
6	Carpenter Allowance (Barriers)	Hours Used	300.00	13,500.00	0.00	13,500.00	2,520.00	1,080.00	1,440.00	10,980.00
7	Laborer Allowance (Barriers)	Hours Used	300.00	13,500.00	0.00	13,500.00	0.00	0.00	0.00	13,500.00
8	Material Allowance (Barriers)	\$ Used	10,000.00	10,000.00	0.00	10,000.00	206.49	206.49	0.00	9,793.51
				145,000.00	0.00	145,000.00	15,808.49	10,681.77	5,124.75	129,193.48

FOR ALLOWANCES ONLY

DO NOT PAY

Green River Waste
P.O. Box 7
Morgantown, KY 42261

Phone (270)988-5458

INVOICE# 58X00001
 INV DATE 08/31/25
 ACCOUNT# 614706
 DUE DATE 09/30/25

ALLIANCE CORP-TK STONE
 116 E COLLEGE ST
 JOB#23-019
 GLASGOW, KY 42141

AMOUNT YOU
 ARE PAYING _____

ALLIANCE CORP- TK STONE
 SERVICE ADDRESS: 323 MORNINGSIDE DR (ELIZABETHTOWN, KY)

AMOUNT 1,524.75

DATE	DESCRIPTION					AMOUNT
	LOCATION: 323 MORNINGSIDE DR					
08/05/25	58X00001	1	30Y ROLLOFF	HAULING FEE	08/05/25	2,632.30
				OVER 4 TON	00057408	508.25
					3.05 tons	.00
08/12/25	58X00001	1	30Y ROLLOFF	HAULING FEE	08/12/25	508.25
				OVER 4 TON	00057719	.00
					3.16 tons	
08/18/25	57X00090		PAYMENT RECEIVED (Thank you)		205331	<2,632.30>
08/29/25	58X00001	1	30Y ROLLOFF	HAULING FEE	08/29/25	508.25
				OVER 4 TON	00058621	.00
					3.57 tons	
We now offer Autopay and online bill pay please visit Greenriverwaste.com. Your password will be the last 4 digits of your phone # on file.						
FOR ALLOWANCES ONLY DO NOT PAY						
INV# 58X00001	CURRENT CHARGES		PAST DUE		DATE 08/31/25	
ACCT# 614706	1,524.75				PAGE 1 OF 1	

AMOUNT OF THIS INVOICE

\$1,524.75

\$5.00 per month late charge assessed on past due amounts

PLEASE PAY
 THIS AMOUNT

1,524.75

APPLICATION AND CERTIFICATE FOR PAYMENT

TO(OWNER): Elizabethtown Independent District Board of Education
 PROJECT: T K Stone Middle School Renovation
 Elizabethtown, KY

APPLICATION NO: # 6
 PERIOD FROM: 7/30/2025
 TO: 9/23/2025



ATTENTION: Paul Mullins

CONTRACT FOR: Parco Constructors Group, LLC *masonry*

CONTRACT DATE: 22-Jan-25

BID DIV: BP 040

CONTRACTORS APPLICATION FOR PAYMENT

CHANGE ORDER SUMMARY

Change Orders approved in
 previous months by Owner

ADDITIONS

DEDUCTIONS

TOTAL

Approved this month

Net Change by Change Orders \$0.00 \$0.00 \$0.00

The undersigned contractor certifies that to the best of his knowledge, information and belief the Work covered by this Application for Payment has been completed and in accordance with the Contract Documents, that all amounts have been paid by him for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Parco Constructors Group, LLC

By: Tony Snellen *Tony Snellen* Date: 9/23/2025

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observation and the data comprising the above application, the Architect certifies to the Owner that the Work has progressed to the point indicated: that to the best of his knowledge, information and belief, the quality of the Work is in accordance with the Contract Documents and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

Application is made for Payment as shown below in connection with the Contract Continuation Sheet attached.
 The present status of the this Contract is as follows:

ORIGINAL CONTRACT SUM	\$2,092,860.00
Net change by Change Orders	\$0.00
CONTRACT SUM TO DATE	\$2,092,860.00
TOTAL COMPLETED & STORED TO DATE (Sheet 2)	\$443,296.28
RETAINAGE @ 10%	\$44,329.63
TOTAL EARNED LESS RETAINAGE	\$398,966.65
LESS PREVIOUS CERTIFICATES (CONTRACT ONLY)	\$365,414.65
CURRENT PAYMENT DUE	\$33,552.00

Subscribed and sworn to before me this 23rd day of September, 2025
 State of: Kentucky
 Notary Public: Lesa Miller
 My Commission expires: 8/16/2028

County of: Jefferson
 County of: Jefferson


ARCHITECT'S CERTIFICATION: ROSS TARRANT ARCHITECTS

By: *Chris Walker*

CM APPROVAL: ALLIANCE CORPORATION

By: Dalton Jackson

This certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or contractor under this Contract.



CONTINUATION SHEET NO. 2
 APPLICATION NO. 6 T K STONE MIDDLE SCHOOL RENO

ITEM #	DESCRIPTION OF WORK	SCHEDULED VALUE	*D* WORK COMPLETED		*F* MATERIALS STORED (NOT IN D OR E)	*G* TOTAL COMPLETED & STORED D+E+F	*H* % G/C	*I* BALANCE TO FINISH C-G
			FROM PREV. APPLIC (D+E)	THIS PERIOD				
1	BOND	\$17,500.00	\$17,500.00			\$17,500.00	100%	\$0.00
2	SUBMITALLS	\$24,307.00	\$24,307.00	\$0.00		\$24,307.00	100%	\$0.00
3	CLEAN UP- Materials	\$1,500.00	\$225.00	\$30.00		\$255.00	17%	\$1,245.00
4	CLEAN UP - Labor	\$60,500.00	\$8,900.00	\$1,100.00		\$10,000.00	17%	\$50,500.00
5	CLOSEOUT DOCUMENTS	\$1,000.00				\$0.00	0%	\$1,000.00
6	O & M MANUALS	\$3,000.00				\$0.00	0%	\$3,000.00
7	ALLOWANCE- Masonry patching	\$15,000.00	\$4,159.28	\$0.00		\$4,159.28	28%	\$10,840.72
8	SUPERVISION- Labor	\$69,500.00	\$16,645.00	\$0.00		\$16,645.00	24%	\$52,855.00
9	JOBSITE FACILITIES	\$35,700.00	\$8,500.00	\$1,200.00		\$9,700.00	27%	\$26,000.00
10	DUMPSTERS- Masonry Only	\$21,200.00				\$0.00	0%	\$21,200.00
11	SAFETY- Labor	\$15,270.00	\$600.00	\$0.00		\$600.00	4%	\$14,670.00
12	SAFETY- Materials	\$5,500.00	\$210.00	\$50.00		\$260.00	5%	\$5,240.00
13	MISC. TRUCKING- Materials	\$9,940.00	\$1,470.00	\$100.00		\$1,570.00	16%	\$8,370.00
14	MISC. TRUCKING- Labor	\$30,345.00	\$4,500.00	\$500.00		\$5,000.00	16%	\$25,345.00
15	MASONRY- Equipment	\$118,958.00	\$19,500.00	\$1,000.00		\$20,500.00	17%	\$98,458.00
16	BRICK VENEER- Materials	\$13,000.00	\$650.00	\$1,300.00		\$1,950.00	15%	\$11,050.00
17	BRICK VENEER- Labor	\$305,770.00	\$14,500.00	\$32,000.00		\$46,500.00	15%	\$259,270.00
18	CMU FDNS.- Materials	\$16,500.00	\$4,455.00	\$0.00		\$4,455.00	27%	\$12,045.00
19	CMU FDNS.- Labor	\$61,950.00	\$16,725.00	\$0.00		\$16,725.00	27%	\$45,225.00
20	SPLIT-FACE CMU- Materials	\$8,500.00	\$1,670.00	\$0.00		\$1,670.00	20%	\$6,830.00
21	SPLIT-FACE CMU- Labor	\$29,500.00	\$6,040.00	\$0.00		\$6,040.00	20%	\$23,460.00
22	CMU BACKUP- Materials	\$17,500.00	\$3,700.00	\$0.00		\$3,700.00	21%	\$13,800.00
23	CMU BACKUP- Labor	\$361,900.00	\$74,880.00	\$0.00		\$74,880.00	21%	\$287,020.00
24	CMU PARTITIONS- Materials	\$40,500.00	\$3,215.00	\$0.00		\$3,215.00	8%	\$37,285.00
25	CMU PARTITIONS- Labor	\$393,165.00	\$32,285.00	\$0.00		\$32,285.00	8%	\$360,880.00
26	BRICK/CMU PATCH- Materials	\$8,500.00				\$0.00	0%	\$8,500.00
27	BRICK/CMU PATCH- Labor	\$65,810.00				\$0.00	0%	\$65,810.00
28	CLEAN DOWN BRICK/CMU- Materials	\$3,500.00				\$0.00	0%	\$3,500.00
29	CLEAN DOWN BRICK/CMU- Labor	\$128,710.00				\$0.00	0%	\$128,710.00
30	SET DOOR FRAMES- Materials	\$675.00	\$100.00	\$0.00		\$100.00	15%	\$575.00
31	SET DOOR FRAMES- Labor	\$7,500.00	\$1,100.00	\$0.00		\$1,100.00	15%	\$6,400.00
32	SPRAY-FOAM INSUL.- Materials	\$33,480.00	\$13,400.00	\$0.00		\$13,400.00	40%	\$20,080.00
33	SPRAY-FOAM INSUL.- Labor	\$32,780.00	\$13,140.00	\$0.00		\$13,140.00	40%	\$19,640.00
34	SPRAY-FOAM INSUL.- Equipment	\$5,400.00	\$2,180.00	\$0.00		\$2,180.00	40%	\$3,240.00
35	FIRESTOP WALLS- Materials	\$6,130.00				\$0.00	0%	\$6,130.00
36	FIRESTOP WALLS- Labor	\$11,390.00				\$0.00	0%	\$11,390.00
37	MASONRY RESTORATION- Mobiliz./G.	\$21,600.00	\$21,600.00			\$21,600.00	100%	\$0.00
38	MASONRY RESTOR.- Repairs	\$34,560.00	\$34,560.00			\$34,560.00	100%	\$0.00
39	MASONRY RESTOR.- Anchor Install	\$39,420.00	\$39,420.00			\$39,420.00	100%	\$0.00
40	MASONRY RESTOR.- Cleaning	\$15,900.00	\$15,900.00			\$15,900.00	100%	\$0.00
TOTALS		\$2,092,880.00	\$0.00	\$406,016.28	\$37,280.00	\$0.00	21%	\$1,649,563.72

CONTINUATION SHEET NO. 3 T K STONE MIDDLE SCHOOL RENO
 APPLICATION NO. 6

OWNER PURCHASE ORDERS ONLY

ITEM #	DESCRIPTION	SUPPLIER	P.O. AMOUNT	PREVIOUS PAYMENTS	*F* INVOICES DUE THIS MONTH (ATTACHED)	*G* TOTAL TO DATE (E + F)	*H* BALANCE TO FINISH (D - G)
1	Concrete Block, Mortar, Cement, Etc	Lee Building Products	\$193,770.00	\$50,631.83	\$1,152.90 ✓	\$51,784.73	\$141,985.27
2	Brick Veneer	Lee Building Products	\$82,390.00	\$12,084.00	\$0.00 ✓	\$12,084.00	\$70,306.00
3	Masonry Resteel, Accessories, Etc.	Mills Supply Company	\$61,680.00	\$27,648.61	\$765.00 ✓	\$28,413.61	\$33,266.39
4						\$0.00	\$0.00
5						\$0.00	\$0.00
6						\$0.00	\$0.00
7						\$0.00	\$0.00
8						\$0.00	\$0.00
9							
10							
11							
12							
13							
14							
15							
16							
17							
18							
19							
20							
21							
22							
23							
24							
25							
26							
27							
28							
29							
30							
31							
32							
33							
34							
35							
36							
37							
38							
39							
40							
TOTALS			\$337,840.00	\$90,364.44	\$1,917.90	\$92,282.34	\$245,557.66

Parco Constructors
Owner's Purchase Order Payment Authorization

Project Name: T.K. Stone Middle School
Project Number: # KDE BG # 24-207
Vendor: Lee Building Products
Owner's Purchase Order Number - # 6-63879

Billing # 6

(Each subcontractor shall review invoices to insure items such as tools, finance charges, and sales tax are not included in the invoice amount. The invoices are to be assembled and attached to this authorization form and submitted to Parco Constructors.)

Parco Constructors has received materials in substantial compliance with the contract documents for the above referenced project and hereby authorizes the Parco Constructors to submit for payment the amounts shown for the following invoice attached hereto:

Owner's PO Amount:

\$ 276,160.00

Invoice Number	Invoice Date	Invoice Amount	Previous Invoices
H19451	4/4/2025	\$ 4,516.48	\$ 4,516.48
H19495	4/11/2025	\$ 4,516.35	\$ 4,516.35
H19827	4/17/2025	\$ 4,075.70	\$ 4,075.70
I32796	4/17/2025	\$ 1,182.62	\$ 1,182.62
H20202	4/23/2025	\$ 5,121.75	\$ 5,121.75
H20395	4/25/2025	\$ 5,722.65	\$ 5,722.65
I32923	4/25/2025	\$ 1,421.28	\$ 1,421.28
H20873	5/5/2025	\$ 5,444.90	\$ 5,444.90
H20999	5/7/2025	\$ 5,214.15	\$ 5,214.15
I33203	5/13/2025	\$ 1,405.62	\$ 1,405.62
H21369	5/14/2025	\$ 3,481.60	\$ 3,481.60
I33374	5/27/2025	\$ 1,378.08	\$ 1,378.08
I33389	5/28/2025	\$ 219.75	\$ 219.75
I33532	6/5/2025	\$ 26.00	\$ 26.00
I33834	6/26/2025	\$ 441.30	\$ 441.30
H24996	7/24/2025	\$ 4,067.00	\$ 4,067.00

Invoice Number	Invoice Date	Invoice Amount	Previous Invoices
I34466	8/7/2025	\$ 2,363.00	\$ 2,363.00
H25947	8/13/2025	\$ 33.60	\$ 33.60
H26048	8/13/2025	\$ 12,084.00	\$ 12,084.00
I34735	8/26/2025	\$ 1,152.90	
Total Invoices submitted to date		\$ 63,868.73	\$ 62,715.83

Owner's Purchase Order Balance Remaining:

\$ 212,291.27


(Signature)

9/16/2025

(Date)

Tony Snellen/President & Project Manager

(Print Name & Title)

Amount Due this Billing	\$ 1,152.90
-------------------------	-------------

**BUILDING
PRODUCTS****LEE BUILDING PRODUCTS (10)**307 PETERSON DRIVE
P O BOX 803
ELIZABETHTOWN KY 42702-0803
Phone 270-765-4044 Fax 270-765-4066**INVOICE**

Number	134735
Date	08/26/2025
Page	1

Bill-to: 08EP323
*ELIZABETHTOWN BOARD OF ED
C/O PARCO CONSTRUCTION
2521 RIDGEMAR COURT
LOUISVILLE, KY 40299**Ship-to:** 323
TK STONE MIDDLE SCHOOL
323 MORNINGSIDE DRIVE
ELIZABETHTOWN, KY 42701

Reference #	Shipped	Salesperson	Terms	Tax Code	Doc #	Wh	Freight	Ship Via
2503	08/26/25	TLS T SINGLETO	NET 30 DAYS	KY-NT	962527	10	PREPAID	BESTWAY

Item	Description	Ordered	Shipped	Backordrd	UM	Price	UM	Extension
420210	DEL-SAND-TON	21.35	21.35	.00	TN	54.00	TN	1152.90

Merchandise	Misc	Discount	Tax	Freight	Total Due
1152.90	.00	.00	.00	*TBD*	1152.90

Parco Constructors

Owner's Purchase Order Payment Authorization

Project Name: Renovations & Additions to T.K. Stone Middle School
Project Number: # KDE BG # 24-207 **Billing # 3**
Vendor: Mills Supply Company
Owner's Purchase Order Number - #040-2

(Each subcontractor shall review invoices to insure items such as tools, finance charges, and sales tax are not included in the invoice amount. The invoices are to be assembled and attached to this authorization form and submitted to Parco Constructors.)

Parco Constructors has received materials in substantial compliance with the contract documents for the above referenced project and hereby authorizes the Parco Constructors to submit for payment the amounts shown for the following invoice attached hereto:

Owner's PO Amount:

\$ 61,680.00

Invoice Number	Invoice Date	Invoice Amount	Previous Invoices
127559A-IN	4/22/2025	\$ 369.70	\$ 369.70
127621A-IN	4/22/2025	\$ 3,522.00	\$ 3,522.00
		\$ -	
0128962-IN	4/30/2025	\$ 382.25	\$ 382.25
0129180-IN	4/30/2025	\$ 7,160.00	\$ 7,160.00
0127062-IN	5/13/2025	\$ 15,194.20	\$ 15,194.20
0129745-IN	5/13/2025	\$ 515.90	\$ 515.90
0136357-IN	8/29/2025	\$ 165.00	
0136358-IN	8/29/2025	\$ 550.00	
0136359-IN	8/29/2025	\$ 50.00	
Total Invoices submitted to date		\$ 27,909.05	\$ 27,144.05

Owner's Purchase Order Balance Remaining:

\$ 33,770.95


(Signature)

9/23/2025

(Date)

Tony Snellen/President & Project Manager

(Print Name & Title)

Amount Due this Billing \$ 765.00



Invoice

Invoice Number: 0136359-IN

Invoice Date: 8/29/2025

Order Number: 0136359

Order Date: 8/19/2025

Salesperson: WAYNE MILLS

Customer Number: PARCO GRP

Mills Supply Company, Inc.
2910 Blankenbaker Road
Louisville, KY 40299
(502) 561-0700

Sold To:

ELIZABETHTOWN INDEPENDENT BOARD OF EDUCATION
PARCO CONSTRUCTORS
P O BOX 99339
LOUISVILLE, KY 40269 502-266-7877

Ship To:

TK STONE SCHOOL
E-TOWN INDEPENDENT BOARD OF ED BG#24-207
TK STONE MIDDLE SCHOOL JOBSITEPO#7-63880
323 MORNINGSIDE DR
ELIZABETHTOWN, KY 42701

Confirm To:

Customer P.O.		Ship VIA	F.O.B.	Terms		
		COMPANY TRUCK		NET 30		
Item Code	Unit	Ordered	Shipped	Back Ordered	Price	Amount
2305160	EA	100.00	100.00	0.00	0.5000	50.00
CELL VENTS- STANDARD CLEAR						

Effective 11/1/2024, the remit to address for all checks is 2910
Blankenbaker Road Louisville, KY 40299. A 3% fee will be
charged for all credit card payments

Net Invoice:	50.00
Freight:	0.00
KY-EXEMPT Sales Tax:0.00%:	0.00
Invoice Total:	50.00



Mills Supply Company, Inc.
2910 Blankenbaker Road
Louisville, KY 40299
(502) 561-0700

Invoice

Invoice Number: 0136358-IN
Invoice Date: 8/29/2025

Order Number: 0136358
Order Date: 8/19/2025
Salesperson: WAYNE MILLS
Customer Number: PARCO GRP

Sold To:

ELIZABETHTOWN INDEPENDENT BOARD OF EDUCATION
PARCO CONSTRUCTORS
P O BOX 99339
LOUISVILLE, KY 40269 502-266-7877

Ship To:

TK STONE SCHOOL
E-TOWN INDEPENDENT BOARD OF ED BG#24-207
TK STONE MIDDLE SCHOOL JOBSITEPO#7-63880
323 MORNINGSIDE DR
ELIZABETHTOWN, KY 42701

Confirm To:

Customer P.O.		Ship VIA	F.O.B.	Terms		
		COMPANY TRUCK		NET 30		
Item Code	Unit	Ordered	Shipped	Back Ordered	Price	Amount
2300080	L/F	500.00	500.00	0.00	1.1000	550.00
TERMINATION BAR 1/8"X1" ALUM.						

Effective 11/1/2024, the remit to address for all checks is 2910 Blankenbaker Road Louisville, KY 40299. A 3% fee will be charged for all credit card payments

Net Invoice:	550.00
Freight:	0.00
KY-EXEMPT Sales Tax: 0.00%	0.00
Invoice Total:	550.00



Invoice

Invoice Number: 0136357-IN

Invoice Date: 8/29/2025

Order Number: 0136357

Order Date: 8/19/2025

Salesperson: WAYNE MILLS

Customer Number: PARCO GRP

Mills Supply Company, Inc.
2910 Blankenbaker Road
Louisville, KY 40299
(502) 561-0700

Sold To:

ELIZABETHTOWN INDEPENDENT BOARD OF EDUCATION
PARCO CONSTRUCTORS
P O BOX 99339
LOUISVILLE, KY 40269 502-266-7877

Ship To:

TK STONE SCHOOL
E-TOWN INDEPENDENT BOARD OF ED BG#24-207
TK STONE MIDDLE SCHOOL JOBSITEPO#7-63880
323 MORNINGSIDE DR
ELIZABETHTOWN, KY 42701

Confirm To:

Customer P.O.		Ship VIA	F.O.B.	Terms		
		COMPANY TRUCK		NET 30		
Item Code	Unit	Ordered	Shipped	Back Ordered	Price	Amount
2300080	L/F	150.00	150.00	0.00	1.1000	165.00
TERMINATION BAR 1/8"X1" ALUM.						

Effective 11/1/2024, the remit to address for all checks is 2910 Blankenbaker Road Louisville, KY 40299. A 3% fee will be charged for all credit card payments

Net Invoice: 165.00

Freight: 0.00

KY-EXEMPT Sales Tax:0.00%: 0.00

Invoice Total: 165.00

RELEASE OF LIEN

DATE
9/23/2025

We the undersigned, certify that we are the General Contractor/Subcontractor for the Construction of Renovations & Addition to T.K. Stone Middle School. We certify that all bills for labor, material, taxes, insurance, equipment, miscellaneous items and supplies in connection with the above contract have been paid in full. We further certify that we, and each of our suppliers, do upon receipt of Thirty-Three Thousand Five Hundred Fifty-Two Dollars & No Cents (\$33,552.00) which will constitute partial payment X; full and final payment ; for work performed to date on our contract do hereby, waive and release any and all liens or claim of rights of liens on said above described building and premises Elizabethtown Independent School Board located at 323 Morningside Drive in Elizabethtown Kentucky under the Statutes of the State of Kentucky and or the United States Government relating to mechanics liens on account of labor or taxes or any of the material furnished to or on account of said building or improvements on the premises.

Firm: **PARCO CONSTRUCTORS GROUP, LLC**

By: 

Title: PRESIDENT


State of KENTUCKY

County of JEFFERSON

Subscribed and sworn to before me this 23rd day of August 2025.

Notary Public: 

My commission expires 8/16/2026



Reference Parco Constructors Group, LLC Invoice # 5502

APPLICATION AND CERTIFICATE FOR PAYMENT

TO(OWNER): ELIZABETHTOWN INDEPENDENT
BOARD OF EDUCATION

PROJECT: TK STONE MIDDLE SCHOOL
323 MORNINGSIDE DRIVE
ELIZABETHTOWN, KY

APPLICATION NO: 1
PERIOD FROM: 03/02/25
TO: 09/15/25



ALLIANCE
CORPORATION
Builders & Managers

ATTENTION: Paul Mullins

CONTRACT FOR: Roofing - Insulated Roofing Contractors

CONTRACT DATE: 3-Mar-25

BID DIV: 075

CONTRACTORS APPLICATION FOR PAYMENT

CHANGE ORDER SUMMARY

Change Orders approved in
previous months by Owner

ADDITIONS

DEDUCTIONS

TOTAL

Approved this month

Net Change by Change Orders	\$0.00	\$0.00	\$0.00
-----------------------------	--------	--------	--------

The undersigned contractor certifies that to the best of his knowledge, information and belief the Work covered by this Application for Payment has been completed and in accordance with the Contract Documents, that all amounts have been paid by him for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Insulated Roofing Contractors

By: Bonnie Shuman Date: September 15, 2025


ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observation and the data comprising the above application, the Architect certifies to the Owner that the Work has progressed to the point indicated: that to the best of his knowledge, information and belief, the quality of the Work is in accordance with the Contract Documents and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

Application is made for Payment as shown below in connection with the Contract Continuation Sheet attached.
The present status of the this Contract is as follows:

ORIGINAL CONTRACT SUM	\$938,104.97
Net change by Change Orders	\$0.00
CONTRACT SUM TO DATE	\$938,104.97
TOTAL COMPLETED & STORED TO DATE (Sheet 2)	\$105,825.00
RETAINAGE @ 10%	\$10,582.50
TOTAL EARNED LESS RETAINAGE	\$95,242.50
LESS PREVIOUS CERTIFICATES (CONTRACT ONLY)	\$0.00
CURRENT PAYMENT DUE	\$95,242.50

Subscribed and sworn to before me this 15th day of September, 2025
State of: Indiana
Notary Public: Ava Hampton
My Commission expires: October 30, 2032



ARCHITECT'S CERTIFICATION: ROSS TARRANT ARCHITECTS

By: Chris Walker Date: 10/09/25

CM APPROVAL: ALLIANCE CORPORATION

By: Dalton Jackson Date: 9/30/2025

This certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or contractor under this Contract.

CONTINUATION SHEET NO. 2 Etown Indpt Schools
APPLICATION NO. 1 TK Stone MS 45022

CONTINUATION SHEET NO. 2 APPLICATION NO. 1 TK Stone MS 45022			Etown Indpt Schools		*D*	*E*	*F*	*G*	*H*	*I*
			WORK COMPLETED				TOTAL			
ITEM #	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREV. APPLIC.(D+E)	THIS PERIOD	MATERIALS STORED (NOT IN D OR E)	COMPLETED & STORED D+E+F	% G/C	BALANCE TO FINISH C-G		
1	PVC Membrane Roof System	\$156,451.25		\$34,419.00		\$34,419.00	22%	\$122,032.25		
2	Install Bonding Adhesive	\$83,742.75		\$18,423.00		\$18,423.00	22%	\$65,319.75		
3	Prefinished Metal Wall Panels	\$169,985.60				\$0.00	0%	\$169,985.60		
4	Prefinished Metal Roof Panels	\$78,850.80				\$0.00	0%	\$78,850.80		
5	Galvanized Soffit	\$23,200.00				\$0.00	0%	\$23,200.00		
6	Install Self-Adhering Vapor Barrier (Wall Foam)	\$17,355.40		\$3,818.00		\$3,818.00	22%	\$13,537.40		
7	2.6" ISO Board (2 Layers)	\$99,649.50		\$21,923.00		\$21,923.00	22%	\$77,726.50		
8	1/2" HD ISO Coverboard	\$38,574.00		\$8,525.00		\$8,525.00	22%	\$30,049.00		
9	Galvanized Coping Cap up to 16" Width	\$26,810.50				\$0.00	0%	\$26,810.50		
10	Sheet Metal Expansion Joint	\$9,873.00		\$2,172.00		\$2,172.00	22%	\$7,701.00		
11	24 Gauge Galvanized Foam Stop w/ up to 8" Face	\$38,250.00				\$0.00	0%	\$38,250.00		
12	Add-on for Gravel/Foam Stop Extender	\$17,700.00				\$0.00	0%	\$17,700.00		
13	Install 24 GA. Galvanized Gutters	\$42,504.00				\$0.00	0%	\$42,504.00		
14	Staging Area Protection and Return to Original	\$2,500.00		\$550.00		\$550.00	22%	\$1,950.00		
15	3' x 5' Roof Hatch	\$6,700.00		\$6,700.00		\$6,700.00	100%	\$0.00		
16	30 Yard Dumpster	\$1,100.00				\$0.00	0%	\$1,100.00		
17	Laborer (Demolition)	\$17,100.00				\$0.00	0%	\$17,100.00		
18	Laborer (Asphalt Shingles Repair)	\$14,250.00				\$0.00	0%	\$14,250.00		
19	Laborer (Built-up Roof Repair)	\$9,120.00				\$0.00	0%	\$9,120.00		
20	Project Mobilizations	\$16,000.00		\$3,520.00		\$3,520.00	22%	\$12,480.00		
21	Travel Expenses	\$26,250.00		\$5,775.00		\$5,775.00	22%	\$20,475.00		
22	Man Lift	\$12,000.00				\$0.00	0%	\$12,000.00		
23	High-Reach Forklift	\$15,000.00				\$0.00	0%	\$15,000.00		
24	Performance and Payment Bond	\$9,288.17				\$0.00	0%	\$9,288.17		
25	Base 20 Year Warranty Fee	\$5,850.00				\$0.00	0%	\$5,850.00		
26										
27										
28										
29										
30										
31										
32										
33										
34										
35										
36										
37										
38										
39										
40										
TOTALS		\$938,104.97	\$0.00	\$0.00	\$105,825.00	\$0.00	\$105,825.00	11%	\$832,279.97	

APPLICATION AND CERTIFICATE FOR PAYMENTTO(OWNER): Elizabethtown Independent District
Board of EducationPROJECT: T K Stone Middle School Renovation
Elizabethtown, KYAPPLICATION NO: 5
PERIOD FROM: 9/1/2025
TO: 9/30/2025

ATTENTION: Paul Mullins

CONTRACT FOR: Doors and Hardware Atlas Companies

CONTRACT DATE: 22-Jan-25

BID DIV: 080

CONTRACTORS APPLICATION FOR PAYMENT**CHANGE ORDER SUMMARY**Change Orders approved in
previous months by Owner

ADDITIONS

DEDUCTIONS

TOTAL

Approved this month

Net Change by Change Orders	\$0.00	\$0.00	\$0.00
-----------------------------	--------	--------	--------

The undersigned contractor certifies that to the best of his knowledge, information and belief the Work covered by this Application for Payment has been completed and in accordance with the Contract Documents, that all amounts have been paid by him for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: The Atlas CompaniesBy: Laura R. Fintz

Date: 9/24/2025

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observation and the data comprising the above application, the Architect certifies to the Owner that the Work has progressed to the point indicated: that to the best of his knowledge, information and belief, the quality of the Work is in accordance with the Contract Documents and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

Application is made for Payment as shown below in connection with the Contract Continuation Sheet attached.
The present status of the this Contract is as follows:

ORIGINAL CONTRACT SUM	\$40,502.00
Net change by Change Orders	\$0.00
CONTRACT SUM TO DATE	\$40,502.00
TOTAL COMPLETED & STORED TO DATE (Sheet 2)	\$1,953.99
RETAINAGE @ 10%	\$195.40
TOTAL EARNED LESS RETAINAGE	\$1,758.59
LESS PREVIOUS CERTIFICATES (CONTRACT ONLY)	\$1,758.59
CURRENT PAYMENT DUE	\$0.00

Subscribed and sworn to before me this 24th day of September, 2025
State of: Kentucky County of: Jefferson
Notary Public: [Signature]
My Commission expires: 9/4/2029 County of:

ARCHITECT'S CERTIFICATION: ROSS TARRANT ARCHITECTS

By: [Signature]


Date: 10/09/25

CM APPROVAL: ALLIANCE CORPORATION

By: Dalton Jackson

Date: 9-29-2025

This certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or contractor under this Contract.



CONTINUATION SHEET NO. 2
 APPLICATION NO. 5 T K STONE MIDDLE SCHOOL RENO

ITEM #	DESCRIPTION OF WORK	SCHEDULED VALUE	*D* WORK COMPLETED		*F*	*G*	*H*	*I*
			FROM PREV. APPLIC.(D+E)	THIS PERIOD	MATERIALS STORED (NOT IN D OR E)	TOTAL COMPLETED & STORED D+E+F	% G/C	BALANCE TO FINISH C-G
1	<u>Building Area A</u>					\$0.00		\$0.00
2	Installation	\$8,434.49				\$0.00	0%	\$8,434.49
3						\$0.00		\$0.00
4	<u>Building Area B</u>					\$0.00		\$0.00
5	Installation	\$11,808.29				\$0.00	0%	\$11,808.29
6						\$0.00		\$0.00
7	<u>Building Area C</u>					\$0.00		\$0.00
8	Installation	\$6,747.59				\$0.00	0%	\$6,747.59
9						\$0.00		\$0.00
10	<u>Building Area D</u>					\$0.00		\$0.00
11	Installation	\$1,686.90				\$0.00	0%	\$1,686.90
12						\$0.00		\$0.00
13	<u>Building Area E</u>					\$0.00		\$0.00
14	Installation	\$5,060.70				\$0.00	0%	\$5,060.70
15						\$0.00		\$0.00
16						\$0.00		\$0.00
17	Bond	\$1,953.99	\$1,953.99			\$1,953.99	100%	\$0.00
18	Submittals	\$405.02				\$0.00	0%	\$405.02
19	Cleanup	\$405.02				\$0.00	0%	\$405.02
20	O&M Manuals	\$3,000.00				\$0.00	0%	\$3,000.00
21	Closeout Documents	\$1,000.00				\$0.00	0%	\$1,000.00
22								
23								
24								
25								
26								
27								
28								
29								
30								
31								
32								
33								
34								
35								
36								
37								
38								
39								
40								
TOTALS		\$40,502.00	\$0.00	\$1,953.99	\$0.00	\$1,953.99	5%	\$38,548.01

CONTINUATION SHEET NO. 3 T K STONE MIDDLE SCHOOL RENO
 APPLICATION NO. 5

OWNER PURCHASE ORDERS ONLY

APPLICATION NO. 5			*D*	*E*	*F*	*G*	*H*
ITEM #	DESCRIPTION	SUPPLIER	P.O. AMOUNT	PREVIOUS PAYMENTS	INVOICES DUE THIS MONTH (ATTACHED)	TOTAL TO DATE (E +F)	BALANCE TO FINISH (D - G)
1	Building Area A						
2	81113 HM Doors/ Frames	Atlas Enterprises	\$17,985.87	\$17,985.87		\$17,985.87	\$0.00
3	81416 Wood Doors	Atlas Enterprises	\$14,180.36		\$14,180.36	\$14,180.36	\$0.00
4	87100 L/S Finish Hardware	Atlas Enterprises	\$30,886.54		\$19,143.25	\$19,143.25	\$11,743.29
5							
6	Building Area B						
7	81113 HM Doors/ Frames	Atlas Enterprises	\$25,180.70	\$16,951.04	\$8,229.66	\$25,180.70	\$0.00
8	81416 Wood Doors	Atlas Enterprises	\$18,907.15		\$18,907.15	\$18,907.15	\$0.00
9	87100 L/S Finish Hardware	Atlas Enterprises	\$43,241.16		\$26,800.55	\$26,800.55	\$16,440.61
10							
11	Building Area C						
12	81113 HM Doors/ Frames	Atlas Enterprises	\$14,388.69	\$9,768.76	\$4,619.93	\$14,388.69	\$0.00
13	81416 Wood Doors	Atlas Enterprises	\$11,816.96		\$11,816.96	\$11,816.96	\$0.00
14	87100 L/S Finish Hardware	Atlas Enterprises	\$24,709.23		\$15,314.60	\$15,314.60	\$9,394.63
15							
16	Building Area D						
17	81113 HM Doors/ Frames	Atlas Enterprises	\$3,597.18	\$1,852.56	\$1,944.62	\$3,597.18	\$0.00
18	81416 Wood Doors	Atlas Enterprises	\$2,363.40		\$2,363.40	\$2,363.40	\$0.00
19	87100 L/S Finish Hardware	Atlas Enterprises	\$6,177.31		\$3,828.65	\$3,828.65	\$2,348.66
20							
21	Building Area E						
22	81113 HM Doors/ Frames	Atlas Enterprises	\$10,791.52	\$4,159.52	\$6,632.00	\$10,791.52	\$0.00
23	81416 Wood Doors	Atlas Enterprises	\$0.00				
24	87100 L/S Finish Hardware	Atlas Enterprises	\$18,531.93		\$11,485.95	\$11,485.95	\$7,045.98
25							
26							
27							
28							
29							
30							
31							
32							
33							
34							
35							
36							
37							
38							
39							
40							
TOTALS			\$242,758.00	\$50,517.75	\$145,267.08	\$195,784.83	\$46,973.17

INVOICE

Atlas Enterprises

5101 Commerce Crossings Drive
Louisville, KY 40229

Invoice Date: 9/5/2025

Invoice #: 1225574

Due Date: 9/5/2025

Purchase Order #: 9-63885

Elizabethtown Independent Schools
c/o 116 East College Street
Glasgow, KY 42141

Customer #: EL0010

Contract ID: KY-25-00601
TK Stone Middle School

Billing: Varies

DESCRIPTION		LABOR	MATERIAL	TOTAL
02-08-7000	Hardware	0.00	0.00	0.00
02-08-7000	Hardware	STRD DEP 0.00	4,591.00	4,591.00
Total Amount Billed		0.00	4,591.00	4,591.00
Amount due this Invoice				4,591.00

INVOICE

Atlas Enterprises

5101 Commerce Crossings Drive
Louisville, KY 40229

Invoice Date: 9/8/2025

Invoice #: 1225629

Due Date: 9/8/2025

Purchase Order #: 9-63885

Elizabethtown Independent Schools
c/o 116 East College Street
Glasgow, KY 42141

Customer #: EL0010

Contract ID: KY-25-00601
TK Stone Middle School

Billing: Varies

DESCRIPTION		LABOR	MATERIAL	TOTAL
02-08-7000	Hardware	STRD DEP	0.00	1,446.00
Total Amount Billed		0.00	1,446.00	1,446.00
Amount due this Invoice				1,446.00

INVOICE

Atlas Enterprises

5101 Commerce Crossings Drive
Louisville, KY 40229

Invoice Date: 9/10/2025

Invoice #: 1225666

Due Date: 9/10/2025

Purchase Order #: 9-63885

Elizabethtown Independent Schools
c/o 116 East College Street
Glasgow, KY 42141

Customer #: EL0010

Contract ID: KY-25-00601
TK Stone Middle School

Billing: Varies

DESCRIPTION		LABOR	MATERIAL	TOTAL
02-08-7000	Hardware	STRD DEP	0.00	3,017.00
Total Amount Billed		0.00	3,017.00	3,017.00
Amount due this Invoice				3,017.00

INVOICE

Atlas Enterprises

5101 Commerce Crossings Drive
Louisville, KY 40229

Invoice Date: 9/10/2025

Invoice #: 1225667

Due Date: 9/10/2025

Purchase Order #: 9-63885

Elizabethtown Independent Schools
c/o 116 East College Street
Glasgow, KY 42141

Customer #: EL0010

Contract ID: KY-25-00601
TK Stone Middle School

Billing: Varies

DESCRIPTION		LABOR	MATERIAL	TOTAL
02-08-7000	Hardware	0.00	0.00	0.00
02-08-7000	Hardware	0.00	26,801.00	26,801.00
		STRD DEP		
		0.00	26,801.00	26,801.00
Total Amount Billed		0.00	26,801.00	26,801.00
Amount due this Invoice				26,801.00

INVOICE

Atlas Enterprises

5101 Commerce Crossings Drive
Louisville, KY 40229

Invoice Date: 9/12/2025

Invoice #: 1225714

Due Date: 9/12/2025

Purchase Order #: 9-63885

Elizabethtown Independent Schools
c/o 116 East College Street
Glasgow, KY 42141

Customer #: EL0010

Contract ID: KY-25-00601
TK Stone Middle School

Billing: Varies

DESCRIPTION			LABOR	MATERIAL	TOTAL
02-08-7000	Hardware	STRD DEP	0.00	21,568.00	21,568.00
Total Amount Billed			0.00	21,568.00	21,568.00
Amount due this Invoice					21,568.00

INVOICE

Atlas Enterprises

5101 Commerce Crossings Drive
Louisville, KY 40229

Invoice Date: 9/17/2025

Invoice #: 1225824

Due Date: 9/17/2025

Purchase Order #: 9-63885

Elizabethtown Independent Schools
c/o 116 East College Street
Glasgow, KY 42141

Customer #: EL0010

Contract ID: KY-25-00601
TK Stone Middle School

Billing: Varies

DESCRIPTION		LABOR	MATERIAL	TOTAL
02-08-1213	Hollow Metal Frames	0.00	21,426.21	21,426.21
Total Amount Billed		0.00	21,426.21	21,426.21
Amount due this Invoice				21,426.21

INVOICE

Atlas Enterprises

5101 Commerce Crossings Drive
Louisville, KY 40229

Invoice Date: 9/17/2025

Invoice #: 1225825

Due Date: 9/17/2025

Purchase Order #: 9-63885

Elizabethtown Independent Schools
c/o 116 East College Street
Glasgow, KY 42141

Customer #: EL0010

Contract ID: KY-25-00601
TK Stone Middle School

Billing: Varies

DESCRIPTION			LABOR	MATERIAL	TOTAL
02-08-7000	Hardware	STRD DEP	0.00	28.00	28.00
Total Amount Billed			0.00	28.00	28.00
Amount due this Invoice					28.00

INVOICE

Atlas Enterprises

5101 Commerce Crossings Drive
Louisville, KY 40229

Invoice Date: 9/22/2025

Invoice #: 1225896

Due Date: 9/22/2025

Purchase Order #: 9-63885

Elizabethtown Independent Schools
c/o 116 East College Street
Glasgow, KY 42141

Customer #: EL0010

Contract ID: KY-25-00601
TK Stone Middle School

Billing: Varies

DESCRIPTION			LABOR	MATERIAL	TOTAL
02-08-7000	Hardware	STRD DEP	0.00	3,795.00	3,795.00
Total Amount Billed			0.00	3,795.00	3,795.00
Amount due this Invoice					3,795.00

INVOICE

Atlas Enterprises

5101 Commerce Crossings Drive
Louisville, KY 40229

Invoice Date: 9/22/2025

Invoice #: 1225897

Due Date: 9/22/2025

Purchase Order #: 9-63885

Elizabethtown Independent Schools
c/o 116 East College Street
Glasgow, KY 42141

Customer #: EL0010

Contract ID: KY-25-00601
TK Stone Middle School

Billing: Varies

DESCRIPTION		LABOR	MATERIAL	TOTAL
02-08-7000	Hardware	0.00	0.00	0.00
02-08-7000	Hardware	STRD DEP 0.00	8,698.00	8,698.00
Total Amount Billed		0.00	8,698.00	8,698.00
Amount due this Invoice				8,698.00

INVOICE

Atlas Enterprises

5101 Commerce Crossings Drive
Louisville, KY 40229

Invoice Date: 9/22/2025

Invoice #: 1225898

Due Date: 9/22/2025

Purchase Order #: 9-63885

Elizabethtown Independent Schools
c/o 116 East College Street
Glasgow, KY 42141

Customer #: EL0010

Contract ID: KY-25-00601
TK Stone Middle School

Billing: Varies

DESCRIPTION		LABOR	MATERIAL	TOTAL
02-08-1400	Wood Doors	0.00	0.00	0.00
02-08-1400	Wood Doors	0.00	26,165.87	26,165.87
Total Amount Billed		0.00	26,165.87	26,165.87
Amount due this Invoice				26,165.87

INVOICE

Atlas Enterprises

5101 Commerce Crossings Drive
Louisville, KY 40229

Invoice Date: 8/31/2025

Invoice #: 1225476

Due Date: 8/31/2025

Purchase Order #: 9-63885

Elizabethtown Independent Schools
c/o 116 East College Street
Glasgow, KY 42141

Customer #: EL0010

Contract ID: KY-25-00601
TK Stone Middle School

Billing: Varies

DESCRIPTION		LABOR	MATERIAL	TOTAL
02-08-7000	Hardware	0.00	0.00	0.00
02-08-7000	Hardware	(Rev) 0.00	0.00	0.00
02-08-7000	Hardware	STRD DEP 0.00	1,213.00	1,213.00
Total Amount Billed		0.00	1,213.00	1,213.00
Amount due this Invoice				1,213.00

INVOICE

Atlas Enterprises

5101 Commerce Crossings Drive
Louisville, KY 40229

Invoice Date: 8/31/2025

Invoice #: 1225477

Due Date: 8/31/2025

Purchase Order #: 9-63885

Elizabethtown Independent Schools
c/o 116 East College Street
Glasgow, KY 42141

Customer #: EL0010

Contract ID: KY-25-00601
TK Stone Middle School

Billing: Varies

DESCRIPTION		LABOR	MATERIAL	TOTAL
02-08-7000	Hardware	0.00	0.00	0.00
02-08-7000	Hardware	STRD DEP 0.00	5,416.00	5,416.00
Total Amount Billed		0.00	5,416.00	5,416.00
Amount due this Invoice				5,416.00

INVOICE

Atlas Enterprises

5101 Commerce Crossings Drive
Louisville, KY 40229

Invoice Date: 9/5/2025

Invoice #: 1225573

Due Date: 9/5/2025

Purchase Order #: 9-63885

Elizabethtown Independent Schools
c/o 116 East College Street
Glasgow, KY 42141

Customer #: EL0010

Contract ID: KY-25-00601
TK Stone Middle School

Billing: Varies

DESCRIPTION		LABOR	MATERIAL	TOTAL
02-08-1400	Wood Doors	0.00	21,102.00	21,102.00
Total Amount Billed		0.00	21,102.00	21,102.00
Amount due this Invoice				21,102.00

ACORD**CERTIFICATE OF LIABILITY INSURANCE**

DATE (MM/DD/YYYY)

9/23/2025

THIS CERTIFICATE IS ISSUED AS A MATTER OF INFORMATION ONLY AND CONFERS NO RIGHTS UPON THE CERTIFICATE HOLDER. THIS CERTIFICATE DOES NOT AFFIRMATIVELY OR NEGATIVELY AMEND, EXTEND OR ALTER THE COVERAGE AFFORDED BY THE POLICIES BELOW. THIS CERTIFICATE OF INSURANCE DOES NOT CONSTITUTE A CONTRACT BETWEEN THE ISSUING INSURER(S), AUTHORIZED REPRESENTATIVE OR PRODUCER, AND THE CERTIFICATE HOLDER.

IMPORTANT: If the certificate holder is an ADDITIONAL INSURED, the policy(ies) must have ADDITIONAL INSURED provisions or be endorsed. If SUBROGATION IS WAIVED, subject to the terms and conditions of the policy, certain policies may require an endorsement. A statement on this certificate does not confer any rights to the certificate holder in lieu of such endorsement(s).

PRODUCER McGriff, a MMA LLC Company 2600 Eastpoint Parkway Louisville, KY 40223 502 489-5900		CONTACT NAME: PHONE (A/C, No, Ext): 502 489-5900 FAX (A/C, No): 8668812184 E-MAIL ADDRESS: LouisvilleCL1@McGriff.com															
INSURED LR Construction Inc. dba Atlas Metals 5101 Commerce Crossings Drive Louisville, KY 40229-2100		<table border="1"> <thead> <tr> <th>INSURER(S) AFFORDING COVERAGE</th> <th>NAIC #</th> </tr> </thead> <tbody> <tr> <td>INSURER A : National Trust Insurance Company</td> <td>20141</td> </tr> <tr> <td>INSURER B : FCCI Insurance Company</td> <td>10178</td> </tr> <tr> <td>INSURER C : ClearPath Insurance Company</td> <td>16273</td> </tr> <tr> <td>INSURER D : The Cincinnati Insurance Company</td> <td>10677</td> </tr> <tr> <td>INSURER E :</td> <td></td> </tr> <tr> <td>INSURER F :</td> <td></td> </tr> </tbody> </table>		INSURER(S) AFFORDING COVERAGE	NAIC #	INSURER A : National Trust Insurance Company	20141	INSURER B : FCCI Insurance Company	10178	INSURER C : ClearPath Insurance Company	16273	INSURER D : The Cincinnati Insurance Company	10677	INSURER E :		INSURER F :	
INSURER(S) AFFORDING COVERAGE	NAIC #																
INSURER A : National Trust Insurance Company	20141																
INSURER B : FCCI Insurance Company	10178																
INSURER C : ClearPath Insurance Company	16273																
INSURER D : The Cincinnati Insurance Company	10677																
INSURER E :																	
INSURER F :																	

COVERAGES**CERTIFICATE NUMBER:****REVISION NUMBER:**

THIS IS TO CERTIFY THAT THE POLICIES OF INSURANCE LISTED BELOW HAVE BEEN ISSUED TO THE INSURED NAMED ABOVE FOR THE POLICY PERIOD INDICATED. NOTWITHSTANDING ANY REQUIREMENT, TERM OR CONDITION OF ANY CONTRACT OR OTHER DOCUMENT WITH RESPECT TO WHICH THIS CERTIFICATE MAY BE ISSUED OR MAY PERTAIN, THE INSURANCE AFFORDED BY THE POLICIES DESCRIBED HEREIN IS SUBJECT TO ALL THE TERMS, EXCLUSIONS AND CONDITIONS OF SUCH POLICIES. LIMITS SHOWN MAY HAVE BEEN REDUCED BY PAID CLAIMS.

INSR LTR	TYPE OF INSURANCE	ADDL SUBR INSR WVD	POLICY NUMBER	POLICY EFF (MM/DD/YYYY)	POLICY EXP (MM/DD/YYYY)	LIMITS
A	☒ COMMERCIAL GENERAL LIABILITY ☐ CLAIMS-MADE ☒ OCCUR GEN'L AGGREGATE LIMIT APPLIES PER: ☐ POLICY ☐ PROJECT ☐ LOC OTHER:		CPP10004709306	06/01/2025	06/01/2026	EACH OCCURRENCE \$1,000,000 DAMAGE TO RENTED PREMISES (Ea occurrence) \$100,000 MED EXP (Any one person) \$5,000 PERSONAL & ADV INJURY \$1,000,000 GENERAL AGGREGATE \$2,000,000 PRODUCTS - COMP/OP AGG \$2,000,000 \$
B	AUTOMOBILE LIABILITY ☒ ANY AUTO OWNED AUTOS ONLY ☒ HIRED AUTOS ONLY ☐ SCHEDULED AUTOS NON-OWNED AUTOS ONLY		CA10000292309	06/01/2025	06/01/2026	COMBINED SINGLE LIMIT (Ea accident) \$1,000,000 BODILY INJURY (Per person) \$ BODILY INJURY (Per accident) \$ PROPERTY DAMAGE (Per accident) \$ \$
B	☒ UMBRELLA LIAB ☒ OCCUR ☐ EXCESS LIAB ☐ CLAIMS-MADE ☐ DED ☒ RETENTION \$10000		UMB10007771402	06/01/2025	06/01/2026	EACH OCCURRENCE \$5,000,000 AGGREGATE \$5,000,000 \$
C	WORKERS COMPENSATION AND EMPLOYERS' LIABILITY ANY PROPRIETOR/PARTNER/EXECUTIVE OFFICER/MEMBER EXCLUDED? (Mandatory in NH) If yes, describe under DESCRIPTION OF OPERATIONS below	Y/N N	WC11019671	06/01/2025	06/01/2026	☒ PER STATUTE ☐ OTHER E.L. EACH ACCIDENT \$2,000,000 E.L. DISEASE - EA EMPLOYEE \$2,000,000 E.L. DISEASE - POLICY LIMIT \$2,000,000
D	XS over \$5M Umb		EXS0654863	06/01/2025	06/01/2026	\$4,000,000
A	Leased/Rent Equip		CPP10004709306	06/01/2025	06/01/2026	\$250,000 Lim;\$1,000 De

DESCRIPTION OF OPERATIONS / LOCATIONS / VEHICLES (ACORD 101, Additional Remarks Schedule, may be attached if more space is required)

RE: Job #KY-25-00601, TK Stone Middle School - Wood Doors & Door Hardware, Amount: \$102,738.87,
 Stored Location: 7715 National Turnpike, Louisville, KY 40214.

CERTIFICATE HOLDER**CANCELLATION**

Elizabethtown Independent Schools
 %116 East College Street
 Glasgow, KY 42141

SHOULD ANY OF THE ABOVE DESCRIBED POLICIES BE CANCELLED BEFORE THE EXPIRATION DATE THEREOF, NOTICE WILL BE DELIVERED IN ACCORDANCE WITH THE POLICY PROVISIONS.

AUTHORIZED REPRESENTATIVE



This page has been left blank intentionally.

Maritime Corporation

Bill of Lading

Date 9/18/2025 10:01:34 PM

Page 1

Ship from

Bill of lading number VBL00143700

To: Dorling Solutions Northumberland
983 Stone Township Drive
Northumberland, PA 17857
SAC 57000343000



Ship to

Load ID L800145143

THE ATLAS COMPANY
607K STONE MIDDLE SCHOOL
7415 ALANSON TURNPIKE SUITE 110
LOUISVILLE KY 40214
CID# 003727

Carrier name Vansontown Trucking Company
Trailer number 531440
Seal Number(s)

SCAC WATV/
Pro number

Third party freight charges bill to

Transportation Weight LLC
310 Main Ave Wye BE
HAGUEN, NC 28602
USA

Freight charge terms

Prepaid ☐ Collect ☐ Third party ☐

Special instructions DELIVERY CONTACT JONATHAN BERNARD PHONE 502-
372-4621
CALL 24 HRS PRIOR TO DELIVERY

☐ Master bill of lading with attached
underlying bill of lading

Customer order information

Customer order number	Sales order	Packages	Weight	Pa/eu/Sip Yes or No	Additional shipper info
KY25-006-011	S00224240	35	4551.31	*	
GRAND TOTAL			4551.31		

Carrier information

Handling unit		Package		Weight	H.M. (x)	Commodity description Carriers require specific commodity codes in order to handle or load or moving material to ensure the package is stored with appropriate and sufficient care	LTL only	
Qty	Type	Qty	Type				NMFC	Class
0.25	PLT	4.00	DRS	389.54		Doors, NOL, other than rolling	14265	10
1.75	PLT	31.00	DRS	4161.77		Doors, metal or wood with or without components of other make	33720	10
2.00		35.00		4551.31		GRAND TOTAL		

Where the rate is dependent on value, shippers are required to state specifically in writing the agreed to declared value of the property on bill of lading.
The agreed or declared value of the property is conclusively noted by the shipper and is not a ceiling.

Fee terms: Collect ☐ Prepaid ☐
Customer check acceptable ☐

Liability

Accepted, subject to the terms and conditions of the bill of lading, the shipper agrees in writing to the carrier and its agents, employees, independent contractors, and subcontractors that they have established by the carrier and are a liability to the shipper on request, and to all persons who may be injured or damaged by the carrier and its agents, employees, independent contractors, and subcontractors.

The carrier and its agents, employees, independent contractors, and subcontractors shall not be liable for any loss or damage to the property of the shipper or its agents, employees, independent contractors, and subcontractors.

Shipper signature/den
983 Stone Township Drive
Northumberland, PA 17857
570-473-3557

Trailer loaded

☐ By shipper
☐ By driver

Freight counted

☒ By shipper
☐ By driver/agent used to
☐ By driver/agent

Remit to

Carrier signature and date

18/11/1595
WTC-LL
9-22-25

4 CUSTOMER



FORTE

Product and price list

Northumberland Main,
940 Elvira Township Lane
Northumberland, PA 17153
USA
Phone 147-727-2211

Ship to:

THE ATLAS COMPANIES
C/O TK STONE MIDDLE SCHOOL
7715 NATIONAL TURNPIKE SUITE 100
Louisville, KY 40214
USA

Packing slip copy

Page 8 of 8
Date 9/17/2025
Number 32905100/09

Bill to:

Atlas Metal Products
P O Box 19139
Louisville, KY 40219
USA

Order summary

Date 9/18/2025

Ship to

THE ATLAS COMPANIES
C/O TK STONE MIDDLE SCHOOL
7715 NATIONAL TURNPIKE SUITE 100
Louisville, KY 40214
USA

Job name

TK STONE MIDDLE SCHOOL

Sales order

S00224240

Config order number

SOB160022

Purchase order

KY25-008-011

Line	UOM	Qty ordered	Qty prev shipped	Qty this shipment	Qty remaining	Qty cancelled	# doors remaining	Back ordered door numbers
20 00	pr	2 00		2 00				
21 00	ea	2 00		2 00				
22 00	ea	2 00		2 00				
23 00	ea	1 00		1 00				
24 00	ea	1 00	1 00					
25 00	ea	1 00		1 00				
26 00	ea	1 00		1 00				
27 00	ea	1 00		1 00				
28 00	ea	1 00		1 00				
29 00	ea	1 00	1 00					
30 00	ea	2 00		2 00				
31 00	ea	1 00		1 00				
32 00	ea	1 00		1 00				
33 00	ea	1 00		1 00				
34 00	ea	1 00		1 00				
35 00	ea	1 00		1 00				
36 00	ea	1 00		1 00				
Totals:		74	39	35		0		0

FORTE

ALUMINUM DOOR & WINDOW

Northumberland State
981 West Townsend Blvd
Northumberland PA 17133
USA
Phone 717 221 2211

Ship to:

THE ATLAS COMPANIES
C/O TK STONE MIDDLE SCHOOL
7715 NATIONAL TURNPIKE SUITE 100
Louisville KY 40214
USA

Packing slip copy

Page 1 of 1
Date 9/19/2025
Shipment 19500164629

Bill to:

Atlas Metal Products
P.O. Box 19159
Louisville, KY 40219
USA

Order summary

Date 9/19/2025

Ship to

THE ATLAS COMPANIES
C/O TK STONE MIDDLE SCHOOL
7715 NATIONAL TURNPIKE SUITE 100
Louisville KY 40214
USA

Job name

TK STONE MIDDLE SCHOOL

Sales order

SO0224240

Config order number

SOB180022

Purchase order

KY25 008-011

Line	UOM	Qty ordered	Qty prev shipped	Qty this shipment	Qty remaining	Qty cancelled	# doors remaining	Back ordered door numbers
1.00	ea	1.00		1.00				
2.00	ea	1.00		1.00				
3.00	ea	2.00	2.00					
4.00	ea	7.00	7.00					
5.00	ea	17.00	17.00					
6.00	ea	1.00	1.00					
7.00	pr	1.00		1.00				
8.00	ea	1.00	1.00					
9.00	ea	6.00	6.00					
10.00	ea	1.00		1.00				
11.00	ea	1.00		1.00				
12.00	ea	4.00		4.00				
13.00	ea	1.00	1.00					
14.00	ea	1.00		1.00				
15.00	ea	1.00	1.00					
16.00	ea	1.00	1.00					
17.00	ea	3.00		3.00				
18.00	ea	1.00		1.00				
19.00	ea	2.00		2.00				

2000年12月26日 星期三

14

949 27-2211

THE ATLAS COMPANY

THE ATLAS COMPANY
C/O 11 STORM WOODS DRIVE
THE NATIONAL PLANNING SUITE 100
JAN 1974 BY 10710

8-40100

8-40000

Case

1999

443

941 W 2331

5250146000

Ann. Hist. Nat. 1871

ASAC, National Property
PO Box 17157
Louisville KY 40219
USA

500224240 Purchase order KY25-006-011 Config order number SUB1R0022

S00224240 Purchase order KY25-006-011 Config order number S0B180022							
Line	Item number	Description	Quantity	Unit	Ordered	Shipped	Remaining quantity
	Serial # (DoorName,Swing)						
	108735564, 210-A, LHS						
1001843	Dr Aspro Push-LHD	1224	ea	100	100	1000	
	Particle-Vn Edge						
	35750W48 T50L1 T501 Dr WHL-AC-A Grid-DB 7724505 Series Aspro TSCA Title VI Compliant / Conforme au titre VI de la TSCA ULF / TEF-PAUF-NR-WDMA						
	Serial # (DoorName,Swing)						
	108735565229-A, LHS						
1003541	Dr Aspro Push-LHD	1224	ea	100	100	1000	
	Particle-Vn Edge						
	35750W48 T50L1 T501 Dr WHL-AC-A Grid-DB 7724502 Series Aspro TSCA Title VI Compliant / Conforme au titre VI de la TSCA ULF / TEF-PAUF-NR-WDMA						
	Serial # (DoorName,Swing)						
	1087355667771-A7 LHS						
1003847	Dr Aspro Push-LHD	1224	ea	100	100	1000	
	Particle-Vn Edge						
	35750W48 T50L1 T501 Dr WHL-AC-A Grid-DB 7724504 Series Aspro TSCA Title VI Compliant / Conforme au titre VI de la TSCA ULF / TEF-PAUF-NR-WDMA						
	Serial # (DoorName,Swing)						
	1087355677222-A7 LHS						
1005643	Dr Aspro Push-LHD	1213	ea	100	100	1000	
	Particle-Vn Edge						
	35750W48 T50L1 T501 Dr WHL-AC-A Grid-DB 7724629 Series Aspro TSCA Title VI Compliant / Conforme au titre VI de la TSCA ULF / TEF-PAUF-NR-WDMA						
	Serial # (DoorName,Swing)						
	1087355691223-A7 LHS						

FORTE

FORM 800-000-000

Northumberland, Va
2800 Pine Township Blvd
Northumberland, PA 17257
USA
Phone: 717-221-2011

Ship to:

THE ATLAS COMPANIES
C/O THE TONE PADDLE SCHOOL
2715 NATIONAL TURNPIKE SUITE 100
Cincinnati, KY 45214
USA

Packing slip copy

Page 4 of 8
Date 1/16/2025
Invoice# SP00316400

Bill to:

Atlas Metal Products
P.O. Box 19139
Cincinnati, KY 45219
USA

500224240 Purchase order KY25-006-011 Config order number SOB180022

Line	Item number	Description	Weight	Unit	Ordered	Delivered	# doors	Remaining quantity
T5 750W B2 625Lx1 750T - Br Whit-RC-A Grid-BB-7724079 Series Aspro TSCA Title VI Compliant / Conforme au titre VI de la TSCA - ULEF / TFEF-NAUF-NR-WDMA								
Serial # (Door Num Swing)								
100735550(127-A7 RH)								
26.00	1003618	Dr Aspro-Flush-Hobson Particle-Vn Edge 12 750W B2 625Lx1 750T - Br Whit-RC-A Grid-BB-7724340 Series Aspro TSCA Title VI Compliant / Conforme au titre VI de la TSCA NAUF-NR-WDMA	17.51	ea	100	100	1	0.00
Serial # (Door Num Swing)								
100735545(129-B-A7, LHR)								
27.00	1003643	Dr Aspro-Flush-EHD Particle-Vn Edge 29 750W B3 750Lx1 750T - Br Whit-RC-A Grid-BB-7724328 Series Aspro TSCA Title VI Compliant / Conforme au titre VI de la TSCA - ULEF / TFEF-NAUF-NR-WDMA	101.86	ea	100	100	1	0.00
Serial # (Door Num Swing)								
100735559(130-A7 RH)								
28.00	1003643	Dr Aspro-Flush-EHD Particle-Vn Edge 35 750W B3 750Lx1 750T - Br Whit-RC-A Grid-BB-7724359 Series Aspro TSCA Title VI Compliant / Conforme au titre VI de la TSCA - ULEF / TFEF-NAUF-NR-WDMA	121.67	ea	100	100	1	0.00
Serial # (Door Num Swing)								
100735560(130-A7, RHR)								
30.00	1003643	Dr Aspro-Flush-EHD Particle-Vn Edge 35 750W B3 750Lx1 750T - Br Whit-RC-A Grid-BB-7724407 Series Aspro TSCA Title VI Compliant / Conforme au titre VI de la TSCA - ULEF / TFEF-NAUF-NR-WDMA	244.62	ea	200	200	2	0.00
Serial # (Door Num Swing)								
100735562(217-A7 LHR), 100735563(218-A7, RHR)								
31.00	1003643	Dr Aspro-Flush-EHD Particle-Vn Edge 35 750W B3 750Lx1 750T - Br Whit-RC-A Grid-BB-7724462 Series Aspro TSCA Title VI Compliant / Conforme au titre VI de la TSCA - ULEF / TFEF-NAUF-NR-WDMA	122.4	ea	100	100	1	0.00

FORTE

Packing slip copy

Page 3 of 3
Date 1/13/2025
Aspirin 1P50046009

Forté Pharmaceuticals
580 Main Street
Mendocino, CA 94551
USA
Phone 800.727.2260

Ship to:

THE ALLEN COMPANIES
C/O THE STONE ISLAND SCHOOL
7715 NATIONAL FURNITURE SUITE 101
Louisville KY 40214
USA

Bill to:

Allen Medical Products
PO Box 13133
Louisville KY 40219
USA

500224240 Purchase order KY25-006-011 Config order number 508180022

Line	Item description	Description	Weight	Unit	Ordered	Shipped	0 Shipped	Remaining quantity
		81755W-133 250Lx1 750T Bar White PC-A Grid-BB 7710640 Series Aspirin TSCA Title VI Compliant / Conforme au titre VI de la TSCA ULEF / TIEF-NAUF-NR-WDMA						

Serial # (Doornum, Serial)

108735551142-A7-LHR 108735550140-A7-LHR

20.00	100344	Dr Aspirin-Flush-EHD Particle-Vn Edge 2200W-133 250Lx1 750T Bar White PC-A Grid-BB 7710640 Series Aspirin TSCA Title VI Compliant / Conforme au titre VI de la TSCA ULEF / TIEF-NAUF-NR-WDMA 1001843 35.01W-133 250Lx1 750T Bar White PC-A Grid-BB 7710640 Series Aspirin TSCA Title VI Compliant / Conforme au titre VI de la TSCA ULEF / TIEF-NAUF-NR-WDMA 1003543 35.01W-133 250Lx1 750T Bar White PC-A Grid-BB 7710640 Series Aspirin TSCA Title VI Compliant / Conforme au titre VI de la TSCA ULEF / TIEF-NAUF-NR-WDMA	487.52	pr	200	200	4	000
-------	--------	--	--------	----	-----	-----	---	-----

Serial # (Doornum, Serial)

108735492139-A7-LHR 108735494139-A7-LHR 108735491139-A7-LHR 108735493139-A7-LHR

21.00	100344	Dr Aspirin-Flush-EHD Particle-Vn Edge 35750W-133 250Lx1 750T Bar White PC-A Grid-BB 7724003 Series Aspirin TSCA Title VI Compliant / Conforme au titre VI de la TSCA ULEF / TIEF-NAUF-NR-WDMA	744.00	ea	200	200	2	000
-------	--------	---	--------	----	-----	-----	---	-----

Serial # (Doornum, Serial)

1087355531224-A7-LHR 108735553120-A7-LHR

22.00	1003543	Dr Aspirin-Flush-EHD Particle-Vn Edge 35750W-133 250Lx1 750T Bar White PC-A Grid-BB 7724002 Series Aspirin TSCA Title VI Compliant / Conforme au titre VI de la TSCA ULEF / TIEF-NAUF-NR-WDMA	744.00	ea	200	200	2	000
-------	---------	---	--------	----	-----	-----	---	-----

Serial # (Doornum, Serial)

108735553125-A7-LHR 108735554123-A7-LHR

23.00	1003843	Dr Aspirin-Flush-EHD Particle-Vn Edge 35750W-133 250Lx1 750T Bar White PC-A Grid-BB 7724035 Series Aspirin TSCA Title VI Compliant / Conforme au titre VI de la TSCA ULEF / TIEF-NAUF-NR-WDMA	121.3	ea	100	100	1	000
-------	---------	---	-------	----	-----	-----	---	-----

Serial # (Doornum, Serial)

108735556124-A7-LHR

25.00	1003843	Dr Aspirin-Flush-EHD Particle-Vn Edge	120.75	ea	100	100	1	000
-------	---------	--	--------	----	-----	-----	---	-----

FORTE

www.forte.com

Forti Technologies, Inc.
990 Poplar Street, Suite 200
Northumberland, PA 17053
USA

Phone: 717-221-2211

Ship to:

THE STONE SCHOOL
100 STONE SCHOOL
100 STONE SCHOOL
100 STONE SCHOOL
100 STONE SCHOOL
USA

Packing slip copy

Page: 2 of 2
Date: 01/12/2011
Number: SP50016001

Bill to:

Forti Technologies
100 St. 100 St.
100 St. 100 St.
100 St. 100 St.
USA

5002240 Purchase order KY25-006-D11 Config order number SOB10022

Qty	Part number	Description	Units	Unit Price	Subtotal	Extended Price	Comments
1.00	1003541	Dr Aspro-Flush-EMD Partide-Vin Edge 15 750W-83 250Lx1 750L - Dr WHI-PC A Grid 88 771940 Series Aspro TSCA Title VI Compliance / Certification au titre VI de la TSCA ULEF / TFE-KALF-NR-WDMA	ea	1.00	1.00	1.00	

Serial # (Document, Serial)

1003541001001

1.00	1003541	Dr Aspro-Flush-EMD Partide-Vin Edge 15 750W-83 250Lx1 750L - Dr WHI-PC A Grid 88 771940 Series Aspro TSCA Title VI Compliance / Certification au titre VI de la TSCA ULEF / TFE-KALF-NR-WDMA	ea	4.00	4.00	4.00	
------	---------	--	----	------	------	------	--

Serial # (Document, Serial)

1003541001001 1003541001001 1003541001001 1003541001001

1.00	1003541	Dr Aspro-Flush-EMD Partide-Vin Edge 15 750W-83 250Lx1 750L - Dr WHI-PC A Grid 88 771940 Series Aspro TSCA Title VI Compliance / Certification au titre VI de la TSCA ULEF / TFE-KALF-NR-WDMA	ea	1.00	1.00	1.00	
------	---------	--	----	------	------	------	--

Serial # (Document, Serial)

1003541001001

1.00	1003541	Dr Aspro-Flush-EMD Partide-Vin Edge 15 750W-83 250Lx1 750L - Dr WHI-PC A Grid 88 771940 Series Aspro TSCA Title VI Compliance / Certification au titre VI de la TSCA ULEF / TFE-KALF-NR-WDMA	ea	3.00	3.00	3.00	
------	---------	--	----	------	------	------	--

Serial # (Document, Serial)

1003541001001 1003541001001 1003541001001 1003541001001

1.00	1003541	Dr Aspro-Flush-EMD Partide-Vin Edge 15 750W-83 250Lx1 750L - Dr WHI-PC A Grid 88 771940 Series Aspro TSCA Title VI Compliance / Certification au titre VI de la TSCA ULEF / TFE-KALF-NR-WDMA	ea	1.00	1.00	1.00	
------	---------	--	----	------	------	------	--

Serial # (Document, Serial)

1003541001001

1.00	1003541	Dr Aspro-Flush-EMD Partide-Vin Edge	ea	2.00	2.00	2.00	
------	---------	--	----	------	------	------	--

Packing List

RRI ATLAS METAL PRODUCTS CO
 PH 502-779-2100
 To: 5101 COMMERCE CROSSINGS DR
 LOUISVILLE, KY 40229-2100
 United States


Ship ATLAS METAL PROD - THE DEPOT
 To: JONATHON B 502-767-0416
 7715 NATIONAL TURNPIKE STE 100
 LOUISVILLE, KY 40214
 United States

Shipment No: 15005
 Shipment Date: 08/27/2025
 Ship Via: UPS
 Order Number: 15005
 Order Date: 08/27/2025

Customer Code: ATLAS METAL
 Phone: 502-779-2100
 PO Number: KY25-006-025
 Terms: Net 30 Days

MARK PO KY25-006-025
 FOR JOB TK STONE MIDDLE SCHOOL
 ATTN: JONATHON BERNARD 502-767-0416
 CONTRACTOR: ALLIANCE CORPORATION - GLASGOW
 JOB# KY-25-006
 PROJ MGR: CHRIS KEITH

Item	QUANTITY				Description	Revision	Job Number
	Quan	Shipped	Back Ord	Canceled/Unit			
1	1	1	0	0EA	1203-A #1203-A DELUXE WALL KEY CAB COMPLETE	200	15005-01
				CAP	2- TAO SYSTEM		
					NO. 1 THRU 200		



4985 E. RAINES RD
MEMPHIS, TN 38118
TEL 1-800-NGP RUSH (617-7874)

P.O. BOX 753430
MEMPHIS, TN. 38175-3430
FAX 1-800-ALL RUSH (255-7874)



225845

PAGE 1 OF 1

CUSTOMER NO 213

225845 9/11/25
YMENTOSHIP: _____


ATLAS METAL PRODUCTS
P.O. BOX 19139
LOUISVILLE KY 40219

ATLAS METAL PRODUCTS
7715 NATIONAL TURNPIKE, #100
JONATHAN BERNARD 502-767-9416
LOUISVILLE KY 40214

DATE		CUSTOMER PO		SHIP VIA		PROCOL		SALES REP		SHIP ORDER#		TERMS	
8/27/25		KY25-006-035		Fedex GROUND		P		BAINES GROUP I		225845		1% 10-NET 30	
QTY SHIP	QTY CR	UNITS	DATE	TIME	LOCATION	DESCRIPTION	PACKED BY	SHIP DATE	BOX NO	WEIGHT			
TK STONE MIDDLE SCHOOL													
Use Atlas carriers for non Freight allow Truck orders													
David or Catina see memo													
1	1	PC	513HD	40"		OPTIONS: 1/4-20 MS/EA			1				
1	1	PC	896N	48"		OPTIONS: RCE ALUMINUM 1/4-20 MS/EA			2				
5	5	PC	896N	72"		OPTIONS: RCE ALUMINUM 1/4-20 MS/EA			2				
16:19:36													
PACKED BY _____ DATE _____													
PACKING SLIP													









BRANCH:002
REMIT TO PO BOX 924589
St Louis MO 63195-4589
US

ATLAS METAL PRODUCTS CO
5101 Commerce Crossings
LOUISVILLE, KY 40229
US
502-988-5445

PACKING LIST

PO NUMBER
DATE
08/16/2025 11:44:47
ORDER NUMBER
8108148

SHIP TO:
ATLAS METAL PRODUCTS - THE DEPOT
7716 NATIONAL TURNPIKE
SUITE 100
LOUISVILLE KY 40214
US
Ordered By Kathy Vince

CUSTOMER ID 11632		ORDER DATE		POCK TICKET NO	
PO NUMBER KY25-006-022		08/26/2025 18:14:02		7142041	
		QUANTITIES		ITEM ID	
LOC	ORDERED	SHIPPED	REMAINING	DISP	ITEM DESCRIPTION
ORDER NOTE: TK STONE MIDDLE SCHOOL					
SHIP VIA: FEDEX GROUND SERVICE			TRACKING #:		
TX	1	1	0		216APK-36 PEM DR SHOE W/RAINDRIP 36x1-5/16x1-3/4
EA					

TOTAL LINES: 1
TOTAL PIECES: 1
TOTAL WEIGHT: 0

2760
0005
W1
141027004 5 - 277 000225

2760
0004
W1
141027004 5 - 277 000225

CZ00038875

2760
0005
W1
141027004 5 - 277 000225

2760
0004
W1
141027004 5 - 277 000225

MADE IN MEXICO

Material Received
Missing Packing List

Manufacturer: *Schlage*

Date: *9-15-2025*

Job: *Ky. 25-006*

Description: *Passage Latch*

Finish Plate - 17436
 From LCN Closures
 10015
 KY25-000-024
 T K STONY HIDEA SCHOOL
 68/26/23 08/11/23

121 W. Main Street, P.O. Box 100, Lexington, KY 40516
 607/26/23 08/11/23

3rd Party Billing
 ALLEGION u/s Vorber Supply Chain
 11555 W. Meridian St
 RT 200
 Carroll, IN 46032

THE ATLAS COMPANIES THE CRPOT
 7715 NATIONAL TURNPIKE SUITE 100
 ATTN: JONATHAN BARNARD
 TEL 502-727-9416
 LOUISVILLE KY 40214-0000

SHIP VIA XPO LOGISTICS
 095120 FRT CLASS 60 FOB FACTORY Shipping Terms: PREPAID

Qty	Id	Description	Cyl	Cvt	Arm	Trk	Screw	Y-100	Finish
1		4040XP Closser	STD	STD	ANCHS		PACK		ALUM/660
1		4040XP Closser	STD	STD	ANCHS		TRENT		ALUM/680
2		4040XP 10TJ Plate					TRENT		ALUM/600

No. Pcs: 24
 Weight: 244.8
 Shipping & Handling: 215.52
 Lines: 16, 17, 18

CLOSERS
 67
 944.8
 ALLEGION

LCN CLOSERS

All dimensions and weights are subject to change without notice.
 All weights subject to verification by Allegion shipping
 and inspection division. Product packaging and inspection
 charges according to agreement.





Agent, For





Packing Slip Delivery No. 27970625

Page 2 of 2
Print Date: 4 September 2025

	KV25-006-02 7-3750265		25 134 DETAIL		
710	SE45499914 KV25-006-02 7-3750265	ND-SLLK*10139104 	LOCK ND80 B D RHO 626.13-247.10-0 25 134 DETAIL		EA
810	SE45499917 KV25-006-02 7-3750267	ND-SLLK*10139104 	LOCK ND80 B D RHO 626.13-247.10-0 25 134 DETAIL		EA
910	SE45499920 KV25-006-02 7-3750268	ND-SLLK*10139104 	LOCK ND80 B D RHO 626.13-247.10-0 25 134 DETAIL		EA
910	SE45499923 KV25-006-02 7-3750268	ND-SLLK*10139104 	LOCK ND80 B D RHO 626.13-247.10-0 25 134 DETAIL		EA
910	SE45499926 KV25-006-02 7-3750268	ND-SLLK*10139104 	LOCK ND80 B D RHO 626.13-247.10-0 25 134 DETAIL		EA
910	SE45499929 KV25-006-02 7-3750268	ND-SLLK*10139104 	LOCK ND80 B D RHO 626.13-247.10-0 25 134 DETAIL		EA
910	SE45499930 KV25-006-02 7-3750268	ND-SLLK*10139104 	LOCK ND80 B D RHO 626.13-247.10-0 25 134 DETAIL		EA
910	SE45499931 KV25-006-02 7-3750268	ND-SLLK*10139104 	LOCK ND80 B D RHO 626.13-247.10-0 25 134 DETAIL		EA
910	SE45499932 KV25-006-02 7-3750268	ND-SLLK*10139104 	LOCK ND80 B D RHO 626.13-247.10-0 25 134 DETAIL		EA
910	SE45499933 KV25-006-02 7-3750268	ND-SLLK*10139104 	LOCK ND80 B D RHO 626.13-247.10-0 25 134 DETAIL		EA
910	SE45499934 KV25-006-02 7-3750268	ND-SLLK*10139104 	LOCK ND80 B D RHO 626.13-247.10-0 25 134 DETAIL		EA
910	SE45499935 KV25-006-02 7-3750268	ND-SLLK*10139104 	LOCK ND80 B D RHO 626.13-247.10-0 25 134 DETAIL		EA

Packing Slip Delivery No: 27970625

Page 1 of 2
Print Date: 9 September 2025



MFG 14162760



Lot PO KY25-006-027

Security Plant
3800 Hancock Expressway
Colorado Springs, CO 80911, United States

Delivery No: 27970625



Packing Slip No: 6561095
Ship Date: 09 SEP-25

Contact: (877) 671-7011

Attn To:		
Bill To:	Ship To:	Deliver To:
ATLAS METAL PRODUCTS	THE ATLAS COMPANIES-THE DEPOT	THE ATLAS COMPANIES-THE DEPOT
PO BOX 19139	7715 NATIONAL PKWY	7715 NATIONAL PKWY
LOUISVILLE, KY 40249, United States	STE 100	STE 100
	LOUISVILLE, KY 40214, United States	LOUISVILLE, KY 40214, United States
Ship Method:	Incoterms:	Gross Weight:
RAT-LLI-STANDARD	EXW	455
Freight Carrier: R-1 CARRIER	Way Bill:	No. of Pallets/No. of Cartons:
Freight Terms: PREPAID	233549165	1/18
Additional Comments:		

Outer LPN: 3001024727		Weight: 0 LB	Customer Order Number: KY25-006-027		
Sales Order Number: 14162760					
Order Comments:					
KY25-006-027 JOB.TK STONE MIDDLE SCHOOL					
Line	LPN	Item	Description	Qty Ship	Unit
1.1.0	SE45501725 KY25-006-02 7-3750269	L-SLLK*9639527 	LOCK L9456 B.06.626.00A L.H.09-664 10-072.134.1 3/16.DETAIL L583-363	2 	EA
10.1.0	SE45501414 KY25-006-02 7-3750269	ND-SLLK*10147187 	LOCK ND82 B.D.RHO.626.13-247.10-0 25.134.DETAIL	1 	EA
2.1.0	SE45502455 KY25-006-02 7-3750261	L-SLLK*10947076 	LOCK L9456 B.06.626.00A L.H.09-664 10-072.134.1 3/16.OS-OCC L583-363	1 	EA
3.1.0	SE45502456 KY25-006-02 7-3750262	L-SLLK*10947078 	LOCK L9456 B.06.626.00A RH.09-664 10-072.134.1 3/16.DETAIL.OS-OCC L583-363	1 	EA
6.1.0	SE45500047 KY25-006-02 7-3750265	ND-SLLK*9513340 	LOCK ND53 B.D.RHO.626.13-247.10-0 25.134.DETAIL	6 	EA
6.1.0	SE45500048	ND-SLLK*9513340	LOCK ND53 B.D.RHO.626.13-247.10-0	2	EA

R+L CARRIERS

FREIGHT BILL NO.

1233549163

DATE 09/09/2025 PAGE 1/1

 REMITT TO:
 P.O. BOX 27
 ALBUQUERQUE, NM
 87102

 R+L Carriers 800-543-5100
 R+L Global 800-706-1100
 R+L TruSpeed 877-590-9111


(Am Land-Sea Carriers) R+L Carriers

SERVICES BELOW MAY REQUIRE ADDITIONAL CHARGES		☒ CHECK BOX 6 MPAL	ORIGINATING TERMINAL	DISTRIBUTION TERMINAL	LANDING ORIGIN	PROBATION TERM
☐ LIFTGATE	☐ INSIDE DELIVERY	☐ LIMITED ACCESS DELIVERY	DVR/AREA 151	LVE/AREA 220	LVE OF 2711	PREPAID
☐ 10' HIGH CUB	☐ 8' HIGH CUB	☐ 6' HIGH CUB	DATE 09/09/2025	TIME 12:35:45	TIME 12:35:45	
A01106		A16250, Tel) 719 896-3000		A02061		
ALLEGION C/O KORNER		ALLEGION/VRT PL 03392		ATLAS CO		
11555 N MERIDIAN ST STE 200		3899 HANCOCK EXPY		7715 NATIONAL TRKE		
CARMEL, IN 46032		COLORADO SPRINGS, CO 80911		LOUISVILLE, KY 40214		

NO	QTY	UNIT	DESCRIPTION OF ARTICLES	WEIGHT	CHARGE	COLLECT
18			ITEM 095190 SUB: 9 LOCK AND LOCK PARTS	455		
18			DEFECT WEIGHT CHARGE	100		
			SUBTOTAL			
			E O # : EY25-006-027			
			DELIVERY : 77910625			
			**ATTN SUITE # : 100			
			1 SKID STC 18-PCS			
			FOR URGENT SHIPMENTS, OUR EXPEDITED			
			SERVICE WILL FIT YOUR INDIVIDUAL NEEDS			

18 TOTAL PCS 09/12/25 05:56 AM

TOTAL WEIGHT 455 CHARGES

Customer Trip Amount

 R+L GLOBAL LOGISTICS IS YOUR
 INTERNATIONAL AND SUPPLY CHAIN SOLUTION!
 DRIVER NAME (PRINT) LVEJD

12

R+L TRANSFER, INC. • GATOR FREIGHTWAYS, INC.

GREENWOOD MOTOR LINES, INC.

PARAMOUNT TRANSPORTATION SYSTEMS, INC.

R+L DATES

CUSTOMER COPY



Small text block containing company address and contact information, partially obscured.

PACKING SLIP

Base Order Level

Order Date	05/26/2025	Order Number	349685
Customer Code	1234567	Order Modifier	1 of 1

Ship To

BANNER SOLUTIONS
518 N. STATE STREET
SUITE 1075
TEL: (312) 342-0750
CHICAGO IL 60654

Ship To
ATLAS METAL & MACHINE TOOL WORKS
7715 National Tech Blvd - (A)
Louisville, KY 40216-1611
Attn: P.O. # HY25-000023

Ship Date		Customer P.O. No.		Ship Via		Ship To		Ship From		Payable Terms	
06/11/25		1234567		TRUCK		518 N. STATE STREET		518 N. STATE STREET		2%10 DAYS NET30	
Buyer		Ship To		Loc		Ship From		Ship To		Ship From	
SPILLER MITCH		DRUMS		00818		BANNER SOLUTIONS (RIB)		KENTUCKY		KY	
Item		Item Number		Description		Qty		Unit		Loc	
1		010000		DRUMS		1		DRUM			
1		010000		DRUMS		1		DRUM			

Subtotal	State Tax	Ship Date	No. of Cartons	Total Weight	Total Order Value

* OPTIONS ARE LISTED AS LINE ITEMS BUT MAY BE INSTALLED WITHIN PREVIOUSLY LISTED ITEM

Order No. 349685

Order No. 349685



Packing Slip

1221 W County Rd 350 N
Greerfield IN 46143
USA

Contact 877-671-7011

Page 1 of 1
Print Date: 09 September 2026

Customer PO# KY25 055-021
Packing Slip No: P23275637
Ship Date: 09-Sep-26

Ship To ATLAS METAL PRODUCTS PO BOX 19139 Louisville KY 40266 USA	Ship To THE ATLAS COMPANIES-THE DEPOT 2715 NATIONAL TURNPIKE STE 100 LOUISVILLE KY 40214 USA	Deliver To
Ship Method: UPS Ground Freight Carrier: UPS Freight Terms: S-I Additional Comments: lot number	Way bill # 12A5V0400390629287 12A5V040039063916	Order total weight: 36lb Job name: TK STONE MIDDLE SCHOOL No. Of Packages: 2

Sales Order Number: SON305930

Order Comments:

Customer PO# KY26404-021 Customer Reference#

Line	Qty	Order LPN	LPN	Item/Configuration	UPC# Ext Item	Description	Qty	Ship	Unit
1	1	00207200180327568014		CH 103-3 CH 111 150		103S US320 ADJ 1 3.4"DR	1	ea	
2	2	00207200180327568137		CH 111 260		104S US320 ADJ 1 3.4"DR	1	ea	
3	3	00207200180327568137		CH 111 260		104S US320 ADJ 1 3.4"DR	2	ea	
4	4	00207200180327568014		CH 103-3		104S US320 1.3/4"DR	1	ea	
5	5	00207200180327568014		CH 108 16		903S US320 1 3/4"DR	1	ea	
6	6	00207200180327568014		CH 108 64		904S US320 1.3.4"DR	1	ea	





George Risk Industries, Inc.

502 S. Elm St. Kimball NE 65145
(800) 445-5218 Fax (800) 343-9373

PACKING LIST

207544

SOLD TO:

MOWEST WHOLESALE HARDWARE
BANNER SOLUTIONS
818 N STATE STREET
STE 1075
CHICAGO IL 60604-4846
800-347-0750 816 654 6436

SHIP TO

ATLAS METAL PRODUCTS THE CORP
P.O. BOX 175-008-022
7715 NATIONAL TURNPIKE
SUITE 100
LOUISVILLE KY 40014

Special Instructions
☐ Can be used ☐ if not use ☐ if not use
Ships Related to Good Condition
By
Date

Sales Order	Ship Num	Cust No	Order Date	Tax	Promised	Sales Rep	Customer P.O. Number	Mark Shipment
0213904	0000	T00536	8/27/2025	U	8/27/2025	OREG STALL	636883	
F.O.B. Point	Ship Date	Shipped Via	Cartons	Weight	Tracking Number	Waybill Number	Ins	
	8/27/2025	UPS GROUND	1.00	1.85		000136198	N	

Item	T	QUANTITY			Unit	Part Number/Revision	Description
		Order	S/O	Ship			
001	S	6		6	EA	195-12-W-IND Qty 6	SW SET, 195-12-W-IND BAGGED Bin E34006

COMMENTS: Discrepancies must be reported to GRI within ten (10) days of delivery





ABH MANUFACTURING, INC
1222 ARDMORE AVE
ITASCA, IL 60143
(630)875-9900 FAX (630)875-9918

Sold To:
ATLAS METAL PRODUCTS
P.O. BOX 19139
LOUISVILLE, KY 40219

Phone: (502) 779-2171

Packing List

Page 1 of 1

ORDER NUMBER: 0443063



ORDER DATE: 8/20/2025

SHIP DATE: 9/5/2025

Customer Number: ATLAS

Salesperson: CCH1

Ship To:
THE ATLAS COMPANIES - THE DEPOT
7715 NATIONAL TURNPIKE
SUITE 100
LOUISVILLE, KY 40214

Attention:

Job Name:

Customer P.O.
KY25-006-029


Ship Via
UPS 3RD PARTY

411075

Line #	Item Number	Ordered
1.	A110HD083 83" A110HD Full Concealed Aluminum Continuous Geared Edge - A110HDC083 - Clear	3
2.	A110HD083 83" A110HD Full Concealed Aluminum Continuous Geared Edge - A110HDC083 - Clear - PT - Cut-Out for Electrical Power Transfer	11
3.	A110HD095 95" A110HD Full Concealed Aluminum Continuous Geared Edge - A110HDC095 - Clear - PT - Cut-Out for Electrical Power Transfer	2







ABH FirstChoice**Packing List**

ORDER NUMBER: 0143071



ORDER DATE: 8/29/2025

SHIP DATE: 9/4/2025

Customer Number: ATLAS

Salesperson: CCH1

ABH MANUFACTURING, INC.
1225 ARDMORE AVE
HASCAN, IL 60143
(630)875-9900 FAX: (630)875-9918

Sold To:
ATLAS METAL PRODUCTS
P.O. BOX 18139
LOUISVILLE, KY 40219

Phone: (502) 779-2171

Ship To:
THE ATLAS COMPANIES - THE DEPOT
7715 NATIONAL TURNPIKE
SUITE 100
LOUISVILLE, KY 40214

Attention:
Job Name:

Customer P.O.
KY25-006-016

Ship VIA
BEST WAY

Line #	Item Number	Ordered
1	20200 2" Extension for Mag Holder, Zinc Plated	1
2	20400 4" Extension for Mag Holder, Zinc Plated	1
3	2100 Electro-Magnetic Door Holder, Recessed Wall Mount with Standard Armature & 1" Extension • US28 - Satin Aluminum	18
4	20400 4" Extension for Mag Holder, Zinc Plated	3
5	20600 6" Extension for Mag Holder, Zinc Plated	3
6	A240HD079 A240HD 79" Full Concealed Aluminum Continuous Geared Hinge, 3/32" Inset • A240HDC079 - Clear	1
7	A240HD083 83" A240HD Full Concealed Aluminum Continuous Geared Hinge, 3/32" Inset • A240HDC083 - Clear	1
8	A240HD083 83" A240HD Full Concealed Aluminum Continuous Geared Hinge, 3/32" Inset • A240HDC083 - Clear • LH - Left Hand or Right Hand Reverse • PT - Cut-Out for Electrical Power Transfer	3
9	A240HD083 83" A240HD Full Concealed Aluminum Continuous Geared Hinge, 3/32" Inset • A240HDC083 - Clear • RH - Right Hand or Left Hand Reverse	2

All product or shipping discrepancies must be reported within 6 months of shipment.
All parcel shipment damages must be reported within 48hrs of receipt.
All if damaged shipments must either be refused at the time of receipt or noted on the BOL that there is damage at shipment acceptance.

Continued

Packing list

dormakaba

PL No 13422734



Date 09/04/2025 10:52:01
Page 1 / 1

Sold-To ATLAS METAL PRODUCTS CO
Ship-To ATLAS METAL PRODUCTS CO
7715 NATIONAL TURNPIKE STE 100
LOUISVILLE KY 40214

Carrier: FEDERAL EXPRESS CORPORATION
No of Packages 1

PO#	Orderline no	Qty This Shipment	Material no Customer Material no	Description	Qty Ordered	Qty Shipped to date	Qty Backorder
MBA KY: TK STONE MIDDLE SCHOOL JON KY-25-008							
KY25-008-017	1303130669/1000	1	7000209	12E72S2R704626 CONFIGURABLE CYLINDER LOCK	1	1	0
KY25-008-017	1303130669/2000	27	7000209	12E72S2RP3626 CONFIGURABLE CYLINDER LOCK	27	27	0
KY25-008-017	1303130669/3000	7	7000209	1E74C4R704626 CONFIGURABLE CYLINDER LOCK	7	7	0

Tracking number
392870643452





Packing list

dormakaba

Code 0000201 173941
Page 1/1

PL No 210M10329



Carrier FEDERAL EXPRESS CORPORATION

Sold To ATLANTIC METAL PRODUCTS CO
Ship To THE ATLANTIC COMPANIES - THE DEPOT
7711 NATIONAL TURNPIKE STE 100
LOUISVILLE KY 40214

No of Packages: 1

PO#	Order item no	Qty This Shipment	Material no Customer Material no	Description	Qty Ordered	Qty Shipped to date	Qty Backorder
KY25-005-030	13001309441000	12	70000000	12R7253RM3000 CONFIGURABLE CYLINDER LOCK	12	12	0

Tracking number
330708907875



dormakaba

Packing list

Date
Page

08/07/2015 15:36:12
2 / 2

PL No 2103400079



Sold-To: ATLAS METAL PRODUCTS CO
SNP-To: THE ATLAS COMPANY'S TIRE DEPOT
7715 NATIONAL TURNPIKE STE 100
LOUISVILLE KY 40214

Carrier: ECHO GLOBAL LOGISTICS INC

No of Packages: 1

PO#	Order/Item no	Qty	Material no	Description	Qty	Qty Shipped	Qty
					Ordered	to date	Backord.
				068053			
KY25-000-018	1303130711/7000	12	711010822	F68191 4 5X4 5 DOOR HINGE 32D 818 010822	12	12	0

Tracking number
1520310785

Packing list

dormakaba

PL No. 2100400070



Date 05/30/2025 15:36:12
Page 1/2

Sold To: ATLAS MITAL PRODUCTS CO
Ship To: THE ATLAS COMPANIES - THE DEPOT
7715 NATIONAL TURNPIKE STE 100
LOUISVILLE KY 40214

Carrier: ECHO GLOBAL LOGISTICS INC

No of Packages: 1

PO#	Order Item no	Qty. (Incl. Subtotal)	Material no Customer Material no	Description	Qty. Ordered	Qty Shipped to date	Qty. Backord.
-----	---------------	-----------------------	-------------------------------------	-------------	-----------------	------------------------	------------------

Mark for: TK STONE MIDDLE SCHOOL
JOB KY 25-006

KY25-006-018	1303130711/1000	3	711061349	FBB168NRP 4 5X4 1HW DOOR HINGE 2H 061349	3	3	0
--------------	-----------------	---	-----------	---	---	---	---

KY25-006-018	1303130711/2000	84	711061775	FBB168NRP 5X4 5 HW DOOR HINGE 2H 061775	84	84	0
--------------	-----------------	----	-----------	--	----	----	---

KY25-006-018	1303130711/3000	3	711068261	FBB179 4X4 DOOR HINGE 26D STL 068261	3	3	0
--------------	-----------------	---	-----------	---	---	---	---

KY25-006-018	1303130711/4000	9	711068281	FBB179NRP 4X4 DOOR HINGE 26D STL 068281	9	9	0
--------------	-----------------	---	-----------	--	---	---	---

KY25-006-018	1303130711/5000	78	711068441	FBB179 4 5X4 5 DOOR HINGE 26D STL 068441	78	78	0
--------------	-----------------	----	-----------	---	----	----	---

KY25-006-018	1303130711/6000	153	711068853	FBB179NRP 4 5X4 5 DOOR HINGE 26D	153	153	0
--------------	-----------------	-----	-----------	----------------------------------	-----	-----	---





BRANCH:002
REMIT TO: PO BOX 954589
St. Louis, MO 63195-4589
US

ATLAS METAL PRODUCTS CO
5101 Commerce Crossings
LOUISVILLE KY 40229
US
502-968-5446

PACKING LIST

PO NUMBER KY25-006-022
DATE 08/26/2025 16:23:53 PAGE 1 of 1
ORDER NUMBER 6108148

SHIP TO:
ATLAS METAL PRODUCTS - THE DEPOT
7715 NATIONAL TURNPIKE
SUITE 100
LOUISVILLE, KY 40214
US
Ordered By: Kathy Vince

CUSTOMER ID: 11632

PO NUMBER

KY25-006-022

ORDER DATE

08/26/2025 16:14:02

PCK TICKET NO

7118960

LOC	QUANTITIES		REMAINING	DISP	ITEM ID ITEM DESCRIPTION	UOM
	ORDERED	SHIPPED				

ORDER NOTE: TK STONE MIDDLE SCHOOL

SHIP VIA: FEDEX GROUND SERVICE

TRACKING #:

TX	1	0	1	B	216APK-38 PEM DR SHOE W/RAINDRIP 36x1-5/16x1-3/4	EA
FL	6	0	6	D	195-12-W-IND DOOR CONTACT - WHITE	EA
TX	9	2	7	D	4100-32D FAIL SECURE 12-24VAC/DC STRIKE CYL/MORT	EA
FL	1	0	1	D	DTMO-2 MINI CONSOLE	EA

TOTAL LINES 4
TOTAL PIECES 2
TOTAL WEIGHT 3.31



PACKING LIST

TRINE
ACCESS TECHNOLOGY.2 Parklawn Drive - Suite F - Bethel, CT 06801
PH: 203-730-1780 FX: 203-730-1781
www.trineonline.com

Order Date: 8/27/2025

Salesperson: 0001

Ship Date: 8/27/2025

Order Number: 0101851
Customer Number: 00-0064170Sold To:
BANNER SOLUTIONS
1000 CENTURY DR.
KANSAS CITY, MO 64120Ship To:
ATLAS METAL PRODUCTS - THE DEPOT
7715 NATIONAL TURNPIKE
SUITE 100
PO # KY25-005-022
LOUISVILLE KY 40214

Confirm To: JORGE ECHAVE

Customer P.O.
6365847Ship VIA
FDX GND COLCT

Bin Trine Item Number & Description

Your Item Number

Ordered

Shipped

DRPSHP DROP SHIP FEE

** Ship FedEx Collect # 636512443 **

7.00

7

7-A

4100-32D 4-7/8" Fire Rate Elec Strike

TOTAL NO OF ITEMS:

7

EMail? N Use Cust EMail Add? N
Print In Pk Ent? N

15005
DO NOT DROP

31#

MARLE PD. LV25-006-025
FOR: J08: TK STONE MIDDLE SCHOOL
ATTN: JENNATHON BERNARD
CONTACTOR: ALLIANCE CORPORATION-GLASGOW
JOB LV-25-006
FROM HER: CHRIS VEITH



15005
A
KEY CAN

APPLICATION AND CERTIFICATE FOR PAYMENT

TO (OWNER): Elizabethtown Independent District
Board of EducationPROJECT: T K Stone Middle School Renovation
323 Morningside Drive
Elizabethtown, KY 42701APPLICATION NO: TWO (2)
PERIOD FROM: 08/28/25
TO: 09/25/25ALLIANCE
CORPORATION
Builders & Managers

ATTENTION: Paul Mullins

CONTRACT FOR: ~~BP #084~~: Aluminum Entrances & *Central KY Glass*
Storefronts
BID DIV: 074264-084313-084500-087100-088000CONTRACT DATE: January 22, 2025
PROJECT NO: BG # 24-207 | RTA # 23016

CONTRACTORS APPLICATION FOR PAYMENT

CHANGE ORDER SUMMARY

Change Orders approved in
previous months by Owner

	ADDITIONS	DEDUCTIONS
TOTAL	\$0.00	\$0.00
Approved this month	\$0.00	\$0.00

Net Change by Change Orders	\$0.00	\$0.00	\$0.00
-----------------------------	--------	--------	--------

The undersigned contractor certifies that to the best of his knowledge, information and belief the Work covered by this Application for Payment has been completed and in accordance with the Contract Documents, that all amounts have been paid by him for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due

CONTRACTOR: CENTRAL KENTUCKY GLASS COMPANY

By *Donnie E. Martin*
Donnie E. Martin, Executive Vice President

Date: 9/22/2025

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observation and the data comprising the above application, the Architect certifies to the Owner that the Work has progressed to the point indicated: that to the best of his knowledge, information and belief, the quality of the Work is in accordance with the Contract Documents and the Contractor is entitled to payment of the AMOUNT CERTIFIED

Application is made for Payment as shown below in connection with the Contract Continuation Sheet attached.

The present status of the this Contract is as follows:

ORIGINAL CONTRACT SUM	\$227,760.00
Net change by Change Orders	\$0.00
CONTRACT SUM TO DATE	\$227,760.00
TOTAL COMPLETED & STORED TO DATE (Sheet 2)	\$21,445.00
RETAINAGE @ 10%	\$2,144.50
TOTAL EARNED LESS RETAINAGE	\$19,300.50
LESS PREVIOUS CERTIFICATES (CONTRACT ONLY)	\$15,867.00
CURRENT PAYMENT DUE	\$3,433.50

Subscribed and sworn to before me this 22nd day of September, 2025, KATHIE LEE
State of: KENTUCKY
Notary Public: *Kathie Lee*
My Commission expires: 12/18/2027
Notary Public State At Large
KENTUCKY - Notary ID # KYNP83175
My Commission Expires 12-18-2027

ARCHITECT'S CERTIFICATION: ROSS TARRANT ARCHITECTS

By *Chris Walker* Date: 10/09/25

CM APPROVAL: ALLIANCE CORPORATION

By *Dalton Jackson* Date: 9/29/2025

This certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or contractor under this Contract.

CONTINUATION SHEET NO. 2
APPLICATION NO. TWO (2)

T K Stone Middle School Renovation

A	*B*	*C*	*D*	*E*	*F*	*G*	*H*	*I*
ITEM	DESCRIPTION	SCHEDULED	FROM PREVIOUS	THIS	MATERIALS	TOTAL	%	BALANCE
#	OF WORK	VALUE	APPLICATION (D+E)	PERIOD	STORED (NOT IN D OR E)	COMPLETED AND STORED TO DATE (D+E+F)	(G + C)	TO FINISH (C-G)
1	Administration / Project Management	\$6,040.00	\$1,205.00	\$0.00	\$0.00	\$1,205.00	20%	\$4,835.00
2	G & A Insurance / Project Insurance	\$4,220.00	\$845.00	\$0.00	\$0.00	\$845.00	20%	\$3,375.00
3	Payment & Performance Bond / Bond Fees	\$13,300.00	\$13,300.00	\$0.00	\$0.00	\$13,300.00	100%	\$0.00
4	Submittals / Shop Drawings	\$2,280.00	\$2,280.00	\$0.00	\$0.00	\$2,280.00	100%	\$0.00
5	Engineering / Delegated-Design Submittals	\$4,880.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$4,880.00
6	O&M Manuals / Close-out / Warranties	\$4,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$4,000.00
7	Mobilization	\$1,500.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$1,500.00
8	Demobilization	\$500.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$500.00
9	Aluminum Storefronts (Fabrication Labor)	\$17,370.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$17,370.00
10	Aluminum Entrances (Fabrication Labor)	\$12,580.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$12,580.00
11	Aluminum Curtain Walls (Fabrication Labor)	\$1,370.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$1,370.00
12	Translucent Panels (Fabrication Labor)	\$6,710.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$6,710.00
13	Aluminum Storefronts-Entrances (Install Labor) [Area A]	\$8,430.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$8,430.00
14	Aluminum Storefronts-Entrances (Install Labor) [Area C]	\$18,150.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$18,150.00
15	Aluminum Storefronts-Entrances (Install Labor) [Area E]	\$5,840.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$5,840.00
16	Aluminum Curtain Walls (Install Labor) [Area B]	\$1,880.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$1,880.00
17	Glass / Glazing (Install Labor) [Area A]	\$3,030.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$3,030.00
18	Glass / Glazing (Install Labor) [Area B]	\$370.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$370.00
19	Glass / Glazing (Install Labor) [Area C]	\$6,660.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$6,660.00
20	Glass / Glazing (Install Labor) [Area E]	\$2,060.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$2,060.00
21	MCM Wall Panels-Insul (Installation Labor) [Area A]	\$7,390.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$7,390.00
22	MCM Wall Panels-Insul (Installation Labor) [Area C]	\$18,960.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$18,960.00
23	Translucent Panels (Installation Labor) [Area C]	\$1,710.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$1,710.00
24	Translucent Panels (Installation Labor) [Area E]	\$26,680.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$26,680.00
25	Management of Direct Purchases	\$30,450.00	\$0.00	\$3,815.00	\$0.00	\$3,815.00	13%	\$26,635.00
26	Misc. Materials & Labor (Shims, anchors, sealants, etc.)	\$570.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$570.00
27	Field Measuring / Progress Meetings	\$3,250.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$3,250.00
28	Delivery / Distribution of Materials	\$1,400.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$1,400.00
29	Equipment: Rental / Transport / Amort & Deprec	\$9,640.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$9,640.00
30	Project Site Cleanup	\$2,280.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$2,280.00
31	Final Cleaning	\$3,070.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$3,070.00
32	Project Punchlist	\$550.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$550.00
33	Safety	\$640.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$640.00
TOTALS		\$227,760.00	\$17,630.00	\$3,815.00	\$0.00	\$21,445.00	9.42%	\$206,315.00

PH

CONTINUATION SHEET NO. 3
APPLICATION NO. TWO (2)

T K Stone Middle School Renovation

OWNER PURCHASE ORDERS ONLY

A	*B*	*C*	*D*	*E*	*F*	*G*	*H*
ITEM	Owner PO #10-63887		P.O.	PREVIOUS	INVOICES DUE	TOTAL	BALANCE TO
#	DESCRIPTION	SUPPLIER	AMOUNT	PAYMENTS	THIS MONTH (ATTACHED)	TO DATE (E + F)	FINISH (D - G)
1	Aluminum-framed Storefronts	CKG Supply	\$93,990.00	\$0.00	\$50,879.00	\$50,879.00	\$43,111.00
2	Hardware (Aluminum Doors)	CKG Supply	\$60,580.00	\$0.00	\$0.00	\$0.00	\$60,580.00
3	MCM-ACM Wall Panels	CKG Supply	\$66,756.00	\$0.00	\$0.00	\$0.00	\$66,756.00
4	Glazing; Translucent Wall Panels	CKG Supply	\$184,684.00	\$0.00	\$0.00	\$0.00	\$184,684.00
TOTALS			\$406,010.00	\$0.00	\$50,879.00	\$50,879.00	\$355,131.00

PM

C.K.G. Supply

1123 Versailles Rd
Lexington KY 40508
Voice: 859-231-6024
Fax: 859-255-7317

INVOICE

Invoice Number: 2025-027-S
Invoice Date: Sep 25, 2025
Page: 1

Bill To:

Elizabethtown Independent Board of Ed
C/O Central Kentucky Glass

Ship to:

T.K. Stone Middle School

Customer ID	Customer PO	Payment Terms	
Etown Ind Bd of Ed	10-63887	Net 30 Days	
Sales Rep ID	Shipping Method	Ship Date	Due Date
			10/25/25

Description	Amount
Aluminum Storefront (stored offsite)	50,879.00
APPROVED Central Kentucky Glass Co By: <u>DM</u> Date: <u>9/22/2025</u>	

Check/Credit Memo No:

Subtotal	50,879.00
Sales Tax	
Total Invoice Amount	50,879.00
Payment/Credit Applied	
TOTAL	50,879.00



CERTIFICATE OF LIABILITY INSURANCE

DATE (MM/DD/YYYY)
09/22/2025

THIS CERTIFICATE IS ISSUED AS A MATTER OF INFORMATION ONLY AND CONFERS NO RIGHTS UPON THE CERTIFICATE HOLDER. THIS CERTIFICATE DOES NOT AFFIRMATIVELY OR NEGATIVELY AMEND, EXTEND OR ALTER THE COVERAGE AFFORDED BY THE POLICIES BELOW. THIS CERTIFICATE OF INSURANCE DOES NOT CONSTITUTE A CONTRACT BETWEEN THE ISSUING INSURER(S), AUTHORIZED REPRESENTATIVE OR PRODUCER, AND THE CERTIFICATE HOLDER.

IMPORTANT: If the certificate holder is an ADDITIONAL INSURED, the policy(ies) must have ADDITIONAL INSURED provisions or be endorsed. If SUBROGATION IS WAIVED, subject to the terms and conditions of the policy, certain policies may require an endorsement. A statement on this certificate does not confer rights to the certificate holder in lieu of such endorsement(s).

PRODUCER Burkholder Insurance 311 E Broadway Campbellsville KY 42718	CONTACT NAME: Kathy Lawson PHONE (A/C, No, Ext): 270-465-8101 FAX (A/C, No): 270-465-6696 E-MAIL ADDRESS: mail@burkholdercompany.com																					
INSURED Central Ky Glass Co Inc 1123 Versailles Rd Lexington KY 40508	<table border="1"><thead><tr><th colspan="2">INSURER(S) AFFORDING COVERAGE</th><th>NAIC #</th></tr></thead><tbody><tr><td>INSURER A:</td><td>Grange Property & Casualty Insurance Company</td><td>11982</td></tr><tr><td>INSURER B:</td><td>Kentucky AGC</td><td></td></tr><tr><td>INSURER C:</td><td></td><td></td></tr><tr><td>INSURER D:</td><td></td><td></td></tr><tr><td>INSURER E:</td><td></td><td></td></tr><tr><td>INSURER F:</td><td></td><td></td></tr></tbody></table>	INSURER(S) AFFORDING COVERAGE		NAIC #	INSURER A:	Grange Property & Casualty Insurance Company	11982	INSURER B:	Kentucky AGC		INSURER C:			INSURER D:			INSURER E:			INSURER F:		
INSURER(S) AFFORDING COVERAGE		NAIC #																				
INSURER A:	Grange Property & Casualty Insurance Company	11982																				
INSURER B:	Kentucky AGC																					
INSURER C:																						
INSURER D:																						
INSURER E:																						
INSURER F:																						

COVERAGES **CERTIFICATE NUMBER:** **REVISION NUMBER:**

THIS IS TO CERTIFY THAT THE POLICIES OF INSURANCE LISTED BELOW HAVE BEEN ISSUED TO THE INSURED NAMED ABOVE FOR THE POLICY PERIOD INDICATED. NOTWITHSTANDING ANY REQUIREMENT, TERM OR CONDITION OF ANY CONTRACT OR OTHER DOCUMENT WITH RESPECT TO WHICH THIS CERTIFICATE MAY BE ISSUED OR MAY PERTAIN, THE INSURANCE AFFORDED BY THE POLICIES DESCRIBED HEREIN IS SUBJECT TO ALL THE TERMS, EXCLUSIONS AND CONDITIONS OF SUCH POLICIES. LIMITS SHOWN MAY HAVE BEEN REDUCED BY PAID CLAIMS.

INSR LTR	TYPE OF INSURANCE	ADDITIONAL SUBROGATION WAIVED	POLICY NUMBER	POLICY EFF (MM/DD/YYYY)	POLICY EXP (MM/DD/YYYY)	LIMITS																					
A	☒ COMMERCIAL GENERAL LIABILITY ☐ CLAIMS-MADE ☒ OCCUR ☒ SPC GEN'L AGGREGATE LIMIT APPLIES PER: ☐ POLICY ☒ PROJECT ☐ LOC OTHER:		CPP2796073	11/08/2024	11/08/2025	<table border="1"><tr><td>EACH OCCURRENCE</td><td>\$</td><td>1,000,000</td></tr><tr><td>DAMAGE TO RENTED PREMISES (Ea occurrence)</td><td>\$</td><td>1,000,000</td></tr><tr><td>MED EXP (Any one person)</td><td>\$</td><td>10,000</td></tr><tr><td>PERSONAL & ADV INJURY</td><td>\$</td><td>1,000,000</td></tr><tr><td>GENERAL AGGREGATE</td><td>\$</td><td>2,000,000</td></tr><tr><td>PRODUCTS - COMP/OP AGG</td><td>\$</td><td>2,000,000</td></tr><tr><td></td><td>\$</td><td></td></tr></table>	EACH OCCURRENCE	\$	1,000,000	DAMAGE TO RENTED PREMISES (Ea occurrence)	\$	1,000,000	MED EXP (Any one person)	\$	10,000	PERSONAL & ADV INJURY	\$	1,000,000	GENERAL AGGREGATE	\$	2,000,000	PRODUCTS - COMP/OP AGG	\$	2,000,000		\$	
EACH OCCURRENCE	\$	1,000,000																									
DAMAGE TO RENTED PREMISES (Ea occurrence)	\$	1,000,000																									
MED EXP (Any one person)	\$	10,000																									
PERSONAL & ADV INJURY	\$	1,000,000																									
GENERAL AGGREGATE	\$	2,000,000																									
PRODUCTS - COMP/OP AGG	\$	2,000,000																									
	\$																										
A	AUTOMOBILE LIABILITY ☐ ANY AUTO ☐ OWNED AUTOS ONLY ☐ SCHEDULED AUTOS ☒ HIRED AUTOS ONLY ☒ NON-OWNED AUTOS ONLY		CA2796074	11/08/2024	11/08/2025	<table border="1"><tr><td>COMBINED SINGLE LIMIT (Ea accident)</td><td>\$</td><td>1,000,000</td></tr><tr><td>BODILY INJURY (Per person)</td><td>\$</td><td></td></tr><tr><td>BODILY INJURY (Per accident)</td><td>\$</td><td></td></tr><tr><td>PROPERTY DAMAGE (Per accident)</td><td>\$</td><td></td></tr><tr><td></td><td>\$</td><td></td></tr></table>	COMBINED SINGLE LIMIT (Ea accident)	\$	1,000,000	BODILY INJURY (Per person)	\$		BODILY INJURY (Per accident)	\$		PROPERTY DAMAGE (Per accident)	\$			\$							
COMBINED SINGLE LIMIT (Ea accident)	\$	1,000,000																									
BODILY INJURY (Per person)	\$																										
BODILY INJURY (Per accident)	\$																										
PROPERTY DAMAGE (Per accident)	\$																										
	\$																										
A	☒ UMBRELLA LIAB ☐ OCCUR ☐ EXCESS LIAB ☐ CLAIMS-MADE DED RETENTION \$		CUP2796075	11/08/2024	11/08/2025	<table border="1"><tr><td>EACH OCCURRENCE</td><td>\$</td><td>5,000,000</td></tr><tr><td>AGGREGATE</td><td>\$</td><td>5,000,000</td></tr><tr><td></td><td>\$</td><td></td></tr></table>	EACH OCCURRENCE	\$	5,000,000	AGGREGATE	\$	5,000,000		\$													
EACH OCCURRENCE	\$	5,000,000																									
AGGREGATE	\$	5,000,000																									
	\$																										
B	WORKERS COMPENSATION AND EMPLOYERS' LIABILITY ANY PROPRIETOR/PARTNER/EXECUTIVE OFFICER/MEMBER EXCLUDED? ☐ Y/N If yes, describe under DESCRIPTION OF OPERATIONS below	N/A	000369	01/01/2025	01/01/2026	<table border="1"><tr><td>PER STATUTE</td><td>OTHER</td><td></td></tr><tr><td>E.L. EACH ACCIDENT</td><td>\$</td><td>4,000,000</td></tr><tr><td>E.L. DISEASE - EA EMPLOYEE</td><td>\$</td><td>4,000,000</td></tr><tr><td>E.L. DISEASE - POLICY LIMIT</td><td>\$</td><td>4,000,000</td></tr></table>	PER STATUTE	OTHER		E.L. EACH ACCIDENT	\$	4,000,000	E.L. DISEASE - EA EMPLOYEE	\$	4,000,000	E.L. DISEASE - POLICY LIMIT	\$	4,000,000									
PER STATUTE	OTHER																										
E.L. EACH ACCIDENT	\$	4,000,000																									
E.L. DISEASE - EA EMPLOYEE	\$	4,000,000																									
E.L. DISEASE - POLICY LIMIT	\$	4,000,000																									
A	Stored Material-\$50,879.00 see below		CPP2796073	11/08/2024	11/08/2025	see below																					

DESCRIPTION OF OPERATIONS / LOCATIONS / VEHICLES (ACORD 101, Additional Remarks Schedule, may be attached if more space is required)

Job: TK Stone Middle School Renovation, 323 Morningside Drive, Elizabethtown, KY
\$50,879.00 Aluminum Storefronts; Stored Material is assigned to Elizabethtown Independent Board of Education
Material is stored at 1123 Versailles Road, Lexington, KY 40508.

CERTIFICATE HOLDER Elizabethtown Independent Board of Education 219 Helm Street Elizabethtown KY 42701	CANCELLATION SHOULD ANY OF THE ABOVE DESCRIBED POLICIES BE CANCELLED BEFORE THE EXPIRATION DATE THEREOF, NOTICE WILL BE DELIVERED IN ACCORDANCE WITH THE POLICY PROVISIONS. AUTHORIZED REPRESENTATIVE Kathy Lawson
--	--

© 1988-2015 ACORD CORPORATION. All rights reserved.

KAWNEER

71 PROGRESS AVENUE
CRANBERRY TWP PA 16066

Ship To:

KY

VOL 006x004x289 WT. 00112

PKG SUPPLY

123 VERSAILLES ROAD
LEXINGTON KY 40508

KY

JOB: T.K. Stone Middle School
PO#: 25-130-S

Phase/Elev

Part Number / Unit Mark

QTY COO

151CG004-14-289

15

GLASS STOP / CENTER
RIFAB VERSAGLAZE

US



09/08/25

Box# 4697065

Box#

23







KAYNEER		72 FRANKS AVE CHAMBERS TWP PA 18844	
Part Number	Unit Price	Qty	
128406			
1/4 B 1" AS HMTT	300 SS	300	
1600 SCL SYSTEM			
128407			
10 7/16 TYPE I CRPHITS B		300	
128473			
10 7/16 TYPE I CRPHITS B		200	
128483			
10 3/4 CRPHITS AS		200	

804-469/065 6000 47

APPLICATION AND CERTIFICATE FOR PAYMENT

TO(OWNER): Elizabethtown Independent District
Board of EducationPROJECT: T K Stone Middle School Renovation
Elizabethtown, KYAPPLICATION NO:4
PERIOD FROM:9/1/2025
TO:9/30/2025

ATTENTION: Paul Mullins

CONTRACT FOR: Grayhawk - Gypsum Board Assemb CONTRACT DATE: _____BID DIV: 092

CONTRACTORS APPLICATION FOR PAYMENT

CHANGE ORDER SUMMARY

Change Orders approved in
previous months by Owner

ADDITIONS

DEDUCTIONS

TOTAL

Approved this month

	ADDITIONS	DEDUCTIONS	TOTAL
Net Change by Change Orders	\$0.00	\$0.00	\$0.00

The undersigned contractor certifies that to the best of his knowledge, information and belief the Work covered by this Application for Payment has been completed and in accordance with the Contract Documents, that all amounts have been paid by him for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR Grayhawk LLCBy _____ Date: 9/19/2025

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observation and the data comprising the above application, the Architect certifies to the Owner that the Work has progressed to the point indicated that to the best of his knowledge, information and belief, the quality of the Work is in accordance with the Contract Documents and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

Application is made for Payment as shown below in connection with the Contract Continuation Sheet attached.
The present status of the this Contract is as follows:

ORIGINAL CONTRACT SUM	\$369,000.00
Net change by Change Orders	\$0.00
CONTRACT SUM TO DATE	\$369,000.00
TOTAL COMPLETED & STORED TO DATE (Sheet 2)	\$90,674.00
RETAINAGE @ 10%	\$9,067.40
TOTAL EARNED LESS RETAINAGE	\$81,606.60
LESS PREVIOUS CERTIFICATES (CONTRACT ONLY)	\$69,906.60
CURRENT PAYMENT DUE	\$11,700.00

Subscribed and sworn to before me this 19th day of September
State of: Kentucky
Notary Public:
My Commission expires: 7/20/2027

ARCHITECT'S CERTIFICATION: ROSS TARRANT ARCHITECTS

By Chris Walker

CM APPROVAL: ALLIANCE CORPORATION

By Dalton Jackson

This certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or contractor under this Contract.

CONTINUATION SHEET NO. 2 T K STONE MIDDLE SCHOOL RENO
APPLICATION NO. 4

ITEM #	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS STORED (NOT IN D O R E)	TOTAL COMPLETED & STORED D+E+F	% G/C	BALANCE TO FINISH C-G
			FROM PREV. APPLIC.(D+E)	THIS PERIOD				
1	METAL FRAMING LABOR	\$90,000.00	\$15,000.00	\$2,000.00		\$17,000.00	19%	\$73,000.00
2	GYPSUM DRYWALL LABOR	\$69,000.00	\$6,000.00	\$3,000.00		\$9,000.00	13%	\$60,000.00
3	INSULATION	\$20,000.00	\$2,000.00	\$1,000.00		\$3,000.00	15%	\$17,000.00
4	FINISHING	\$25,000.00	\$2,000.00	\$1,000.00		\$3,000.00	12%	\$22,000.00
5	SUPERVISION	\$15,000.00	\$2,000.00	\$1,000.00		\$3,000.00	20%	\$12,000.00
6	CLEAN UP	\$3,690.00				\$0.00	0%	\$3,690.00
7	MOBILIZATION	\$10,000.00	\$5,000.00	\$5,000.00		\$10,000.00	100%	\$0.00
8	TOOLS	\$20,000.00	\$1,000.00			\$1,000.00	5%	\$19,000.00
9	FIELD APPLIED EIFS LABOR	\$24,000.00				\$0.00	0%	\$24,000.00
10	FIELD APPLIED EIFS MATERIAL	\$14,000.00				\$0.00	0%	\$14,000.00
11	SUBMITTALS	\$3,120.00	\$3,120.00			\$3,120.00	100%	\$0.00
12	CAULKING	\$5,500.00	\$500.00	\$0.00		\$500.00	9%	\$5,000.00
13	SHOP DRAWINGS	\$3,690.00	\$3,690.00			\$3,690.00	100%	\$0.00
14	ENGINEERING	\$500.00	\$500.00			\$500.00	100%	\$0.00
15	TRUSS FABRICATION LABOR	\$3,550.00				\$0.00	0%	\$3,550.00
16	TRUSS FABRICATION MATERIAL	\$20,340.00	\$20,340.00			\$20,340.00	100%	\$0.00
17	TRUSS ERECTION LABOR	\$18,773.00	\$5,632.00			\$5,632.00	30%	\$13,141.00
18	TRUSS ERECTION MATERIAL	\$8,850.00	\$2,655.00			\$2,655.00	30%	\$6,195.00
19	TRUSS FREIGHT	\$2,500.00	\$750.00			\$750.00	30%	\$1,750.00
20	O&M MANUALS	\$3,000.00				\$0.00	0%	\$3,000.00
21	CLOSEOUT WARRANTIES	\$1,000.00				\$0.00	0%	\$1,000.00
22	BOND	\$7,487.00	\$7,487.00			\$7,487.00	100%	\$0.00
23								
24								
25								
26								
27								
28								
29								
30								
31								
32								
33								
34								
35								
36								
37								
38								
39								
40								
TOTALS		\$369,000.00	\$0.00	\$77,674.00	\$13,000.00	\$0.00	\$90,674.00	25% \$278,326.00

CONTINUATION SHEET NO. 3 T K STONE MIDDLE SCHOOL RENO

APPLICATION NO. 3

OWNER PURCHASE ORDERS ONLY

ITEM #	DESCRIPTION	SUPPLIER	*D* P.O. AMOUNT	*E* PREVIOUS PAYMENTS	*F* INVOICES DUE THIS MONTH (ATTACHED)	*G* TOTAL TO DATE (E + F)	*H* BALANCE TO FINISH (D - G)
1		FBM	\$67,000.00	\$10,055.77	\$1,048.20 ✓	\$11,101.97	\$55,898.03
2							
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
16							
17							
18							
19							
20							
21							
22							
23							
24							
25							
26							
27							
28							
29							
30							
31							
32							
33							
34							
35							
36							
37							
38							
39							
40							
TOTALS			\$67,000.00	\$10,055.77	\$1,048.20	\$11,101.97	\$55,898.03



Foundation Building Materials
Return Service Requested

Branch 389
1250 N BLACK BRANCH RD
ELIZABETHTOWN, KY 42701
Ph:

INVOICE

Invoice Number	Invoice Date	Due Date
389000977-00	09/12/2025	10/30/2025
Customer PO		Placed By
11-63889		Caden
Terms		Page #
NET 30TH		1 of 1



Bill To : 100128174

ELIZABETHTOWN BOARD OF EDUCATION
C/O GRAYHAWK LOUISVILLE
2424 MERCHANT ST
ELIZABETHTOWN KY 42701-9999

PLEASE REMIT ALL PAYMENTS TO
→ FOUNDATION BUILDING MATERIALS ←
6872 PAYSPIRE CIR
CHICAGO, IL 60674-6872

Ship To : DOP-TKSM

TK STONE MIDDLE SCHOOL
DOP ORDERS ONLY
323 MORNINGSIDE DR
ELIZABETHTOWN, KY 42701-1739
(502) 499-4044

Order Date	Order Taken By	Sales Rep	Ship Via	Ship Date	Job Number / Name
09/12/2025	Greene, Marla	Besten, Alex	Our Truck	09/12/2025	PO 4859-0027
Shipping Instructions			Reference		

Qty Ordered	Qty Shipped	Sell Unit	Product and Description	Price Unit Qty	Unit Price	Price UOM	Net Amount Due
5.00	5.00	RL	DWT250N NATIONAL DW JOINT TAPE 250' (20/CTN)	5.000	4.55	RL 1192	22.75
Subtotal							22.75
Taxes							0.00
Total							22.75

Please reference the Invoice number with your payment

A finance charge of 1-1/2% per month (18% per year) will be charged on all past due accounts. All invoices are subject to a surcharge fee of 2% of the total amount charged if paid by a credit card. ALL claims and returned goods MUST be accompanied with the appropriate paperwork. Job access is the contractor's responsibility including ingress and egress. Subject to FBM Terms and Conditions <http://www.fbmsales.com/FBM-CREDIT>
California Customers: Title passes F.O.B. warehouse on pickups. Title passes F.O.B. curbside before stocking and spreading when delivered

Manage your
orders and
account at
MyFBM.com

Thank you for your Business

approved CT



Foundation Building Materials
Return Service Requested

Branch 389
1250 N BLACK BRANCH RD
ELIZABETHTOWN, KY 42701
Ph:

INVOICE

Invoice Number	Invoice Date	Due Date
389000956-00	09/08/2025	10/30/2025
Customer PO		Placed By
11-63889		DAVID
Terms		Page #
NET 30TH		1 of 1

**Bill To : 100128174**

ELIZABETHTOWN BOARD OF EDUCATION
C/O GRAYHAWK LOUISVILLE
2424 MERCHANT ST
ELIZABETHTOWN KY 42701-9999

PLEASE REMIT ALL PAYMENTS TO
→ FOUNDATION BUILDING MATERIALS ←
6872 PAYSPIRE CIR
CHICAGO, IL 60674-6872

Ship To : DOP-TKSM

TK STONE MIDDLE SCHOOL
DOP ORDERS ONLY
323 MORNINGSIDE DR
ELIZABETHTOWN, KY 42701-1739
(502) 499-4044

Order Date	Order Taken By	Sales Rep	Ship Via	Ship Date	Job Number / Name
09/08/2025	Greene, Marla	Besten, Alex	Our Truck	09/08/2025	PO 4859-0026
Shipping Instructions			Reference		

Qty Ordered	Qty Shipped	Sell Unit	Product and Description	Price Unit Qty	Unit Price	Price UOM	Net Amount Due
10.00	10.00	PAIL	LITENS NGC PROFORM LITE BLUE 4.5GAL PAIL JT0083 (LITE BLUE)	10.000	23.45	PAIL	234.50

Subtotal 234.50
Taxes 0.00
Total 234.50

Please reference the invoice number with your payment

A finance charge of 1-1/2% per month (18% per year) will be charged on all past due accounts. All invoices are subject to a surcharge fee of 2% of the total amount charged if paid by a credit card. ALL claims and returned goods MUST be accompanied with the appropriate paperwork. Job access is the contractor's responsibility including ingress and egress. Subject to FBM Terms and Conditions <http://www.fbmsales.com/FBM-CREDIT>
California Customers: Title passes F.O.B. warehouse on pickups. Title passes F.O.B. curbside before stocking and spreading when delivered.

Manage your
orders and
account at
MyFBM.com

Thank you for your Business

approved CT



Foundation Building Materials
Return Service Requested

Branch 389
1250 N BLACK BRANCH RD
ELIZABETHTOWN, KY 42701
Ph:

INVOICE

Invoice Number	Invoice Date	Due Date
389000955-00	09/08/2025	10/30/2025
Customer PO		Placed By
11-63889		DAVID
Terms		Page #
NET 30TH		1 of 1

**Bill To : 100128174**

ELIZABETHTOWN BOARD OF EDUCATION
C/O GRAYHAWK LOUISVILLE
2424 MERCHANT ST
ELIZABETHTOWN KY 42701-9999

PLEASE REMIT ALL PAYMENTS TO
→ FOUNDATION BUILDING MATERIALS ←
6872 PAYSHERE CIR
CHICAGO, IL 60674-6872

Ship To : DOP-TKSM

TK STONE MIDDLE SCHOOL
DOP ORDERS ONLY
323 MORNINGSIDE DR
ELIZABETHTOWN, KY 42701-1739
(502) 499-4044

Order Date	Order Taken By	Sales Rep	Ship Via	Ship Date	Job Number / Name
09/08/2025	Greene, Marla	Besten, Alex	Our Truck	09/08/2025	PO 4859-0025
Shipping Instructions			Reference		

Qty Ordered	Qty Shipped	Sell Unit	Product and Description	Price Unit Qty	Unit Price	Price UOM	Net Amount Due	
3.00	3.00	PAIL	APNS NGC PROFORM ALL PURPOSE 61.7LB PAIL JT0070 BLACK (BLACK)	3.000	23.95	PAIL	1196	71.85
24.00	24.00	CAN	TTX-847 TRIMTEX SPRAY ADHESIVE (12/CTN)	24.000	12.45	CAN	1196	298.80
Subtotal							370.65	
Taxes							0.00	
Total							370.65	

Please reference the Invoice number with your payment

A finance charge of 1-1/2% per month (18% per year) will be charged on all past due accounts. All invoices are subject to a surcharge fee of 2% of the total amount charged if paid by a credit card. ALL claims and returned goods MUST be accompanied with the appropriate paperwork. Job access is the contractor's responsibility including ingress and egress. Subject to FBM Terms and Conditions <http://www.fbmsales.com/FBM-CREDIT>
California Customers: Title passes F.O.B. warehouse on pickups. Title passes F.O.B. curbside before stocking and spreading when delivered.

Manage your
orders and
account at
MyFBM.com

Thank you for your Business

approved CT



Foundation Building Materials
Return Service Requested

Branch 389
1250 N BLACK BRANCH RD
ELIZABETHTOWN, KY 42701
Ph:

INVOICE

Invoice Number	Invoice Date	Due Date
389000943-00	09/03/2025	10/30/2025
Customer PO		Placed By
11-63889		DAVID
Terms		Page #
NET 30TH		1 of 1

**Bill To : 100128174**

ELIZABETHTOWN BOARD OF EDUCATION
C/O GRAYHAWK LOUISVILLE
2424 MERCHANT ST
ELIZABETHTOWN KY 42701-9999

PLEASE REMIT ALL PAYMENTS TO

→ **FOUNDATION BUILDING MATERIALS** ←
6872 PAYSHERE CIR
CHICAGO, IL 60674-6872

Ship To : DOP-TKSM

TK STONE MIDDLE SCHOOL
DOP ORDERS ONLY
323 MORNINGSIDE DR
ELIZABETHTOWN, KY 42701-1739
(502) 499-4044

Order Date	Order Taken By	Sales Rep	Ship Via	Ship Date	Job Number / Name
09/02/2025	Greene, Marla	Besten, Alex	Our Truck	09/03/2025	PO 4859-0023
Shipping Instructions			Reference		

Qty Ordered	Qty Shipped	Sell Unit	Product and Description	Price Unit Qty	Unit Price	Price UOM	Net Amount Due
5.00	5.00	SHT	D58F08-GE 5/8" 4X8' FC TYPE X	0.160	460.00 14.720	MSF SHT	1162 73.60
Subtotal							73.60
Trans Chg 50							50.00
Taxes							0.00
Total							123.60

Total Drywall MSF Invoiced 0.160 MSF

Please reference the invoice number with your payment

A finance charge of 1-1/2% per month (18% per year) will be charged on all past due accounts. All invoices are subject to a surcharge fee of 2% of the total amount charged if paid by a credit card. ALL claims and returned goods MUST be accompanied with the appropriate paperwork. Job access is the contractor's responsibility including ingress and egress. Subject to FBM Terms and Conditions <http://www.fbmsales.com/FBM-CREDIT>
California Customers: Title passes F.O.B. warehouse on pickups. Title passes F.O.B. curbside before stocking and spreading when delivered.

Manage your
orders and
account at
MyFBM.com

Thank you for your Business

approved CT



Foundation Building Materials
Return Service Requested

Branch 389
1250 N BLACK BRANCH RD
ELIZABETHTOWN, KY 42701
Ph:

INVOICE

Invoice Number	Invoice Date	Due Date
389000939-00	09/03/2025	10/30/2025
Customer PO		Placed By
11-63889		David
Terms		Page #
NET 30TH		1 of 1

**Bill To : 100128174**

ELIZABETHTOWN BOARD OF EDUCATION
C/O GRAYHAWK LOUISVILLE
2424 MERCHANT ST
ELIZABETHTOWN KY 42701-9999

PLEASE REMIT ALL PAYMENTS TO

→ **FOUNDATION BUILDING MATERIALS** ←
6872 PAYSHERE CIR
CHICAGO, IL 60674-6872

Ship To : DOP-TKSM

TK STONE MIDDLE SCHOOL
DOP ORDERS ONLY
323 MORNINGSIDE DR
ELIZABETHTOWN, KY 42701-1739
(502) 499-4044

Order Date	Order Taken By	Sales Rep	Ship Via	Ship Date	Job Number / Name
09/02/2025	Greene, Marla	Besten, Alex	Our Truck	09/03/2025	PO 4859-0022
Shipping Instructions			Reference		

Qty Ordered	Qty Shipped	Sell Unit	Product and Description	Price Unit Qty	Unit Price	Price UOM	Net Amount Due
4.00	4.00	SHT	DCB5806-N 5/8" 4X8' CEMENT BOARD NATIONAL GYP PERMABASE	0.128	1,175.00 37.600	MSF SHT	1162 150.40
Subtotal							150.40
Trans Chg 50							50.00
Taxes							0.00
Total							200.40

Total Drywall MSF Invoiced 0.128 MSF

Please reference the invoice number with your payment

A finance charge of 1-1/2% per month (18% per year) will be charged on all past due accounts. All invoices are subject to a surcharge fee of 2% of the total amount charged if paid by a credit card. ALL claims and returned goods MUST be accompanied with the appropriate paperwork. Job access is the contractor's responsibility including ingress and egress. Subject to FBM Terms and Conditions <http://www.fbmsales.com/FBM-CREDIT>
California Customers: Title passes F.O.B. warehouse on pickups. Title passes F.O.B. curbside before stocking and spreading when delivered.

Manage your
orders and
account at
MyFBM.com

Thank you for your Business

approved CT



Foundation Building Materials
Return Service Requested

Branch 127
4621 E INDIAN TRL STE D
LOUISVILLE, KY 40213-2944
Ph: (502) 964-2531

INVOICE

Invoice Number	Invoice Date	Due Date
127018162-00	09/03/2025	10/30/2025
Customer PO		Placed By
11-63889		TOM
Terms		Page #
NET 30TH		1 of 1

**Bill To : 100128174**

ELIZABETHTOWN BOARD OF EDUCATION
C/O GRAYHAWK LOUISVILLE
2424 MERCHANT ST
ELIZABETHTOWN KY 42701-9999

PLEASE REMIT ALL PAYMENTS TO
→ FOUNDATION BUILDING MATERIALS ←
6872 PAYSHERE CIR
CHICAGO, IL 60674-6872

Ship To : DOP-TKSM

TK STONE MIDDLE SCHOOL
DOP ORDERS ONLY
323 MORNINGSIDE DR
ELIZABETHTOWN, KY 42701-1739
(502) 499-4044

Order Date	Order Taken By	Sales Rep	Ship Via	Ship Date	Job Number / Name
09/03/2025	Bayens, Haley	Besten, Alex	Cust Pick Up	09/03/2025	
Shipping Instructions			Reference		

Qty Ordered	Qty Shipped	Sell Unit	Product and Description	Price Unit Qty	Unit Price	Price UOM	Net Amount Due	
2.00	2.00	BOX	PRO-NSDZ1785 PROTWIST 6X1-7/8" S-12 ZINC DW SCR(5LB) SDZ178	2.000	47.15	BOX	1272	94.30
							Subtotal	94.30
							Taxes	0.00
							Total	94.30

Please reference the invoice number with your payment

A finance charge of 1-1/2% per month (18% per year) will be charged on all past due accounts. All invoices are subject to a surcharge fee of 2% of the total amount charged if paid by a credit card. ALL claims and returned goods MUST be accompanied with the appropriate paperwork. Job access is the contractor's responsibility including ingress and egress. Subject to FBM Terms and Conditions <http://www.fbmsales.com/FBM-CREDIT>
California Customers: Title passes F.O.B. warehouse on pickups. Title passes F.O.B. curbside before stocking and spreading when delivered

Manage your
orders and
account at
MyFBM.com

Thank you for your Business

approved CT

APPLICATION AND CERTIFICATE FOR PAYMENT

TO(OWNER): Elizabethtown Independent District
Board of EducationPROJECT: T K Stone Middle School Renovation
Elizabethtown, KYAPPLICATION NO: 4
PERIOD FROM: 8/25/20
TO: 9/25/20

ATTENTION: Paul Mullins

CONTRACT FOR: Bennett's Contracting

CONTRACT DATE: _____

BID DIV: 095 Ceilings

CONTRACTORS APPLICATION FOR PAYMENT

CHANGE ORDER SUMMARY

Change Orders approved in
previous months by Owner

ADDITIONS

DEDUCTIONS

TOTAL

Approved this month

Application is made for Payment as shown below in connection
with the Contract Continuation Sheet attached.
The present status of the this Contract is as follows:

ORIGINAL CONTRACT SUM	\$165,000.00
Net change by Change Orders	\$0.00
CONTRACT SUM TO DATE	\$165,000.00
TOTAL COMPLETED & STORED TO DATE (Sheet 2)	\$111,555.00
RETAINAGE @ 10%	\$11,155.50
TOTAL EARNED LESS RETAINAGE	\$100,399.50
LESS PREVIOUS CERTIFICATES (CONTRACT ONLY)	\$80,716.50
CURRENT PAYMENT DUE	\$19,683.00

Net Change by Change Orders \$0.00 \$0.00 \$0.00

The undersigned contractor certifies that to the best of his knowledge,
information and belief the Work covered by this Application for Payment
has been completed and in accordance with the Contract Documents, that all
amounts have been paid by him for Work for which previous Certificates for
Payment were issued and payments received from the Owner, and that current
payment shown herein is now due.

CONTRACTOR: Bennett's Contracting, Inc.By: [Signature] Date: 9-10-20

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observation and the data comprising
the above application, the Architect certifies to the Owner that the Work has progressed to the
point indicated: that to the best of his knowledge, information and belief, the quality of the
Work is in accordance with the Contract Documents and the Contractor is entitled to payment of
the AMOUNT CERTIFIED.

Subscribed and sworn to before me this 10 day of September 2025
State of: Kentucky
Notary Public: Jennifer Wall
My Commission expires: 01-16-28 County of: Adair


ARCHITECT'S CERTIFICATION: ROSS TARRANT ARCHITECTS

By: [Signature] Date: 10/09/25

CM APPROVAL: ALLIANCE CORPORATION

By: Dalton Jackson Date: 9/29/2025

This certificate is not negotiable. The AMOUNT CERTIFIED is payable only
to the contractor named herein. Issuance, payment and acceptance of payment
are without prejudice to any rights of the Owner or contractor under this Contract.



TK Stone Middle School

CONTINUATION SHEET NO. 2
APPLICATION NO.T K STONE MIDDLE SCHOOL REN
4

ITEM #	DESCRIPTION OF WORK	SCHEDULED VALUE	*D* WORK COMPLETED		*F* MATERIALS STORED (NOT IN D OR E)	*G* TOTAL COMPLETED & STORED D+E+F	*H* % G/C	*I* BALANCE TO FINISH C-G
			FROM PREV. APPLIC.(D+E)	THIS PERIOD				
1	BOND COST	\$3,100.00	\$3,100.00	\$0.00	\$0.00	\$3,100.00	100%	\$0.00
2	SUBMITTALS	\$1,650.00	\$1,650.00	\$0.00	\$0.00	\$1,650.00	100%	\$0.00
3	CEILING TILE MATERIAL	\$31,970.00	\$31,970.00	\$0.00	\$0.00	\$31,970.00	100%	\$0.00
4	CEILING GRID MATERIAL	\$46,920.00	\$46,920.00	\$0.00	\$0.00	\$46,920.00	100%	\$0.00
5	CEILING GRID LABOR	\$19,700.00	\$4,925.00	\$1,970.00	\$0.00	\$6,895.00	35%	\$12,805.00
6	CEILING TILE LABOR	\$8,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$8,000.00
7	CLEANUP	\$1,650.00	\$412.50	\$0.00	\$0.00	\$412.50	25%	\$1,237.50
8	SPRAY INSULATION	\$11,880.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$11,880.00
9	WALL PANEL MATERIAL	\$19,900.00	\$0.00	\$0.00	\$19,900.00	\$19,900.00	100%	\$0.00
10	WALL PANEL LABOR	\$3,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$3,000.00
11	EQUIPMENT	\$5,400.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$5,400.00
12	SUPERVISION	\$2,000.00	\$500.00	\$0.00	\$0.00	\$500.00	25%	\$1,500.00
13	DELIVERY LABOR	\$330.00	\$82.50	\$0.00	\$0.00	\$82.50	25%	\$247.50
14	MISC LABOR/GENERAL CONDITIONS	\$500.00	\$125.00	\$0.00	\$0.00	\$125.00	25%	\$375.00
15	ALLOWANCE	\$5,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$5,000.00
16	O&M MANUALS	\$3,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$3,000.00
17	CLOSEOUTS	\$1,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$1,000.00
18						\$0.00	#DIV/0!	\$0.00
19						\$0.00	#DIV/0!	\$0.00
20						\$0.00	#DIV/0!	\$0.00
21						\$0.00	#DIV/0!	\$0.00
22						\$0.00	#DIV/0!	\$0.00
23						\$0.00	#DIV/0!	\$0.00
24						\$0.00	#DIV/0!	\$0.00
25						\$0.00	#DIV/0!	\$0.00
26						\$0.00	#DIV/0!	\$0.00
27						\$0.00	#DIV/0!	\$0.00
28						\$0.00	#DIV/0!	\$0.00
29						\$0.00	#DIV/0!	\$0.00
30						\$0.00	#DIV/0!	\$0.00
31						\$0.00	#DIV/0!	\$0.00
32						\$0.00	#DIV/0!	\$0.00
33						\$0.00	#DIV/0!	\$0.00
34						\$0.00	#DIV/0!	\$0.00
35						\$0.00	#DIV/0!	\$0.00
36						\$0.00	#DIV/0!	\$0.00
37						\$0.00	#DIV/0!	\$0.00
38						\$0.00	#DIV/0!	\$0.00
39						\$0.00	#DIV/0!	\$0.00
40						\$0.00	#DIV/0!	\$0.00
TOTALS		\$165,000.00	\$0.00	\$89,685.00	\$1,970.00	\$19,900.00	88%	\$53,445.00

CONTINUATION SHEET NO. 3 T K STONE MIDDLE SCHOOL RENO
 APPLICATION NO. 4

OWNER PURCHASE ORDERS ONLY

ITEM #	DESCRIPTION	SUPPLIER	P.O. AMOUNT	PREVIOUS PAYMENTS	*F* INVOICES DUE THIS MONTH (ATTACHED)	*G* TOTAL TO DATE (E +F)	*H* BALANCE TO FINISH (D - G)
1						\$0.00	\$0.00
2						\$0.00	\$0.00
3						\$0.00	\$0.00
4						\$0.00	\$0.00
5						\$0.00	\$0.00
6						\$0.00	\$0.00
7						\$0.00	\$0.00
8							
9							
10							
11							
12							
13							
14							
15							
16							
17							
18							
19							
20							
21							
22							
23							
24							
25							
26							
27							
28							
29							
30							
31							
32							
33							
34							
35							
36							
37							
38							
39							
40							
TOTALS			\$0.00	\$0.00	\$0.00	\$0.00	\$0.00



CERTIFICATE OF LIABILITY INSURANCE

DATE (MM/DD/YYYY)
10/1/2025

THIS CERTIFICATE IS ISSUED AS A MATTER OF INFORMATION ONLY AND CONFERS NO RIGHTS UPON THE CERTIFICATE HOLDER. THIS CERTIFICATE DOES NOT AFFIRMATIVELY OR NEGATIVELY AMEND, EXTEND OR ALTER THE COVERAGE AFFORDED BY THE POLICIES BELOW. THIS CERTIFICATE OF INSURANCE DOES NOT CONSTITUTE A CONTRACT BETWEEN THE ISSUING INSURER(S), AUTHORIZED REPRESENTATIVE OR PRODUCER, AND THE CERTIFICATE HOLDER.

IMPORTANT: If the certificate holder is an ADDITIONAL INSURED, the policy(ies) must have ADDITIONAL INSURED provisions or be endorsed. If SUBROGATION IS WAIVED, subject to the terms and conditions of the policy, certain policies may require an endorsement. A statement on this certificate does not confer rights to the certificate holder in lieu of such endorsement(s).

PRODUCER Lexington / AssuredPartners NL 2443 Sir Barton Way, Suite 400 Lexington KY 40509	CONTACT NAME: Lisa Manley	
	PHONE (A/C, No, Ext): 859-685-6542 FAX (A/C, No): 859-543-1987	
	E-MAIL ADDRESS: Lisa.Manley@assuredpartners.com	
	INSURER(S) AFFORDING COVERAGE	NAIC #
	INSURER A: Cincinnati Insurance Company	10677
	INSURER B: Kentucky Associated General Contractors	
	INSURER C:	
	INSURER D:	
	INSURER E:	
	INSURER F:	


COVERAGES **CERTIFICATE NUMBER:** 928440152 **REVISION NUMBER:**

THIS IS TO CERTIFY THAT THE POLICIES OF INSURANCE LISTED BELOW HAVE BEEN ISSUED TO THE INSURED NAMED ABOVE FOR THE POLICY PERIOD INDICATED. NOTWITHSTANDING ANY REQUIREMENT, TERM OR CONDITION OF ANY CONTRACT OR OTHER DOCUMENT WITH RESPECT TO WHICH THIS CERTIFICATE MAY BE ISSUED OR MAY PERTAIN, THE INSURANCE AFFORDED BY THE POLICIES DESCRIBED HEREIN IS SUBJECT TO ALL THE TERMS, EXCLUSIONS AND CONDITIONS OF SUCH POLICIES. LIMITS SHOWN MAY HAVE BEEN REDUCED BY PAID CLAIMS.

INSR LTR	TYPE OF INSURANCE	ADDL INSD	SUBR WVD	POLICY NUMBER	POLICY EFF (MM/DD/YYYY)	POLICY EXP (MM/DD/YYYY)	LIMITS
A	☒ COMMERCIAL GENERAL LIABILITY ☐ CLAIMS-MADE ☒ OCCUR ☒ Bkt WOS/PNOC GEN'L AGGREGATE LIMIT APPLIES PER: ☐ POLICY ☒ PRO-JECT ☒ LOC ☐ OTHER:	Y	Y	EPP 0560146	12/11/2024	12/11/2025	EACH OCCURRENCE \$ 1,000,000 DAMAGE TO RENTED PREMISES (Ea occurrence) \$ 500,000 MED EXP (Any one person) \$ 10,000 PERSONAL & ADV INJURY \$ 1,000,000 GENERAL AGGREGATE \$ 2,000,000 PRODUCTS - COMP/OP AGG \$ 2,000,000 EBL Aggregate \$ 2,000,000
A	☒ AUTOMOBILE LIABILITY ☒ ANY AUTO OWNED AUTOS ONLY ☐ SCHEDULED AUTOS ☒ HIRED AUTOS ONLY ☒ NON-OWNED AUTOS ONLY ☒ Bkt AJ ☒ Bkt WOS	Y	Y	EBA 0560146	12/11/2024	12/11/2025	COMBINED SINGLE LIMIT (Ea accident) \$ 1,000,000 BODILY INJURY (Per person) \$ BODILY INJURY (Per accident) \$ PROPERTY DAMAGE (Per accident) \$ \$
A	☒ UMBRELLA LIAB ☒ OCCUR ☐ EXCESS LIAB ☐ CLAIMS-MADE ☐ DED ☐ RETENTION \$	Y		EPP 0560146	12/11/2024	12/11/2025	EACH OCCURRENCE \$ 10,000,000 AGGREGATE \$ 10,000,000 \$
B	☒ WORKERS COMPENSATION AND EMPLOYERS' LIABILITY ANY PROPRIETOR/PARTNER/EXECUTIVE OFFICER/MEMBER EXCLUDED? (Mandatory in NH) If yes, describe under DESCRIPTION OF OPERATIONS below	Y/N	N/A	7577	1/1/2025	1/1/2026	☒ PER STATUTE ☐ OTH-ER E.L. EACH ACCIDENT \$ 4,500,000 E.L. DISEASE - EA EMPLOYEE \$ 4,500,000 E.L. DISEASE - POLICY LIMIT \$ 4,500,000
A	☒ Installation Floater Leased & Rented			EPP 0560146	12/11/2024	12/11/2025	Per Jobsite Equipment \$ 500,000 \$100,000

DESCRIPTION OF OPERATIONS / LOCATIONS / VEHICLES (ACORD 101, Additional Remarks Schedule, may be attached if more space is required)

TK Stone Middle School Renovation
The certificate holder, Ross Tarrant Architects, and Alliance Corporation as listed as additional insured with respect to general liability only.
Wall Panel Materials \$19,900.00. This material is stored at 109 Steve Drive, Russell Springs, KY 42642

CERTIFICATE HOLDER Elizabethtown Ind. Board of Education 219 Helm St. Elizabethtown KY 42701 USA	CANCELLATION SHOULD ANY OF THE ABOVE DESCRIBED POLICIES BE CANCELLED BEFORE THE EXPIRATION DATE THEREOF, NOTICE WILL BE DELIVERED IN ACCORDANCE WITH THE POLICY PROVISIONS. AUTHORIZED REPRESENTATIVE 
---	--

© 1988-2015 ACORD CORPORATION. All rights reserved.

RELEASE AND WAIVER OF LIENS

(To be submitted by Supplier or Sub-contractor of Subcontractor)

ALLIANCE CORPORATION (hereinafter ALLIANCE) is the Construction Manager for the construction of the TK Stone Middle School AC. (Hereinafter THE WORK) for Elizabethtown Independent Schools (hereinafter OWNER).

Bennett's Contracting, Inc. (hereinafter SUBCONTRACTOR) is a SUBCONTRACTOR of ALLIANCE for THE WORK.

The undersigned has furnished materials and/or labor to SUBCONTRACTOR for THE WORK, and which have been incorporated into THE WORK.

As an inducement to ALLIANCE to make progress payments to SUBCONTRACTOR, the undersigned hereby waives each and every right which it has to assert Mechanics or Materialman's Liens against THE WORK, and/or against funds of OWNER available for payment for THE WORK, and waives each and every right, claim or demand of any kind which it has against ALLIANCE, and/or ALLIANCE'S surety on its payment and performance bond, and against OWNER, for materials furnished and sold to SUBCONTRACTOR with respect to THE WORK, before September 25, 2025.

It is further understood that ALLIANCE is expected to and will rely upon this Waiver in making progress payments to SUBCONTRACTOR.

IN TESTIMONY WHEREOF, witness the signature of the undersigned. This 10 day of September 2025.

Contractor: Bennett's Contracting, Inc.

By: [Signature]

Title President

Date: 9-10-25

STATE OF Kentucky


COUNTY OF Adair

Subscribed, sworn to and acknowledged before me by Alisa King

as President (title or office) for and on behalf of Bennett's

Contracting, Inc.

[Signature]
NOTARY PUBLIC - STATE AT LARGE
My Commission Expires: 01-16-28



Job # D - 75936 - 098400C/D
Job Name TK Stone Middle School
Customer PO # C 48839
Customer Bennett's Contracting, Inc
Crate 2 OF 2
8 of 8
3535 S. Central Exp. Blvd. • St. Louis, MO 63112 • 876 225 9900 • 876 737 0101

T. K. Stone
middle
School

FRAGILE
DO NOT
STACK

CS
ACOUSTICS
Employee Owned
1-800-737-0107 • jsoacoustics.com

INSPECT FOR
DAMAGE BEFORE
ACCEPTING

HARDWARE
ENCLOSED

APPLICATION AND CERTIFICATE FOR PAYMENT

PAGE 01 OF 01 PAGES

TO: Elizabethtown Board of Education PROJECT: TK Stone Middle School

APPLICATION NO.: 2 Distribution to:

Invoice #
PERIOD TO: 9/30/2025
SCF Job # 2412200182
BP008

☐ OWNER
☐ ARCHITECT
☐ CONTRACTOR

FROM CONTRACTOR: **Spectra Contract Flooring**
5644 Shepherdsville Road
Louisville, KY 40228

VIA ARCHITECT: Ross Tarrant Architects

PROJECT NOS.:
sub Contract No.:
CONTRACT DATE:

CONTRACT FOR: Commercial Flooring 0916

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM		<u>\$154,803.00</u>
2. Net change by Change Orders		<u>\$1,000.00</u>
3. CONTRACT SUM TO DATE (Line 1 +/- 2)		<u>\$155,803.00</u>
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	<u>\$32,819.00</u>	\$32,819.00
5. RETAINAGE:	<u>\$3,281.90</u>	\$3,281.90
a. 10% of Completed Work (Columns D + E on G703)		
b. 10% of Stored Material (Column F on G703)		
Total Retainage (Line 5a + 5b or Total in Column I of G703)		<u>\$0.00</u>
6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total)	<u>\$29,537.10</u>	\$29,537.10
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)		<u>\$28,387.10</u>
8. CURRENT PAYMENT DUE	<u>\$3,150.00</u>	\$4,050.00
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)	<u>\$125,265.90</u>	\$125,265.90

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$0.00	\$0.00
Total approved this Month		
Change Order 1	\$1,000.00	
Total This Month	<u>\$1,000.00</u>	<u>\$0.00</u>
NET CHANGES by Change Order	<u>\$1,000.00</u>	<u>\$0.00</u>

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.
CONTRACTOR: Spectra Contract Flooring

By: [Signature]

Date: 09/11/25

State of Kentucky, County of Jefferson
Subscribed and sworn to before me this 11 day of Sept 2025
Notary Public:

My commission expires: 2-14-2029



ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT:

By: [Signature]

Date: 10/09/25

This certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

OWNER:

By: _____

Date: _____

CONSTRUCTION MANAGER:

By: Dalton Jackson

Date: 9.29.2025

Marked up 9.29.25 - DJ

Alliance Corporation

From: Spectra Contract Flooring

APPLICATION NO.:

2

APPLICATION DATE: 09/11/25

09/11/25

PERIOD TO: 09/30/25

TV Five

PROJECT NAME: TK StoneMiddle School

Contractor's signed Certification is attached

In tabulations below, amounts may be stated

In tabulations below, amounts may be stated to the nearest dollar.

[illegible]

CONDITIONAL WAIVER AND RELEASE PROGRESS PAYMENT

Upon receipt by the undersigned of a check from **Alliance Corporation** in the sum of **\$4,050.00** payable to Spectra Contract Flooring, and when the check has been properly endorsed and has been paid by the bank upon which it is drawn, this document shall become effective to release any mechanic's lien, stop notice, or bond right the undersigned has on the job of **TK StoneMiddle School** located at **Elizabethtown, KY** to the following extent. This release covers progress payment for labor, service equipment, material furnished to **Alliance Corporation** through **September 30, 2025** only does not cover retention retained before or after the release date; extras furnished before the release date for which payment has not been received; extras or items furnished after the release date. Rights based upon work performed or items furnished under a written change order which has been fully executed by the parties prior to the release date are covered by this release unless specifically reserved by the claimant in this release. This release of any mechanic's lien, stop notice, or bond right shall not otherwise affect the contract rights, including rights between parties to the contract based upon a rescission, abandonment, or breach of the contract, or the right of the undersigned to receive compensation for furnished labor, services, equipment, or material covered by this release if that furnished labor, services, equipment, or material was not compensated by the progress payment. Before any recipient of this document relies on it, said party should verify evidence of payment to the undersigned.

DATE: September 11, 2025

Spectra Contract Flooring



State of KY, County of Jefferson

Subscribed and sworn to before me this

Notary Public:

11 day of Sept 2025

Kelly Jo Puckett

My commission expires:



**SUBCONTRACTOR AFFIDAVIT
& CONDITIONAL WAIVER & RELEASE OF LIENS**

Spectra Contract Flooring herinafter ("Subcontractor") having a contract with Alliance Corporation
for the work of (project) TK StoneMiddle School at (address) Elizabethtown, KY
whereof (Owner) _____ is or was the Owner, part Owner, or lessee, has performed work
and/or furnished materials, equipment and/or machinery or has fabricated materials especially for this project.

Materials

Said affiant further says that the following shows the names of every person furnishing machinery, material or fuel to said Subcontractor, giving the amount, if any, which is due, or to become due to them. If all material is paid in full, please state as such.

Name	Material	Amount Due
all materials are pd		

Labor

Said affiant further says that the following shows the names of every unpaid laborer in the employ of said Subcontractor, giving the amount, if any, which is due, or to become due, to them. If all labor is paid in full, please state as such.

Name	Amount Due
"NONE"	

Subcontractors

Said affiant further says that the following shows the names of every Subcontractor, if any, under a contract with the principal contractor, giving the amount, if any, which is due, or to become due, to them. If all Subcontractors are paid in full or if none are contracted, please state as such.

Name	Amount Due
all subs are pd	

Conditional Lien Waiver

Upon receipt by Subcontractor of a check in the amount of \$4,050.00 and when said check is paid by the bank upon which it is drawn, Subcontractor waives and releases all rights to liens and claims against all materials, equipment and/or machinery, or for especially fabricated materials for the project furnished to the Owner to the extent of the payment received.

I, Chris Johnson being VP of Sales and Operations of Spectra Contract Flooring
do hereby acknowledge the foregoing in full and certify that this is a true and accurate statement.


Signature

State Of: Kentucky
County Of: Jefferson

Subscribed and sworn to before me this

11 day of Sept 2005


Notary Public



APPLICATION AND CERTIFICATE FOR PAYMENT

TO(OWNER): Elizabethtown Independent District Board of Education
PROJECT: T K Stone Middle School Renovation Elizabethtown, KY

APPLICATION NO: 3
PERIOD FROM: 8/1/2025
TO: 9/30/2025



ATTENTION: Paul Mullins

CONTRACT FOR: Painting & Joint Sealants

CONTRACT DATE: 22-Feb-25

BID DIV: 99

CONTRACTORS APPLICATION FOR PAYMENT**CHANGE ORDER SUMMARY**

Change Orders approved in previous months by Owner

ADDITIONS

DEDUCTIONS

TOTAL

Approved this month

Net Change by Change Orders \$0.00 \$0.00 \$0.00

The undersigned contractor certifies that to the best of his knowledge, information and belief the Work covered by this Application for Payment has been completed and in accordance with the Contract Documents, that all amounts have been paid by him for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: A&A ContractingBy: Andy Smith Date: 9/21/2025**ARCHITECT'S CERTIFICATE FOR PAYMENT**

In accordance with the Contract Documents, based on on-site observation and the data comprising the above application, the Architect certifies to the Owner that the Work has progressed to the point indicated: that to the best of his knowledge, information and belief, the quality of the Work is in accordance with the Contract Documents and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

Application is made for Payment as shown below in connection with the Contract Continuation Sheet attached.
The present status of the this Contract is as follows:

ORIGINAL CONTRACT SUM	\$230,400.00
Net change by Change Orders	\$0.00
CONTRACT SUM TO DATE	\$230,400.00
TOTAL COMPLETED & STORED TO DATE (Sheet 2)	\$68,187.00
RETAINAGE @ 10%	\$6,818.70
TOTAL EARNED LESS RETAINAGE	\$61,368.30
LESS PREVIOUS CERTIFICATES (CONTRACT ONLY)	\$24,984.00
CURRENT PAYMENT DUE	\$36,384.30

Subscribed and sworn to before me this 21 day of September, 2025State of: KentuckyNotary Public: Angela PendleyMy Commission expires 8/17/2026County of: Butler

County of:

ARCHITECT'S CERTIFICATION: ROSS TARRANT ARCHITECTSBy: [Signature] Date: 10/09/25

CM APPROVAL: ALLIANCE CORPORATION

By: Dalton Jackson Date: 9/29/2025

This certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or contractor under this Contract.

PROGRESS BILLING

Application: 3

Period: 09/30/2025

Schedule of Work Completed

Description of Work	Scheduled	Changes	Contract	Previous	Current Comp.	Stored Mat.	Total Comp.	%	Balance	Retained
Bond	4,800.00		4,800.00	4,800.00			4,800.00	100.00		480.00
Submittals	2,300.00		2,300.00	2,300.00			2,300.00	100.00		230.00
Close-Outs	1,000.00		1,000.00	100.00			100.00	10.00	900.00	10.00
Cleanup	2,300.00		2,300.00		667.00		667.00	29.00	1,633.00	66.70
O&M Manuals	3,000.00		3,000.00						3,000.00	
*****1st Floor*****										
~AREA A~										
Paint/Prime First Coat										
materials	9,000.00		9,000.00		9,000.00		9,000.00	100.00		900.00
labor	18,000.00		18,000.00		18,000.00		18,000.00	100.00		1,800.00
HM Doors & Frames										
materials	1,760.00		1,760.00		880.00		880.00	50.00	880.00	88.00
labor	2,640.00		2,640.00		1,320.00		1,320.00	50.00	1,320.00	132.00
Finish Coat										
materials	4,500.00		4,500.00						4,500.00	
labor	9,000.00		9,000.00						9,000.00	
~AREA B~										
Paint/Prime First Coat										
materials	9,000.00		9,000.00						9,000.00	
labor	17,000.00		17,000.00						17,000.00	
HM Doors & Frames										
materials	280.00		280.00						280.00	
labor	440.00		440.00						440.00	
Finish Coat										

PROGRESS BILLING

Application: 3

Period: 09/30/2025

Schedule of Work Completed

Description of Work	Scheduled	Changes	Contract	Previous	Current	Comp.	Stored Mat.	Total Comp.	%	Balance	Retained
materials	4,500.00		4,500.00							4,500.00	
labor	9,140.00		9,140.00							9,140.00	
~AREA C~											
Paint/Prime First Coat											
materials	8,000.00		8,000.00							8,000.00	
labor	13,000.00		13,000.00							13,000.00	
HM Doors & Frames											
materials	672.00		672.00							672.00	
labor	1,008.00		1,008.00							1,008.00	
Finish Coat											
materials	3,500.00		3,500.00							3,500.00	
labor	6,000.00		6,000.00							6,000.00	
~AREA D~											
Paint/Prime First Coat											
materials	750.00		750.00							750.00	
labor	1,250.00		1,250.00							1,250.00	
HM Doors & Frames											
materials	80.00		80.00							80.00	
labor	100.00		100.00							100.00	
Finish Coat											
materials	375.00		375.00							375.00	
labor	625.00		625.00							625.00	

PROGRESS BILLING

Application: 3

Period: 09/30/2025

Schedule of Work Completed

Description of Work	Scheduled	Changes	Contract	Previous	Current	Comp.	Stored Mat.	Total Comp.	%	Balance	Retained
*****2ND Floor*****											
~AREA A~											
Paint/Prime First Coat											
materials	5,000.00		5,000.00							5,000.00	
labor	10,000.00		10,000.00							10,000.00	
HM Doors & Frames											
materials	640.00		640.00							640.00	
labor	960.00		960.00							960.00	
Finish Coat											
materials	2,500.00		2,500.00							2,500.00	
labor	5,000.00		5,000.00							5,000.00	
~AREA B~											
Paint/Prime First Coat											
materials	7,000.00		7,000.00							7,000.00	
labor	15,000.00		15,000.00							15,000.00	
HM Doors & Frames											
materials	280.00		280.00							280.00	
labor	440.00		440.00							440.00	
Finish Coat											
materials	3,000.00		3,000.00							3,000.00	
labor	7,000.00		7,000.00							7,000.00	
~AREA C~											

PROGRESS BILLING

Application: 3

Period: 09/30/2025

Schedule of Work Completed

Description of Work	Scheduled	Changes	Contract	Previous	Current Comp.	Stored Mat.	Total Comp.	%	Balance	Retained
Paint/Prime First Coat										
materials	7,500.00		7,500.00	7,500.00			7,500.00	100.00		750.00
labor	12,500.00		12,500.00	12,500.00			12,500.00	100.00		1,250.00
HM Doors & Frames										
materials	448.00		448.00	224.00	224.00		448.00	100.00		44.80
labor	672.00		672.00	336.00	336.00		672.00	100.00		67.20
Finish Coat										
materials	3,750.00		3,750.00		3,750.00		3,750.00	100.00		375.00
labor	6,250.00		6,250.00		6,250.00		6,250.00	100.00		625.00
Steel Stairs & Handrails										
materials	896.00		896.00						896.00	
labor	1,344.00		1,344.00						1,344.00	
****Exterior Misc.****										
materials	936.00		936.00						936.00	
labor	1,404.00		1,404.00						1,404.00	
Joint Sealants										
material	1,544.00		1,544.00						1,544.00	
labor	2,316.00		2,316.00						2,316.00	
Totals:	230,400.00		230,400.00	27,760.00	40,427.00		68,187.00	29.60	162,213.00	6,818.70

CONTINUATION SHEET NO. 3 T K STONE MIDDLE SCHOOL RENO
 APPLICATION NO. _____

OWNER PURCHASE ORDERS ONLY

ITEM #	DESCRIPTION	SUPPLIER	*D* P.O. AMOUNT	*E* PREVIOUS PAYMENTS	*F* INVOICES DUE THIS MONTH (ATTACHED)	*G* TOTAL TO DATE (E + F)	*H* BALANCE TO FINISH (D - G)
1	Paint & Joint Sealants	Sherwin Williams	\$11,600.00		\$1,618.11 ✓	\$1,618.11	\$9,981.89
2						\$0.00	\$0.00
3						\$0.00	\$0.00
4						\$0.00	\$0.00
5						\$0.00	\$0.00
6						\$0.00	\$0.00
7						\$0.00	\$0.00
8							
9							
10							
11							
12							
13							
14							
15							
16							
17							
18							
19							
20							
21							
22							
23							
24							
25							
26							
27							
28							
29							
30							
31							
32							
33							
34							
35							
36							
37							
38							
39							
40							
TOTALS			\$11,600.00	\$0.00	\$1,618.11	\$1,618.11	\$9,981.89

THE SHERWIN WILLIAMS CO.
1689 CAMPBELL LN UNIT 700
BOWLING GREEN KY 42104 4725



SHERWIN-WILLIAMS.

ACCOUNT: 4036-6726-4

Visit www.sherwin-williams.com
Store 701987
(270) 793-0176
Fax: (270) 793-0178
JOB 2 PO: 14-63896

**CHARGE
INVOICE**

No. 2797-1

TRC# 1266833
PAGE 1 OF 1
PO#

ELIZABETHTOWN IN BD OF ED
C/O A & A CONTRACTING
380 BOWERS RD
ROCHESTER KY 42273 8353

DATE: 07/25/2025
TIME: 07:26 AM
2-6597
E04/18396

(270) 784-0533

TERMS: NET PAYMENT DUE ON AUG. 20th

SALES NUMBER	SIZE	PRODUCT	DESCRIPTION	QTY	PRICE	VALUE
1015-80686	EACH	ZH-412	UTILITY&PUTTY KNIFE	1	14.99	14.99N
			DISCOUNT (% 15.00)			-2.25
6504-90428	9 INCH	144602097	9 MARATHON 1 1/4 CV	2	8.09	16.18N
			DISCOUNT (% 15.00)			-2.43

Thank You
receipt required for refund

SUBTOTAL BEFORE TAX 26.49
6.000% SALES TAX:1-184210400 0.00
CHARGE \$26.49

MERCHANDISE RECEIVED IN GOOD ORDER BY:

RANDY

STORE HOURS

SUNDAY: 10:00 AM - 4:00 PM
MONDAY - FRIDAY: 6:00 AM - 6:00 PM
SATURDAY: 8:00 AM - 5:00 PM

THE SHERWIN WILLIAMS CO.
1689 CAMPBELL LN UNIT 700
BOWLING GREEN KY 42104 4725



SHERWIN-WILLIAMS.

Visit www.sherwin-williams.com
Store 701987
(270) 793-0176
Fax: (270) 793-0178
JOB 2 PO: 14-63896

**CHARGE
INVOICE**

No. 8869-0

TRC# 1266833
PAGE 1 OF 1
PO# TK STONE

DATE: 07/25/2025
TIME: 07:17 AM
2-6597
E33/18364

ACCOUNT: 4036-6726-4

ELIZABETHTOWN IN BD OF ED
C/O A & A CONTRACTING
380 BOWERS RD
ROCHESTER KY 42273 8353

(270) 784-0533

TERMS: NET PAYMENT DUE ON AUG. 20th

SALES NUMBER	SIZE	PRODUCT	DESCRIPTION	QTY	PRICE	VALUE
6505-15430	5 GAL	B42W150	PI HD BLOCK FILLER	10	18.45	184.50N

Thank You
receipt required for refund

SUBTOTAL BEFORE TAX 184.50
6.000% SALES TAX: 1-184210400 0.00
CHARGE \$184.50

MERCHANDISE RECEIVED IN GOOD ORDER BY:

RANDY

STORE HOURS

SUNDAY: 10:00 AM - 4:00 PM
MONDAY - FRIDAY: 6:00 AM - 6:00 PM
SATURDAY: 8:00 AM - 5:00 PM

THE SHERWIN WILLIAMS CO.
1689 CAMPBELL LN UNIT 700
BOWLING GREEN KY 42104 4725



SHERWIN-WILLIAMS

Visit www.sherwin-williams.com
Store 701987
(270) 793-0176
Fax: (270) 793-0178
JOB 2 PO: 14-63896

ACCOUNT: 4036-6726-4

ELIZABETHTOWN IN BD OF ED
C/O A & A CONTRACTING
380 BOWERS RD
ROCHESTER KY 42273 8353

CHARGE INVOICE

No. 9134-8

TRC# 1266833
PAGE 1 OF 1
PO# TK STONE
ORDER: OE0118040Q701987
DATE: 07/30/2025
TIME: 11:15 AM
2-6597
E04/18364

TERMS: NET PAYMENT DUE ON AUG. 20th

SALES NUMBER	SIZE	PRODUCT	DESCRIPTION	QTY	PRICE	VALUE
6508-65033	5 GAL	B20W12651	PM 200 0 EG EXTRA Color: SW9166 DRIFT OF MIST CCE*Color Cast	5	35.95	179.75N
			OZ 32 64 128			
			B1 Black - 22 1 -			
			R2 Maroon - 2 1 -			
			Y3 Deep Gold - 17 1 -			
			Sher-Color Formula			
6501-87214	5 GAL	B31W2651	DRIFT OF MIST PM 200 0 SG EXTRA Color: SW9166 DRIFT OF MIST CCE*Color Cast	10	39.95	399.50N
			OZ 32 64 128			
			B1 Black - 21 - 1			
			R2 Maroon - 2 1 -			
			Y3 Deep Gold - 20 - -			
			Sher-Color Formula			
6501-87214	5 GAL	B31W2651	DRIFT OF MIST PM 200 0 SG EXTRA Color: SW7016 MINDFUL GRAY Location: 244-C2 CCE*Color Cast	5	39.95	199.75N
			OZ 32 64 128			
			B1 Black 2 63 1 -			
			R2 Maroon - 10 - -			
			Y3 Deep Gold 2 29 1 1			
			Sher-Color Formula			
6508-65017	GALLON	B20W12651	MINDFUL GRAY PM 200 0 EG EXTRA Color: SW7016 MINDFUL GRAY CCE*Color Cast	2	37.95	75.90N
			OZ 32 64 128			
			B1 Black - 26 - 1			
			R2 Maroon - 1 1 1			
			Y3 Deep Gold - 17 - -			
			Sher-Color Formula			
6501-66192	4 INCH	994000550	MINDFUL GRAY 4X1/2" STRIPE MINI R DISCOUNT (% 15.00)	1	12.19	12.19N -1.83

Thank You
receipt required for refund

SUBTOTAL BEFORE TAX 865.26
6.000% SALES TAX: 1-184210400 0.00
CHARGE \$865.26

MERCHANDISE RECEIVED IN GOOD ORDER BY:

ORDERED BY RANDY

STORE HOURS

SUNDAY: 10:00 AM - 4:00 PM
MONDAY - FRIDAY: 6:00 AM - 6:00 PM
SATURDAY: 8:00 AM - 5:00 PM

THE SHERWIN WILLIAMS CO.
1689 CAMPBELL LN UNIT 700
BOWLING GREEN KY 42104 4725



SHERWIN-WILLIAMS.

Visit www.sherwin-williams.com

Store 701987

(270) 793-0176

Fax: (270) 793-0178

JOB 2 PO: 14-63896

ACCOUNT: 4036-6726-4

ELIZABETHTOWN IN BD OF ED
C/O A & A CONTRACTING
380 BOWERS RD
ROCHESTER KY 42273 8353

CHARGE INVOICE

No. 9224-7

TRC# 1266833

PAGE 1 OF 1

PO# TK STONE

ORDER: OE0118154Q701987

DATE: 07/31/2025

TIME: 03:56 PM

2-6597

E09/18364

TERMS: NET PAYMENT DUE ON AUG. 20th

SALES NUMBER	SIZE	PRODUCT	DESCRIPTION	QTY	PRICE	VALUE
6501-87214	5 GAL	B31W2651	PM 200 0 SG EXTRA Color: SW9166 DRIFT OF MIST CCE*Color Cast	5	39.95	199.75N
			OZ 32 64 128			
			B1 Black - 21 - 1			
			R2 Maroon - 2 1 -			
			Y3 Deep Gold - 20 - -			
			Sher-Color Formula			
			DRIFT OF MIST			

Thank You
receipt required for refund

SUBTOTAL BEFORE TAX 199.75
6.000% SALES TAX: 1-184210400 0.00
CHARGE \$199.75

MERCHANDISE RECEIVED IN GOOD ORDER BY:
RANDY THOMAS

STORE HOURS

SUNDAY: 10:00 AM - 4:00 PM

MONDAY - FRIDAY: 6:00 AM - 6:00 PM

SATURDAY: 8:00 AM - 5:00 PM

THE SHERWIN WILLIAMS CO.
1689 CAMPBELL LN UNIT 700
BOWLING GREEN KY 42104 4725



SHERWIN-WILLIAMS.

Visit www.sherwin-williams.com

Store 701987

(270) 793-0176

Fax: (270) 793-0178

JOB 2 PO: 14-63896

ACCOUNT: 4036-6726-4

ELIZABETHTOWN IN BD OF ED
C/O A & A CONTRACTING
380 BOWERS RD
ROCHESTER KY 42273 8353

CHARGE INVOICE

No. 9181-9

TRC# 1266833

PAGE 1 OF 1

PO# TK STONE

ORDER: OE0118110Q701987

DATE: 07/31/2025

TIME: 07:22 AM

2-6597

E04/18364

* INDICATES SALE PRICE

TERMS: NET PAYMENT DUE ON AUG. 20th

SALES NUMBER	SIZE	PRODUCT	DESCRIPTION	QTY	PRICE	VALUE
6501-87214	5 GAL	B31W2651	PM 200 0 SG EXTRA Color: SW9166 DRIFT OF MIST CCE*Color Cast	10	39.95	399.50N
			OZ 32 64 128			
			B1 Black - 21 - 1			
			R2 Maroon - 2 1 -			
			Y3 Deep Gold - 20 - -			
			Sher-Color Formula			
			DRIFT OF MIST			
6513-99339	EACH	2093+48EC	2093 PRO SHARP 48MM	2	9.99*	19.98N
6514-14013	2 INCH		SW 2" POLY THIN ANGL	1	10.99	10.99N
			DISCOUNT (% 15.00)			-1.65
6500-30158	18 IN	144630184	18 COLOSSUS 3/4	1	21.79	21.79N
			DISCOUNT (% 15.00)			-3.27
6500-30083	18 IN	144630183	18 COLOSSUS 1/2	1	21.59	21.59N
			DISCOUNT (% 15.00)			-3.24

Thank You
receipt required for refund

SUBTOTAL BEFORE TAX 465.69
6.000% SALES TAX: 1-184210400 0.00
CHARGE \$465.69

MERCHANDISE RECEIVED IN GOOD ORDER BY:

KEVIN

STORE HOURS

SUNDAY: 10:00 AM - 4:00 PM

MONDAY - FRIDAY: 6:00 AM - 6:00 PM

SATURDAY: 8:00 AM - 5:00 PM

THE SHERWIN WILLIAMS CO
1689 CAMPBELL LN UNIT 700
BOWLING GREEN KY 42104 4725



SHERWIN-WILLIAMS

Visit www.sherwin-williams.com
Store 701987
(270) 793-0176
Fax: (270) 793-0178
JOB 2 PO: 14-63896

**CHARGE
CORRECT**

No. 9919-2

TRC# 1266833

PAGE 1 OF 1

PO#

DATE: 08/14/2025

TIME: 06:54 AM

2-6597

E04/18364

ACCOUNT: 4036-6726-4

APPRVL

ELIZABETHTOWN IN BD OF ED
C/O A & A CONTRACTING
380 BOWERS RD
ROCHESTER KY 42273 8353

SHIPPED TO:

TK STONE

(270) 784-0533

SALES NUMBER	SIZE	PRODUCT	DESCRIPTION	QTY	PRICE	VALUE
*****CHANGED FROM*****						
9999-99998	EACH		TAX CORRECTIONS	1	3797.38	3797.38N
SUBTOTAL BEFORE TAX						-3797.38
6.000%:1-184210400						.00
*****CHANGED TO*****						
9999-99998	EACH		TAX CORRECTIONS	1	3777.79	3777.79N
SUBTOTAL BEFORE TAX						3777.79
6.000%:1-184210400						.00
*****CORRECTED TOTALS*****						
SUBTOTAL BEFORE TAX						-19.59
6.000% SALES TAX:1-184210400						0.00
CORRECT SUBTOTAL						-19.59
TOTAL TAX						0.00
DUE CUSTOMER						
CHARGE CREDIT						\$-19.59

ORIGINAL
TERM: 18364
TRAN: 84772
DATE: 07/17/2025

Thank You
receipt required for refund

TAX CORRECTION

STORE HOURS

SUNDAY: 10:00 AM - 4:00 PM
MONDAY - FRIDAY: 6:00 AM - 6:00 PM
SATURDAY: 8:00 AM - 5:00 PM

S-W SIGNATURE

THE SHERWIN WILLIAMS CO.
1689 CAMPBELL LN UNIT 700
BOWLING GREEN KY 42104 4725



SHERWIN-WILLIAMS.

Visit www.sherwin-williams.com
Store 701987
(270) 793-0176
Fax: (270) 793-0178
JOB 2 PO: 14-63896

**CHARGE
INVOICE**

No. 9920-0

TRC# 1266833
PAGE 1 OF 1
PO# TK STONE

DATE: 08/14/2025
TIME: 07:06 AM
2-6597
E33/18364

ACCOUNT: **4036-6726-4**

ELIZABETHTOWN IN BD OF ED
C/O A & A CONTRACTING
380 BOWERS RD
ROCHESTER KY 42273 8353

(270) 784-0533

* INDICATES SALE PRICE

TERMS: NET PAYMENT DUE ON SEP. 20th

SALES NUMBER	SIZE	PRODUCT	DESCRIPTION	QTY	PRICE	VALUE
109-7989	EACH	2502099	2 G DECK/FENCE SPRYR	1	34.99*	34.99N

Thank You
receipt required for refund

SUBTOTAL BEFORE TAX 34.99
6.000% SALES TAX: 1-184210400 0.00
CHARGE \$34.99

MERCHANDISE RECEIVED IN GOOD ORDER BY:
GUSTAVI

STORE HOURS

SUNDAY: 10:00 AM - 4:00 PM
MONDAY - FRIDAY: 6:00 AM - 6:00 PM
SATURDAY: 8:00 AM - 5:00 PM

THE SHERWIN WILLIAMS CO.
1689 CAMPBELL LN UNIT 700
BOWLING GREEN KY 42104 4725



SHERWIN-WILLIAMS.

Visit www.sherwin-williams.com

Store 701987

(270) 793-0176

Fax: (270) 793-0178

JOB 2 PO: 14-63896

CHARGE INVOICE

No. 0161-0

TRC# 1266833

PAGE 1 OF 1

PO# TK STONE MIDDLE

DATE: 08/19/2025

TIME: 07:15 AM

2-6597

E33/18364

ACCOUNT: 4036-6726-4

ELIZABETHTOWN IN BD OF ED
C/O A & A CONTRACTING
380 BOWERS RD
ROCHESTER KY 42273 8353

(270) 784-0533

TERMS: NET PAYMENT DUE ON SEP. 20th

SALES NUMBER	SIZE	PRODUCT	DESCRIPTION	QTY	PRICE	VALUE
6505-15430	5 GAL	B42W150	PI HD BLOCK FILLER	30	18.45	553.50N

Thank You
receipt required for refund

SUBTOTAL BEFORE TAX 553.50
6.000% SALES TAX:1-184210400 0.00
CHARGE \$553.50

MERCHANDISE RECEIVED IN GOOD ORDER BY:

GREG

STORE HOURS

SUNDAY: 10:00 AM - 4:00 PM

MONDAY - FRIDAY: 6:00 AM - 6:00 PM

SATURDAY: 8:00 AM - 5:00 PM

THE SHERWIN WILLIAMS CO.
1689 CAMPBELL LN UNIT 700
BOWLING GREEN KY 42104 4725



SHERWIN-WILLIAMS.

Visit www.sherwin-williams.com
Store 701987
(270) 793-0176
Fax: (270) 793-0178
JOB 2 PO: 14-63896

**CHARGE
INVOICE**

No. 0277-4

TRC# 1266833
PAGE 1 OF 1
PO# TK STONE MIDDLE

DATE: 08/21/2025
TIME: 07:08 AM
2-6597
E33/18364

ACCOUNT: 4036-6726-4

ELIZABETHTOWN IN BD OF ED
C/O A & A CONTRACTING
380 BOWERS RD
ROCHESTER KY 42273 8353

(270) 784-0533

TERMS: NET PAYMENT DUE ON SEP. 20th

SALES NUMBER	SIZE	PRODUCT	DESCRIPTION	QTY	PRICE	VALUE
6505-15430	5 GAL	B42W150	PI HD BLOCK FILLER	30	18.45	553.50N

Thank You
receipt required for refund

SUBTOTAL BEFORE TAX 553.50
6.000% SALES TAX:1-184210400 0.00
CHARGE \$553.50

MERCHANDISE RECEIVED IN GOOD ORDER BY:

GREG

STORE HOURS

SUNDAY: 10:00 AM - 4:00 PM
MONDAY - FRIDAY: 6:00 AM - 6:00 PM
SATURDAY: 8:00 AM - 5:00 PM

THE SHERWIN WILLIAMS CO.
200 SYCAMORE ST STE 119
ELIZABETHTOWN KY 42701 3427



SHERWIN-WILLIAMS.

ACCOUNT: 4036-6726-4

Visit www.sherwin-williams.com
Store 701057
(270) 769-3351
Fax: (270) 769-1893
JOB 2 PO: 14-63896

**CHARGE
INVOICE
No. 7494-4**

TRC# 1266833
PAGE 1 OF 1
PO# TK STONE
ORDER: OE0169767A701057
DATE: 09/10/2025
TIME: 12:41 PM
2-6597
E33/13151

ELIZABETHTOWN IN BD OF ED
C/O A & A CONTRACTING
380 BOWERS RD
ROCHESTER KY 42273 8353

(270) 784-0533

TERMS: NET PAYMENT DUE ON OCT. 20th

SALES NUMBER	SIZE	PRODUCT	DESCRIPTION	QTY	PRICE	VALUE
6508-65033	5 GAL	B20W12651	PM 200 0 EG EXTRA Color: SW9166 DRIFT OF MIST CCE*Color Cast	5	35.95	179.75N
			OZ 32 64 128			
			B1 Black - 22 1 -			
			R2 Maroon - 2 1 -			
			Y3 Deep Gold - 17 1 -			
			Sher-Color Formula			
			DRIFT OF MIST			
6509-84057	GALLON	K46T1154	PI PRECAT SG ULTRA Color: SW7674 PEPPERCORN Location: 236-C7 CCE*Color Cast	1	57.95	57.95N
			OZ 32 64 128			
			W1 White 2 46 1 1			
			B1 Black 4 45 1 1			
			R2 Maroon - 11 - 1			
			Y3 Deep Gold - 24 - 1			
			Sher-Color Formula			
			PEPPERCORN			
1026-57301	9 INCH		9 COLOSSUS 3/4 3PK	1	19.99	19.99N
			DISCOUNT (% 15.00)			-3.00
1027-97727	EACH	208D	DRIP-FREE W/TOOLING	1	23.09	23.09N
			DISCOUNT (% 15.00)			-3.46

Thank You
receipt required for refund

SUBTOTAL BEFORE TAX 274.32
6.000% SALES TAX:1-184270100 0.00
CHARGE \$274.32

MERCHANDISE RECEIVED IN GOOD ORDER BY:

JOSHUA

STORE HOURS

SUNDAY: 10:00 AM - 4:00 PM
MONDAY - FRIDAY: 6:00 AM - 6:00 PM
SATURDAY: 8:00 AM - 5:00 PM

THE SHERWIN WILLIAMS CO
200 SYCAMORE ST STE 119
ELIZABETHTOWN KY 42701 3427



SHERWIN-WILLIAMS.

Visit www.sherwin-williams.com
Store 701057
(270) 769-3351
Fax: (270) 769-1893
JOB 2 PO 14-63896

ACCOUNT: 4036-6726-4

ELIZABETHTOWN IN BD OF ED
C/O A & A CONTRACTING
380 BOWERS RD
ROCHESTER KY 42273 8353

**CHARGE
INVOICE**

No. 4553-4

TRC# 1266833
PAGE 1 OF 1
PO# 14-63896
ORDER: OE0169770A701057
DATE: 09/10/2025
TIME: 01:56 PM
2-6597
E99/11089

(270) 784-0533

TERMS: NET PAYMENT DUE ON OCT. 20th

SALES NUMBER	SIZE	PRODUCT	DESCRIPTION	QTY	PRICE	VALUE	
6508-65033	5 GAL	B20W12651	PM 200 0 EG EXTRA	5	35.95	179.75N	
			Color: SW7551 GREEK VILLA				
			CCE*Color Cast	OZ	32	64	128
			B1 Black	-	1	-	1
			Y3 Deep Gold	-	6	-	1
			Sher-Color Formula				
			GREEK VILLA				

Thank You
receipt required for refund

SUBTOTAL BEFORE TAX 179.75
6.000% SALES TAX:1-184270100 0.00
CHARGE \$179.75

MERCHANDISE RECEIVED IN GOOD ORDER BY:

JOSHUA

STORE HOURS

SUNDAY: 10:00 AM - 4:00 PM
MONDAY - FRIDAY: 6:00 AM - 6:00 PM
SATURDAY: 8:00 AM - 5:00 PM

THE SHERWIN WILLIAMS CO.
200 SYCAMORE ST STE 119
ELIZABETHTOWN KY 42701 3427



SHERWIN-WILLIAMS.

Visit www.sherwin-williams.com
Store 701057
(270) 769-3351
Fax: (270) 769-1893
JOB 2 PO: 14-63896

ACCOUNT: **4036-6726-4**

**CHARGE
INVOICE**

No. 7495-1

TRC# 1266833
PAGE 1 OF 1
PO# TK STONE

ELIZABETHTOWN IN BD OF ED
C/O A & A CONTRACTING
380 BOWERS RD
ROCHESTER KY 42273 8353

DATE: 09/10/2025
TIME: 01:13 PM
2-6597
E33/13151

(270) 784-0533

TERMS: NET PAYMENT DUE ON OCT. 20th

SALES NUMBER	SIZE	PRODUCT	DESCRIPTION	QTY	PRICE	VALUE
151-8323	11 OZ	WL0950A	950A SIL ACR LTX CLK DISCOUNT (% 20.00)	12	3.89	46.68N 9.34

Thank You
receipt required for refund

SUBTOTAL BEFORE TAX 37.34
6.000% SALES TAX:1-184270100 0.00
CHARGE \$37.34

MERCHANDISE RECEIVED IN GOOD ORDER BY:

JOSHUA

STORE HOURS

SUNDAY: 10:00 AM - 4:00 PM
MONDAY - FRIDAY: 6:00 AM - 6:00 PM
SATURDAY: 8:00 AM - 5:00 PM

THE SHERWIN WILLIAMS CO.
1689 CAMPBELL LN UNIT 700
BOWLING GREEN KY 42104 4725



SHERWIN-WILLIAMS.

ACCOUNT: 4036-6726-4

Visit www.sherwin-williams.com
Store 701987
(270) 793-0176
Fax: (270) 793-0178
JOB 2 PO: 14-63896

**CHARGE
INVOICE**

No. 1321-9

TRC# 1266833
PAGE 1 OF 1
PO# TK STONE
ORDER: OE0119785Q701987
DATE: 09/10/2025
TIME: 07:29 AM
2-6597
E33/18364

ELIZABETHTOWN IN BD OF ED
C/O A & A CONTRACTING
380 BOWERS RD
ROCHESTER KY 42273 8353

TERMS: NET PAYMENT DUE ON OCT. 20th

SALES NUMBER	SIZE	PRODUCT	DESCRIPTION	QTY	PRICE	VALUE
6509-46627	5 GAL	B30W12651	PM 200 0 FL EXTRA Color: SW9166 DRIFT OF MIST CCE*Color Cast	5	33.95	169.75N
			OZ 32 64 128			
			B1 Black - 21 - 1			
			R2 Maroon - 2 1 -			
			Y3 Deep Gold - 21 - 1			
			Sher-Color Formula			
			DRIFT OF MIST			
6508-65033	5 GAL	B20W12651	PM 200 0 EG EXTRA Color: SW9166 DRIFT OF MIST Location: 238-C2 CCE*Color Cast	5	35.95	179.75N
			OZ 32 64 128			
			B1 Black - 22 1 -			
			R2 Maroon - 2 1 -			
			Y3 Deep Gold - 17 1 -			
			Sher-Color Formula			
			DRIFT OF MIST			

Thank You
receipt required for refund

SUBTOTAL BEFORE TAX 349.50
6.000% SALES TAX:1-184210400 0.00
CHARGE \$349.50

MERCHANDISE RECEIVED IN GOOD ORDER BY:
ORDERED BY: RANDY

STORE HOURS
SUNDAY: 10:00 AM - 4:00 PM
MONDAY - FRIDAY: 6:00 AM - 6:00 PM
SATURDAY: 8:00 AM - 5:00 PM

THE SHERWIN WILLIAMS CO.
1689 CAMPBELL LN UNIT 700
BOWLING GREEN KY 42104 4725



SHERWIN-WILLIAMS.

Visit www.sherwin-williams.com

Store 701987
(270) 793-0176
Fax: (270) 793-0178
JOB 2 PO: 14-63896

ACCOUNT: 4036-6726-4

ELIZABETHTOWN IN BD OF ED
C/O A & A CONTRACTING
380 BOWERS RD
ROCHESTER KY 42273 8353

**CHARGE
INVOICE
No. 1578-4**

TRC# 1266833
PAGE 1 OF 1
PO# TK STONE
ORDER: OE0120014Q701987
DATE: 09/16/2025
TIME: 07:12 AM
2-6597
E04/18364

* INDICATES SALE PRICE

TERMS: NET PAYMENT DUE ON OCT. 20th

SALES NUMBER	SIZE	PRODUCT	DESCRIPTION	QTY	PRICE	VALUE
6509-46627	5 GAL	B30W12651	PM 200 0 FL EXTRA Color: SW9166 DRIFT OF MIST Location: 238-C2 CCE*Color Cast	30	33.95	1018.50N
			OZ 32 64 128			
			B1 Black	-	21	- 1
			R2 Maroon	-	2	1 -
			Y3 Deep Gold	-	21	- 1
			Sher-Color Formula			
			DRIFT OF MIST			
6504-90428	9 INCH	144602097	9 MARATHON 1 1/4 CV	2	5.99*	11.98N
591-3959	2 1/2"	144152725	2 1/2 PRO-EXTRA GLID	1	21.69	21.69N
			DISCOUNT (% 15.00)			-3.25
594-4731	EACH		BRICK WHITE RAGS MED	1	17.99	17.99N
			DISCOUNT (% 15.00)			-2.70
			MFG NBR:6416-BR05-SW			

Thank You
receipt required for refund

SUBTOTAL BEFORE TAX 1064.21
6.000% SALES TAX:1-184210400 0.00
CHARGE \$1064.21

MERCHANDISE RECEIVED IN GOOD ORDER BY:

ORDERED BY:RANDY

STORE HOURS

SUNDAY: 10:00 AM - 4:00 PM
MONDAY - FRIDAY: 6:00 AM - 6:00 PM
SATURDAY: 8:00 AM - 5:00 PM

THE SHERWIN WILLIAMS CO.
200 SYCAMORE ST STE 119
ELIZABETHTOWN KY 42701 3427



SHERWIN-WILLIAMS.

Visit www.sherwin-williams.com
Store 701057
(270) 769-3351
Fax: (270) 769-1893
JOB 2 PO: 14-63896

**CHARGE
INVOICE
No. 4720-9**

TRC# 1266833
PAGE 1 OF 1
PO# TK STONE

DATE: 09/16/2025
TIME: 10:15 AM
2-6597
E10/11089

ACCOUNT: **4036-6726-4**

ELIZABETHTOWN IN BD OF ED
C/O A & A CONTRACTING
380 BOWERS RD
ROCHESTER KY 42273 8353

(270) 784-0533

TERMS: NET PAYMENT DUE ON OCT. 20th

SALES NUMBER	SIZE	PRODUCT	DESCRIPTION	QTY	PRICE	VALUE
6508-58491	4 INCH		CS STRIPEWOVEN 4X3/8	1	12.79	12.79N
			DISCOUNT (% 15.00)			-1.92

Thank You
receipt required for refund

SUBTOTAL BEFORE TAX 10.87
6.000% SALES TAX:1-184270100 0.00
CHARGE \$10.87

MERCHANDISE RECEIVED IN GOOD ORDER BY:

JOSHUA JOHNSON

STORE HOURS

SUNDAY: 10:00 AM - 4:00 PM
MONDAY - FRIDAY: 6:00 AM - 6:00 PM
SATURDAY: 8:00 AM - 5:00 PM

THE SHERWIN WILLIAMS CO
1689 CAMPBELL LN UNIT 700
BOWLING GREEN KY 42104 4725



SHERWIN-WILLIAMS

Visit www.sherwin-williams.com
Store 701987
(270) 793-0176
Fax: (270) 793-0178
JOB 2

**CHARGE
CREDIT
No. 3444-9**

PAGE 1 OF 2
PO# TK STONE

DATE: 09/16/2025
TIME: 08:15 AM
2-6597
E04/18396

ACCOUNT: 4036-6726-4

APPRVL

ELIZABETHTOWN IN BD OF ED
C/O A & A CONTRACTING
380 BOWERS RD
ROCHESTER KY 42273 8353

(270) 784-0533

SALES NUMBER	SIZE	PRODUCT	DESCRIPTION	QTY	PRICE	VALUE
6513-44533	GALLON	B54T1104	PI IND ENAM UD PEPPERCORN	1	-51.95	-51.95N
6501-87214	5 GAL	B31W2651	PM 200 0 SG EXTRA DRIFT OF MIST	5	-39.95	-199.75N
594-0333	GALLON		PAINT THINER PLASTIC DISCOUNT (% 15.00) MFG NBR:CR.PTSW...P. 41	1	-20.89	-20.89N 3.13
1016-76781	EACH	66518-01	RAVEN NITRILE 6ML LG DISCOUNT (% 15.00)	1	-13.99	-13.99 2.10
113-6159	EACH		CP001-FINE SAND 12PK DISCOUNT (% 15.00) MFG NBR:CP001-12PLUS	1	-21.85	-21.85 3.28
126-2997	EACH	100299	1.5 QT HAND SPRAYER DISCOUNT (% 15.00)	1	-15.99	-15.99 2.40
957-7081	EACH		HOUSE & SIDING CLNR MFG NBR:2310000418208	1	-17.59	-17.59
6513-75842	EACH	11131	BIG OVAL SPONGE DISCOUNT (% 15.00)	2	-6.49	-12.98 1.95
6508-65033	5 GAL	B20W12651	PM 200 0 EG EXTRA MINDFUL GRAY	5	-35.95	-179.75N
6501-87214	5 GAL	B31W2651	PM 200 0 SG EXTRA MINDFUL GRAY	10	-39.95	-399.50N
6505-15430	5 GAL	B42W150	PI HD BLOCK FILLER GREEK VILLA	15	-18.45	-276.75N
151-8323	11 OZ	WL0950A	950A SIL ACR LTX CLK DISCOUNT (% 20.00)	24	-3.89	-93.36N 18.67
6504-90428	9 INCH	144602097	9 MARATHON 1 1/4 CV DISCOUNT (% 15.00)	2	-8.09	-16.18 2.43
6508-51421	EACH		18" ADJUSTABLE QUICK DISCOUNT (% 15.00)	1	-37.79	-37.79 5.67
6500-30083	18 IN	144630183	18 COLOSSUS 1/2 DISCOUNT (% 15.00)	3	-21.59	-64.77 9.72
6501-87214	5 GAL	B31W2651	PM 200 0 SG EXTRA DRIFT OF MIST	15	-39.95	-599.25N
6508-65033	5 GAL	B20W12651	PM 200 0 EG EXTRA DRIFT OF MIST	10	-35.95	-359.50N
6501-33390	5 GAL	B79W8810	PROBL HS ALK WHITE GREEK VILLA	20	-28.95	-579.00N
591-2514	3 INCH	144152730	3 PRO-EXTRA GLIDE DISCOUNT (% 15.00)	1	-26.29	-26.29 3.94
568-0616	EACH	AMF99	AMF MASKING FILM 99" DISCOUNT (% 15.00)	1	-23.09	-23.09 3.46
151-8323	11 OZ	WL0950A	950A SIL ACR LTX CLK DISCOUNT (% 20.00)	24	-3.89	-93.36N 18.67
937-9678	EACH	7513PA1-A	R7513 PRO RESP LGE DISCOUNT (% 15.00)	1	-72.49	-72.49 10.87
1002-67269	EACH	12370SW	X-BOARD 35" X 100' DISCOUNT (% 15.00)	1	-42.99	-42.99 6.45
6501-33390	5 GAL	B79W8810	PROBL HS ALK WHITE GREEK VILLA	5	-28.95	-144.75N

THE SHERWIN WILLIAMS CO.
1689 CAMPBELL LN UNIT 700
BOWLING GREEN KY 42104 4725



SHERWIN-WILLIAMS

Visit www.sherwin-williams.com
Store 701987
(270) 793-0176
Fax: (270) 793-0178
JOB 2

**CHARGE
CREDIT
No. 3444-9**

PAGE 2 OF 2
PO# TK STONE

DATE: 09/16/2025
TIME: 08:15 AM
2-6597
E04/18396

ELIZABETHTOWN IN BD OF ED
C/O A & A CONTRACTING
380 BOWERS RD
ROCHESTER KY 42273 8353

(270) 784-0533



ACCOUNT: 4036-6726-4

SALES NUMBER	SIZE	PRODUCT	DESCRIPTION	QTY	PRICE	VALUE
6501-33382	GALLON	B79W8810	PROBL HS ALK WHITE GREEK VILLA	10	-30.95	-309.50N
6505-15430	5 GAL	B42W150	PI HD BLOCK FILLER GREEK VILLA	10	-18.45	-184.50N
180-1281	EACH	980742990	4-SIDED HD 5GL GRID DISCOUNT (% 15.00)	3	-4.99	-14.97 2.25

ORIGINAL
TERM: 18364
TRAN: 84772
DATE: 07/17/2025
REASON: Charged to Wrong Job

Thank You
receipt required for refund

SUBTOTAL BEFORE TAX -3777.79
6.000% SALES TAX:1-184210400 -19.59
DUE CUSTOMER
CHARGE CREDIT \$-3797.38

WILL REBILL WITH CORRECT PRICE

STORE HOURS

SUNDAY: 10:00 AM - 4:00 PM
MONDAY - FRIDAY: 6:00 AM - 6:00 PM
SATURDAY: 8:00 AM - 5:00 PM

S-W SIGNATURE

THE SHERWIN WILLIAMS CO.
1689 CAMPBELL LN UNIT 700
BOWLING GREEN KY 42104 4725



SHERWIN-WILLIAMS

Visit www.sherwin-williams.com
Store 701987
(270) 793-0176
Fax: (270) 793-0178
JOB 2 PO: 14-63896

**CHARGE
INVOICE**

No. 3445-6

TRC# 1266833
PAGE 1 OF 2
PO# 8477-2 REBILL

ACCOUNT: 4036-6726-4

ELIZABETHTOWN IN BD OF ED
C/O A & A CONTRACTING
380 BOWERS RD
ROCHESTER KY 42273 8353

DATE: 09/16/2025
TIME: 08:23 AM
2-6597
E04/18396

(270) 784-0533

* INDICATES SALE PRICE

TERMS: NET PAYMENT DUE ON OCT. 20th

SALES NUMBER	SIZE	PRODUCT	DESCRIPTION	QTY	PRICE	VALUE
6513-44533	GALLON	B54T1104	PI IND ENAM UD	1	37.41	37.41N
6501-87214	5 GAL	B31W2651	PM 200 0 SG EXTRA	5	18.18	90.90N
594-0333	GALLON		PAINT THINER PLASTIC	1	20.89	20.89N
			DISCOUNT (% 15.00)			-3.13
			MFG NBR:CR.PTSW..P. 41			
1016-76781	EACH	66518-01	RAVEN NITRILE 6ML LG	1	13.99	13.99N
			DISCOUNT (% 15.00)			-2.10
113-6159	EACH		CP001-FINE SAND 12PK	1	21.85	21.85N
			DISCOUNT (% 15.00)			-3.28
			MFG NBR:CP001-12PLUS			
126-2997	EACH	100299	1 5 QT HAND SPRAYER	1	12.39*	12.39N
957-7081	EACH		HOUSE & SIDING CLNR	1	22.59	22.59N
			DISCOUNT (% 15.00)			-3.39
			MFG NBR:2310000418208			
6513-75842	EACH	11131	BIG OVAL SPONGE	2	4.97*	9.94N
6508-65033	5 GAL	B20W12651	PM 200 0 EG EXTRA	5	16.18	80.90N
6501-87214	5 GAL	B31W2651	PM 200 0 SG EXTRA	10	18.18	181.80N
6505-15430	5 GAL	B42W150	PI HD BLOCK FILLER	15	12.35	185.25N
151-8323	11 OZ	WL0950A	950A SIL ACR LTX CLK	24	3.89	93.36N
			DISCOUNT (% 20.00)			-18.67
6504-90428	9 INCH	144602097	9 MARATHON 1 1/4 CV	2	5.99*	11.98N
6508-51421	EACH		18" ADJUSTABLE QUICK	1	40.39	40.39N
			DISCOUNT (% 15.00)			-6.06
6500-30083	18 IN	144630183	18 COLOSSUS 1/2	3	15.99*	47.97N
6501-87214	5 GAL	B31W2651	PM 200 0 SG EXTRA	15	18.18	272.70N
6508-65033	5 GAL	B20W12651	PM 200 0 EG EXTRA	10	16.18	161.80N
6501-33390	5 GAL	B79W8810	PROBL HS ALK WHITE	20	28.95	579.00N
591-2514	3 INCH	144152730	3 PRO-EXTRA GLIDE	1	26.29	26.29N
			DISCOUNT (% 15.00)			-3.94
568-0616	EACH	AMF99	AMF MASKING FILM 99"	1	15.79*	15.79N
151-8323	11 OZ	WL0950A	950A SIL ACR LTX CLK	24	3.89	93.36N
			DISCOUNT (% 20.00)			-18.67
937-9678	EACH	7513PA1-A	R7513 PRO RESP LGE	1	72.49	72.49N
			DISCOUNT (% 15.00)			-10.87
1002-67269	EACH	12370SW	X-BOARD 35" X 100'	1	42.99	42.99N
			DISCOUNT (% 15.00)			-6.45
6501-33390	5 GAL	B79W8810	PROBL HS ALK WHITE	5	28.95	144.75N
6501-33382	GALLON	B79W8810	PROBL HS ALK WHITE	10	30.95	309.50N
6505-15430	5 GAL	B42W150	PI HD BLOCK FILLER	10	12.35	123.50N
180-1281	EACH	980742990	4-SIDED HD 5GL GRID	3	5.29	15.87N
			DISCOUNT (% 15.00)			-2.38

Thank You
receipt required for refund

SUBTOTAL BEFORE TAX 2650.71
6.000% SALES TAX:1-184210400 0.00
CHARGE \$2650.71

MERCHANDISE RECEIVED IN GOOD ORDER BY:

3444-9 RETURN REBILL

THE SHERWIN WILLIAMS CO.
1689 CAMPBELL LN UNIT 700
BOWLING GREEN KY 42104 4725



SHERWIN-WILLIAMS.

ACCOUNT: **4036-6726-4**

Visit www.sherwin-williams.com
Store 701987
(270) 793-0176
Fax: (270) 793-0178
JOB 2 PO: 14-63896

**CHARGE
INVOICE**

No. 3445-6

TRC# 1266833
PAGE 2 OF 2
PO# 8477-2 REBILL

ELIZABETHTOWN IN BD OF ED
C/O A & A CONTRACTING
380 BOWERS RD
ROCHESTER KY 42273 8353

DATE: 09/16/2025
TIME: 08:23 AM
2-6597
E04/18396

(270) 784-0533

* INDICATES SALE PRICE

TERMS: NET PAYMENT DUE ON OCT. 20th

STORE HOURS

SUNDAY: 10:00 AM - 4:00 PM
MONDAY - FRIDAY: 6:00 AM - 6:00 PM
SATURDAY: 8:00 AM - 5:00 PM

THE SHERWIN WILLIAMS CO.
1689 CAMPBELL LN UNIT 700
BOWLING GREEN KY 42104 4725



SHERWIN-WILLIAMS.

Visit www.sherwin-williams.com

Store 701987

(270) 793-0176

Fax: (270) 793-0178

JOB 2

CHARGE

CREDIT

No. 3446-4

PAGE 1 OF 1

PO# TK STONE

DATE: 09/16/2025

TIME: 08:28 AM

2-6597

E04/18396

ACCOUNT: **4036-6726-4**

APPRVL

ELIZABETHTOWN IN BD OF ED
C/O A & A CONTRACTING
380 BOWERS RD
ROCHESTER KY 42273 8353

(270) 784-0533

SALES NUMBER	SIZE	PRODUCT	DESCRIPTION	QTY	PRICE	VALUE
6505-15430	5 GAL	B42W150	PI HD BLOCK FILLER	10	-18.45	-184.50N

ORIGINAL

TERM: 18364

TRAN: 88690

DATE: 07/25/2025

REASON: Charged to Wrong Job

Thank You
receipt required for refund

SUBTOTAL BEFORE TAX

6.000% SALES TAX: 1-184210400

DUE CUSTOMER

CHARGE CREDIT

-184.50

0.00

\$-184.50

WILL REBILL

STORE HOURS

SUNDAY: 10:00 AM - 4:00 PM

MONDAY - FRIDAY: 6:00 AM - 6:00 PM

SATURDAY: 8:00 AM - 5:00 PM

S-W SIGNATURE

THE SHERWIN WILLIAMS CO.
1689 CAMPBELL LN UNIT 700
BOWLING GREEN KY 42104 4725



SHERWIN-WILLIAMS.

Visit www.sherwin-williams.com
Store 701987
(270) 793-0176
Fax: (270) 793-0178
JOB 2 PO: 14-63896

**CHARGE
INVOICE**

No. 3448-0

TRC# 1266833
PAGE 1 OF 1
PO# 8869-0 REBILL

DATE: 09/16/2025
TIME: 08:30 AM
2-6597
E04/18396

ACCOUNT: **4036-6726-4**

ELIZABETHTOWN IN BD OF ED
C/O A & A CONTRACTING
380 BOWERS RD
ROCHESTER KY 42273 8353

(270) 784-0533

TERMS: NET PAYMENT DUE ON OCT. 20th

SALES NUMBER	SIZE	PRODUCT	DESCRIPTION	QTY	PRICE	VALUE
6505-15430	5 GAL	B42W150	PI HD BLOCK FILLER	10	12.35	123.50N

Thank You
receipt required for refund

SUBTOTAL BEFORE TAX 123.50
6.000% SALES TAX:1-184210400 0.00
CHARGE \$123.50

MERCHANDISE RECEIVED IN GOOD ORDER BY:

3446-4 REBILL

STORE HOURS

SUNDAY: 10:00 AM - 4:00 PM
MONDAY - FRIDAY: 6:00 AM - 6:00 PM
SATURDAY: 8:00 AM - 5:00 PM

THE SHERWIN WILLIAMS CO.
1689 CAMPBELL LN UNIT 700
BOWLING GREEN KY 42104 4725



SHERWIN-WILLIAMS.

Visit www.sherwin-williams.com
Store 701987
(270) 793-0176
Fax: (270) 793-0178
JOB 2

**CHARGE
CREDIT
No. 3449-8**

PAGE 1 OF 1
PO# TK STONE

DATE: 09/16/2025
TIME: 08:31 AM
2-6597
E04/18396

ELIZABETHTOWN IN BD OF ED
C/O A & A CONTRACTING
380 BOWERS RD
ROCHESTER KY 42273 8353

☐
APPRVL

SALES NUMBER	SIZE	PRODUCT	DESCRIPTION	QTY	PRICE	VALUE
6508-65033	5 GAL	B20W12651	PM 200 0 EG EXTRA DRIFT OF MIST	5	-35.95	-179.75N
6501-87214	5 GAL	B31W2651	PM 200 0 SG EXTRA DRIFT OF MIST	10	-39.95	-399.50N
6501-87214	5 GAL	B31W2651	PM 200 0 SG EXTRA MINDFUL GRAY	5	-39.95	-199.75N
6508-65017	GALLON	B20W12651	PM 200 0 EG EXTRA MINDFUL GRAY	2	-37.95	-75.90N
6501-66192	4 INCH	994000550	4X1/2" STRIPE MINI R DISCOUNT (% 15.00)	1	-12.19	-12.19N 1.83

ORIGINAL
TERM: 18364
TRAN: 91348
DATE: 07/30/2025
REASON: Charged to Wrong Job

Thank You
receipt required for refund

SUBTOTAL BEFORE TAX -865.26
6.000% SALES TAX:1-184210400 0.00
DUE CUSTOMER
CHARGE CREDIT \$-865.26

WILL REBILL

STORE HOURS
SUNDAY: 10:00 AM - 4:00 PM
MONDAY - FRIDAY: 6:00 AM - 6:00 PM
SATURDAY: 8:00 AM - 5:00 PM

S-W SIGNATURE

THE SHERWIN WILLIAMS CO.
1689 CAMPBELL LN UNIT 700
BOWLING GREEN KY 42104 4725



SHERWIN-WILLIAMS.

Visit www.sherwin-williams.com
Store 701987
(270) 793-0176
Fax: (270) 793-0178
JOB 2 PO: 14-63896

**CHARGE
INVOICE**

No. 3450-6

TRC# 1266833
PAGE 1 OF 1
PO# 9134-8 REBILL

DATE: 09/16/2025
TIME: 08:31 AM
2-6597
E04/18396

ACCOUNT: **4036-6726-4**

ELIZABETHTOWN IN BD OF ED
C/O A & A CONTRACTING
380 BOWERS RD
ROCHESTER KY 42273 8353

(270) 784-0533

TERMS: NET PAYMENT DUE ON OCT. 20th

SALES NUMBER	SIZE	PRODUCT	DESCRIPTION	QTY	PRICE	VALUE
6508-65033	5 GAL	B20W12651	PM 200 0 EG EXTRA	5	16.18	80.90N
6501-87214	5 GAL	B31W2651	PM 200 0 SG EXTRA	10	18.18	181.80N
6501-87214	5 GAL	B31W2651	PM 200 0 SG EXTRA	5	18.18	90.90N
6508-65017	GALLON	B20W12651	PM 200 0 EG EXTRA	2	16.18	32.36N
6501-66192	4 INCH	994000550	4X1/2" STRIPE MINI R	1	12.99	12.99N
DISCOUNT (% 15.00)						-1.95

Thank You
receipt required for refund

SUBTOTAL BEFORE TAX 397.00
6.000% SALES TAX:1-184210400 0.00
CHARGE \$397.00

MERCHANDISE RECEIVED IN GOOD ORDER BY:

3449-8 REBILL

STORE HOURS

SUNDAY: 10:00 AM - 4:00 PM
MONDAY - FRIDAY: 6:00 AM - 6:00 PM
SATURDAY: 8:00 AM - 5:00 PM

THE SHERWIN WILLIAMS CO.
1689 CAMPBELL LN UNIT 700
BOWLING GREEN KY 42104 4725



SHERWIN-WILLIAMS.

Visit www.sherwin-williams.com
Store 701987
(270) 793-0176
Fax: (270) 793-0178
JOB 2

**CHARGE
CREDIT
No. 3451-4**

PAGE 1 OF 1
PO# TK STONE

DATE: 09/16/2025
TIME: 08:33 AM
2-6597
E04/18396

ELIZABETHTOWN IN BD OF ED
C/O A & A CONTRACTING
380 BOWERS RD
ROCHESTER KY 42273 8353

APPRVL

SALES NUMBER	SIZE	PRODUCT	DESCRIPTION	QTY	PRICE	VALUE
6501-87214	5 GAL	B31W2651	PM 200 0 SG EXTRA DRIFT OF MIST	10	-39.95	-399.50N
6513-99339	EACH	2093+48EC	2093 PRO SHARP 48MM	2	-9.99	-19.98N
6514-14013	2 INCH		SW 2" POLY THIN ANGL DISCOUNT (% 15.00)	1	-10.99	-10.99N 1.65
6500-30158	18 IN	144630184	18 COLOSSUS 3/4 DISCOUNT (% 15.00)	1	-21.79	-21.79N 3.27
6500-30083	18 IN	144630183	18 COLOSSUS 1/2 DISCOUNT (% 15.00)	1	-21.59	-21.59N 3.24

ORIGINAL
TERM: 18364
TRAN: 91819
DATE: 07/31/2025
REASON: Charged to Wrong Job

Thank You
receipt required for refund

SUBTOTAL BEFORE TAX -465.69
6.000% SALES TAX: 1-184210400 0.00
DUE CUSTOMER
CHARGE CREDIT \$-465.69

WILL REBILL

STORE HOURS
SUNDAY: 10:00 AM - 4:00 PM
MONDAY - FRIDAY: 6:00 AM - 6:00 PM
SATURDAY: 8:00 AM - 5:00 PM

S-W SIGNATURE

THE SHERWIN WILLIAMS CO.
1689 CAMPBELL LN UNIT 700
BOWLING GREEN KY 42104 4725



SHERWIN-WILLIAMS.

Visit www.sherwin-williams.com
Store 701987
(270) 793-0176
Fax: (270) 793-0178
JOB 2 PO: 14-63896

**CHARGE
INVOICE**

No. 3452-2

TRC# 1266833
PAGE 1 OF 1
PO# 9181-9 REBILL

DATE: 09/16/2025
TIME: 08:33 AM
2-6597
E04/18396

ACCOUNT: **4036-6726-4**

ELIZABETHTOWN IN BD OF ED
C/O A & A CONTRACTING
380 BOWERS RD
ROCHESTER KY 42273 8353

(270) 784-0533

* INDICATES SALE PRICE

TERMS: NET PAYMENT DUE ON OCT. 20th

SALES NUMBER	SIZE	PRODUCT	DESCRIPTION	QTY	PRICE	VALUE
6501-87214	5 GAL	B31W2651	PM 200 0 SG EXTRA	10	18.18	181.80N
6513-99339	EACH	2093+48EC	2093 PRO SHARP 48MM	2	12.99	25.98N
			DISCOUNT (% 15.00)			-3.90
6514-14013	2 INCH		SW 2" POLY THIN ANGL	1	10.99	10.99N
			DISCOUNT (% 15.00)			-1.65
6500-30158	18 IN	144630184	18 COLOSSUS 3/4	1	16.09*	16.09N
6500-30083	18 IN	144630183	18 COLOSSUS 1/2	1	15.99*	15.99N

Thank You
receipt required for refund

SUBTOTAL BEFORE TAX 245.30
6.000% SALES TAX: 1-184210400 0.00
CHARGE \$245.30

MERCHANDISE RECEIVED IN GOOD ORDER BY:

3451-4 REBILL

STORE HOURS

SUNDAY: 10:00 AM - 4:00 PM
MONDAY - FRIDAY: 6:00 AM - 6:00 PM
SATURDAY: 8:00 AM - 5:00 PM

THE SHERWIN WILLIAMS CO
1689 CAMPBELL LN UNIT 700
BOWLING GREEN KY 42104 4725



SHERWIN-WILLIAMS.

Visit www.sherwin-williams.com
Store 701987
(270) 793-0176
Fax: (270) 793-0178
JOB 2

**CHARGE
CREDIT**
No. 3453-0

PAGE 1 OF 1
PO# TK STONE

DATE: 09/16/2025
TIME: 08:35 AM
2-6597
E04/18396

ELIZABETHTOWN IN BD OF ED
C/O A & A CONTRACTING
380 BOWERS RD
ROCHESTER KY 42273 8353

APPRVL

SALES NUMBER	SIZE	PRODUCT	DESCRIPTION	QTY	PRICE	VALUE
6501-87214	5 GAL	B31W2651	PM 200 0 SG EXTRA DRIFT OF MIST	5	-39.95	-199.75N

ORIGINAL
TERM: 18364
TRAN: 92247
DATE: 07/31/2025
REASON: Charged to Wrong Job

Thank You
receipt required for refund

SUBTOTAL BEFORE TAX -199.75
6.000% SALES TAX:1-184210400 0.00
DUE CUSTOMER
CHARGE CREDIT **\$-199.75**

WILL REBILL

STORE HOURS
SUNDAY: 10:00 AM - 4:00 PM
MONDAY - FRIDAY: 6:00 AM - 6:00 PM
SATURDAY: 8:00 AM - 5:00 PM

S-W SIGNATURE

THE SHERWIN WILLIAMS CO.
1689 CAMPBELL LN UNIT 700
BOWLING GREEN KY 42104 4725



SHERWIN-WILLIAMS

Visit www.sherwin-williams.com
Store 701987
(270) 793-0176
Fax: (270) 793-0178
JOB 2 PO: 14-63896

**CHARGE
INVOICE**

No. 3454-8

TRC# 1266833
PAGE 1 OF 1
PO# 9224-7 REBILL

DATE: 09/16/2025
TIME: 08:35 AM
2-6597
E04/18396

ACCOUNT: 4036-6726-4

ELIZABETHTOWN IN BD OF ED
C/O A & A CONTRACTING
380 BOWERS RD
ROCHESTER KY 42273 8353

(270) 784-0533

TERMS: NET PAYMENT DUE ON OCT. 20th

SALES NUMBER	SIZE	PRODUCT	DESCRIPTION	QTY	PRICE	VALUE
6501-87214	5 GAL	B31W2651	PM 200 0 SG EXTRA	5	18.18	90.90

Thank You
receipt required for refund

SUBTOTAL BEFORE TAX 90.90
6.000% SALES TAX:1-184210400 0.00
CHARGE \$90.90

MERCHANDISE RECEIVED IN GOOD ORDER BY:

3453-0 REBILL

STORE HOURS

SUNDAY: 10:00 AM - 4:00 PM
MONDAY - FRIDAY: 6:00 AM - 6:00 PM
SATURDAY: 8:00 AM - 5:00 PM

THE SHERWIN WILLIAMS CO.
1689 CAMPBELL LN UNIT 700
BOWLING GREEN KY 42104 4725



SHERWIN-WILLIAMS.

Visit www.sherwin-williams.com
Store 701987
(270) 793-0176
Fax: (270) 793-0178
JOB 2

**CHARGE
CREDIT
No. 3455-5**

PAGE 1 OF 1
PO# TK STONE MIDDLE

DATE: 09/16/2025
TIME: 08:36 AM
2-6597
E04/18396

ELIZABETHTOWN IN BD OF ED
C/O A & A CONTRACTING
380 BOWERS RD
ROCHESTER KY 42273 8353

(270) 784-0533

SALES NUMBER	SIZE	PRODUCT	DESCRIPTION	QTY	PRICE	VALUE
6505-15430	5 GAL	B42W150	PI HD BLOCK FILLER	30	-18.45	-553.50N

ORIGINAL
TERM: 18364
TRAN: 1610
DATE: 08/19/2025
REASON: Charged to Wrong Job

Thank You
receipt required for refund

SUBTOTAL BEFORE TAX -553.50
6.000% SALES TAX:1-184210400 0.00
DUE CUSTOMER
CHARGE CREDIT \$-553.50

WILLR EBILL

STORE HOURS
SUNDAY: 10:00 AM - 4:00 PM
MONDAY - FRIDAY: 6:00 AM - 6:00 PM
SATURDAY: 8:00 AM - 5:00 PM

S-W SIGNATURE

THE SHERWIN WILLIAMS CO.
1689 CAMPBELL LN UNIT 700
BOWLING GREEN KY 42104 4725



SHERWIN-WILLIAMS.

ACCOUNT: **4036-5726-4**

Visit www.sherwin-williams.com
Store 701987
(270) 793-0176
Fax: (270) 793-0178
JOB 2 PO: 14-63896

**CHARGE
INVOICE**

No. 3456-3

TRC# 1266833
PAGE 1 OF 1
PO# 0161-0 REBILL

ELIZABETHTOWN IN BD OF ED
C/O A & A CONTRACTING
380 BOWERS RD
ROCHESTER KY 42273 8353

DATE: 09/16/2025
TIME: 08:36 AM
2-6597
E04/18396

(270) 784-0533

TERMS: NET PAYMENT DUE ON OCT. 20th

SALES NUMBER	SIZE	PRODUCT	DESCRIPTION	QTY	PRICE	VALUE
6505-15430	5 GAL	B42W150	PI HD BLOCK FILLER	30	12.35	370.50N

Thank You
receipt required for refund

SUBTOTAL BEFORE TAX 370.50
6.000% SALES TAX:1-184210400 0.00
CHARGE \$370.50

MERCHANDISE RECEIVED IN GOOD ORDER BY:
3455-5 REBILL

STORE HOURS

SUNDAY: 10:00 AM - 4:00 PM
MONDAY - FRIDAY: 6:00 AM - 6:00 PM
SATURDAY: 8:00 AM - 5:00 PM

THE SHERWIN WILLIAMS CO.
1689 CAMPBELL LN UNIT 700
BOWLING GREEN KY 42104 4725



SHERWIN-WILLIAMS.

Visit www.sherwin-williams.com
Store 701987
(270) 793-0176
Fax: (270) 793-0178
JOB 2

**CHARGE
CREDIT
No. 3457-1**

PAGE 1 OF 1
PO# TK STONE MIDDLE

DATE: 09/16/2025
TIME: 08:37 AM
2-6597
E04/18396

ELIZABETHTOWN IN BD OF ED
C/O A & A CONTRACTING
380 BOWERS RD
ROCHESTER KY 42273 8353

(270) 784-0533

SALES NUMBER	SIZE	PRODUCT	DESCRIPTION	QTY	PRICE	VALUE
6505-15430	5 GAL	B42W150	PI HD BLOCK FILLER	30	-18.45	-553.50N

ORIGINAL
TERM: 18364
TRAN: 2774
DATE: 08/21/2025
REASON: Charged to Wrong Job

Thank You
receipt required for refund

SUBTOTAL BEFORE TAX -553.50
6.000% SALES TAX:1-184210400 0.00
DUE CUSTOMER
CHARGE CREDIT \$-553.50

WILL REBILL

STORE HOURS

SUNDAY: 10:00 AM - 4:00 PM
MONDAY - FRIDAY: 6:00 AM - 6:00 PM
SATURDAY: 8:00 AM - 5:00 PM

S-W SIGNATURE

THE SHERWIN WILLIAMS CO.
1689 CAMPBELL LN UNIT 700
BOWLING GREEN KY 42104 4725



SHERWIN-WILLIAMS.

ACCOUNT: **4036-6726-4**

Visit www.sherwin-williams.com
Store 701987
(270) 793-0176
Fax: (270) 793-0178
JOB 2 PO: 14-63896

**CHARGE
INVOICE**

No. 3458-9

TRC# 1266833
PAGE 1 OF 1
PO# 0277-4 REBILL

ELIZABETHTOWN IN BD OF ED
C/O A & A CONTRACTING
380 BOWERS RD
ROCHESTER KY 42273 8353

DATE: 09/16/2025
TIME: 08:38 AM
2-6597
E04/18396

(270) 784-0533

TERMS: NET PAYMENT DUE ON OCT. 20th

SALES NUMBER	SIZE	PRODUCT	DESCRIPTION	QTY	PRICE	VALUE
6505-15430	5 GAL	B42W150	PI HD BLOCK FILLER	30	12.35	370.50N

Thank You
receipt required for refund

SUBTOTAL BEFORE TAX 370.50
6.000% SALES TAX:1-184210400 0.00
CHARGE \$370.50

MERCHANDISE RECEIVED IN GOOD ORDER BY:
3457-1 REBILL

STORE HOURS

SUNDAY: 10:00 AM - 4:00 PM
MONDAY - FRIDAY: 6:00 AM - 6:00 PM
SATURDAY: 8:00 AM - 5:00 PM

THE SHERWIN WILLIAMS CO.
1689 CAMPBELL LN UNIT 700
BOWLING GREEN KY 42104 4725



SHERWIN-WILLIAMS.

Visit www.sherwin-williams.com
Store 701987
(270) 793-0176
Fax: (270) 793-0178
JOB 2

**CHARGE
CREDIT
No. 3459-7**

PAGE 1 OF 1
PO# TK STONE

DATE: 09/16/2025
TIME: 08:39 AM
2-6597
E04/18396

ELIZABETHTOWN IN BD OF ED
C/O A & A CONTRACTING
380 BOWERS RD
ROCHESTER KY 42273 8353

☐
APPRVL

SALES NUMBER	SIZE	PRODUCT	DESCRIPTION	QTY	PRICE	VALUE
6509-46627	5 GAL	B30W12651	PM 200 0 FL EXTRA DRIFT OF MIST	5	-33.95	-169.75N
6508-65033	5 GAL	B20W12651	PM 200 0 EG EXTRA DRIFT OF MIST	5	-35.95	-179.75N

ORIGINAL
TERM: 18364
TRAN: 13219
DATE: 09/10/2025
REASON: Charged to Wrong Job

Thank You
receipt required for refund

SUBTOTAL BEFORE TAX -349.50
6.000% SALES TAX:1-184210400 0.00
DUE CUSTOMER
CHARGE CREDIT \$-349.50

WILL REBILL

STORE HOURS
SUNDAY: 10:00 AM - 4:00 PM
MONDAY - FRIDAY: 6:00 AM - 6:00 PM
SATURDAY: 8:00 AM - 5:00 PM

S-W SIGNATURE

THE SHERWIN WILLIAMS CO.
1689 CAMPBELL LN UNIT 700
BOWLING GREEN KY 42104 4725



SHERWIN-WILLIAMS.

Visit www.sherwin-williams.com

Store 701987

(270) 793-0176

Fax: (270) 793-0178

JOB 2 PO: 14-63896

CHARGE INVOICE

No. 3460-5

TRC# 1266833

PAGE 1 OF 1

PO# 1321-9 REBILL

DATE: 09/16/2025

TIME: 08:39 AM

2-6597

E04/18396

ACCOUNT: 4036-6726-4

ELIZABETHTOWN IN BD OF ED
C/O A & A CONTRACTING
380 BOWERS RD
ROCHESTER KY 42273 8353

(270) 784-0533

TERMS: NET PAYMENT DUE ON OCT. 20th

SALES NUMBER	SIZE	PRODUCT	DESCRIPTION	QTY	PRICE	VALUE
6509-46627	5 GAL	B30W12651	PM 200 0 FL EXTRA	5	14.18	70.90N
6508-65033	5 GAL	B20W12651	PM 200 0 EG EXTRA	5	16.18	80.90N

Thank You
receipt required for refund

SUBTOTAL BEFORE TAX 151.80
6.000% SALES TAX: 1-184210400 0.00
CHARGE \$151.80

MERCHANDISE RECEIVED IN GOOD ORDER BY:

3459-7 REBILL

STORE HOURS

SUNDAY: 10:00 AM - 4:00 PM

MONDAY - FRIDAY: 6:00 AM - 6:00 PM

SATURDAY: 8:00 AM - 5:00 PM

THE SHERWIN WILLIAMS CO.
1689 CAMPBELL LN UNIT 700
BOWLING GREEN KY 42104 4725



SHERWIN-WILLIAMS.

Visit www.sherwin-williams.com
Store 701987
(270) 793-0176
Fax: (270) 793-0178
JOB 2

**CHARGE
CREDIT
No. 3461-3**

PAGE 1 OF 1
PO# TK STONE

DATE: 09/16/2025
TIME: 08:40 AM
2-6597
E04/18396

ELIZABETHTOWN IN BD OF ED
C/O A & A CONTRACTING
380 BOWERS RD
ROCHESTER KY 42273 8353

APPRVL

SALES NUMBER	SIZE	PRODUCT	DESCRIPTION	QTY	PRICE	VALUE
6509-46627	5 GAL	B30W12651	PM 200 0 FL EXTRA DRIFT OF MIST	30	-33.95	-1018.50N
6504-90428	9 INCH	144602097	9 MARATHON 1 1/4 CV	2	-5.99	-11.98N
591-3959	2 1/2"	144152725	2 1/2 PRO-EXTRA GLID DISCOUNT (% 15.00)	1	-21.69	-21.69N 3.25
594-4731	EACH		BRICK WHITE RAGS MED DISCOUNT (% 15.00) MFG NBR:6416-BR05-SW	1	-17.99	-17.99N 2.70

ORIGINAL
TERM: 18364
TRAN: 15784
DATE: 09/16/2025
REASON: Charged to Wrong Job

Thank You
receipt required for refund

SUBTOTAL BEFORE TAX -1064.21
6.000% SALES TAX:1-184210400 0.00
DUE CUSTOMER
CHARGE CREDIT \$-1064.21

WILL REBILL

STORE HOURS
SUNDAY: 10:00 AM - 4:00 PM
MONDAY - FRIDAY: 6:00 AM - 6:00 PM
SATURDAY: 8:00 AM - 5:00 PM

S-W SIGNATURE

THE SHERWIN WILLIAMS CO.
1689 CAMPBELL LN UNIT 700
BOWLING GREEN KY 42104 4725



SHERWIN-WILLIAMS.

Visit www.sherwin-williams.com

Store 701987

(270) 793-0176

Fax: (270) 793-0178

JOB 2 PO: 14-63896

CHARGE INVOICE

No. 3462-1

TRC# 1266833

PAGE 1 OF 1

PO# 1578-4 REBILL

DATE: 09/16/2025

TIME: 08:41 AM

2-6597

E04/18396

ELIZABETHTOWN IN BD OF ED
C/O A & A CONTRACTING
380 BOWERS RD
ROCHESTER KY 42273 8353

(270) 784-0533

* INDICATES SALE PRICE

TERMS: NET PAYMENT DUE ON OCT. 20th

SALES NUMBER	SIZE	PRODUCT	DESCRIPTION	QTY	PRICE	VALUE
6509-46627	5 GAL	B30W12651	PM 200 0 FL EXTRA	30	14.18	425.40N
6504-90428	9 INCH	144602097	9 MARATHON 1 1/4 CV	2	5.99*	11.98N
591-3959	2 1/2"	144152725	2 1/2 PRO-EXTRA GLID	1	21.69	21.69N
			DISCOUNT (% 15.00)			-3.25
594-4731	EACH		BRICK WHITE RAGS MED	1	17.99	17.99N
			DISCOUNT (% 15.00)			-2.70
			MFG NBR:6416-BR05-SW			

Thank You
receipt required for refund

SUBTOTAL BEFORE TAX 471.11
6.000% SALES TAX:1-184210400 0.00
CHARGE \$471.11

MERCHANDISE RECEIVED IN GOOD ORDER BY:

3461-3 REBILL

STORE HOURS

SUNDAY: 10:00 AM - 4:00 PM

MONDAY - FRIDAY: 6:00 AM - 6:00 PM

SATURDAY: 8:00 AM - 5:00 PM

APPLICATION AND CERTIFICATE FOR PAYMENT

TO(OWNER): Elizabethtown Ind Schools
219 Helm St
Elizabethtown, KY 42701

PROJECT TK Stone
Elizabethtown, KY 42701

CONTRACTOR Lusk Mechanical Contractors, Inc
820 S Dixie Hwy
Muldraugh, KY 40155

CONTRACT FOR Lusk Mechanical - Plumbing/HVAC

BID DIV: 220

APPLICATION NO. 6
PERIOD FROM 08/01/25
TO 09/30/25



CONTRACT DATE: _____

JOB#

BP22

CONTRACTORS APPLICATION FOR PAYMENT

CHANGE ORDER SUMMARY

Change Orders approved in
previous months by Owner

ADDITIONS

DEDUCTIONS

TOTAL

Approved this month

Net Change by Change Orders \$0.00 \$0.00 \$0.00

The undersigned contractor certifies that to the best of his knowledge, information and belief the Work covered by this Application for Payment has been completed and in accordance with the Contract Documents, that all amounts have been paid by him for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Lusk Mechanical Contractors, Inc.By: Braudi Lusk Date: 9/19/25

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observation and the data comprising the above application, the Architect certifies to the Owner that the Work has progressed to the point indicated: that to the best of his knowledge, information and belief, the quality of the Work is in accordance with the Contract Documents and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

Application is made for Payment as shown below in connection with the Contract Continuation Sheet attached.
The present status of the this Contract is as follows

ORIGINAL CONTRACT SUM	\$3,173,520.46
Net change by Change Orders	\$0.00
CONTRACT SUM TO DATE	\$3,173,520.46
TOTAL COMPLETED & STORED TO DATE (Sheet 2)	\$1,018,440.28
RETAINAGE @ 10%	\$101,844.03
TOTAL EARNED LESS RETAINAGE	\$914,796.25
LESS PREVIOUS CERTIFICATES (CONTRACT ONLY)	\$787,368.18
CURRENT PAYMENT DUE	\$127,428.07

Subscribed and sworn to before me this _____ day of _____
State of: Kentucky County of: Meade
Notary Public: Dena Kay Crawford
My Commission expires 9-14-27


ARCHITECT'S CERTIFICATION

By: Dalton Jackson Date: 10/09/25

CM APPROVAL: ALLIANCE CORPORATION

By: Dalton Jackson Date: 9/29/2025

This certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or contractor under this Contract.





AIA Document G703™ - 1992

Continuation Sheet

AIA Document G703™ - 1992, Application and Certification for Payment, or G736™-2009, Project Application and Project Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached in tabulations below amounts are in US dollars.

Use Column I on Contracts where variable retainage for line items may apply

APPLICATION NUMBER:

8

APPLICATION DATE:

9/15/2025

djackson@alliancecorporation.com

PERIOD TO
ARCHITECT'S PROJECT NO.

9/30/2025

A ITEM NO.	B DESCRIPTION OF WORK Job: TK Stone Middle School Customer: Etown Ind Schools Customer PO# Lusk Job # M25-074	C SCHEDULED VALUE	D WORK COMPLETED FROM PREVIOUS APPLICATION (D+E)	E WORK COMPLETED THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H % (G/C)	I BALANCE TO FINISH (C-G)	J RETAINAGE (% of G)
1	Bond cost	\$ 47,358.28	\$ 47,358.28	\$ -	\$ -	\$ 47,358.28	100%	\$ -	\$ 4,736.83
2	Submittals/ shop drawings (1% of contract)	\$ 31,735.00	\$ 31,735.00	\$ -	\$ -	\$ 31,735.00	100%	\$ -	\$ 3,173.50
3	Clean up (1% of contract)	\$ 31,735.00	\$ 4,760.25	\$ 1,586.75	\$ -	\$ 6,347.00	20%	\$ 25,388.00	\$ 634.70
4	OSM Manuals \$3,000	\$ 3,000.00	\$ -	\$ -	\$ -	\$ -	0%	\$ 3,000.00	\$ -
5	Closeouts & Warranties \$1,000	\$ 1,000.00	\$ -	\$ -	\$ -	\$ -	0%	\$ 1,000.00	\$ -
6	Area A Material	\$ 230,000.00	\$ 115,000.00	\$ 23,000.00	\$ -	\$ 138,000.00	60%	\$ 92,000.00	\$ 13,800.00
7	Area A Labor	\$ 490,000.00	\$ 245,000.00	\$ 49,000.00	\$ -	\$ 294,000.00	60%	\$ 196,000.00	\$ 29,400.00
8	Area B Material	\$ 230,000.00	\$ 115,000.00	\$ 23,000.00	\$ -	\$ 138,000.00	60%	\$ 92,000.00	\$ 13,800.00
9	Area B Labor	\$ 450,000.00	\$ 225,000.00	\$ 45,000.00	\$ -	\$ 270,000.00	60%	\$ 180,000.00	\$ 27,000.00
10	Area C Material	\$ 275,000.00	\$ 27,500.00	\$ -	\$ -	\$ 27,500.00	10%	\$ 247,500.00	\$ 2,750.00
11	Area C Labor	\$ 450,000.00	\$ 45,000.00	\$ -	\$ -	\$ 45,000.00	10%	\$ 405,000.00	\$ 4,500.00
12	Area D Material	\$ 140,000.00	\$ 7,000.00	\$ -	\$ -	\$ 7,000.00	5%	\$ 133,000.00	\$ 700.00
13	Area D Labor	\$ 230,000.00	\$ 11,500.00	\$ -	\$ -	\$ 11,500.00	5%	\$ 218,500.00	\$ 1,150.00
14	Area E Material	\$ 112,000.00	\$ -	\$ -	\$ -	\$ -	0%	\$ 112,000.00	\$ -
15	Area E Labor	\$ 184,000.00	\$ -	\$ -	\$ -	\$ -	0%	\$ 184,000.00	\$ -
16	Area F Material	\$ 107,692.13	\$ -	\$ -	\$ -	\$ -	0%	\$ 107,692.13	\$ -
17	Area F Labor	\$ 160,000.00	\$ -	\$ -	\$ -	\$ -	0%	\$ 160,000.00	\$ -
18				\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -
19				\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -
20				\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -
21				\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -
22				\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -
23				\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -
24				\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -
25				\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -
26				\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -
27				\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -
28				\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -
29				\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -
30				\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -
31				\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -
32				\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -
33				\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -
34				\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -
35				\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -
36				\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -
37		\$ 3,173,520.41	\$ 874,653.63	\$ 141,686.76	\$ 0.00	\$ 1,016,440.28	32%	\$ 2,167,080.13	\$ 101,644.03

AIA Document G703™ - 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1983, and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.

CONTINUATION SHEET NO. 3
APPLICATION NO. _____TK Stone
6 'D'

'E'

OWNER PURCHASE ORDERS ONLY

'F'
INVOICES DUE
THIS MONTH
(ATTACHED)'G'
TOTAL
TO DATE
(E + F)'H'
BALANCE TO
FINISH
(D - G)

ITEM #	DESCRIPTION	SUPPLIER	P.O. AMOUNT	PREVIOUS PAYMENTS	'F'	'G'	'H'
1	Allied Technologies		\$18,100.00	\$2,100.00	0.00	\$3,660.00	\$14,550.00
2	Bluegrass Hydronics		\$196,375.00			\$0.00	\$196,375.00
3	Plumbers Supply		\$56,722.59	\$1,045.20	\$0.00	\$1,045.20	\$55,877.39
4	Trane		\$1,291,110.00	\$630,297.09	\$144,213.00 ✓	\$774,510.09	\$516,599.91
5						\$0.00	\$0.00
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
16							
17							
18							
19							
20							
21							
22							
23							
24							
25							
26							
27							
28							
29							
30							
TOTALS			\$1,582,307.59	\$633,442.29	\$145,863.00 144213.00	\$774,105.29 777655.29	\$799,202.30 784652.30

Alliance Corporation

Owner's Purchase Order Payment Authorization

Project Name: TK Stone
Project Number: # 24-207
Vendor: Trane
Owner's Purchase Order Number 20-63908

(Each subcontractor shall review invoices to insure items such as tools, finance charges, and sales tax are not included in the invoice amount. The invoices are to be assembled and attached to this authorization form and submitted to **Alliance Corporation**)

The Lusk Group has received materials in substantial compliance with the contract documents for the above referenced project and hereby authorizes the **Alliance Corporation** to submit for payment the amounts shown for the following invoice attached hereto:

Owner's PO Amount:

\$ 1,291,110.00

Invoice Number	Invoice Date	Invoice Amount
990204013	6/3/2025	\$ 25,056.34
990210411	6/12/2025	\$ 73,002.53
990210412	6/12/2025	\$ 31,124.55
990211248	6/13/2025	\$ 85,879.76
990211249	6/13/2025	\$ 33,969.17
990211795	6/14/2025	\$ 10,347.67
990211796	6/14/2025	\$ 103,580.02
990212920	6/17/2025	\$ 71,792.59
990212921	6/17/2025	\$ 10,290.36
990217145	6/23/2025	\$ 44,813.88
990217146	6/23/2025	\$ 15,712.10
990217147	6/23/2025	\$ 57,548.02
990217148	6/23/2025	\$ 2,241.80
990217149	6/23/2025	\$ 2,892.64
990217150	6/23/2025	\$ 2,169.48
990218794	6/25/2025	\$ 5,145.18
990227023	7/9/2025	\$ 54,731.00
990256035	8/20/2025	\$ 144,213.00

Total Invoices submitted to date		\$ 774,510.09

Owner's Purchase Order Balance Remaining:

\$ 516,599.91

Brandi J. Suske
(Signature)

9/19/25
(Date)

**TRANE**

Trane U.S. Inc.
2313 S 20th Street
La Crosse, WI 54601
United States

Page 1 of 1

Invoice

Invoice Number **990256035**

For questions please contact:

Tel: (608)-787-3956
Email: Christina.Tew@tranetechnologies.com

Remit Payment To

Trane U.S. Inc.
P. O. Box 845053
DALLAS, TX 75284-5053

Invoice Date **20-AUG-2025**Customer No. **130115**Reference No. **P301165**Internal Account **3789898**Payment Terms **.5%10 NET30**Payment Due Date **19-Sep-2025**Discount Date **30-Aug-2025****Bill To**

ELIZABETHTOWN BOARD OF ED
219 HELM ST
ELIZABETHTOWN, KY 42701
UNITED STATES

Customer Tax ID

Inco Terms	
Supply Location	Louisville TCS Ind SO. KY
Shipping Method	0000013222
Tracking No.	
Freight Terms	Prepay & Add
Bill of Lading	

Sold To

ELIZABETHTOWN BOARD OF ED
219 HELM ST
ELIZABETHTOWN, KY 42701
UNITED STATES

Ship To

ELIZABETHTOWN BOARD OF ED
TK STONE MIDDLE SCHOOL
323 MORNINGSIDE DR ATTN CURT B
ELIZABETHTOWN, KY 42701
UNITED STATES

<https://www.tranetechnologies.com/customer>
CERTifyTax - for submittal of tax exemption certificates.

iReceivables - access invoice copies, account balances & make payments.

1249197391

Tax/GST ID: 25-0900465	State Tax: 0.00 0.0000%	County Tax: 0.00 0.0000%	City Tax: 0.00 0.0000%	District Tax: 0.00 0.0000%
PST/GST ID:	KY			

Currency	Subtotal	Special Charges	Tax	Freight	Total
USD	144213.00	0.00	0.00	0.00	144213.00

Special Instructions	TK Stone Middle School - Elizabethtown Independent
----------------------	--

Sales Order		Order Date	Ship Date	Purchase Order		
P3C912			20-AUG-2025	20-63908		
Line	Description.	Quantity	UOM	Unit Price	Extended Price	
1	WSHP Hose Kits: Model Number: WSHP Hose Kits Tag Number: MAT-1-1	1	EA			

TRANE
TECHNOLOGIES

T K Stone Payform

APPLICATION AND CERTIFICATE FOR PAYMENT

TO(OWNER): Elizabethtown Independent District
Board of Education

PROJECT: T K Stone Middle School Renovation
Elizabethtown, KY

APPLICATION NO. 6
PERIOD FROM 9/1/2025
TO 9/30/2025



ATTENTION: Paul Mullins

CONTRACT FOR: Electrical *Advanced Electrical Systems*

CONTRACT DATE 22-Jan-25

BID DIV: BP 260

CONTRACTORS APPLICATION FOR PAYMENT

CHANGE ORDER SUMMARY

Change Orders approved in
previous months by Owner

ADDITIONS DEDUCTIONS

TOTAL

Approved this month

Application is made for Payment as shown below in connection
with the Contract Continuation Sheet attached.

The present status of the this Contract is as follows:

ORIGINAL CONTRACT SUM	\$4,683,548.17
Net change by Change Orders	\$0.00
CONTRACT SUM TO DATE	\$4,683,548.17
TOTAL COMPLETED & STORED TO DATE (Sheet 2)	\$968,000.00
RETAINAGE @ 10%	\$96,800.00
TOTAL EARNED LESS RETAINAGE	\$871,200.00
LESS PREVIOUS CERTIFICATES (CONTRACT ONLY)	\$567,000.00
CURRENT PAYMENT DUE	\$304,200.00

Net Change by Change Orders \$0.00 \$0.00 \$0.00

The undersigned contractor certifies that to the best of his knowledge,
information and belief the Work covered by this Application for Payment
has been completed and in accordance with the Contract Documents, that all
amounts have been paid by him for Work for which previous Certificates for
Payment were issued and payments received from the Owner, and that current
payment shown herein is now due.

CONTRACTOR: Advanced Electrical Systems

By: Lee M. Sautel

Date 9/20/25

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observation and the data comprising
the above application, the Architect certifies to the Owner that the Work has progressed to the
point indicated: that to the best of his knowledge, information and belief, the quality of the
Work is in accordance with the Contract Documents and the Contractor is entitled to payment of
the AMOUNT CERTIFIED

Subscribed and sworn to before me this 20th day of September 2025

State of: Kentucky

County of: Jefferson

Notary Public: Tracey Brittenstein

My Commission expires: March 19, 2029

County of: Jefferson

ARCHITECT'S CERTIFICATION: ROSS TARRANT ARCHITECTS

By: Chris R. Weller

Date: 10/09/25

CM APPROVAL: ALLIANCE CORPORATION

By: Dalton Jackson

Date 9-29-2025

This certificate is not negotiable. The AMOUNT CERTIFIED is payable only
to the contractor named herein. Issuance, payment and acceptance of payment
are without prejudice to any rights of the Owner or contractor under this Contract.

TRACEY L. BRITTENSTEIN
NOTARY PUBLIC
STATE AT LARGE
KENTUCKY
COMMISSION # KYNP23879
MY COMMISSION EXPIRES MARCH 19, 2029

AIA Type Document
Application and Certification for Payment

Page 2 of 10

TO (OWNER): Elizabethtown Ind BOE
 323 Morningside Drive
 Elizabethtown KY 42701

PROJECT: Alliance Corp-TK Stone
 323 Morningside Drive
 Elizabethtown KY 42701

APPLICATION NO: 6
PERIOD TO: 9/30/2025

DISTRIBUTION TO:
 - OWNER
 - CONSTRUCTION MANAGER
 - ARCHITECT
 - CONTRACTOR

FROM (CONTRACTOR): Advanced Electrical Systems Inc
 PO Box 36503
 3312 Gilmore Industrial Blvd
 Louisville, KY 40233

ARCHITECT'S PROJECT NO: AES Job #250150

VIA CONSTRUCTION MANAGER:

CONTRACT FOR: BP 20 Electrical

VIA ARCHITECT: Ross Tarrant Architects

CONTRACT DATE: 1/22/2025

ITEM	DESCRIPTION	SCHEDULE VALUE	PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	STORED MATERIAL	COMPLETED STORED	%	BALANCE	RETAINAGE
1	Permitt ng	120,000.00	120,000.00	0.00	0.00	120,000.00	100.00	0.00	12,000.00
2	Mobilization	75,000.00	75,000.00	0.00	0.00	75,000.00	100.00	0.00	7,500.00
3	Electrical Shop Drawings & Submittals	25,000.00	25,000.00	0.00	0.00	25,000.00	100.00	0.00	2,500.00
4	Bond	90,000.00	90,000.00	0.00	0.00	90,000.00	100.00	0.00	9,000.00
5	Temporary	125,000.00	50,000.00	0.00	0.00	50,000.00	40.00	75,000.00	5,000.00
6	Excavation	80,000.00	0.00	0.00	0.00	0.00	0.00	80,000.00	0.00
7	Site Lighting - Labor	50,000.00	0.00	0.00	0.00	0.00	0.00	50,000.00	0.00
8	Lighting Controls Startup	2,500.00	0.00	0.00	0.00	0.00	0.00	2,500.00	0.00
9	Owner Training & Acceptance	2,500.00	0.00	0.00	0.00	0.00	0.00	2,500.00	0.00
10	As-Built / Record Drawings & Acceptance	2,500.00	0.00	0.00	0.00	0.00	0.00	2,500.00	0.00
11	O&M Manuals & Acceptance	5,000.00	0.00	0.00	0.00	0.00	0.00	5,000.00	0.00
12	Warranties	5,000.00	0.00	0.00	0.00	0.00	0.00	5,000.00	0.00
13	Demobilization	10,000.00	0.00	0.00	0.00	0.00	0.00	10,000.00	0.00
14	Area A	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
15	Lighting - Labor	35,000.00	0.00	14,000.00	0.00	14,000.00	40.00	21,000.00	1,400.00
16	Lighting Controls - Labor	15,000.00	0.00	6,000.00	0.00	6,000.00	40.00	9,000.00	600.00
17	Electrical Distribution - Switchgear - Labor	25,000.00	0.00	0.00	0.00	0.00	0.00	25,000.00	0.00
18	Electrical Distribution - Panelboards - Labor	75,000.00	0.00	30,000.00	0.00	30,000.00	40.00	45,000.00	3,000.00
19	Feeders Wire - Labor	95,000.00	0.00	0.00	0.00	0.00	0.00	95,000.00	0.00
20	Feeder Conduit - Labor	145,000.00	20,000.00	38,000.00	0.00	58,000.00	40.00	87,000.00	5,800.00

Page 3 of 10

DISTRIBUTION
TO:
- OWNER
- CONSTRUCTION
- MANAGER
- ARCHITECT
- CONTRACTOR

CONTRACT DATE: 1/22/2025

[illegible]

AIA Type Document
Application and Certification for Payment

Page 4 of 10

TO (OWNER): Elizabethtown Ind BOE
 323 Morningside Drive
 Elizabethtown KY 42701

PROJECT: Alliance Corp-TK Stone
 323 Morningside Drive
 Elizabethtown KY 42701

APPLICATION NO: 6
PERIOD TO: 9/30/2025

DISTRIBUTION TO:
 - OWNER
 - CONSTRUCTION MANAGER
 - ARCHITECT
 - CONTRACTOR

FROM (CONTRACTOR): Advanced Electrical Systems Inc
 PO Box 36503
 3312 Gilmore Industrial Blvd
 Louisville, KY 40233

ARCHITECT'S PROJECT NO: AES Job #250150

VIA CONSTRUCTION MANAGER:

CONTRACT FOR: BP 20 Electrical

VIA ARCHITECT: Ross Tarrant Architects

CONTRACT DATE: 1/22/2025

ITEM	DESCRIPTION	SCHEDULE VALUE	PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	STORED MATERIAL	COMPLETED STORED	%	BALANCE	RETAINAGE
42	Lighting - Labor	35,000.00	15,000.00	0.00	0.00	15,000.00	42.86	20,000.00	1,500.00
43	Lighting Controls - Labor	15,000.00	5,000.00	0.00	0.00	5,000.00	33.33	10,000.00	500.00
44	Electrical Distribution - Switchgear - Labor	25,000.00	5,000.00	0.00	0.00	5,000.00	20.00	20,000.00	500.00
45	Electrical Distribution - Panelboards - Labor	65,000.00	10,000.00	0.00	0.00	10,000.00	15.38	55,000.00	1,000.00
46	Feeders Wire - Labor	75,000.00	0.00	0.00	0.00	0.00	0.00	75,000.00	0.00
47	Feeder Conduit - Labor	75,000.00	15,000.00	0.00	0.00	15,000.00	20.00	60,000.00	1,500.00
48	Boxes Whips and support - labor	15,000.00	7,500.00	0.00	0.00	7,500.00	50.00	7,500.00	750.00
49	Raceways Normal Power - Labor	85,000.00	40,000.00	0.00	0.00	40,000.00	47.06	45,000.00	4,000.00
50	Raceways Fire Alarm - Material	20,000.00	5,000.00	0.00	0.00	5,000.00	25.00	15,000.00	500.00
51	Raceways Fire Alarm - Labor	20,000.00	5,000.00	0.00	0.00	5,000.00	25.00	15,000.00	500.00
52	Raceways Data/Voice - Material	7,500.00	2,000.00	0.00	0.00	2,000.00	26.67	5,500.00	200.00
53	Raceways Data/Voice - Labor	7,500.00	2,000.00	0.00	0.00	2,000.00	26.67	5,500.00	200.00
54	Raceways Security - Material	15,000.00	3,000.00	0.00	0.00	3,000.00	20.00	12,000.00	300.00
55	Raceways Security - Labor	5,000.00	1,500.00	0.00	0.00	1,500.00	30.00	3,500.00	150.00
56	Raceways Intercom - Material	60,000.00	25,000.00	0.00	0.00	25,000.00	41.67	35,000.00	2,500.00
57	Raceways Intercom - Labor	50,000.00	20,000.00	0.00	0.00	20,000.00	40.00	30,000.00	2,000.00
58	Branch Circuiting - Material	75,000.00	25,000.00	0.00	0.00	25,000.00	33.33	50,000.00	2,500.00
59	Branch Circuiting - Labor	85,000.00	25,000.00	0.00	0.00	25,000.00	29.41	60,000.00	2,500.00
60	Access Control Labor	10,000.00	0.00	0.00	0.00	0.00	0.00	10,000.00	0.00
61	Emergency Alert Labor	5,000.00	0.00	0.00	0.00	0.00	0.00	5,000.00	0.00
62	Electrical Devices - Material	10,000.00	2,000.00	0.00	0.00	2,000.00	20.00	8,000.00	200.00

Page 5 of 10

DISTRIBUTION
TO:
- OWNER
- CONSTRUCTION
MANAGER
- ARCHITECT
- CONTRACTOR

CONTRACT DATE: 1/22/2025

[illegible]

Page 6 of 10

DISTRIBUTION
TO:
- OWNER
- CONSTRUCTION
MANAGER
- ARCHITECT
- CONTRACTOR

CONTRACT DATE: 1/22/2025

[illegible]

Page 7 of 10

DISTRIBUTION
TO:
- OWNER
- CONSTRUCTION
MANAGER
- ARCHITECT
- CONTRACTOR

**ARCHITECT'S
PROJECT NO:** AES Job #250150

CONTRACT DATE: 1/22/2025

[illegible]

Page 8 of 10

DISTRIBUTION
TO:
- OWNER
- CONSTRUCTION
MANAGER
- ARCHITECT
- CONTRACTOR

- ARCHITECT
- CONTRACTOR

CONTRACT DATE: 1/22/2025

[illegible]

Page 9 of 10

DISTRIBUTION
TO:
- OWNER
- CONSTRUCTION
MANAGER
- ARCHITECT
- CONTRACTOR

CONTRACT DATE: 1/22/2025

[illegible]

AIA Type Document
Application and Certification for Payment

Page 10 of 10

TO (OWNER): Elizabethtown Ind BOE
 323 Morningside Drive
 Elizabethtown KY 42701

PROJECT: Alliance Corp-TK Stone
 323 Morningside Drive
 Elizabethtown KY 42701

APPLICATION NO: 6
PERIOD TO: 9/30/2025

DISTRIBUTION TO:
 - OWNER
 - CONSTRUCTION MANAGER
 - ARCHITECT
 - CONTRACTOR

FROM (CONTRACTOR): Advanced Electrical Systems Inc
 PO Box 36503
 3312 Gilmore Industrial Blvd
 Louisville, KY 40233

ARCHITECT'S PROJECT NO: AES Job #250150

VIA CONSTRUCTION MANAGER:

CONTRACT FOR: BP 20 Electrical

VIA ARCHITECT: Ross Tarrant Architects

CONTRACT DATE: 1/22/2025

ITEM	DESCRIPTION	SCHEDULE VALUE	PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	STORED MATERIAL	COMPLETED STORED	%	BALANCE	RETAINAGE
165	Raceways Intercom - Material	5,000.00	0.00	0.00	0.00	0.00	0.00	5,000.00	0.00
166	Raceways Intercom - Labor	5,000.00	0.00	0.00	0.00	0.00	0.00	5,000.00	0.00
167	Branch Circuiting - Material	15,000.00	0.00	0.00	0.00	0.00	0.00	15,000.00	0.00
168	Branch Circuiting - Labor	15,000.00	0.00	0.00	0.00	0.00	0.00	15,000.00	0.00
169	Access Control Labor	2,500.00	0.00	0.00	0.00	0.00	0.00	2,500.00	0.00
170	Emergency Alert Labor	2,500.00	0.00	0.00	0.00	0.00	0.00	2,500.00	0.00
171	Electrical Devices - Material	2,500.00	0.00	0.00	0.00	0.00	0.00	2,500.00	0.00
172	Electrical Devices - Labor	2,500.00	0.00	0.00	0.00	0.00	0.00	2,500.00	0.00
173	Cabletrays - Labor	1,500.00	0.00	0.00	0.00	0.00	0.00	1,500.00	0.00
174	Fire Alarm System - Labor	1,500.00	0.00	0.00	0.00	0.00	0.00	1,500.00	0.00
175	Low Voltage Data/Voice Cabling - Labor	5,000.00	0.00	0.00	0.00	0.00	0.00	5,000.00	0.00
176	Intercom Labor	5,000.00	0.00	0.00	0.00	0.00	0.00	5,000.00	0.00
177	Cafeteria A/V & Cabling - Labor	5,048.17	0.00	0.00	0.00	0.00	0.00	5,048.17	0.00
REPORT TOTALS		\$4,683,548.17	\$630,000.00	\$338,000.00	\$0.00	\$968,000.00	20.67	\$3,715,548.17	\$96,800.00

T K Stone Payform

 CONTINUATION SHEET NO. 3 T K STONE MIDDLE SCHOOL RENO
 APPLICATION NO. 6

OWNER PURCHASE ORDERS ONLY

ITEM #	DESCRIPTION	SUPPLIER	P.O. AMOUNT	PREVIOUS PAYMENTS	*F* INVOICES DUE THIS MONTH (ATTACHED)	*G* TOTAL TO DATE (E + F)	*H* BALANCE TO FINISH (D - G)
1	Fire Alarm	Johnson Controls	\$83,298.00	\$12,581.04		\$12,581.04	\$70,714.96
2	Football Field Lighting	Musco Sports Lighting LLC	\$287,978.00			\$0.00	\$287,978.00
3	Lighting & Switchgear	Eckert	\$488,314.30	\$200,538.02	\$6,908.35	\$207,446.37	\$278,867.93
4	Sound, Control, Audio-Visual, Pag Everon Solutions		\$613,885.53	\$275,678.34		\$275,678.34	\$338,187.19
5						\$0.00	\$0.00
6						\$0.00	\$0.00
7						\$0.00	\$0.00
8							
9							
10							
11							
12							
13							
14							
15							
16							
17							
18							
19							
20							
21							
22							
23							
24							
25							
26							
27							
28							
29							
30							
31							
32							
33							
34							
35							
36							
37							
38							
39							
40							
TOTALS			\$1,471,451.83	\$488,797.40	\$6,908.35	\$495,705.75	\$975,746.08
							975,746.98

DIRECT VENDOR PO INVOICE TRACKING

JOB NO.: 250150
 JOB NAME: TK Stone MS Revisions
 GEN. CONTRACTOR: Alliance
 OWNER: Etown BOE

VPO AMOUNT: \$256,210.65
 TOTAL INVS.: \$87,968.46
 BALANCE: \$168,242.19

VENDOR: **Eckart**
 VPO NO.: 22-63911
 TYPE: LIGHTING

\$256,210.65

INV DATE	INVOICE #	\$ AMT	BAL. REMAIN	Inv. w/ PA	Comments
05/27/25	S101362733.002	26,202.06	230,008.59		
05/28/25	S101362733.004	8,370.83	221,637.76		
06/02/25	S101362733.006	652.67	220,985.09		
06/03/25	S101362733.008	134.67	220,850.42		
06/05/25	S101362733.010	152.61	220,697.81		
06/09/25	S101374840.004	372.16	220,325.65		
06/09/25	S101374840.002	30,817.86	189,507.79		
06/09/25	S101362733.012	10,480.00	179,027.79		
06/13/25	S101362733.014	2,113.61	176,914.18		
06/23/25	S101362733.016	2,818.33	174,095.85		
07/15/25	S101362733.018	693.33	173,402.52		
09/11/25	S101362733.020	3,535.33	169,867.19	PA-06	
09/11/25	S101362733.022	1,625.00	168,242.19	PA-06	
			168,242.19		
			168,242.19		
			168,242.19		
			168,242.19		
			168,242.19		
			168,242.19		
			168,242.19		
			168,242.19		
			168,242.19		
			168,242.19		
			168,242.19		

DO NOT USE THIS ROW -- INSERT NEW ROWS ABOVE THIS LINE

TOTAL 87,968.46



Eckart Louisville
1815 PLANTSIDE DR
LOUISVILLE, KY 40299-1932
Phone 502-426-1476
Fax 502-384-8760

RECEIVED

By Anisha A at 7:49 am, Sep 12, 2025

BILL TO:

ELIZABETHTOWN INDEP. SCHOOLS
219 HELM STREET
ELIZABETHTOWN, KY 42701-1511

TK STONE MIDDLE SCHOOL
C/O ADVANCED ELECTRICAL SYSTEMS
323 MORNINGSIDE DR
ELIZABETHTOWN, KY 42701-1739



Invoice

INVOICE DATE	INVOICE NUMBER
09/11/2025	S101362733.020
REMIT TO: ECKART SUPPLY 426 QUARRY RD NW CORYDON, IN 47112-6918	PAGE NO. 1 of 1

CUSTOMER NUMBER		CUSTOMER PO NUMBER	JOB NAME / RELEASE NUMBER	SALESPERSON	
40822		22-63911		COREY SEYMOUR	
WRITER		SHIP VIA	TERMS	SHIP DATE	ORDER DATE
SHAE BRADSHAW		DIRECT	Net Due 25th	09/11/2025	05/21/2025
ORDER QTY	SHIP QTY	DESCRIPTION		UNIT PRICE	EXT PRICE
1ea	1ea	LOT: LITHONIA 6 - TYPE D1: LDN6 40/15 MVOLT GZ10 HSG 6 - TYPE D1: LO6 AR LSS TRIM 10 - TYPE EM1: ELM6L UVOLT LTP SDRT 8 - TYPE EM2: ELM6L UVOLT LTP SDRT		3535.330/ea	3535.33

Invoice is due by 10/25/2025

Past Due invoices may be subject to 2% late charge.

Subtotal	3535.33
S&H Charges	0.00
Tax	0.00
Payments	0.00
Amount Due	3535.33



Eckart Louisville
1815 PLANTSIDE DR
LOUISVILLE, KY 40299-1932
Phone 502-426-1477
Fax 502-384-8760



Invoice

INVOICE DATE	INVOICE NUMBER
09/11/2025	S101362733.022
REMIT TO: ECKART SUPPLY 426 QUARRY RD NW CORYDON, IN 47112-6918	
PAGE NO. 1 of 1	

BILL TO:

RECEIVED

By Anisha A at 7:49 am, Sep 12, 2025

ELIZABETHTOWN INDEP. SCHOOLS
219 HELM STREET
ELIZABETHTOWN, KY 42701-1511

TK STONE MIDDLE SCHOOL
C/O ADVANCED ELECTRICAL SYSTEMS
323 MORNINGSIDE DR
ELIZABETHTOWN, KY 42701-1739

CUSTOMER NUMBER		CUSTOMER PO NUMBER	JOB NAME / RELEASE NUMBER	SALESPERSON	
40822		22-63911		COREY SEYMOUR	
WRITER		SHIP VIA	TERMS	SHIP DATE	ORDER DATE
SHAE BRADSHAW		DIRECT	Net Due 25th	09/11/2025	05/21/2025
ORDER QTY	SHIP QTY	DESCRIPTION		UNIT PRICE	EXT PRICE
1ea	1ea	LOT: LITHONIA 5 - TYPE A: STAK 2X4 4000LM 80CRI 40K COL MIN10 ZT MVOLT 20 - TYPE A3: STAK 2X2 3000LM 80CRI 40K COL MIN10 ZT MVOLT		1625.000/ea	1625.00

Invoice is due by 10/25/2025

Past Due invoices may be subject to 2% late charge.

Subtotal	1625.00
S&H Charges	0.00
Tax	0.00
Payments	0.00
Amount Due	1625.00

DIRECT VENDOR PO INVOICE TRACKING

JOB NO.: 250150
 JOB NAME: TK Stone MS Revisions
 GEN. CONTRACTOR: Alliance
 OWNER: Etown BOE

VPO AMOUNT: \$230,103.65
 TOTAL INVS.: \$119,478.01
 BALANCE: \$110,625.64

VENDOR: **ECKART**
 VPO NO.: 22-63911
 TYPE: SWITCHGEAR

\$230,103.65

INV DATE	INVOICE #	\$ AMT	BAL. REMAIN	Inv. w/ PA	Comments
06/17/25	S101389486.002	1,288.89	228,814.76		
06/19/25	S101389612.001	836.24	227,978.52		
06/19/25	S101374840.014	22,546.66	205,431.86		
06/19/25	S101374840.012	134.40	205,297.46		
06/19/25	S101374840.010	131.94	205,165.52		
06/19/25	S101374840.008	131.94	205,033.58		
06/20/25	S101374912.002	1,702.80	203,330.78		
06/23/25	S101374840.016	375.43	202,955.35		
06/24/25	S101392339.002	883.33	202,072.02		
06/24/25	S101374840.018	6,056.71	196,015.31		
06/30/25	S101374840.020	5,003.34	191,011.97		
07/03/25	S101374840.022	6,648.52	184,363.45		
07/09/25	S101374840.024	992.10	183,371.35		
07/16/25	S101374840.026	2,226.67	181,144.68	PA-05	
07/21/25	S101374840.028	8,029.26	173,115.42	PA-05	
07/28/25	S101374840.031	7,789.80	165,325.62	PA-05	
07/29/25	S101374840.037	5,043.57	160,282.05	PA-05	
08/05/25	S101374840.039	9,373.31	150,908.74	PA-05	
08/07/25	S101374840.041	8,462.10	142,446.64	PA-05	
08/07/25	S101374840.043	10,288.99	132,157.65	PA-05	
08/08/25	S101374840.045	10,475.99	121,681.66	PA-05	
08/14/25	S101374840.047	9,308.00	112,373.66	PA-05	
08/19/25	S101374840.050	1,748.02	110,625.64	PA-06	
			110,625.64		
			110,625.64		
			110,625.64		
			110,625.64		
			110,625.64		
DO NOT USE THIS ROW -- INSERT NEW ROWS ABOVE THIS LINE					
TOTAL		119,478.01			



Eckart Louisville
1815 PLANTSIDE DR
LOUISVILLE, KY 40299-1932
Phone 502-426-1476
Fax 502-384-8760

RECEIVED

By Anisha A at 7:46 am, Aug 20, 2025

BILL TO:

ELIZABETHTOWN INDEP. SCHOOLS
219 HELM STREET
ELIZABETHTOWN, KY 42701-1511

TK STONE MIDDLE SCHOOL
C/O ADVANCED ELECTRICAL SYSTEMS
323 MORNINGSIDE DR
ELIZABETHTOWN, KY 42701-1739



Invoice

INVOICE DATE	INVOICE NUMBER
08/19/2025	S101374840.050
REMIT TO: Eckart Corydon 426 Quarry Road CORYDON, IN 47112-6968	
PAGE NO. 1 of 1	

CUSTOMER NUMBER		CUSTOMER PO NUMBER	JOB NAME / RELEASE NUMBER	SALESPERSON	
40822		22-63911		COREY SEYMOUR	
WRITER		SHIP VIA	TERMS	SHIP DATE	ORDER DATE
SHAE BRADSHAW		DIRECT	Net Due 25th	08/19/2025	06/03/2025
ORDER QTY	SHIP QTY	DESCRIPTION		UNIT PRICE	EXT PRICE
1ea	1ea	LOT: EATON CO 1 - TYPE PSL-1: LWPQ2072G TRIMB 1 - TYPE PSL-2: LWPQ2072G TRIMB		1748.020/ea	1748.02

Invoice is due by 09/25/2025

Past Due invoices may be subject to 2% late charge.

Additional freight charges may apply.

Subtotal	1748.02
S&H Charges	0.00
Tax	0.00
Payments	0.00
Amount Due	1748.02

AFFIDAVIT -- WAIVER OF LIEN

☒ PARTIAL or ☐ FINAL

RE: Project Name/#: TK Stone Middle School - ELECTRICAL
 Sub-Contractor Name: ADVANCED ELECTRICAL SYSTEMS, INC.
 Representative Name & Title: Lee Saettel- Controller

I, the Advanced Electrical Systems, Inc. representative named above, having been duly sworn, depose and state as follows:

1. Advanced Electrical Systems, Inc. has requested partial payment or payment in full, for all materials purchased and/or used to date, and for all labor and/or services rendered, and for all sub-contracts entered into, if any, and for all obligations in connection with the above referenced project supplemented by any and all change orders thereto.
2. Upon receipt of partial payment or full payment in the amount of \$304,200.00 Advanced Electrical Systems, Inc. hereby waives and releases its right to file a lien or claim on the above referenced project and improvements thereon, and on the materials, fixtures, apparatus or machinery furnished, and on the monies, funds or other considerations due or to become due from ALLIANCE on account of labor, services, material, fixtures, apparatus or machinery heretofore furnished to this date by Advanced Electrical Systems, Inc.
3. Advanced Electrical Systems, Inc. agrees to defend, indemnify and hold harmless including any attorneys' fees and litigation expenses, ALLIANCE for any lien or claim which may be asserted by any subcontractor, supplier, employee, laborer or other person or entity on account of the work, labor or materials furnished by Advanced Electrical Systems, Inc. as described herein. This release does not include any claims for acceleration, compression, and inefficiency not captured in previous change orders caused by scope, growth, and compression.
4. Contractor warrants that it has not and will not assign any claim or claims for payment, or any other right to perfect a lien against the above listed project and that the undersigned has the right to execute and deliver this Affidavit.

Lee M Saettel

Signature of Contractor Representative

Commonwealth of Kentucky
County of Jefferson

Subscribed and sworn to before me by Lee Saettel this 20th day of September 2025.

Tracey Breitenstein

Notary Public, State at Large

My Commission Expires: March 19, 2029

Created:	2025-09-19
By:	Tracey Breitenstein (traceyb@aeslou.com)
Status:	Signed
Transaction ID:	CBJCHBCAABAA60CSzFYnEo41dVpE97ARQI-gpA1PBj50

"AES PA 06 - September 2025 - 250150" History

-  Document created by Tracey Breitenstein (traceyb@aeslou.com)
2025-09-19 - 4 08 01 PM GMT
-  Document emailed to Lee Saettel (lees@aeslou.com) for signature
2025-09-19 - 4 08 06 PM GMT
-  Email viewed by Lee Saettel (lees@aeslou.com)
2025-09-19 - 6:06:56 PM GMT
-  Document e-signed by Lee Saettel (lees@aeslou.com)
Signature Date: 2025-09-19 - 6:07:49 PM GMT - Time Source: server
-  Agreement completed.
2025-09-19 - 6:07:49 PM GMT

APPLICATION AND CERTIFICATE FOR PAYMENT

TO(OWNER): ELIZABETHTOWN INDEPENDENT
DISTRICT BOARD OF EDUCATIONPROJECT: TK STONE MIDDLE SCHOOL
ELIZABETHTOWN, KYAPPLICATION NO: Seven (7)
PERIOD FROM: 09/01/25
TO: 09/30/25

ATTENTION:

CONTRACT FOR: Construction Management Services

CONTRACT DATE: _____

CONTRACTORS APPLICATION FOR PAYMENT

CHANGE ORDER SUMMARY

Change Orders approved in
previous months by Owner

ADDITIONS

DEDUCTIONS

TOTAL

Approved this month

Application is made for Payment as shown below in connection
with the Contract Continuation Sheet attached.
The present status of the this Contract is as follows:

ORIGINAL CONTRACT SUM	\$814,101.00
Net change by Change Orders	\$0.00
CONTRACT SUM TO DATE	\$814,101.00
TOTAL COMPLETED & STORED TO DATE (Sheet 2)	\$234,520.02
RETAINAGE @ 5%	\$9,605.50
TOTAL EARNED LESS RETAINAGE	\$224,914.52
LESS PREVIOUS CERTIFICATES (CONTRACT ONLY)	\$191,750.91
CURRENT PAYMENT DUE	\$33,163.61

Net Change by Change Orders	\$0.00	\$0.00	\$0.00
-----------------------------	--------	--------	--------

The undersigned contractor certifies that to the best of his knowledge,
information and belief the Work covered by this Application for Payment
has been completed and in accordance with the Contract Documents, that all
amounts have been paid by him for Work for which previous Certificates for
Payment were issued and payments received from the Owner, and that current
payment shown herein is now due.

CONSTRUCTION MANAGER: ALLIANCE CORPORATIONBy: [Signature]Date: 10-1-2025

Subscribed and sworn to before me this 1st day of October 2025
State of: KENTUCKY County of: BARREN
Notary Public: [Signature]
My Commission expires: 01/29/2028 County of: BARREN



CONTINUATION SHEET NO. 2 TK STONE MIDDLE SCHOOL
 APPLICATION NO. Seven (7)

ITEM #	DESCRIPTION OF WORK	SCHEDULED VALUE	*D* WORK COMPLETED		*F* MATERIALS STORED (NOT IN D OR E)	*G* TOTAL COMPLETED & STORED D+E+F	*H* % G/C	*I* BALANCE TO FINISH C-G
			FROM PREV. APPLIC.(D+E)	THIS PERIOD				
1	PRECONSTRUCTION SERVICES	\$42,410.10	\$42,410.10			\$42,410.10	100%	\$0.00
2	CONSTRUCTION SERVICES	\$381,690.90	\$79,200.86	\$21,909.06		\$101,109.92	26%	\$280,580.98
3	MONTHLY REIMBURSABLES	\$390,000.00	\$78,000.00	\$13,000.00		\$91,000.00	23%	\$299,000.00
4								
5								
6								
7								
8								
9								
10								
11								
12								
13								
14								
15								
16								
17								
18								
19								
20								
21								
22								
23								
24								
25								
26								
27								
28								
29								
30								
31								
32								
33								
34								
35								
36								
37								
38								
39								
40								
TOTALS		\$814,101.00	\$0.00	\$189,610.96	\$34,909.06	\$0.00	29%	\$579,580.98