



**tektōn**

Invoice #: 25-071  
Invoice Date: 9/9/2154

99 Wind Haven Dr, Suite 3  
Nicholasville, KY 40356  
(859) 514-0000

**Billed To: JRA Architects**  
**301 E. Vine Street**  
**Lexington, KY 405007**

**Project Name: Powell County MS Structural Repairs**  
**770 West College Avenue**  
**Stanton, KY 40380**

---

**Due Date: NET 30**

---

Description	Amount
Pay App Request #7	\$90,285.64

**REMIT PAYMENT TO:** Tekton Construction, LLC  
99 Wind Haven Dr, Suite 3  
Nicholasville, KY 40356

Amount Due \$ 90,285.64

**AIA Type Document**  
**Application and Certification for Payment**

Page 1 of 3

**TO (OWNER):** 770 West College Avenue  
Stanton, KY 40380

**PROJECT:** Powell Cnty MS Structure Repai  
770 West College Avenue  
Stanton, KY 40380

**APPLICATION NO:** 7  
**PERIOD TO:** 9/30/2025

**DISTRIBUTION TO:**  
- OWNER  
- ARCHITECT  
- CONTRACTOR

**FROM (CONTRACTOR):** Tekton Construction LLC  
99 Wind Haven Drive  
Suite 3  
Nicholasville, KY 40356

**VIA (ARCHITECT):**

**ARCHITECT'S**  
**PROJECT NO:** KDE BG 24-404

**CONTRACT FOR:**

**CONTRACT DATE:**

## CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for Payment, as shown below, in connection with the Contract.  
Continuation Sheet, AIA Type Document is attached.

1. ORIGINAL CONTRACT SUM .....\$ 674,671.00  
2. Net Change by Change Orders .....\$ 60,982.80  
3. CONTRACT SUM TO DATE (Line 1 + 2) .....\$ 735,653.80  
4. TOTAL COMPLETED AND STORED TO DATE .....\$ 538,732.88

**5. RETAINAGE:**

a. 10.00 % of Completed Work .....\$ 53,873.29  
b. 0.00 % of Stored Material .....\$ 0.00  
Total retainage (Line 5a + 5b) .....\$ 53,873.29

6. TOTAL EARNED LESS RETAINAGE .....\$ 484,859.59  
(Line 4 less Line 5 Total)

**7. LESS PREVIOUS CERTIFICATES FOR PAYMENT**

(Line 6 from prior Certificate) .....\$ 394,573.95

8. CURRENT PAYMENT DUE .....\$ 90,285.64

**9. BALANCE TO FINISH, INCLUDING RETAINAGE**

(Line 3 less Line 6) .....\$ 250,794.21

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	32,632.80	0.00
Total approved this Month	28,350.00	0.00
TOTALS	60,982.80	0.00
NET CHANGES by Change Order	60,982.80	

The Undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the work covered by this application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that the current payment shown herein is now due.

CONTRACTOR: Tekton Construction LLC  
99 Wind Haven Drive Suite 3  
Nicholasville, KY 40356

By: [Signature]

Date: 9/20/25

State of: KY

County of: Jessamine

Subscribed and Sworn to before me this 30 Day of Sept. 2025

Notary Public: [Signature]

My Commission Expires: 7/10/29

## ARCHITECT'S CERTIFICATE FOR PAYMENT

In Accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED .....\$ 90,285.64

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT: [Signature]

By: [Signature]

Date: 10.13.25

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, Payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

**AIA Type Document**  
**Application and Certification for Payment**

Page 2 of 3

**TO (OWNER):** 770 West College Avenue  
Stanton, KY 40380

**PROJECT:** Powell Cnty MS Structure Repai  
770 West College Avenue  
Stanton, KY 40380

**APPLICATION NO:** 7  
**PERIOD TO:** 9/30/2025

**DISTRIBUTION**  
**TO:**  
☐ **OWNER**  
☐ **ARCHITECT**  
☐ **CONTRACTOR**

**FROM (CONTRACTOR):** Tekton Construction LLC  
99 Wind Haven Drive  
Suite 3  
Nicholasville, KY 40356

**VIA (ARCHITECT):**

**ARCHITECT'S**  
**PROJECT NO:** KDE BG 24-404

**CONTRACT FOR:**

**CONTRACT DATE:**

ITEM	DESCRIPTION	SCHEDULE VALUE	PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	STORED MATERIAL	COMPLETED STORED	%	BALANCE	RETAINAGE
1	Performance and Payment Bond	16,016.07	16,016.07	0.00	0.00	16,016.07	100.00	0.00	1,601.61
2	Mobilization	42,505.00	42,505.00	0.00	0.00	42,505.00	100.00	0.00	4,250.50
3	Overhead and Profit	91,712.93	73,370.34	0.00	0.00	73,370.34	80.00	18,342.59	7,337.03
4	General Conditions	93,598.00	74,878.40	0.00	0.00	74,878.40	80.00	18,719.60	7,487.84
5	Demolition	47,320.00	47,320.00	0.00	0.00	47,320.00	100.00	0.00	4,732.00
6	Earthwork and Grading	1,102.00	0.00	1,102.00	0.00	1,102.00	100.00	0.00	110.20
7	Seed and Straw	1,092.00	0.00	0.00	0.00	0.00	0.00	1,092.00	0.00
8	Downspout Boot	360.00	360.00	0.00	0.00	360.00	100.00	0.00	36.00
9	Site Concrete	2,946.00	0.00	2,946.00	0.00	2,946.00	100.00	0.00	294.60
10	Masonry Labor	98,600.00	98,600.00	0.00	0.00	98,600.00	100.00	0.00	9,860.00
11	Masonry Materials	19,845.00	19,845.00	0.00	0.00	19,845.00	100.00	0.00	1,984.50
12	Structural Steel Materials	2,700.00	2,700.00	0.00	0.00	2,700.00	100.00	0.00	270.00
13	Structural Steel Labor	3,500.00	3,500.00	0.00	0.00	3,500.00	100.00	0.00	350.00
14	Wood Bocking	3,526.00	3,526.00	0.00	0.00	3,526.00	100.00	0.00	352.60
15	Roof Ladder Labor	1,000.00	0.00	1,000.00	0.00	1,000.00	100.00	0.00	100.00
16	Roof Ladder Materials	1,000.00	0.00	1,000.00	0.00	1,000.00	100.00	0.00	100.00
17	Roof Hatch Rail Labor	2,000.00	0.00	2,000.00	0.00	2,000.00	100.00	0.00	200.00
18	Roof Hatch Materials Materials	750.00	0.00	750.00	0.00	750.00	100.00	0.00	75.00
19	Joint Sealant	5,000.00	5,000.00	0.00	0.00	5,000.00	100.00	0.00	500.00
20	Doors Frames and Hardware Labor	920.00	920.00	0.00	0.00	920.00	100.00	0.00	92.00
21	Painting Labor	26,990.00	12,762.00	0.00	0.00	12,762.00	47.28	14,228.00	1,276.20

**AIA Type Document**  
**Application and Certification for Payment**

Page 3 of 3

**TO (OWNER):** 770 West College Avenue  
Stanton, KY 40380

**PROJECT:** Powell Cnty MS Structure Repai  
770 West College Avenue  
Stanton, KY 40380

**APPLICATION NO:** 7  
**PERIOD TO:** 9/30/2025

**DISTRIBUTION**  
**TO:**  
☐ **OWNER**  
☐ **ARCHITECT**  
☐ **CONTRACTOR**

**FROM (CONTRACTOR):** Tekton Construction LLC  
99 Wind Haven Drive  
Suite 3  
Nicholasville, KY 40356

**VIA (ARCHITECT):**

**ARCHITECT'S**  
**PROJECT NO:** KDE BG 24-404

**CONTRACT FOR:**

**CONTRACT DATE:**

ITEM	DESCRIPTION	SCHEDULE VALUE	PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	STORED MATERIAL	COMPLETED STORED	%	BALANCE	RETAINAGE
22	Painting Materials	8,580.00	8,580.00	0.00	0.00	8,580.00	100.00	0.00	858.00
23	Gym Flooring	111,565.00	0.00	0.00	0.00	0.00	0.00	111,565.00	0.00
24	Visusal Display Units Labor	720.00	0.00	720.00	0.00	720.00	100.00	0.00	72.00
25	Protective Covers Materials	7,168.00	7,168.00	0.00	0.00	7,168.00	100.00	0.00	716.80
26	Protective Covers Labor	2,880.00	0.00	0.00	0.00	0.00	0.00	2,880.00	0.00
27	Gym Equipment Materials	33,152.00	0.00	33,152.00	0.00	33,152.00	100.00	0.00	3,315.20
28	Gym Equipment Labor	7,968.00	0.00	7,968.00	0.00	7,968.00	100.00	0.00	796.80
29	Fire Sprinkler	6,555.00	3,277.50	3,277.50	0.00	6,555.00	100.00	0.00	655.50
30	Electrical Materials	10,000.00	2,900.00	6,100.00	0.00	9,000.00	90.00	1,000.00	900.00
31	Electrical Labor	23,600.00	10,460.00	10,780.00	0.00	21,240.00	90.00	2,360.00	2,124.00
32	CO 001 (Wall Pads)	1,171.88	0.00	1,171.88	0.00	1,171.88	100.00	0.00	117.19
33	CO 002 (10" CMU)	4,727.19	4,727.19	0.00	0.00	4,727.19	100.00	0.00	472.72
34	CO 003 (Masonry)	26,733.73	0.00	0.00	0.00	0.00	0.00	26,733.73	0.00
35	CO 004 (Level Slab)	28,350.00	0.00	28,350.00	0.00	28,350.00	100.00	0.00	2,835.00
<b>REPORT TOTALS</b>		\$735,653.80	\$438,415.50	\$100,317.38	\$0.00	\$538,732.88	73.23	\$196,920.92	\$53,873.29