

To:  
**Powell County Schools**  
 40 Bruen Street, Stanton, KY 40380 USA

Project:  
**Powell County Middle School Roof**  
 770 West College Avenue, Stanton, KY 40380  
 USA

APPLICATION NO: 4  
 APPLICATION DATE: 3/3/26  
 PERIOD TO: 3/31/26  
 PROJECT NO: 100353  
 CONTRACT DATE: 6/17/25

Distribution to:  
 Owner  
 Architect  
 Contractor  
 Field

From Contractor:  
**Woodall Companies Roofing &**

Contract For:  
**\$1,396,654.00**

### Application for Payment

Application is made for payment, as shown below, in connection with the Contract.

Original Contract Sum	\$1,396,654.00
Net change by Change Orders	\$0.00
Contract Sum to Date	\$1,396,654.00
Total Completed & Stored To Date	\$1,028,942.55
Retainage	
10.00% of Completed Work	\$102,894.26
0.00% of Stored Material	\$0.00

<b>Total Retainage</b>	\$102,894.26
<b>Total Earned Less Retainage</b>	\$926,048.29
<b>Less Previous Certificates For Payment</b>	\$802,107.59
<b>Current Payment Due</b>	\$123,940.70
<b>Balance to Finish Including Retainage</b>	\$470,605.71
<b>Change Order Summary</b>	ADDITIONS      DEDUCTIONS
Total changes approved in previous months	\$0.00              \$0.00
Total approved this Month	\$0.00              \$0.00
<b>TOTALS</b>	\$0.00              \$0.00
<b>Net Changes By Order:</b>	\$0.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: **Woodall Companies Roofing & Exteriors**

By [Signature] Date 03/03/2026  
 State of Kentucky County of Calloway

Subscribed and sworn to before me this DAY OF 3 March 26

NOTARY PUBLIC [Signature]



### General Certificate of Payment

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

Amount Certified \$123,940.70

(Attach explanation if amount certified differs from amount applied for. Initial all figures on this Application and on the Continuation sheet that changed to conform to the amount certified.)

Architect [Signature]  
 By [Signature] Date 03/03/2026

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

Owner (If Applicable)  
 By \_\_\_\_\_ Date \_\_\_\_\_

To:  
**Powell County Schools**  
 40 Bruen Street, Stanton, KY 40380 USA

Project:  
**Powell County Middle School Roof**  
 770 West College Avenue, Stanton, KY 40380  
 USA

APPLICATION NO: 4  
 APPLICATION DATE: 3/3/26  
 PERIOD TO: 3/31/26  
 PROJECT NO: 100353  
 CONTRACT DATE: 6/17/25

Distribution to:  
 Owner  
 Architect  
 Contractor  
 Field

From Contractor:  
**Woodall Companies Roofing &**

Contract For:  
**\$1,396,654.00**

A	B	C	D	E	F	G	H	I	
Item No.	Description of Work	Scheduled Value	Work Completed		Materials Presently Stored (Not in D or E)	Total Completed Stored to Date (D+E+F)	% (G÷C)	Balance to Finish (C-G)	Retainage
			From Previous Application (D+E)	This Period					
1	Roof Material	\$97,093.52	\$97,093.52	\$0.00	\$0.00	\$97,093.52	100.00%	\$0.00	\$9,709.35
2	Roof Labor	\$41,310.73	\$41,310.73	\$0.00	\$0.00	\$41,310.73	100.00%	\$0.00	\$4,131.07
3	SSMR Material	\$704,522.34	\$704,522.34	\$0.00	\$0.00	\$704,522.34	100.00%	\$0.00	\$70,452.23
4	Edge Metal & Drainage Material	\$48,304.07	\$48,304.07	\$0.00	\$0.00	\$48,304.07	100.00%	\$0.00	\$4,830.41
5	SSMR Labor	\$459,039.64	\$0.00	\$137,711.89	\$0.00	\$137,711.89	30.00%	\$321,327.75	\$13,771.19
6	Edge Metal & Drainage Labor	\$46,383.70	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$46,383.70	\$0.00
<b>Grand Total</b>		<b>\$1,396,654.00</b>	<b>\$891,230.66</b>	<b>\$137,711.89</b>	<b>\$0.00</b>	<b>\$1,028,942.55</b>	<b>--</b>	<b>\$367,711.45</b>	<b>\$102,894.26</b>