

# FACPAC BG4 Form (Ref# 31990)

Form Status: Saved

---

Tier 3 Project: Ryle High School Flooring Upgrades

BG Number: 22-255

Status: Active

District: Boone County (HB678) (035)

Phase: Project Initiation (View Checklist)

Contract: Surfaces Central, 0001, Ryle High School - Flooring Upgrades

Type: General Contractor

Proposed

## Project Construction Cost

---

|  |              |
|--|--------------|
| Original Contract Amount                             | \$640,760.00 |
| Net Total of Change Orders to Contract (\$30,835.00) |              |
| Original Purchase Order Total                        | \$0.00       |
| Net Total of Change Orders to Purchase Orders        | \$0.00       |
| Total Cost of Construction                           | \$609,925.00 |

## Verification of Required Approvals by Other Regulatory Agencies

### Office of Housing, Buildings, and Construction

---

Certificate Of Occupancy Date  
Plumbing Certificate Date  
Electrical Certificate Date  
Fire Alarm Certificate Date  
Sprinkler Certificate Date  
Boiler Certificate Date  
Range Hood Suppression Date  
Verification of Approval - Other  
Verification of Approval - Other Date

### Natural Resources and Environmental Protection Cabinet

---

Sewage Disposal Certificate Date  
Natural Resources & Environmental  
Protection Cabinet - Other  
Natural Resources & Environmental  
Protection Cabinet - Other Date

### Close Out

---

|   |           |
|---|-----------|
| Punch List Completed Date                       | 1/16/2023 |
| Record Drawings Completed Date                  | 1/16/2023 |
| Warranty & Guarantees Information Provided Date | 1/16/2023 |
| Owner Training on Systems Date                  |           |

|                                      |            |
|--------------------------------------|------------|
| Verification of Payment of Debts and | 12/12/2022 |
| Claims to Date                       |            |
| Close Out - Other                    |            |
| Close Out - Other Date               |            |
| BG4 Date                             | 4/7/2026   |
| BG4 Board Order Date                 | 5/14/2026  |

**BG4 Signature Page (Online Form Ref# 31990)**

The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.



Architect

4-7-26

Date

N/A

Engineer

Date

Contractor / Construction Manager



Date

4.7.26

Local Board of Education Designee

Date