

## Summary of Payments No. 12 - April 30, 2026 Simpson County CTE Improvements & Alternative School Addition BG #23-425

Bill Division	Description	Contractor or Material Supplier	Original Contract	Change Orders	Contract to Date	Total Committed & Stored	% Retained	Total Retainage	Total Earned Less Retainage	Less Previous Payments	Current Payment Due	Balance to Finish	% Complete
010	Site Excavation, and Storm Drainage	Scotty's Contracting and Stone	\$ 1,083,413.22	-	1,083,413.22	1,049,869.81	10	104,869.08	944,874.73	932,903.77	11,970.96	138,538.49	97%
	Storm Drainage	Cone & Main	\$ 178,296.81	-	178,296.81	171,296.53	0	0.00	171,296.53	171,296.53	0.00	6,997.28	96%
020	Bituminous Pavement	Scotty's Contracting and Stone	\$ 621,890.00	-	621,890.00	483,000.00	10	48,300.00	434,700.00	434,700.00	0.00	186,880.00	78%
	Aggregate Base	Heidelberg Materials	\$ 117,420.00	-	117,420.00	83,029.18	0	0.00	83,029.18	83,029.18	0.00	34,390.82	71%
030	Concrete and General Trades	Alliance Corporation	\$ 2,133,886.07	183,922.57	2,317,810.64	1,741,825.43	10	174,182.54	1,567,642.89	1,432,932.04	134,710.85	750,167.75	75%
	Concrete	MM	\$ 70,000.00	-	70,000.00	62,810.00	0	0.00	62,810.00	62,810.00	0.00	7,190.00	80%
	Concrete Reinforcing	Mills Supply	\$ 7,820.00	-	7,820.00	7,820.00	0	0.00	7,820.00	7,820.00	0.00	0.00	100%
	Concrete Block & Brick, Masonry Accessories	Lee Brick & Block	\$ 194,310.00	-	194,310.00	138,532.80	0	0.00	138,532.80	137,995.10	537.50	55,777.40	71%
	Masonry Reveal	Nucor	\$ 16,300.00	-	16,300.00	16,300.00	0	0.00	16,300.00	16,300.00	0.00	0.00	100%
	Aluminum Canopy	Tennessee Valley Metals	\$ 10,995.01	-	10,995.01	0.00	0	0.00	0.00	0.00	0.00	10,995.01	0%
	Food Service Equipment	Blue Mountain	\$ 47,696.92	-	47,696.92	0.00	0	0.00	0.00	0.00	0.00	47,696.92	0%
050	Steel	Clark Metal Works	\$ 169,625.00	515.00	170,040.00	164,325.00	10	16,432.50	147,892.50	147,892.50	0.00	22,147.50	97%
	Structural Steel	Frederick Steel	\$ 44,000.00	-	44,000.00	44,000.00	0	0.00	44,000.00	44,000.00	0.00	0.00	100%
	Steel Joists and Deck	New Millennium	\$ 56,475.00	-	56,475.00	56,475.00	0	0.00	56,475.00	56,475.00	0.00	0.00	100%
075	Roofing	Gunter Construction Roofing	\$ 189,700.00	-	189,700.00	151,681.88	10	15,168.17	136,513.51	136,513.51	0.00	53,186.49	80%
	Roof Membrane and Insulation	Seaman Corporation	\$ 104,000.00	-	104,000.00	103,618.32	0	0.00	103,618.32	103,618.32	0.00	381.68	100%
080	Steel Drs., Frames, Flush Wood Drs. & Finish Hardware	Schiller Hardware	\$ 45,475.00	15,100.00	60,575.00	6,218.75	10	621.88	5,996.87	2,109.37	3,487.50	54,978.13	10%
	Drs., Frames & Hardware	Alfred L. Schiller	\$ 124,950.00	-	124,950.00	124,787.00	0	0.00	124,787.00	124,787.00	0.00	163.00	100%
084	Alum Entrances & Storefronts	Kentucky Mirror & Plate Glass	\$ 152,080.00	-	152,080.00	0.00	10	0.00	0.00	0.00	0.00	152,080.00	0%
	Alum Storefront & Entrance Doors	YKK AP America, Inc	\$ 39,900.00	-	39,900.00	0.00	0	0.00	0.00	0.00	0.00	39,900.00	0%
	Alum Framed Ent. Storefront, Glass, Float Glass	Alora Aluminum & Glass Products	\$ 7,500.00	-	7,500.00	0.00	0	0.00	0.00	0.00	0.00	7,500.00	0%
082	Gyp Board Assemblies & Ac Panel Ceilings	Bennett's Contracting	\$ 157,000.00	5,142.41	162,142.41	142,688.46	10	14,268.85	128,419.61	111,772.57	16,647.04	33,722.80	88%
	Gyp Board, Metal Studs & Acoustical Tile	Foundation Building Materials	\$ 48,000.00	-	48,000.00	48,000.00	0	0.00	48,000.00	48,000.00	0.00	0.00	100%
086	Flooring	CDI	\$ 173,313.00	-	173,313.00	36,744.00	10	3,674.40	33,069.60	9,069.30	24,009.30	140,243.40	21%
	Tile, Resilient Floor/Bases, Carpet Tile & Base	KY Flooring	\$ 136,450.00	-	136,450.00	136,450.00	0	0.00	136,450.00	136,450.00	0.00	0.00	100%
099	Painting & Joint Sealants	Premier Painting LLC	\$ 134,407.60	-	134,407.60	56,383.51	10	5,838.35	52,545.16	23,130.00	29,415.16	81,862.44	43%
	Paint	PPG	\$ 20,000.00	-	20,000.00	6,731.65	0	0.00	6,731.65	5,703.81	1,027.84	13,266.35	34%
100	Miscellaneous Specialties	Atlas Metal Products	\$ 40,325.00	-	40,325.00	5,641.77	10	564.18	5,077.59	1,242.69	3,834.90	35,247.41	14%
	Miscellaneous Specialties	Atlas Enterprises	\$ 121,547.00	-	121,547.00	121,547.00	0	0.00	121,547.00	118,809.69	2,737.31	0.00	100%
123	Casework	US Specialties	\$ 31,000.00	-	31,000.00	19,300.00	10	1,930.00	17,370.00	17,370.00	0.00	13,630.00	62%
	Institutional Casework	US Specialties Holding Co	\$ 167,750.00	-	167,750.00	87,300.00	0	0.00	87,300.00	87,300.00	0.00	80,450.00	52%
210	Fire Protection	Twin Lakes Fire Service	\$ 280,980.00	53,995.00	334,975.00	298,383.58	10	29,838.36	268,545.22	268,545.22	0.00	66,029.78	89%
220	Plumbing & HVAC	Lee Company	\$ 1,813,632.58	35,538.18	1,849,071.76	1,770,771.03	10	177,077.10	1,593,693.93	1,576,159.23	17,543.70	255,377.83	96%
	Plumbing Fixtures & Plumbing Equipment	Plumbers Supply	\$ 121,439.42	-	121,439.42	114,132.89	0	0.00	114,132.89	114,132.89	0.00	7,306.43	94%
	HVAC Equipment	H&H	\$ 282,854.00	-	282,854.00	282,854.00	0	0.00	282,854.00	282,854.00	0.00	0.00	100%
	Registers, Grilles, Diffusers, Louvers	Tom Barrow Co	\$ 159,015.00	-	159,015.00	81,930.00	0	0.00	81,930.00	65,500.00	16,430.00	77,065.00	52%

260	Electrical	Diversified Electrical	\$ 750,465.05	47,446.41	797,911.46	728,604.46	5	38,430.22	692,174.24	642,968.99	49,205.25	105,737.22	91%
	Lighting & Miscellaneous Materials	Wholesale Electric	\$ 160,550.00	-	160,550.00	148,955.43	0	0.00	148,955.43	148,530.38	425.05	11,594.57	83%
	Communication Equip, Data Pkg & CCTV Cabling and Access Control & Video Intercom	Pye Baker	\$ 58,923.19	(6,514.41)	50,408.78	50,408.78	0	0.00	50,408.78	50,408.78	0.00	0.00	100%
	Fire Alarm	Johnson Controls	\$ 44,743.03	-	44,743.03	32,182.84	0	0.00	32,182.84	32,182.84	0.00	12,560.19	72%
	Electrical Switchgear/Miscellaneous Material	Eckart	\$ 298,518.73	-	298,518.73	294,714.67	0	0.00	294,714.67	298,022.56	5,692.11	3,804.06	99%
	Miscellaneous Materials	Rexel	\$ 20,000.00	-	20,000.00	9,278.05	0	0.00	9,278.05	9,278.05	0.00	10,721.95	46%
	CM Services	Alliance Corporation	\$ 424,323.00	0.00	424,323.00	316,086.67	5	15,700.16	300,386.51	283,402.57	16,983.94	123,936.49	74%
			10,840,451.63	184,437.57	11,173,197.79	9,176,672.19		645,012.79	8,531,659.40	5,393,618.43	334,638.41	2,641,538.39	82.13%

It is hereby certified that the above listed contractors and material suppliers are due the payment as shown, which represents amounts duly earned by and payable to said parties, their successors or assigns for labor materials, work or services furnished under existing contract with the Simpson County Board of Education. It is hereby certified that this Requisition for Funds does not cause payments to the party receiving same to exceed the retainage requirements of the Commission set forth in the Participation Agreement.

ALLIANCE CORPORATION

DATE

SUPERINTENDENT OF SCHOOLS

DATE

ROSS-TARRANT ARCHITECTS

DATE