



**ROBERT EHMET HAYES & ASSOCIATES, PLLC**  
465 Centre View Boulevard, Building 18, Crestview Hills, Kentucky 41017  
859-331-3121

May 13, 2026


VIA EMAIL

To: Ms. Misty Middleton, Superintendent  
Bellevue Independent Board of Education  
219 Center Street  
Bellevue, Kentucky 41073

Re: Bellevue High School - Gilligan Stadium and Ben Flora Improvements: PERKINS CARMACK  
REH #372-822 / BG #24-224

Enclosures: 1. Application and Certificate for Payment No. 18 submitted by Perkins/Carmack Construction, LLC for referenced Project.

Action  
Required: 1. Review application  
2. Obtain Board approval  
3. Issue payment to Contractor.



Joseph Hayes

JAH:hkw

**TO OWNER/CLIENT:**  
 Bellevue Independent Board of Education  
 219 Center Street  
 Bellevue, Kentucky 41073

**PROJECT:**  
 Bellevue High School - Gilligan Stadium and Ben  
 Flora Improvements  
 1 Tiger Lane  
 Bellevue, Kentucky 41073

**APPLICATION NO:** 18  
**INVOICE NO:** April '26  
**PERIOD:** 04/01/26 - 04/30/26  
**PROJECT NO:** 202501  
**CONTRACT DATE:** 11/12/2024

**FROM CONTRACTOR:**  
 Perkins/Carmack Construction, LLC  
 6005 Meijer Drive  
 Milford, Ohio 45150

**VIA ARCHITECT/ENGINEER:**  
 Ehmet Hayes (Robert Ehmet Hayes & Associates,  
 PLLC)  
 465 Centre View Boulevard, Building 18  
 Crestview Hills, Kentucky 41017

**CONTRACT FOR:** Bellevue - Gilligan Stadium and Ben Flora Improvements

**CONTRACTOR'S APPLICATION FOR PAYMENT**

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet is attached.


1. Original Contract Sum	\$6,544,000.00
2. Net change by change orders	\$663,468.00
3. Contract Sum to date (Line 1 ± 2)	\$7,207,468.00
4. Total completed and stored to date (Column G on detail sheet)	\$6,969,253.06
5. Retainage:	
a. 5.17% of completed work	\$360,373.40
b. 0.00% of stored material	\$0.00
Total retainage (Line 5a + 5b or total in column I of detail sheet)	\$360,373.40
6. Total earned less retainage (Line 4 less Line 5 Total)	\$6,608,879.66
7. Less previous certificates for payment (Line 6 from prior certificate)	\$6,504,204.66
8. Current payment due:	\$104,675.00
9. Balance to finish, including retainage (Line 3 less Line 6)	\$598,588.34

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner/Client:	\$1,106,185.34	\$(442,717.34)
Total approved this month:	\$0.00	\$0.00
Totals:	\$1,106,185.34	\$(442,717.34)
Net change by change orders:	\$663,468.00	

The undersigned certifies that to the best of the Contractor's knowledge, information and belief, the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work which previous Certificates for payment were issued and payments received from the Owner/Client, and that current payments shown herein is now due.

CONTRACTOR: Perkins/Carmack Construction, LLC

By: [Signature] Date: 5/13/26  
 State of: Ohio  
 County of: Clarrmont  
 Subscribed and sworn to before  
 me this 13th day of May 2026  
 Notary Public: [Signature]  
 My commission expires: 5/20/29



**ARCHITECT'S/ENGINEER'S CERTIFICATE FOR PAYMENT**

In accordance with the Contract Documents, based on the on-site observations and the data comprising this application, the Architect/Engineer certifies to the Owner/Client that to the best of the Architect's/Engineer's knowledge, information and belief that Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED: \$104,675.00

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that are changed to confirm the amount certified.)

ARCHITECT/ENGINEER: Robert Ehmet Hayes & Associates, PLLC

By: [Signature] Joseph Hayes Date: 5/13/26

This certificate is not negotiable. The amount certified is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to the rights of the Owner/Client or Contractor under this Contract.

Document SUMMARY SHEET, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.  
 Use Column I on Contracts where variable retainage for line items apply:

APPLICATION NUMBER: 18  
 APPLICATION DATE: 5/13/2026  
 PERIOD: 04/01/26 - 04/30/26

Contract Lines

ITEM NO.	BUDGET CODE	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D + E + F)	% (G / C)	BALANCE TO FINISH (C - G)	RETAINAGE
				FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
1	1-10.O Bond & Insurance	Bond & Insurance	\$72,000.00	\$72,000.00	\$0.00	\$0.00	\$72,000.00	100.00%	\$0.00	\$3,600.00
2	1-3000.O General Conditions	General Conditions	\$75,000.00	\$74,000.00	\$350.00	\$0.00	\$74,350.00	99.13%	\$650.00	\$3,600.00
3	1-40-1.OC Allowance 01 - UG Sanitary	Allowance 01 - UG Sanitary	\$25,000.00	\$7,965.00	\$0.00	\$0.00	\$7,965.00	31.86%	\$17,035.00	\$398.25
4	1-40-2.OC Allowance 02 - 150cy Undercut (\$24/cy)	Allowance 02 - 150cy Undercut (\$24/cy)	\$3,600.00	\$3,600.00	\$0.00	\$0.00	\$3,600.00	100.00%	\$0.00	\$180.00
5	1-40-3.OC Allowance 03 - 150sy Full-depth Patch (\$44/sy)	Allowance 03 - 150sy Full-depth Patch (\$44/sy)	\$6,600.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$6,600.00	\$0.00
6	1-40-4.OC Allowance 04 - Tree Removal (x20)	Allowance 04 - Tree Removal (x20)	\$9,800.00	\$9,800.00	\$0.00	\$0.00	\$9,800.00	100.00%	\$0.00	\$490.00
7	1-40-5.OC Allowance 05 - Pressbox Remediation	Allowance 05 - Pressbox Remediation	\$70,000.00	\$43,790.34	\$0.00	\$0.00	\$43,790.34	62.56%	\$26,209.66	\$1,999.52
8	1-3000.O General Conditions	Mobilization	\$30,000.00	\$30,000.00	\$0.00	\$0.00	\$30,000.00	100.00%	\$0.00	\$1,500.00
9	1-3000.O General Conditions	Submittals / Shop Drawings	\$45,000.00	\$45,000.00	\$0.00	\$0.00	\$45,000.00	100.00%	\$0.00	\$2,250.00
10	1-3120.L Superintendent	Project Management	\$50,000.00	\$49,000.00	\$350.00	\$0.00	\$49,350.00	98.70%	\$650.00	\$2,450.00
11	2-2100.SVC Survey	Survey & Layout	\$20,000.00	\$20,000.00	\$0.00	\$0.00	\$20,000.00	100.00%	\$0.00	\$875.00
12	2-4100.L Selective Demo	Selective Interior Demo	\$31,160.00	\$31,160.00	\$0.00	\$0.00	\$31,160.00	100.00%	\$0.00	\$1,558.00
13	1-3000.O General Conditions	De-mobilization	\$30,000.00	\$15,000.00	\$7,500.00	\$0.00	\$22,500.00	75.00%	\$7,500.00	\$0.00
14	3-500.S Concrete	Retaining Wall Repairs	\$58,750.00	\$58,750.00	\$0.00	\$0.00	\$58,750.00	100.00%	\$0.00	\$1,125.00
15	3-500.S Concrete	Footers (L)	\$79,750.00	\$79,750.00	\$0.00	\$0.00	\$79,750.00	100.00%	\$0.00	\$3,987.50
16	3-500.S Concrete	Footers (M)	\$109,170.00	\$109,170.00	\$0.00	\$0.00	\$109,170.00	100.00%	\$0.00	\$5,458.50
17	3-500.S Concrete	Walls (L)	\$50,750.00	\$50,750.00	\$0.00	\$0.00	\$50,750.00	100.00%	\$0.00	\$1,525.00
18	3-500.S Concrete	Walls (M)	\$40,750.00	\$40,750.00	\$0.00	\$0.00	\$40,750.00	100.00%	\$0.00	\$1,225.00
19	3-500.S Concrete	SOG (L)	\$14,350.00	\$14,350.00	\$0.00	\$0.00	\$14,350.00	100.00%	\$0.00	\$717.50

A	B	C	D	E	F	G		H	I									
						ITEM NO.	BUDGET CODE			DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D + E + F)	% (G / C)	BALANCE TO FINISH (C - G)	RETAINAGE
												FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
20	3-500.S Concrete	SOG (M)	\$17,150.00	\$17,150.00	\$0.00	\$0.00	\$17,150.00	100.00%	\$0.00	\$857.50								
21	3-500.S Concrete	Site Concrete (L)	\$96,750.00	\$92,250.00	\$4,500.00	\$0.00	\$96,750.00	100.00%	\$0.00	\$4,500.00								
22	3-500.S Concrete	Site Concrete (M)	\$118,750.00	\$106,000.00	\$12,750.00	\$0.00	\$118,750.00	100.00%	\$0.00	\$2,950.00								
23	4-500.S Masonry	CMU	\$128,750.00	\$128,750.00	\$0.00	\$0.00	\$128,750.00	100.00%	\$0.00	\$11,937.50								
24	4-500.S Masonry	Brick	\$182,750.00	\$182,750.00	\$0.00	\$0.00	\$182,750.00	100.00%	\$0.00	\$8,750.00								
25	4-500.S Masonry	Equipment	\$16,250.00	\$16,250.00	\$0.00	\$0.00	\$16,250.00	100.00%	\$0.00	\$812.50								
26	4-500.S Masonry	Cleaning	\$13,750.00	\$8,500.00	\$0.00	\$0.00	\$8,500.00	61.82%	\$5,250.00	\$175.00								
27	5-500.S Metals	Joists & Deck	\$38,750.00	\$38,750.00	\$0.00	\$0.00	\$38,750.00	100.00%	\$0.00	\$1,937.50								
28	5-500.S Metals	Misc. Metals	\$76,750.00	\$72,500.00	\$0.00	\$0.00	\$72,500.00	94.46%	\$4,250.00	\$2,625.00								
29	6-1000.L Rough Carpentry	Rough Carpentry (M)	\$18,750.00	\$18,750.00	\$0.00	\$0.00	\$18,750.00	100.00%	\$0.00	\$700.00								
30	6-1000.L Rough Carpentry	Misc. GC Labor	\$48,750.00	\$47,750.00	\$350.00	\$0.00	\$48,100.00	98.67%	\$650.00	\$1,600.00								
31	7-2100.S Insulation & Air Barrier	Open-cell Spray Foam	\$13,250.00	\$13,250.00	\$0.00	\$0.00	\$13,250.00	100.00%	\$0.00	\$662.50								
32	7-7000.S Roofing & Siding	Roofing & Siding	\$46,750.00	\$46,750.00	\$0.00	\$0.00	\$46,750.00	100.00%	\$0.00	\$1,837.50								
33	7-9200.S Joint Sealants	Joint Sealants	\$23,150.00	\$23,150.00	\$0.00	\$0.00	\$23,150.00	100.00%	\$0.00	\$750.00								
34	7-2100.S Insulation & Air Barrier	Waterproofing + Air Barrier	\$22,300.00	\$22,300.00	\$0.00	\$0.00	\$22,300.00	100.00%	\$0.00	\$500.00								
35	8-3300.S Coiling Doors	Coiling Doors	\$16,750.00	\$16,750.00	\$0.00	\$0.00	\$16,750.00	100.00%	\$0.00	\$0.00								
36	8-4000.S Storefronts	Storefronts	\$16,250.00	\$16,250.00	\$0.00	\$0.00	\$16,250.00	100.00%	\$0.00	\$812.50								
37	8-7100.L Doors & Hardware	Doors & Hardware (L)	\$28,950.00	\$28,950.00	\$0.00	\$0.00	\$28,950.00	100.00%	\$0.00	\$1,100.00								
38	8-7100.S Doors & Hardware	Doors & Hardware (M)	\$60,550.00	\$60,550.00	\$0.00	\$0.00	\$60,550.00	100.00%	\$0.00	\$6,052.50								
39	9-2200.S Framing, Drywall, Ceilings	Framing, Drywall, Ceilings	\$33,750.00	\$33,750.00	\$0.00	\$0.00	\$33,750.00	100.00%	\$0.00	\$1,225.00								
40	9-6000.S Flooring	Flooring - Ceramic + RB	\$42,250.00	\$42,250.00	\$0.00	\$0.00	\$42,250.00	100.00%	\$0.00	\$2,050.00								
41	9-6000.S Flooring	Sealed Concrete + Epoxy	\$55,250.00	\$55,250.00	\$0.00	\$0.00	\$55,250.00	100.00%	\$0.00	\$4,262.50								
42	9-9100.S Painting	Painting	\$72,750.00	\$67,500.00	\$2,000.00	\$0.00	\$69,500.00	95.53%	\$3,250.00	\$4,250.00								
43	10-2800.S	Toilet Partitions & Accessories	\$51,750.00	\$51,750.00	\$0.00	\$0.00	\$51,750.00	100.00%	\$0.00	\$2,250.00								

ITEM NO.	BUDGET CODE	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D + E + F)	% (G / C)	BALANCE TO FINISH (C - G)	RETAINAGE
				FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
	Toilet Partitions & Accessories									
44	10-2800.S Toilet Partitions & Accessories	Signage	\$43,750.00	\$43,750.00	\$0.00	\$0.00	\$43,750.00	100.00%	\$0.00	\$1,375.00
45	10-5100.S Lockers	Lockers	\$87,750.00	\$87,750.00	\$0.00	\$0.00	\$87,750.00	100.00%	\$0.00	\$4,387.50
46	10-7000.S Canopies	Canopies	\$50,750.00	\$50,750.00	\$0.00	\$0.00	\$50,750.00	100.00%	\$0.00	\$4,537.50
47	11-6500.S Athletic Equipment	Athletic Equipment (M)	\$63,750.00	\$63,750.00	\$0.00	\$0.00	\$63,750.00	100.00%	\$0.00	\$5,812.50
48	11-6500.S Athletic Equipment	Athletic Equipment (L)	\$30,000.00	\$30,000.00	\$0.00	\$0.00	\$30,000.00	100.00%	\$0.00	\$0.00
49	13-3000.S Aluminum ADA Seating	Aluminum ADA Seating	\$98,750.00	\$98,750.00	\$0.00	\$0.00	\$98,750.00	100.00%	\$0.00	\$6,900.00
50	22-500.S Plumbing	Plumbing Permit	\$11,750.00	\$11,750.00	\$0.00	\$0.00	\$11,750.00	100.00%	\$0.00	\$587.50
51	22-500.S Plumbing	Mobilization	\$13,750.00	\$13,750.00	\$0.00	\$0.00	\$13,750.00	100.00%	\$0.00	\$687.50
52	22-500.S Plumbing	Sanitary Rough-in (L)	\$130,750.00	\$130,750.00	\$0.00	\$0.00	\$130,750.00	100.00%	\$0.00	\$10,500.00
53	22-500.S Plumbing	Sanitary Rough-in (M)	\$53,750.00	\$53,750.00	\$0.00	\$0.00	\$53,750.00	100.00%	\$0.00	\$5,375.00
54	22-500.S Plumbing	Domestic Rough-in (L)	\$138,750.00	\$138,750.00	\$0.00	\$0.00	\$138,750.00	100.00%	\$0.00	\$9,950.00
55	22-500.S Plumbing	Domestic Rough-in (M)	\$68,750.00	\$68,750.00	\$0.00	\$0.00	\$68,750.00	100.00%	\$0.00	\$3,362.50
56	22-500.S Plumbing	Finish (L)	\$23,750.00	\$23,750.00	\$0.00	\$0.00	\$23,750.00	100.00%	\$0.00	\$275.00
57	22-500.S Plumbing	Finish (M)	\$53,750.00	\$53,750.00	\$0.00	\$0.00	\$53,750.00	100.00%	\$0.00	\$2,687.50
58	22-500.S Plumbing	Equipment (L)	\$18,750.00	\$18,750.00	\$0.00	\$0.00	\$18,750.00	100.00%	\$0.00	\$937.50
59	22-500.S Plumbing	Equipment (M)	\$33,750.00	\$33,750.00	\$0.00	\$0.00	\$33,750.00	100.00%	\$0.00	\$1,687.50
60	22-500.S Plumbing	Natural Gas (L)	\$13,250.00	\$13,250.00	\$0.00	\$0.00	\$13,250.00	100.00%	\$0.00	\$0.00
61	22-500.S Plumbing	Natural Gas (M)	\$9,750.00	\$9,750.00	\$0.00	\$0.00	\$9,750.00	100.00%	\$0.00	\$487.50
62	22-500.S Plumbing	Subcontractor	\$22,578.00	\$22,578.00	\$0.00	\$0.00	\$22,578.00	100.00%	\$0.00	\$300.00
63	23-500.S HVAC	HVAC Permit	\$10,250.00	\$10,250.00	\$0.00	\$0.00	\$10,250.00	100.00%	\$0.00	\$512.50
64	23-500.S HVAC	Equipment (RTUs, ERVs, Splits, Heaters)	\$180,287.00	\$180,287.00	\$0.00	\$0.00	\$180,287.00	100.00%	\$0.00	\$9,014.35
65	23-500.S HVAC	Air Devices, Fans, Hoods, Dampers, Louvers	\$35,100.00	\$35,100.00	\$0.00	\$0.00	\$35,100.00	100.00%	\$0.00	\$1,625.00

ITEM NO.	BUDGET CODE	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D + E + F)	% (G / C)	BALANCE TO FINISH (C - G)	RETAINAGE
				FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
				66	23-500.S HVAC					
67	23-500.S HVAC	Insulation	\$25,750.00	\$25,750.00	\$0.00	\$0.00	\$25,750.00	100.00%	\$0.00	\$1,050.00
68	23-500.S HVAC	TAB	\$16,950.00	\$16,950.00	\$0.00	\$0.00	\$16,950.00	100.00%	\$0.00	\$0.00
69	23-500.S HVAC	Demo	\$12,450.00	\$12,450.00	\$0.00	\$0.00	\$12,450.00	100.00%	\$0.00	\$622.50
70	23-500.S HVAC	Controls	\$19,750.00	\$19,750.00	\$0.00	\$0.00	\$19,750.00	100.00%	\$0.00	\$625.00
71	23-500.S HVAC	Equipment & Rigging	\$19,750.00	\$19,750.00	\$0.00	\$0.00	\$19,750.00	100.00%	\$0.00	\$987.50
72	26-500.S Electrical	Mobilization/GC's/Permits	\$100,750.00	\$99,500.00	\$1,250.00	\$0.00	\$100,750.00	100.00%	\$0.00	\$4,700.00
73	26-500.S Electrical	Temp. Electric (L)	\$28,750.00	\$28,750.00	\$0.00	\$0.00	\$28,750.00	100.00%	\$0.00	\$1,437.50
74	26-500.S Electrical	Temp. Electric (M)	\$28,750.00	\$28,750.00	\$0.00	\$0.00	\$28,750.00	100.00%	\$0.00	\$1,437.50
75	26-500.S Electrical	Conduit & Wire (L)	\$102,750.00	\$102,750.00	\$0.00	\$0.00	\$102,750.00	100.00%	\$0.00	\$4,725.00
76	26-500.S Electrical	Conduit & Wire (M)	\$172,750.00	\$172,750.00	\$0.00	\$0.00	\$172,750.00	100.00%	\$0.00	\$8,050.00
77	26-500.S Electrical	Distribution Equipment (L)	\$18,750.00	\$18,750.00	\$0.00	\$0.00	\$18,750.00	100.00%	\$0.00	\$775.00
78	26-500.S Electrical	Distribution Equipment (M)	\$36,750.00	\$36,750.00	\$0.00	\$0.00	\$36,750.00	100.00%	\$0.00	\$1,837.50
79	26-500.S Electrical	Wiring Devices (L)	\$10,750.00	\$10,750.00	\$0.00	\$0.00	\$10,750.00	100.00%	\$0.00	\$250.00
80	26-500.S Electrical	Wiring Devices (M)	\$12,750.00	\$12,750.00	\$0.00	\$0.00	\$12,750.00	100.00%	\$0.00	\$300.00
81	26-500.S Electrical	Light Fixtures (L)	\$20,750.00	\$20,750.00	\$0.00	\$0.00	\$20,750.00	100.00%	\$0.00	\$625.00
82	26-500.S Electrical	Light Fixtures (M)	\$88,750.00	\$88,750.00	\$0.00	\$0.00	\$88,750.00	100.00%	\$0.00	\$7,187.50
83	26-500.S Electrical	Equipment Connections (L)	\$10,750.00	\$10,750.00	\$0.00	\$0.00	\$10,750.00	100.00%	\$0.00	\$250.00
84	26-500.S Electrical	Equipment Connections (M)	\$9,750.00	\$9,750.00	\$0.00	\$0.00	\$9,750.00	100.00%	\$0.00	\$225.00
85	26-500.S Electrical	Site Work (L)	\$83,750.00	\$83,750.00	\$0.00	\$0.00	\$83,750.00	100.00%	\$0.00	\$6,475.00
86	26-500.S Electrical	Site Work (M)	\$128,750.00	\$128,750.00	\$0.00	\$0.00	\$128,750.00	100.00%	\$0.00	\$10,150.00
87	26-500.S Electrical	Musco Lighting (L)	\$17,750.00	\$17,750.00	\$0.00	\$0.00	\$17,750.00	100.00%	\$0.00	\$887.50
88	26-500.S Electrical	Musco Lighting (M)	\$148,750.00	\$148,750.00	\$0.00	\$0.00	\$148,750.00	100.00%	\$0.00	\$14,875.00
89	26-500.S	Technology Rough-irr(L)	\$12,750.00	\$12,750.00	\$0.00	\$0.00	\$12,750.00	100.00%	\$0.00	\$637.50

A ITEM NO.	B BUDGET CODE	C DESCRIPTION OF WORK	D SCHEDULED VALUE	E WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D + E + F)		H BALANCE TO FINISH (C - G)	I RETAINAGE
				FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		% (G / C)			
	Electrical									
90	26-500.S Electrical	Technology Rough-in (M)	\$12,750.00	\$12,750.00	\$0.00	\$0.00	\$12,750.00	100.00%	\$0.00	\$637.50
91	26-500.S Electrical	Technology Finishes (L)	\$15,750.00	\$12,750.00	\$3,000.00	\$0.00	\$15,750.00	100.00%	\$0.00	\$0.00
92	26-500.S Electrical	Technology Finishes (M)	\$29,750.00	\$28,000.00	\$1,750.00	\$0.00	\$29,750.00	100.00%	\$0.00	\$0.00
93	2-4100.L Selective Demo	Selective Site Demo	\$50,000.00	\$50,000.00	\$0.00	\$0.00	\$50,000.00	100.00%	\$0.00	\$2,350.00
94	31-500.S Earthwork & Utilities	Track Demo	\$49,870.00	\$49,870.00	\$0.00	\$0.00	\$49,870.00	100.00%	\$0.00	\$2,493.50
95	31-500.S Earthwork & Utilities	Earthwork	\$228,550.00	\$227,750.00	\$800.00	\$0.00	\$228,550.00	100.00%	\$0.00	\$22,350.00
96	31-500.S Earthwork & Utilities	Site Storm	\$212,015.00	\$212,015.00	\$0.00	\$0.00	\$212,015.00	100.00%	\$0.00	\$20,850.00
97	33-4000.S Trench Drains	Trench Drains	\$95,000.00	\$95,000.00	\$0.00	\$0.00	\$95,000.00	100.00%	\$0.00	\$8,500.00
98	31-500.S Earthwork & Utilities	Soil Stabilization	\$138,750.00	\$138,750.00	\$0.00	\$0.00	\$138,750.00	100.00%	\$0.00	\$13,875.00
99	31-7110.S Rammed Aggregate Piers	Rammed Aggregate Piers	\$86,750.00	\$86,750.00	\$0.00	\$0.00	\$86,750.00	100.00%	\$0.00	\$8,675.00
100	3-500.S Concrete	Field Curb	\$40,750.00	\$40,750.00	\$0.00	\$0.00	\$40,750.00	100.00%	\$0.00	\$4,075.00
101	32-1133.M Field Gravel	Field Gravel + Fabric	\$111,750.00	\$111,750.00	\$0.00	\$0.00	\$111,750.00	100.00%	\$0.00	\$(43,912.50)
102	32-1200.S Asphalt Paving	Asphalt - Parking Lot	\$136,750.00	\$72,500.00	\$0.00	\$0.00	\$72,500.00	53.02%	\$64,250.00	\$0.00
103	32-1200.S Asphalt Paving	Asphalt - Front Lot Repairs	\$26,750.00	\$8,500.00	\$0.00	\$0.00	\$8,500.00	31.78%	\$18,250.00	\$0.00
104	32-1200.S Asphalt Paving	Asphalt - Track	\$386,150.00	\$386,150.00	\$0.00	\$0.00	\$386,150.00	100.00%	\$0.00	\$29,057.50
105	32-1700.S Athletic Surfacing	Tennis Court Surfacing	\$44,270.00	\$0.00	\$15,000.00	\$0.00	\$15,000.00	33.88%	\$29,270.00	\$0.00
106	32-1700.S Athletic Surfacing	Track Surfacing	\$95,750.00	\$64,275.38	\$0.00	\$0.00	\$64,275.38	67.13%	\$31,474.62	\$0.00
107	32-3100.S Fencing & Gates	Fencing & Gates	\$221,750.00	\$162,750.00	\$36,825.00	\$0.00	\$199,575.00	90.00%	\$22,175.00	\$0.00
108	32-3200.S Retaining Walls	Segmental Retaining Walls	\$30,750.00	\$30,750.00	\$0.00	\$0.00	\$30,750.00	100.00%	\$0.00	\$0.00
109		Flagpole	\$18,750.00	\$18,750.00	\$0.00	\$0.00	\$18,750.00	100.00%	\$0.00	\$0.00
110	32-3200.S Retaining Walls	Brick Pavers	\$33,750.00	\$23,000.00	\$10,750.00	\$0.00	\$33,750.00	100.00%	\$0.00	\$0.00
111	31-500.S Earthwork & Utilities	Seed + Straw	\$14,750.00	\$6,500.00	\$7,500.00	\$0.00	\$14,000.00	94.92%	\$750.00	\$0.00
<b>TOTALS:</b>			<b>\$6,544,000.00</b>	<b>\$6,201,110.72</b>	<b>\$104,675.00</b>	<b>\$0.00</b>	<b>\$6,305,785.72</b>	<b>96.36%</b>	<b>\$238,214.28</b>	<b>\$310,478.05</b>

Change Orders

ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D + E + F)	% (G / C)	BALANCE TO FINISH (C - G)	RETAINAGE
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
			<b>112 PCCO#001</b>						
<b>112.1 PCO#001</b>									
112.1.1	31-500.S Earthwork & Utilities Add'l 1,500CY Excavation + Export	\$36,000.00	\$36,000.00	\$0.00	\$0.00	\$36,000.00	100.00%	\$0.00	\$1,800.00
112.1.2	31-500.S Earthwork & Utilities Add'l 1,480tn Gravel	\$34,040.00	\$34,040.00	\$0.00	\$0.00	\$34,040.00	100.00%	\$0.00	\$1,702.00
112.1.3	1-20.O Safety & Logistics REH Adjustment	\$0.80	\$0.80	\$0.00	\$0.00	\$0.80	100.00%	\$0.00	\$0.04
<b>112.2 PCO#002</b>									
112.2.1	23-500.S HVAC Daikin cassette in lieu of BOD	\$4,400.00	\$4,400.00	\$0.00	\$0.00	\$4,400.00	100.00%	\$0.00	\$220.00
<b>112.3 PCO#003</b>									
112.3.1	31-500.S Earthwork & Utilities Credit: 6% LKD	\$(108,740.00)	\$(108,740.00)	\$0.00	\$0.00	\$(108,740.00)	100.00%	\$0.00	\$(5,437.00)
112.3.2	31-500.S Earthwork & Utilities Add: 4% Cement	\$133,980.00	\$133,980.00	\$0.00	\$0.00	\$133,980.00	100.00%	\$0.00	\$13,398.00
112.3.3	31-500.S Earthwork & Utilities Remove Pavement & Parking Areas	\$(10,945.00)	\$(10,945.00)	\$0.00	\$0.00	\$(10,945.00)	100.00%	\$0.00	\$(547.25)
112.3.4	1-20.O Safety & Logistics REH Adjustment	\$0.90	\$0.90	\$0.00	\$0.00	\$0.90	100.00%	\$0.00	\$0.04
<b>112.4 PCO#004</b>									
112.4.1	31-500.S Earthwork & Utilities Equipment	\$3,840.00	\$3,840.00	\$0.00	\$0.00	\$3,840.00	100.00%	\$0.00	\$192.00
112.4.2	1-3000.O General Conditions (5) Dumpsters	\$3,225.00	\$3,225.00	\$0.00	\$0.00	\$3,225.00	100.00%	\$0.00	\$161.25
112.4.3	31-500.S Earthwork & Utilities Fill & Compact (8) Holes (116cy)	\$2,784.00	\$2,784.00	\$0.00	\$0.00	\$2,784.00	100.00%	\$0.00	\$139.20
112.4.4	1-20.O Safety & Logistics REH Adjustment	\$0.28	\$0.28	\$0.00	\$0.00	\$0.28	100.00%	\$0.00	\$0.01
<b>112.5 PCO#005</b>									
112.5.1	31-500.S Earthwork & Utilities Equipment	\$5,760.00	\$5,760.00	\$0.00	\$0.00	\$5,760.00	100.00%	\$0.00	\$288.00
112.5.2	1-3000.O General Conditions (12) Dumpsters	\$7,740.00	\$7,740.00	\$0.00	\$0.00	\$7,740.00	100.00%	\$0.00	\$387.00
112.5.3	1-40-2.OC Allowance 02 - 150cy Undercut (\$24/cy) Allowance 02 Draw	\$(3,600.00)	\$(3,600.00)	\$0.00	\$0.00	\$(3,600.00)	100.00%	\$0.00	\$(180.00)
112.5.4	1-20.O Safety & Logistics REH Adjustment	\$1.00	\$1.00	\$0.00	\$0.00	\$1.00	100.00%	\$0.00	\$0.05
<b>112.6 PCO#006</b>									
112.6.1	3-500.S Concrete Women's Locker Room	\$1,950.00	\$1,950.00	\$0.00	\$0.00	\$1,950.00	100.00%	\$0.00	\$97.50
112.6.2	3-500.S Concrete Men's Locker Room	\$4,800.00	\$4,800.00	\$0.00	\$0.00	\$4,800.00	100.00%	\$0.00	\$240.00
112.6.3	1-40-1.OC Allowance 01 - UG Sanitary Allowance 01 Draw	\$(7,965.00)	\$(7,965.00)	\$0.00	\$0.00	\$(7,965.00)	100.00%	\$0.00	\$(398.25)



A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D + E + F)	% (G / C)	BALANCE TO FINISH (C - G)	RETAINAGE
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
115.1.1	31-500.S Earthwork & Utilities PCO 010 Proposal	\$ (240,000.00)	\$ (240,000.00)	\$ 0.00	\$ 0.00	\$ (240,000.00)	100.00%	\$ 0.00	\$ (12,000.00)
115.1.2	31-500.S Earthwork & Utilities Final Invoice	\$ 357,235.00	\$ 357,235.00	\$ 0.00	\$ 0.00	\$ 357,235.00	100.00%	\$ 0.00	\$ 17,861.75
<b>116</b>	<b>PCCO#004</b>								
<b>116.1</b>	<b>PCO#014</b>								
116.1.1	5-500.S Metals Steel	\$ 24,670.00	\$ 24,670.00	\$ 0.00	\$ 0.00	\$ 24,670.00	100.00%	\$ 0.00	\$ 1,233.50
116.1.2	6-1000.L Rough Carpentry Level Floor & Ceiling Work (L)	\$ 3,150.00	\$ 3,150.00	\$ 0.00	\$ 0.00	\$ 3,150.00	100.00%	\$ 0.00	\$ 157.50
116.1.3	6-1000.L Rough Carpentry Level Floor (M)	\$ 1,775.00	\$ 1,775.00	\$ 0.00	\$ 0.00	\$ 1,775.00	100.00%	\$ 0.00	\$ 88.75
116.1.4	4-500.S Masonry Tucking Pointing	\$ 4,300.00	\$ 4,300.00	\$ 0.00	\$ 0.00	\$ 4,300.00	100.00%	\$ 0.00	\$ 215.00
116.1.5	9-9100.S Painting Clean & Paint	\$ 3,800.00	\$ 3,800.00	\$ 0.00	\$ 0.00	\$ 3,800.00	100.00%	\$ 0.00	\$ 0.00
116.1.6	5-500.S Metals CREDIT: Entrance Sign Truss	\$ (13,750.00)	\$ (13,750.00)	\$ 0.00	\$ 0.00	\$ (13,750.00)	100.00%	\$ 0.00	\$ (687.50)
116.1.7	10-1400.S Signage, Commitment CREDIT: Entrance Signage	\$ (2,040.00)	\$ (2,040.00)	\$ 0.00	\$ 0.00	\$ (2,040.00)	100.00%	\$ 0.00	\$ (102.00)
116.1.8	1-40-5.OC Allowance 05 - Pressbox Remediation Allowance 05 Draw	\$ (25,694.56)	\$ (25,694.56)	\$ 0.00	\$ 0.00	\$ (25,694.56)	100.00%	\$ 0.00	\$ (1,094.73)
<b>TOTALS:</b>		<b>\$ 558,913.10</b>	<b>\$ 558,912.44</b>	<b>\$ 0.00</b>	<b>\$ 0.00</b>	<b>\$ 558,912.44</b>	<b>100.00%</b>	<b>\$ 0.66</b>	<b>\$ 42,645.55</b>

**Grand Totals**

A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D + E + F)	% (G / C)	BALANCE TO FINISH (C - G)	RETAINAGE
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
<b>GRAND TOTALS:</b>		<b>\$ 7,207,468.00</b>	<b>\$ 6,864,578.06</b>	<b>\$ 104,675.00</b>	<b>\$ 0.00</b>	<b>\$ 6,969,253.06</b>	<b>96.69%</b>	<b>\$ 238,214.94</b>	<b>\$ 360,373.40</b>

Perkins / Carmack Construction LLC  
6005 Meijer Drive  
Milford OH 45150

## Lien Waiver

To Whom It May Concern:

We, the undersigned **Hayes Concrete Construction, Inc.** having been employed by **Perkins / Carmack Construction LLC**, to do construction work on the premises known as **2025-01 Bellevue HS stadium** do hereby affirm that we have paid all charges against us for labor and materials through **03/31/2026**.

Also, we the undersigned, for and in consideration of payments

of **EXACTLY SIXTY-FIVE THOUSAND DOLLARS**

( **65,000.00** ) Dollars, the cumulative amount

of **EXACTLY SIXTY-FIVE THOUSAND DOLLARS**

( **65,000.00** ) Dollars being the entire amount due as of this date, the receipt whereof is hereby acknowledged, do hereby waive and release any and every lien and claim including bond claims on said above described building and premises on account of labor or materials furnished by **Hayes Concrete Construction, Inc.** by the undersigned for said building or premises, through **03/31/2026**, with the exception of retention withheld to date

of **\*\*\* ZERO \*\*\***

( **0.00** ) Dollars.

GIVEN UNDER OUR HAND AND SEAL THIS 7<sup>th</sup> DAY OF May, 2026


SIGNED BY: x Eddie Hayes  
(Owner/Agent)

STATE OF: Ohio

COUNTY OF: Clermont

SUBSCRIBED AND SWORN BEFORE ME THIS 7<sup>th</sup> DAY OF May, 2026

[Signature]  
My Commission Expires May 20, 2029



Please Note: Refer to application form for clarification of the amounts to be filled out on this form.

Perkins / Carmack Construction LLC  
6005 Meijer Drive  
Milford OH 45150

## Lien Waiver

To Whom It May Concern:

We, the undersigned **Donley Concrete Cutting CO** having been employed by **Perkins / Carmack Construction LLC**, to do construction work on the premises known as **2025-01 Bellevue HS stadium** do hereby affirm that we have paid all charges against us for labor and materials through **04/10/2026**.

Also, we the undersigned, for and in consideration of payments

of **EXACTLY ONE THOUSAND ONE HUNDRED FORTY DOLLARS**

( **1,140.00** ) Dollars, the cumulative amount

of **EXACTLY EIGHT THOUSAND ONE HUNDRED THIRTY DOLLARS**

( **8,130.00** ) Dollars being the entire amount due as of this date, the receipt whereof is hereby acknowledged, do hereby waive and release any and every lien and claim including bond claims on said above described building and premises on account of labor or materials furnished by **Donley Concrete Cutting CO** by the undersigned for said building or premises, through **04/10/2026**, with the exception of retention withheld to date

of **\*\*\* ZERO \*\*\***

( **0.00** ) Dollars.

GIVEN UNDER OUR HAND AND SEAL THIS 30 DAY OF April, 2026

SIGNED BY: [Signature]  
(Owner/Agent)

STATE OF: Ohio

COUNTY OF: Fairfield

SUBSCRIBED AND SWORN BEFORE ME THIS 30 DAY OF April, 2026

My Commission Expires 3/31/30



**McKenzie Herrmann**  
Notary Public, State of Ohio  
Commission #: 2025-RE-887574  
My Commission Expires 03-03-30

Please Note: Refer to application form for clarification of the amounts to be filled out on this form.

Perkins / Carmack Construction LLC  
6005 Meijer Drive  
Milford OH 45150

# Lien Waiver

To Whom It May Concern:

We, the undersigned **Mills Supply** having been employed by  
**Perkins / Carmack Construction LLC**, to do construction work on the premises known as  
**2025-01 Bellevue HS stadium** do hereby affirm that we have paid all charges against us for labor  
and materials through **03/24/2026**

Also, we the undersigned, for and in consideration of payments  
of **EIGHT HUNDRED FIFTY-EIGHT AND 60/100 DOLLARS**

( **858.60** ) Dollars, the cumulative amount

of **SIXTY-FOUR THOUSAND FIVE HUNDRED THIRTY-SIX AND 33/100 DOLLARS**

( **64,536.33** ) Dollars being the entire amount due as of this date, the receipt whereof is hereby acknowledged,  
do hereby waive and release any and every lien and claim including bond claims on said above described  
building and premises on account of labor or materials furnished by **Mills Supply**  
by the undersigned for said building or premises, through **03/24/2026**, with the exception of retention  
withheld to date

of **\*\*\* ZERO \*\*\***

( **0.00** ) Dollars.

GIVEN UNDER OUR HAND AND SEAL THIS 14 DAY OF April, 2026


SIGNED BY: April Adams  
(Owner/Agent)

STATE OF: KY

COUNTY OF: At Large

SUBSCRIBED AND SWORN BEFORE ME THIS 14 DAY OF April, 2026

Amy L Dotson  
My Commission Expires 7/20/27



Please Note: Refer to application form for clarification of the amounts to be filled out on this form.

Perkins / Carmack Construction LLC  
6005 Meijer Drive  
Milford OH 45150

## Lien Waiver

To Whom It May Concern:

We, the undersigned **ASI-Signage Innovations** having been employed by **Perkins / Carmack Construction LLC**, to do construction work on the premises known as **2025-01 Bellevue HS stadium** do hereby affirm that we have paid all charges against us for labor and materials through **11/30/2025**

Also, we the undersigned, for and in consideration of payments

of **THREE THOUSAND FOUR HUNDRED NINETY-SIX AND 70/100 DOLLARS**

( **3,496.70** ) Dollars, the cumulative amount

of **EXACTLY THIRTY-FOUR THOUSAND NINE HUNDRED SIXTY-SEVEN DOLLARS**

( **34,967.00** ) Dollars being the entire amount due as of this date, the receipt whereof is hereby acknowledged, do hereby waive and release any and every lien and claim including bond claims on said above described building and premises on account of labor or materials furnished by **ASI-Signage Innovations** by the undersigned for said building or premises, through **11/30/2025** , with the exception of retention withheld to date

of **\*\*\* ZERO \*\*\***

( **0.00** ) Dollars.

GIVEN UNDER OUR HAND AND SEAL THIS 27 DAY OF April, 2026


SIGNED BY: Sam Roth  
(Owner/Agent)

STATE OF: Ohio

COUNTY OF: Hamilton

SUBSCRIBED AND SWORN BEFORE ME THIS 27th DAY OF April, 2026

Melissa Keely (Melissa Keely)  
My Commission Expires Feb 28, 2027



Please Note: Refer to application form for clarification of the amounts to be filled out on this form.

Perkins / Carmack Construction LLC  
6005 Meijer Drive  
Milford OH 45150

## Lien Waiver

To Whom It May Concern:

We, the undersigned **MP Services LLC** having been employed by  
**Perkins / Carmack Construction LLC**, to do construction work on the premises known as  
**2025-01 Bellevue HS stadium** do hereby affirm that we have paid all charges against us for labor  
and materials through **04/01/2026**

Also, we the undersigned, for and in consideration of payments

of **ONE THOUSAND TWO HUNDRED EIGHTY-SIX AND 60/100 DOLLARS**

( **1,286.60** ) Dollars, the cumulative amount

of **FORTY-TWO THOUSAND FOUR HUNDRED TWELVE AND 65/100 DOLLARS**

( **42,412.65** ) Dollars being the entire amount due as of this date, the receipt whereof is hereby acknowledged.  
do hereby waive and release any and every lien and claim including bond claims on said above described  
building and premises on account of labor or materials furnished by **MP Services LLC**  
by the undersigned for said building or premises, through **04/01/2026** , with the exception of retention  
withheld to date

of **\*\*\* ZERO \*\*\***

( **0.00** ) Dollars.

GIVEN UNDER OUR HAND AND SEAL THIS 29<sup>th</sup> DAY OF April, 2026

SIGNED BY:   
(Owner/Agent)

STATE OF: \_\_\_\_\_

COUNTY OF: \_\_\_\_\_

SUBSCRIBED AND SWORN BEFORE ME THIS \_\_\_\_\_ DAY OF \_\_\_\_\_, 2026

My Commission Expires \_\_\_\_\_

Please Note: Refer to application form for clarification of the amounts to be filled out on this form

Perkins / Carmack Construction LLC  
6005 Meijer Drive  
Milford OH 45150

# Lien Waiver

To Whom It May Concern:

We, the undersigned **WM Lang & Sons Co.** having been employed by **Perkins / Carmack Construction LLC**, to do construction work on the premises known as **2025-01 Bellevue HS stadium** do hereby affirm that we have paid all charges against us for labor and materials through **10/01/2025**

Also, we the undersigned, for and in consideration of payments

of **TWO THOUSAND SEVEN HUNDRED SEVENTY-TWO AND 50/100 DOLLARS**

( **2,772.50** ) Dollars, the cumulative amount

of **SIXTY-SIX THOUSAND ONE HUNDRED SEVENTY-SEVEN AND 40/100 DOLLARS**

( **66,177.40** ) Dollars being the entire amount due as of this date, the receipt whereof is hereby acknowledged, do hereby waive and release any and every lien and claim including bond claims on said above described building and premises on account of labor or materials furnished by **WM Lang & Sons Co.** by the undersigned for said building or premises, through **10/01/2025**, with the exception of retention withheld to date

of **\*\*\* ZERO \*\*\***

( **0.00** ) Dollars.

GIVEN UNDER OUR HAND AND SEAL THIS 28<sup>TH</sup> DAY OF APRIL, 2026

SIGNED BY: Robert J. Schutte, TREASURER  
(Owner/Agent)

STATE OF: OHIO

COUNTY OF: Franklin

SUBSCRIBED AND SWORN BEFORE ME THIS 28 DAY OF April, 2026



My Commission Expires 11/22/27

Please Note: Refer to application form for clarification of the amounts to be filled out on this form.

Perkins / Carmack Construction LLC  
6005 Meijer Drive  
Milford OH 45150

## Lien Waiver

To Whom It May Concern:

We, the undersigned **Ernst Concrete** having been employed by  
**Perkins / Carmack Construction LLC**, to do construction work on the premises known as  
**2025-01 Bellevue HS stadium** do hereby affirm that we have paid all charges against us for labor  
and materials through **03/25/2026**

Also, we the undersigned, for and in consideration of payments

of **SIXTEEN THOUSAND SIX HUNDRED SIXTY-SEVEN AND 44/100 DOLLARS**

( **16,667.44** ) Dollars, the cumulative amount

of **EIGHTY-SIX THOUSAND EIGHT HUNDRED FIFTY-SIX AND 93/100 DOLLARS**

( **86,856.93** ) Dollars being the entire amount due as of this date, the receipt whereof is hereby acknowledged,  
do hereby waive and release any and every lien and claim including bond claims on said above described  
building and premises on account of labor or materials furnished by **Ernst Concrete**  
by the undersigned for said building or premises, through **03/25/2026** , with the exception of retention  
withheld to date

of **\*\*\* ZERO \*\*\***

( **0.00** ) Dollars.

GIVEN UNDER OUR HAND AND SEAL THIS 28 DAY OF April, 2026

SIGNED BY: Heather Hill  
(Owner/Agent)

STATE OF: Ohio

COUNTY OF: Montgomery

SUBSCRIBED AND SWORN BEFORE ME THIS 28 DAY OF April, 2026

My Commission Expires 3/11/31



Please Note: Refer to application form for clarification of the amounts to be filled out on this form.