

Lower Elementary Renov. / Addition

Gallatin County, Kentucky

Contractor:

DAG

Project Number:

0840

Original Contract Amount: \$ 6,231,000.00

[illegible]



AIA® Document G702™ - 1992

Application and Certificate for Payment

TO OWNER:
GALLATIN COUNTY BOARD OF EDUCATION
75 BOARDWALK
WARSAW, KY 41095

PROJECT:
GALLATIN COUNTY LOWER ELEMENTARY
50 PAW PRINT PATH
WARSAW, KY 41095

FROM CONTRACTOR:
D.A.G. CONSTRUCTION CO., INC.
4924 WINTON ROAD
CINCINNATI, OH 45232-1505

VIA ARCHITECT:
ROSS/STARRANT ARCHITECTS, INC.
101 OLD LAFAYETTE AVE
LEXINGTON, KY 40502

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM \$ 6,231,000.00

2. Net change by Change Orders \$ 107,220.74

3. CONTRACT SUM TO DATE (Line 1 ± 2) \$ 6,338,220.74

4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 5,986,165.56

5. RETAINAGE:

a. 5 of Completed Work

(Column D + E on G703)

\$ 316,911.04

b. 0 of Stored Material

\$ 0.00

Total Retainage (Lines 5a + 5b or Total in Column I of G703) \$ 316,911.04

6. TOTAL EARNED LESS RETAINAGE \$ 5,669,254.52

(Line 4 Less Line 5 Total)

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT \$ 5,518,258.34

(Line 6 from prior Certificate)

8. CURRENT PAYMENT DUE \$ 150,996.18

9. BALANCE TO FINISH, INCLUDING RETAINAGE

(Line 3 less Line 6) \$ 668,966.22

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$ 108,925.10	\$ 36,295.80
Total approved this Month	\$ 43,483.44	\$ 8,892.00
TOTALS	\$ 152,408.54	\$ 45,187.80
NET CHANGES by Change Order	\$ 107,220.74	

APPLICATION NO.: 11
PERIOD TO: 3/15/2011
CONTRACT FOR: ADDITION & REMOVATIONS
CONTRACT DATE: 4/19/2010
PROJECT NOS: 10-02 /
INVOICE NO: 4638

Distribution to:
OWNER ☐
ARCHITECT ☐
CONTRACTOR ☐
FIELD ☐
OTHER ☐

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: D.A.G. CONSTRUCTION CO., INC.

By: David D. Howard

State of: OH

County of: Hamilton

Subscribed and sworn to before me this 21 day of March, 2011.

Notary Public: Albert P. Owens, Jr.
My Commission Expires: October 14, 2012

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 150,996.18

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By: Conrad E. Muncie Date: 3/22/11

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

AIA® Document G703™ – 1992

Continuation Sheet

Page 1

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 11
APPLICATION DATE: 2/24/2011
PERIOD TO: 3/15/2011
ARCHITECT'S PROJECT NO: 10-02

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD				
001	BONDS & INSURANCE	62,310.00	62,310.00	0.00	0.00	62,310.00	100	3,115.50
002	MOBILIZATION	20,000.00	20,000.00	0.00	0.00	20,000.00	100	1,000.00
003	GENERAL CONDITIONS	130,000.00	91,000.00	6,500.00	0.00	97,500.00	75	4,875.00
004	SUPERVISION	126,000.00	88,200.00	6,300.00	0.00	94,500.00	75	4,725.00
005	DEMOLITION/INTERIOR	80,000.00	80,000.00	0.00	0.00	80,000.00	100	4,000.00
006	DEMOLITION OF FENCE	1,000.00	1,000.00	0.00	0.00	1,000.00	100	50.00
007	Demo of exist. trees/steps, etc	5,000.00	4,750.00	0.00	0.00	4,750.00	95	237.50
008	Demo of exist. Asphalt Pavement	10,000.00	9,500.00	0.00	0.00	9,500.00	95	475.00
009	DEMO OF EXIST CONC SIDEWALKS/PADS ETC	3,000.00	2,850.00	0.00	0.00	2,850.00	95	142.50
010	DEMO OF GRAVEL DRIVE STRIP & STOCKPILE TOP SOIL	4,000.00	3,800.00	0.00	0.00	3,800.00	95	190.00
011	CUT & FILL ON SITE EXPORTING EXCESS MATERIAL	5,000.00	4,750.00	0.00	0.00	4,750.00	95	237.50
012	CUT & FILL ON SITE	10,000.00	8,500.00	0.00	0.00	8,500.00	85	425.00
013	EXPORTING EXCESS MATERIAL	15,000.00	12,000.00	0.00	0.00	12,000.00	80	600.00
014	FINE GRADE BUILDING PAD	2,500.00	2,500.00	0.00	0.00	2,500.00	100	125.00
015	FINE GRADE FOR PAVEMENT	5,000.00	1,500.00	0.00	0.00	1,500.00	30	75.00

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ – 1992. Copyright © 1993, 1995, 1996, 1997, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA Document G703™ - 1992

Continuation Sheet

Page 2

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 11
APPLICATION DATE: 2/24/2011
PERIOD TO: 3/15/2011
ARCHITECT'S PROJECT NO: 10-02

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD				
016	RESPREAD TOP SOIL FR EXIST STOCKPILES	3,150.00	945.00	0.00	0.00	945.00	2,205.00	47.25
017	4" PVC STORM PIPE MATERIAL	2,500.00	2,300.00	0.00	0.00	2,300.00	200.00	115.00
018	4" PVC STORM PIPE LABOR	5,500.00	4,900.00	0.00	0.00	4,900.00	600.00	245.00
019	6" PVC STORM PIPE MATERIAL	3,000.00	1,130.00	0.00	0.00	1,130.00	1,870.00	56.50
020	6" PVC STORM PIPE LABOR	3,000.00	1,250.00	0.00	0.00	1,250.00	1,750.00	62.50
021	8" PVC STORM PIPE MATERIAL	3,500.00	3,165.00	0.00	0.00	3,165.00	335.00	158.25
022	8" PVC STORM PIPE LABOR	3,600.00	3,600.00	0.00	0.00	3,600.00	0.00	180.00
023	12" PVC STORM PIPE MATERIAL	4,000.00	4,000.00	0.00	0.00	4,000.00	0.00	200.00
024	12" PVC STORM PIPE LABOR	5,000.00	5,000.00	0.00	0.00	5,000.00	0.00	250.00
025	12" RCP MATERIAL	5,000.00	5,000.00	0.00	0.00	5,000.00	0.00	250.00
026	12" RCP LABOR	5,000.00	5,000.00	0.00	0.00	5,000.00	0.00	250.00
027	15" RCP MATERIAL	6,500.00	6,500.00	0.00	0.00	6,500.00	0.00	325.00
028	15" RCP LABOR	6,466.00	6,466.00	0.00	0.00	6,466.00	0.00	431.00
029	18" RCP MATERIAL	7,000.00	7,000.00	0.00	0.00	7,000.00	0.00	350.00

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ - 1992. Copyright © 1983, 1986, 1987, 1970, 1976, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.



AIA[®] Document G703[™] - 1992

Continuation Sheet

Page 3

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 11
APPLICATION DATE: 2/24/2011
PERIOD TO: 3/15/2011
ARCHITECT'S PROJECT NO: 10-02

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD E		% (G ÷ C)			
030	18" RCP LABOR	7,000.00	7,000.00	0.00	0.00	7,000.00	100	0.00	350.00
031	4' DIA STORM MANHOLE MATERIAL	1,000.00	1,000.00	0.00	0.00	1,000.00	100	0.00	50.00
032	4' DIA STORM MANHOLE LABOR	1,000.00	1,000.00	0.00	0.00	1,000.00	100	0.00	50.00
033	4' DIA INFILTRATION STRUCTURE MAT	20,000.00	13,000.00	0.00	0.00	13,000.00	65	7,000.00	650.00
034	4' DIA INFILTRATION STRUCTURE LABOR	25,000.00	16,250.00	0.00	0.00	16,250.00	65	8,750.00	812.50
035	12" INLINE DRAIN MATERIAL	1,000.00	1,000.00	0.00	0.00	1,000.00	100	0.00	50.00
036	12" INLINE DRAIN LABOR	1,000.00	1,000.00	0.00	0.00	1,000.00	100	0.00	50.00
037	5' DIA STORM MANHOLE MATERIAL	3,000.00	1,500.00	0.00	0.00	1,500.00	50	1,500.00	75.00
038	5' DIA STORM MANHOLE LABOR	3,000.00	1,500.00	0.00	0.00	1,500.00	50	1,500.00	75.00
039	CLEANOUTS MATERIAL	3,000.00	1,200.00	0.00	0.00	1,200.00	40	1,800.00	60.00
040	CLEANOUTS LABOR	3,000.00	400.00	0.00	0.00	400.00	13	2,600.00	20.00
041	DOWNSPOUTS BOOTS MATERIAL	7,500.00	7,500.00	0.00	0.00	7,500.00	100	0.00	375.00
042	DOWNSPOUTS BOOTS LABOR	10,000.00	5,000.00	0.00	0.00	5,000.00	50	5,000.00	250.00

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703[™] - 1992. Copyright © 1993, 1995, 1997, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail: The American Institute of Architects, legal counsel, copyright@aia.org.

AIA Document G703™ – 1992

Continuation Sheet

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
 In tabulations below, amounts are stated to the nearest dollar.
 Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 11
 APPLICATION DATE: 2/24/2011
 PERIOD TO: 3/15/2011
 ARCHITECT'S PROJECT NO: 10-02

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
043	DOWNSPOUTS DRAIN CONNECTIONS MAT	3,500.00	1,750.00	0.00	0.00	1,750.00	50	1,750.00	87.50
044	DOWNSPOUTS DRAIN CONNECTIONS LABOR	1,500.00	750.00	0.00	0.00	750.00	50	750.00	37.50
045	CLEAN OUT EXISTING DRIWELL	3,000.00	0.00	0.00	0.00	0.00	0	3,000.00	0.00
046	6" PVC SANITARY MATERIALS	3,500.00	3,500.00	0.00	0.00	3,500.00	100	0.00	175.00
047	6" PVC SANITARY LABOR	6,500.00	6,500.00	0.00	0.00	6,500.00	100	0.00	325.00
048	CLEANOUT SANITARY SEWER MAT	2,500.00	2,500.00	0.00	0.00	2,500.00	100	0.00	125.00
049	CLEANOUT SANITARY SEWER LABOR	1,500.00	1,500.00	0.00	0.00	1,500.00	100	0.00	75.00
050	INSTALLING SILT FENCE LABOR	1,500.00	1,500.00	0.00	0.00	1,500.00	100	0.00	75.00
051	INSTALLING SILT FENCE MATERIAL	2,000.00	2,000.00	0.00	0.00	2,000.00	100	0.00	100.00
052	INLET PROTECTION MATERIAL	1,500.00	750.00	0.00	0.00	750.00	50	750.00	37.50
053	INLET PROTECTION LABOR	1,000.00	500.00	0.00	0.00	500.00	50	500.00	25.00
054	INSTALLING TREE PROT FENCE MAT	2,000.00	2,000.00	0.00	0.00	2,000.00	100	0.00	100.00

CAUTION: You should always be advised that the information provided is for informational purposes only and should not be used for any other purpose.

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ - 1992

Continuation Sheet

Page 5

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO. 11
APPLICATION DATE: 2/24/2011
PERIOD TO: 3/15/2011
ARCHITECT'S PROJECT NO: 10-02

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		% (G ÷ C)			
055	INSTALLING TREE PROT FENCE LABOR	2,469.00	2,469.00	0.00	0.00	2,469.00	100	0.00	123.45
056	SOIL TREATMENT	2,500.00	2,500.00	0.00	0.00	2,500.00	100	0.00	125.00
057	ASPHALT PAVING MATERIAL	80,000.00	20,000.00	0.00	0.00	20,000.00	25	60,000.00	1,000.00
058	ASPHALT PAVING LABOR	35,000.00	8,750.00	0.00	0.00	8,750.00	25	26,250.00	437.50
059	ASPHALT PATCH MATERIAL	3,500.00	0.00	0.00	0.00	0.00	0	3,500.00	0.00
060	ASPHALT PATCH LABOR	1,500.00	0.00	0.00	0.00	0.00	0	1,500.00	0.00
061	ASPHALT STRIPPING	850.00	0.00	0.00	0.00	0.00	0	850.00	0.00
062	BUMPER BLOCKS	2,536.00	0.00	0.00	0.00	0.00	0	2,536.00	0.00
063	ENGINEERING & EQUIP FOR PIERS	23,310.00	23,310.00	0.00	0.00	23,310.00	100	0.00	1,165.50
064	AGGREGATE PIERS MATERIAL	10,000.00	10,000.00	0.00	0.00	10,000.00	100	0.00	500.00
065	AGGREGATE PIERS LABOR	5,000.00	5,000.00	0.00	0.00	5,000.00	100	0.00	250.00
066	PUNCH OUT & CLOSE OUT LANDSCAPING MATERIALS	1,850.00	0.00	0.00	0.00	0.00	0	1,850.00	0.00
067	LANDSCAPING MATERIALS	16,000.00	2,400.00	0.00	0.00	2,400.00	15	13,600.00	120.00
068	LANDSCAPING LABOR	8,750.00	1,312.50	0.00	0.00	1,312.50	15	7,437.50	65.63
069	CONCRETE FOOTERS/FDN MATERIAL	20,000.00	20,000.00	0.00	0.00	20,000.00	100	0.00	1,000.00

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ - 1992 Copyright © 1993, 1995, 1996, 1997, 1979, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce in (1) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA Document G703™ - 1992

Continuation Sheet

Page 6

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 11
APPLICATION DATE: 2/24/2011
PERIOD TO: 3/15/2011
ARCHITECT'S PROJECT NO: 10-02

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		% (G + C)			
070	CONCRETE FOOTERS/FDN LABOR	40,000.00	40,000.00	0.00	0.00	40,000.00	100	0.00	2,654.23
071	CONCRETE S.O.G. MATERIALS	45,000.00	45,000.00	0.00	0.00	45,000.00	100	0.00	2,250.00
072	CONCRETE S.O.G. LABOR	20,000.00	20,000.00	0.00	0.00	20,000.00	100	0.00	1,000.00
073	CONCRETE S.O.D. MATERIAL	4,000.00	4,000.00	0.00	0.00	4,000.00	100	0.00	200.00
074	CONCRETE S.O.D. LABOR	4,000.00	4,000.00	0.00	0.00	4,000.00	100	0.00	200.00
075	CONCRETE SITE WORK MATERIAL	32,295.00	25,836.12	1,614.75	0.00	27,450.87	85	4,844.13	1,372.54
076	CONCRETE SITE WORK LABOR	64,106.00	51,285.07	3,205.30	0.00	54,490.37	85	9,615.63	2,724.52
077	FENCING MATERIAL	16,960.00	13,568.00	0.00	0.00	13,568.00	80	3,392.00	678.40
078	FENCING LABOR	11,308.00	9,046.40	0.00	0.00	9,046.40	80	2,261.60	452.32
079	MASONRY PHASE IC MATERIAL	160,000.00	160,000.00	0.00	0.00	160,000.00	100	0.00	8,000.00
080	MASONRY PHASE IC LABOR	320,000.00	320,000.00	0.00	0.00	320,000.00	100	0.00	16,000.00
081	MASONRY RENOVATION PHASE 2 MATERIAL	24,000.00	24,000.00	0.00	0.00	24,000.00	100	0.00	1,200.00
082	MASONRY RENOVATION PHASE 2 LABOR	56,000.00	56,000.00	0.00	0.00	56,000.00	100	0.00	2,800.00

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ - 1992. Copyright © 1993, 1995, 1996, 1997, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA® Document G703™ - 1992

Continuation Sheet

Page 7

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached. In tabulations below, amounts are stated to the nearest dollar. Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO. 11
 APPLICATION DATE: 2/24/2011
 PERIOD TO: 3/15/2011
 ARCHITECT'S PROJECT NO: 10-02

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		% (G ÷ C)			
083	MASONRY PHASE 4 ADMIN MATERIAL	3,000.00	0.00	0.00	0.00	0.00	0	3,000.00	0.00
084	MASONRY PHASE 4 ADMIN LABOR	7,000.00	0.00	0.00	0.00	0.00	0	7,000.00	0.00
085	STRUCTURAL STEEL MATERIAL	53,750.00	53,750.00	0.00	0.00	53,750.00	100	0.00	2,687.50
086	STRUCTURAL STEEL LABOR	22,000.00	22,000.00	0.00	0.00	22,000.00	100	0.00	1,100.00
087	JOIST/DECK MATERIAL	45,750.00	45,750.00	0.00	0.00	45,750.00	100	0.00	2,287.50
088	JOIST/DECK LABOR	22,000.00	22,000.00	0.00	0.00	22,000.00	100	0.00	1,100.00
089	ROUGH CARPENTRY MATERIAL	5,552.00	5,552.00	0.00	0.00	5,552.00	100	0.00	277.60
090	ROUGH CARPENTRY LABOR	9,457.00	9,457.00	0.00	0.00	9,457.00	100	0.00	472.85
091	JOINT SEALANTS MATERIAL	9,000.00	6,750.00	450.00	0.00	7,200.00	80	1,800.00	360.00
092	JOINT SEALANTS LABOR	7,000.00	5,250.00	350.00	0.00	5,600.00	80	1,400.00	280.00
093	PVC ROOF SYSTEM MATERIAL	220,600.00	220,600.00	0.00	0.00	220,600.00	100	0.00	11,030.00
094	PVC ROOF SYSTEM LABOR	24,000.00	24,000.00	0.00	0.00	24,000.00	100	0.00	1,200.00
095	ROOF SHINGLES MATERIAL	28,000.00	28,000.00	0.00	0.00	28,000.00	100	0.00	1,400.00

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ - 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1976, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.



AIA[®] Document G703[™] - 1992

Continuation Sheet

Page 8

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 11
APPLICATION DATE: 2/24/2011
PERIOD TO: 3/15/2011
ARCHITECT'S PROJECT NO: 10-02

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
096	ROOF SHINGLES LABOR	8,000.00	8,000.00	0.00	0.00	8,000.00	100	0.00	400.00
097	STANDING SEAM MATERIAL	126,000.00	125,999.78	0.00	0.00	125,999.78	100	0.22	6,299.99
098	STANDING SEAM LABOR	15,129.00	15,129.00	0.00	0.00	15,129.00	100	0.00	756.45
099	GUTTERS & DOWNSPOUTS MATERIAL	28,000.00	28,000.00	0.00	0.00	28,000.00	100	0.00	1,400.00
100	GUTTERS & DOWNSPOUTS LABOR	8,000.00	8,000.00	0.00	0.00	8,000.00	100	0.00	400.00
101	DOORS & HARDWARE MATERIAL	118,478.00	118,478.00	0.00	0.00	118,478.00	100	0.00	5,923.90
102	DOORS & HARDWARE LABOR	20,000.00	19,200.00	800.00	0.00	20,000.00	100	0.00	1,000.00
103	ALUMN STORE FRONTS MATERIAL	15,800.00	15,800.00	0.00	0.00	15,800.00	100	0.00	790.00
104	ALUMN STORE FRONTS LABOR	22,000.00	22,000.00	0.00	0.00	22,000.00	100	0.00	1,100.00
105	ALUMN WINDOWS MATERIAL	22,900.00	22,900.00	0.00	0.00	22,900.00	100	0.00	1,145.00
106	ALUMN WINDOWS LABOR	8,800.00	8,800.00	0.00	0.00	8,800.00	100	0.00	440.00
107	GLASS & GLAZING MATERIAL	17,100.00	17,100.00	0.00	0.00	17,100.00	100	0.00	855.00
108	GLASS & GLAZING LABOR	14,000.00	14,000.00	0.00	0.00	14,000.00	100	0.00	700.00

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703[™] - 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING:** This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.



AIA[®] Document G703[™] - 1992

Continuation Sheet

Page 9

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 11
APPLICATION DATE: 2/24/2011
PERIOD TO: 3/15/2011
ARCHITECT'S PROJECT NO: 10-02

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		% (G ÷ C)			
109	DRYWALL & CEILINGS SUBMITTALS	2,000.00	2,000.00	0.00	0.00	2,000.00	100	0.00	100.00
110	DRYWALL & CEILINGS MOBILIZATION	2,500.00	2,500.00	0.00	0.00	2,500.00	100	0.00	125.00
111	DRYWALL & CEILINGS EQUIPMENT	4,200.00	4,200.00	0.00	0.00	4,200.00	100	0.00	210.00
112	EXTERIOR FRAMING MATERIAL	6,000.00	6,000.00	0.00	0.00	6,000.00	100	0.00	300.00
113	EXTERIOR FRAMING LABOR	5,000.00	5,000.00	0.00	0.00	5,000.00	100	0.00	250.00
114	EXTERIOR SHEATING MATERIAL	1,800.00	1,800.00	0.00	0.00	1,800.00	100	0.00	90.00
115	EXTERIOR SHEATING LABOR	1,600.00	1,600.00	0.00	0.00	1,600.00	100	0.00	80.00
116	E.I.F.S. MATERIAL	4,000.00	0.00	3,200.00	0.00	3,200.00	80	800.00	160.00
117	E.I.F.S. LABOR	10,000.00	0.00	8,000.00	0.00	8,000.00	80	2,000.00	400.00
118	INTERIOR FRAMING MATERIAL	21,000.00	21,000.00	0.00	0.00	21,000.00	100	0.00	1,050.00
119	INTERIOR FRAMING LABOR	35,000.00	35,000.00	0.00	0.00	35,000.00	100	0.00	1,750.00
120	HANG GYPSUM BOARD MATERIAL	6,500.00	6,500.00	0.00	0.00	6,500.00	100	0.00	325.00

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703[™] - 1992. Copyright © 1993, 1995, 1996, 1997, 1970, 1976, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.



AIA[®] Document G703[™] - 1992

Continuation Sheet

Page 10

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 11
APPLICATION DATE: 2/24/2011
PERIOD TO: 3/15/2011
ARCHITECT'S PROJECT NO: 10-02

A	B	C	D		E	F	G		H		I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)	
			FROM PREVIOUS APPLICATION (D + E)								
121	HANG GYPSUM BOARD LABOR	17,000.00	17,000.00		0.00	0.00	17,000.00	100	0.00	850.00	
122	FINISH GYPSUM BOARD MATERIAL	2,000.00	2,000.00		0.00	0.00	2,000.00	100	0.00	100.00	
123	FINISH GYPSUM BOARD LABOR	19,000.00	17,100.00		1,900.00	0.00	19,000.00	100	0.00	950.00	
124	ACOUSTIC CEILINGS MATERIAL	44,000.00	44,000.00		0.00	0.00	44,000.00	100	0.00	2,200.00	
125	ACOUSTIC CEILINGS LABOR	27,000.00	23,000.00		2,650.05	0.00	25,650.05	95	1,349.95	1,282.50	
126	OPERABLE PARTITIONS MATERIAL	24,878.00	24,878.00		0.00	0.00	24,878.00	100	0.00	1,243.90	
127	OPERABLE PARTITIONS LABOR	5,922.00	5,922.00		0.00	0.00	5,922.00	100	0.00	296.10	
128	CARPET TILES & BASE MATERIAL	15,440.00	15,440.00		0.00	0.00	15,440.00	100	0.00	772.00	
129	CARPET TILES & BASE LABOR	8,450.00	8,450.00		0.00	0.00	8,450.00	100	0.00	422.50	
130	VCT TILE FLOORING MATERIAL	18,900.00	17,010.00		1,890.00	0.00	18,900.00	100	0.00	945.00	
131	VCT TILE FLOORING LABOR	23,600.00	23,600.00		0.00	0.00	23,600.00	100	0.00	1,180.00	

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703[™] - 1992. Copyright © 1993, 1995, 1996, 1997, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet

Page 11

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
 In tabulations below, amounts are stated to the nearest dollar.
 Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 11
 APPLICATION DATE: 2/24/2011
 PERIOD TO: 3/15/2011
 ARCHITECT'S PROJECT NO: 10-02

A	B	C	D		E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)	
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD						
132	CERAMIC TILE BASE MATERIAL	12,790.00	12,790.00	0.00	0.00	12,790.00	100	0.00	639.50	
133	CERAMIC TILE BASE LABOR	19,750.00	18,775.00	975.00	0.00	19,750.00	100	0.00	987.50	
134	QUARRY TILE & BASE MATERIAL	4,100.00	4,100.00	0.00	0.00	4,100.00	100	0.00	205.00	
135	QUARRY TILE & BASE LABOR	11,350.00	10,215.00	1,135.00	0.00	11,350.00	100	0.00	567.50	
136	RUBBER TILE MATERIAL	6,419.00	6,419.00	0.00	0.00	6,419.00	100	0.00	320.95	
137	RUBBER TILE LABOR	3,841.00	3,841.00	0.00	0.00	3,841.00	100	0.00	192.05	
138	VINYL BASE MATERIAL	3,154.00	2,838.60	315.40	0.00	3,154.00	100	0.00	157.70	
139	VINYL BASE LABOR	5,156.00	4,382.60	773.40	0.00	5,156.00	100	0.00	257.80	
140	WALK OFF MATS MATERIAL	2,280.00	0.00	1,140.00	0.00	1,140.00	50	1,140.00	57.00	
141	WALK OFF MATS LABOR	684.00	0.00	342.00	0.00	342.00	50	342.00	17.10	
142	PAINTING MATERIAL	12,000.00	12,000.00	0.00	0.00	12,000.00	100	0.00	600.00	
143	PAINTING LABOR	60,500.00	56,500.00	4,000.00	0.00	60,500.00	100	0.00	3,025.00	
144	VISUAL DISPLAY SURFACES MATERIAL	14,829.00	14,829.00	0.00	0.00	14,829.00	100	0.00	741.45	
145	VISUAL DISPLAY SURFACES LABOR	8,562.00	6,849.60	1,712.40	0.00	8,562.00	100	0.00	428.10	
146	SIGNS MATERIAL	13,000.00	0.00	0.00	0.00	0.00	0	13,000.00	0.00	
147	SIGNS LABOR	2,503.00	0.00	0.00	0.00	0.00	0	2,503.00	0.00	

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703[™] - 1992. Copyright © 1992, 1993, 1994, 1995, 1996, 1997, 1998, 1999, 2000, 2001, 2002, 2003, 2004, 2005, 2006, 2007, 2008, 2009, 2010, 2011, 2012, 2013, 2014, 2015, 2016, 2017, 2018, 2019, 2020, 2021, 2022, 2023, 2024, 2025, 2026, 2027, 2028, 2029, 2030, 2031, 2032, 2033, 2034, 2035, 2036, 2037, 2038, 2039, 2040, 2041, 2042, 2043, 2044, 2045, 2046, 2047, 2048, 2049, 2050, 2051, 2052, 2053, 2054, 2055, 2056, 2057, 2058, 2059, 2060, 2061, 2062, 2063, 2064, 2065, 2066, 2067, 2068, 2069, 2070, 2071, 2072, 2073, 2074, 2075, 2076, 2077, 2078, 2079, 2080, 2081, 2082, 2083, 2084, 2085, 2086, 2087, 2088, 2089, 2090, 2091, 2092, 2093, 2094, 2095, 2096, 2097, 2098, 2099, 2100, 2101, 2102, 2103, 2104, 2105, 2106, 2107, 2108, 2109, 2110, 2111, 2112, 2113, 2114, 2115, 2116, 2117, 2118, 2119, 2120, 2121, 2122, 2123, 2124, 2125, 2126, 2127, 2128, 2129, 2130, 2131, 2132, 2133, 2134, 2135, 2136, 2137, 2138, 2139, 2140, 2141, 2142, 2143, 2144, 2145, 2146, 2147, 2148, 2149, 2150, 2151, 2152, 2153, 2154, 2155, 2156, 2157, 2158, 2159, 2160, 2161, 2162, 2163, 2164, 2165, 2166, 2167, 2168, 2169, 2170, 2171, 2172, 2173, 2174, 2175, 2176, 2177, 2178, 2179, 2180, 2181, 2182, 2183, 2184, 2185, 2186, 2187, 2188, 2189, 2190, 2191, 2192, 2193, 2194, 2195, 2196, 2197, 2198, 2199, 2200, 2201, 2202, 2203, 2204, 2205, 2206, 2207, 2208, 2209, 2210, 2211, 2212, 2213, 2214, 2215, 2216, 2217, 2218, 2219, 2220, 2221, 2222, 2223, 2224, 2225, 2226, 2227, 2228, 2229, 2230, 2231, 2232, 2233, 2234, 2235, 2236, 2237, 2238, 2239, 2240, 2241, 2242, 2243, 2244, 2245, 2246, 2247, 2248, 2249, 2250, 2251, 2252, 2253, 2254, 2255, 2256, 2257, 2258, 2259, 2260, 2261, 2262, 2263, 2264, 2265, 2266, 2267, 2268, 2269, 2270, 2271, 2272, 2273, 2274, 2275, 2276, 2277, 2278, 2279, 2280, 2281, 2282, 2283, 2284, 2285, 2286, 2287, 2288, 2289, 2290, 2291, 2292, 2293, 2294, 2295, 2296, 2297, 2298, 2299, 2300, 2301, 2302, 2303, 2304, 2305, 2306, 2307, 2308, 2309, 2310, 2311, 2312, 2313, 2314, 2315, 2316, 2317, 2318, 2319, 2320, 2321, 2322, 2323, 2324, 2325, 2326, 2327, 2328, 2329, 2330, 2331, 2332, 2333, 2334, 2335, 2336, 2337, 2338, 2339, 2340, 2341, 2342, 2343, 2344, 2345, 2346, 2347, 2348, 2349, 2350, 2351, 2352, 2353, 2354, 2355, 2356, 2357, 2358, 2359, 2360, 2361, 2362, 2363, 2364, 2365, 2366, 2367, 2368, 2369, 2370, 2371, 2372, 2373, 2374, 2375, 2376, 2377, 2378, 2379, 2380, 2381, 2382, 2383, 2384, 2385, 2386, 2387, 2388, 2389, 2390, 2391, 2392, 2393, 2394, 2395, 2396, 2397, 2398, 2399, 2400, 2401, 2402, 2403, 2404, 2405, 2406, 2407, 2408, 2409, 2410, 2411, 2412, 2413, 2414, 2415, 2416, 2417, 2418, 2419, 2420, 2421, 2422, 2423, 2424, 2425, 2426, 2427, 2428, 2429, 2430, 2431, 2432, 2433, 2434, 2435, 2436, 2437, 2438, 2439, 2440, 2441, 2442, 2443, 2444, 2445, 2446, 2447, 2448, 2449, 2450, 2451, 2452, 2453, 2454, 2455, 2456, 2457, 2458, 2459, 2460, 2461, 2462, 2463, 2464, 2465, 2466, 2467, 2468, 2469, 2470, 2471, 2472, 2473, 2474, 2475, 2476, 2477, 2478, 2479, 2480, 2481, 2482, 2483, 2484, 2485, 2486, 2487, 2488, 2489, 2490, 2491, 2492, 2493, 2494, 2495, 2496, 2497, 2498, 2499, 2500, 2501, 2502, 2503, 2504, 2505, 2506, 2507, 2508, 2509, 2510, 2511, 2512, 2513, 2514, 2515, 2516, 2517, 2518, 2519, 2520, 2521, 2522, 2523, 2524, 2525, 2526, 2527, 2528, 2529, 2530, 2531, 2532, 2533, 2534, 2535, 2536, 2537, 2538, 2539, 2540, 2541, 2542, 2543, 2544, 2545, 2546, 2547, 2548, 2549, 2550, 2551, 2552, 2553, 2554, 2555, 2556, 2557, 2558, 2559, 2560, 2561, 2562, 2563, 2564, 2565, 2566, 2567, 2568, 2569, 2570, 2571, 2572, 2573, 2574, 2575, 2576, 2577, 2578, 2579, 2580, 2581, 2582, 2583, 2584, 2585, 2586, 2587, 2588, 2589, 2590, 2591, 2592, 2593, 2594, 2595, 2596, 2597, 2598, 2599, 2600, 2601, 2602, 2603, 2604, 2605, 2606, 2607, 2608, 2609, 2610, 2611, 2612, 2613, 2614, 2615, 2616, 2617, 2618, 2619, 2620, 2621, 2622, 2623, 2624, 2625, 2626, 2627, 2628, 2629, 2630, 2631, 2632, 2633, 2634, 2635, 2636, 2637, 2638, 2639, 2640, 2641, 2642, 2643, 2644, 2645, 2646, 2647, 2648, 2649, 2650, 2651, 2652, 2653, 2654, 2655, 2656, 2657, 2658, 2659, 2660, 2661, 2662, 2663, 2664, 2665, 2666, 2667, 2668, 2669, 2670, 2671, 2672, 2673, 2674, 2675, 2676, 2677, 2678, 2679, 2680, 2681, 2682, 2683, 2684, 2685, 2686, 2687, 2688, 2689, 2690, 2691, 2692, 2693, 2694, 2695, 2696, 2697, 2698, 2699, 2700, 2701, 2702, 2703, 2704, 2705, 2706, 2707, 2708, 2709, 2710, 2711, 2712, 2713, 2714, 2715, 2716, 2717, 2718, 2719, 2720, 2721, 2722, 2723, 2724, 2725, 2726, 2727, 2728, 2729, 2730, 2731, 2732, 2733, 2734, 2735, 2736, 2737, 2738, 2739, 2740, 2741, 2742, 2743, 2744, 2745, 2746, 2747, 2748, 2749, 2750, 2751, 2752, 2753, 2754, 2755, 2756, 2757, 2758, 2759, 2760, 2761, 2762, 2763, 2764, 2765, 2766, 2767, 2768, 2769, 2770, 2771, 2772, 2773, 2774, 2775, 2776, 2777, 2778, 2779, 2780, 2781, 2782, 2783, 2784, 2785, 2786, 2787, 2788, 2789, 2790, 2791, 2792, 2793, 2794, 2795, 2796, 2797, 2798, 2799, 2800, 2801, 2802, 2803, 2804, 2805, 2806, 2807, 2808, 2809, 2810, 2811, 2812, 2813, 2814, 2815, 2816, 2817, 2818, 2819, 2820, 2821, 2822, 2823, 2824, 2825, 2826, 2827, 2828, 2829, 2830, 2831, 2832, 2833, 2834, 2835, 2836, 2837, 2838, 2839, 2840, 2841, 2842, 2843, 2844, 2845, 2846, 2847, 2848, 2849, 2850, 2851, 2852, 2853, 2854, 2855, 2856, 2857, 2858, 2859, 2860, 2861, 2862, 2863, 2864, 2865, 2866, 2867, 2868, 2869, 2870, 2871, 2872, 2873, 2874, 2875, 2876, 2877, 2878, 2879, 2880, 2881, 2882, 2883, 2884, 2885, 2886, 2887, 2888, 2889, 2890, 2891, 2892, 2893, 2894, 2895, 2896, 2897, 2898, 2899, 2900, 2901, 2902, 2903, 2904, 2905, 2906, 2907, 2908, 2909, 2910, 2911, 2912, 2913, 2914, 2915, 2916, 2917, 2918, 2919, 2920, 2921, 2922, 2923, 2924, 2925, 2926, 2927, 2928, 2929, 2930, 2931, 2932, 2933, 2934, 2935, 2936, 2937, 2938, 2939, 2940, 2941, 2942, 2943, 2944, 2945, 2946, 2947, 2948, 2949, 2950, 2951, 2952, 2953, 2954, 2955, 2956, 2957, 2958, 2959, 2960, 2961, 2962, 2963, 2964, 2965, 2966, 2967, 2968, 2969, 2970, 2971, 2972, 2973, 2974, 2975, 2976, 2977, 2978, 2979, 2980, 2981, 2982, 2983, 2984, 2985, 2986, 2987, 2988, 2989, 2990, 2991, 2992, 2993, 2994, 2995, 2996, 2997, 2998, 2999, 3000, 3001, 3002, 3003, 3004, 3005, 3006, 3007, 3008, 3009, 3010, 3011, 3012, 3013, 3014, 3015, 3016, 3017, 3018, 3019, 3020, 3021, 3022, 3023, 3024, 3025, 3026, 3027, 3028, 3029, 3030, 3031, 3032, 3033, 3034, 3035, 3036, 3037, 3038, 3039, 3040, 3041, 3042, 3043, 3044, 3045, 3046, 3047, 3048, 3049, 3050, 3051, 3052, 3053, 3054, 3055, 3056, 3057, 3058, 3059, 3060, 3061, 3062, 3063, 3064, 3065, 3066, 3067, 3068, 3069, 3070, 3071, 3072, 3073, 3074, 3075, 3076, 3077, 3078, 3079, 3080, 3081, 3082, 3083, 3084, 3085, 3086, 3087, 3088, 3089, 3090, 3091, 3092, 3093, 3094, 3095, 3096, 3097, 3098, 3099, 3100, 3101, 3102, 3103, 3104, 3105, 3106, 3107, 3108, 3109, 3110, 3111, 3112, 3113, 3114, 3115, 3116, 3117, 3118, 3119, 3120, 3121, 3122, 3123, 3124, 3125, 3126, 3127, 3128, 3129, 3130, 3131, 3132, 3133, 3134, 3135, 3136, 3137, 3138, 3139, 3140, 3141, 3142, 3143, 3144, 3145, 3146, 3147, 3148, 3149, 3150, 3151, 3152, 3153, 3154, 3155, 3156, 3157, 3158, 3159, 3160, 3161, 3162, 3163, 3164, 3165, 3166, 3167, 3168, 3169, 3170, 3171, 3172, 3173, 3174, 3175, 3176, 3177, 3178, 3179, 3180, 3181, 3182, 3183, 3184, 3185, 3186, 3187, 3188, 3189, 3190, 3191, 3192, 3193, 3194, 3195, 3196, 3197, 3198, 3199, 3200, 3201, 3202, 3203, 3204, 3205, 3206, 3207, 3208, 3209, 3210, 3211, 3212, 3213, 3214, 3215, 3216, 3217, 3218, 3219, 3220, 3221, 3222, 3223, 3224, 3225, 3226, 3227, 3228, 3229, 3230, 3231, 3232, 3233, 3234, 3235, 3236, 3237, 3238, 3239, 3240, 3241, 3242, 3243, 3244, 3245, 3246, 3247, 3248, 3249, 3250, 3251, 3252, 3253, 3254, 3255, 3256, 3257, 3258, 3259, 3260, 3261, 3262, 3263, 3264, 3265, 3266, 3267, 3268, 3269, 3270, 3271, 3272, 3273, 3274, 3275, 3276, 3277, 3278, 3279, 3280, 3281, 3282, 3283, 3284, 3285, 3286, 3287, 3288, 3289, 3290, 3291, 3292, 3293, 3294, 3295, 3296, 3297, 3298, 3299, 3300, 3301, 3302, 3303, 3304, 3305, 3306, 3307, 3308, 3309, 3310, 3311, 3312, 3313, 3314, 3315, 3316, 3317, 3318, 3319, 3320, 3321, 3322, 3323, 3324, 3325, 3326, 3327, 3328, 3329, 3330, 3331, 3332, 3333, 3334, 3335, 3336, 3337, 3338, 3339, 3340, 3341, 3342, 3343, 3344, 3345, 3346, 3347, 3348, 3349, 3350, 3351, 3352, 3353, 3354, 3355, 3356, 3357, 3358, 3359, 3360, 3361, 3362, 3363, 3364, 3365, 3366, 3367, 3368, 3369, 3370, 3371, 3372, 3373, 3374, 3375, 3376, 3377, 3378, 3379, 3380, 3381, 3382, 3383, 3384, 3385, 3386, 3387, 3388, 3389, 3390, 3391, 3392, 3393, 3394, 3395, 3396, 3397, 3398, 3399, 3400, 3401, 3402, 3403, 3404, 3405, 3406, 3407, 3408, 3409, 3410, 3411, 3412, 3413, 3414, 3415, 3416, 3417, 3418, 3419, 3420, 3421, 3422, 3423, 3424, 3425, 3426, 3427, 3428, 3429, 3430, 3431, 3432, 3433, 3434, 3435, 3436, 3437, 3438, 3439, 3440, 3441, 3442, 3443, 3444, 3445, 3446, 3447, 3448, 3449, 3450, 3451, 3452, 3453, 3454, 3455, 3456, 3457, 3458, 3459, 3460, 3461, 3462, 3463, 3464, 3465, 3466, 3467, 3468, 3469, 3470, 3471, 3472, 3473, 3474, 3475, 3476, 3477, 3478, 3479, 3480, 3481, 3482, 3483, 3484, 3485, 3486, 3487, 3488, 3489, 3490, 3491, 3492, 3493, 3494, 3495, 3496, 3497, 3498, 3499, 3500, 3501, 3502, 3503, 3504, 3505, 3506, 3507, 3508, 3509, 3510, 3511, 3512, 3513, 3514, 3515, 3516, 3517, 3518, 3519, 3520, 3521, 3522, 3523, 3524, 3525, 3526, 3527, 3528, 3529, 3530, 3531, 3532, 3533, 3534, 3535, 3536, 3537, 3538, 3539, 3540, 3541, 3542, 3543, 3544, 3545, 3546, 3547, 3548, 3549, 3550, 3551, 3552, 3553, 3554, 3555, 3556, 3557, 3558, 3559, 3560, 3561, 3562, 3563, 3564, 3565, 3566, 3567, 3568, 3569, 3570, 3571, 3572, 3573, 3574, 3575, 3576, 3577, 3578, 3579, 3580, 3581, 3582, 3583, 3584, 3585, 3586, 3587, 3588, 3589, 3590, 3591, 3592, 3593, 3594, 3595, 3596, 3597, 3598, 3599, 3600, 3601, 3602, 3603, 3604, 3605, 3606, 3607, 3608, 3609, 3610, 3611, 3612, 3613, 3614, 3615, 3616, 3617, 3618, 3619, 3620, 3621, 3622, 3623, 3624, 3625, 3626, 3627, 3628, 3629, 3630, 3631, 3632, 3633, 3634, 3635



AIA[®] Document G703[™] - 1992

Continuation Sheet

Page 12

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 11
APPLICATION DATE: 2/24/2011
PERIOD TO: 3/15/2011
ARCHITECT'S PROJECT NO: 10-02

A	B	C	D		E	F	G		H		I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G + C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)	
			FROM PREVIOUS APPLICATION (D + E)								
148	TOILET COMPARTMENTS MATERIAL	8,050.00	7,245.00		805.00	0.00	8,050.00	100	0.00	402.50	
149	TOILET COMPARTMENTS LABOR	3,450.00	3,105.00		345.00	0.00	3,450.00	100	0.00	172.50	
150	WALL & CORNER GUARDS MATERIAL	452.00	452.00		0.00	0.00	452.00	100	0.00	22.60	
151	WALL & CORNER GUARDS LABOR	250.00	125.00		125.00	0.00	250.00	100	0.00	12.50	
152	TOILET & BATH ACCESS. MATERIAL	2,800.00	2,520.00		280.00	0.00	2,800.00	100	0.00	140.00	
153	TOILET & BATH ACCESS. LABOR	1,200.00	1,080.00		120.00	0.00	1,200.00	100	0.00	60.00	
154	METAL LOCKERS MATERIAL	5,302.00	4,188.58		1,113.42	0.00	5,302.00	100	0.00	265.10	
155	METAL LOCKERS LABOR	2,272.00	0.00		2,272.00	0.00	2,272.00	100	0.00	113.60	
156	FLAGPOLES MATERIAL	1,625.00	0.00		0.00	0.00	0.00	0	1,625.00	0.00	
157	FLAGPOLES LABOR	750.00	0.00		0.00	0.00	0.00	0	750.00	0.00	
158	ALUMN. CANOPY MATERIAL	6,765.00	6,426.75		338.25	0.00	6,765.00	100	0.00	338.25	
159	ALUMN. CANOPY LABOR	4,510.00	4,284.50		225.50	0.00	4,510.00	100	0.00	225.50	
160	PROJECTION MOUNTS MATERIAL	2,640.00	2,640.00		0.00	0.00	2,640.00	100	0.00	132.00	

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703[™] - 1992. Copyright © 1993, 1996, 1997, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet

Page 13

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO. 11
APPLICATION DATE: 2/24/2011
PERIOD TO: 3/15/2011
ARCHITECT'S PROJECT NO: 10-02

A	B	C	D		E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)	
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD						
161	PROJECTION MOUNTS LABOR	1,760.00	1,760.00	0.00	0.00	1,760.00	100	0.00	88.00	
162	FOOD SERVICE EQUIP MATERIAL	77,173.00	77,173.00	0.00	0.00	77,173.00	100	0.00	3,858.65	
163	FOOD SERVICE EQUIP LABOR	14,880.00	14,880.00	0.00	0.00	14,880.00	100	0.00	744.00	
164	WINDOW SHADES MATERIAL	5,875.00	4,406.00	1,468.99	0.00	5,874.99	100	0.01	293.75	
165	WINDOW SHADES LABOR	1,480.00	1,110.00	370.00	0.00	1,480.00	100	0.00	74.00	
166	LIBRARY EQUIP & WOOD CASE WORK MATERIAL	162,635.00	162,635.00	0.00	0.00	162,635.00	100	0.00	8,131.75	
167	LIBRARY EQUIP & WOOD CASE WORK LABOR	19,500.00	19,500.00	0.00	0.00	19,500.00	100	0.00	975.00	
168	INSTITUTIONAL CASE WORK MATERIAL	46,016.00	46,016.00	0.00	0.00	46,016.00	100	0.00	2,300.80	
169	INSTITUTIONAL CASE WORK LABOR	1,283.00	1,090.55	192.45	0.00	1,283.00	100	0.00	64.15	
170	SPRINKLER ENGINEERING	2,400.00	2,400.00	0.00	0.00	2,400.00	100	0.00	120.00	
171	SPRINKLER MATERIAL	21,270.00	21,270.00	0.00	0.00	21,270.00	100	0.00	1,063.50	
172	SPRINKLER LABOR	16,749.00	13,399.12	3,349.80	0.00	16,748.92	100	0.08	837.45	
173	SPRINKLER PUNCH-OUT & CLOSE OUT	2,127.00	0.00	2,127.00	0.00	2,127.00	100	0.00	106.35	
174	HVAC BOND & OVERHEAD	31,627.00	31,627.00	0.00	0.00	31,627.00	100	0.00	1,581.35	

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703[™] - 1992. Copyright © 1993, 1995, 1996, 1997, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce for internal use only (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA® Document G703™ - 1992

Continuation Sheet

Page 14

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: T1
APPLICATION DATE: 2/24/2011
PERIOD TO: 3/15/2011
ARCHITECT'S PROJECT NO: 10-02

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		% (G ÷ C)			
175	MOBILIZATION	40,700.00	40,700.00	0.00	0.00	40,700.00	100	0.00	2,035.00
176	JOB MEETINGS	13,000.00	11,569.99	1,430.00	0.00	12,999.99	100	0.01	650.00
177	SUBMITTALS	9,090.00	9,090.00	0.00	0.00	9,090.00	100	0.00	454.50
178	COORDINATION DRAWINGS MATERIAL	840.00	840.00	0.00	0.00	840.00	100	0.00	42.00
179	COORDINATION DRAWINGS LABOR	18,100.00	18,100.00	0.00	0.00	18,100.00	100	0.00	905.00
180	DEMOLITION LABOR	37,014.00	37,014.00	0.00	0.00	37,014.00	100	0.00	1,850.70
181	DEMOLITION	4,000.00	0.00	0.00	0.00	0.00	0	4,000.00	0.00
182	CHILLED WATER PIPING ROUGH-IN PHASE 1C MATERIAL	1,285.00	1,285.00	0.00	0.00	1,285.00	100	0.00	64.25
183	CHILLED WATER PIPING ROUGH-IN PHASE 1C LABOR	1,805.00	0.00	0.00	0.00	0.00	0	1,805.00	0.00
184	CHILLED WATER PIPING FINALS PHASE 1C MATERIAL	550.00	550.00	0.00	0.00	550.00	100	0.00	27.50
185	CHILLED WATER PIPING FINALS PHASE 1C LABOR	773.00	773.00	0.00	0.00	773.00	100	0.00	38.65
186	CHILLED WATER PIPING ROUGH-IN PH 2 LAB	3,299.00	3,299.00	0.00	0.00	3,299.00	100	0.00	164.95

CAUTION: You should sign an official AIA Contract Document before proceeding with this project.

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ - 1992. Copyright © 1993, 1995, 1996, 1997, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.



AIA[®] Document G703[™] - 1992

Continuation Sheet

Page 15

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 11
APPLICATION DATE: 2/24/2011
PERIOD TO: 3/15/2011
ARCHITECT'S PROJECT NO: 10-02

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		% (G ÷ C)			
187	CHILLED WATER PIPING ROUGH-IN PH 2 MAT	4,640.00	4,640.00	0.00	0.00	4,640.00	100	0.00	232.00
188	CHILLED WATER PIPING FINALS PHASE 2 MAT	1,415.00	1,415.00	0.00	0.00	1,415.00	100	0.00	70.75
189	CHILLED WATER PIPING FINALS PHASE 2 LAB	1,989.00	1,989.00	0.00	0.00	1,989.00	100	0.00	99.45
190	HEAT PUMP LOOP WATER PIPING ROUGH-IN PH 1C MATERIAL	8,880.00	8,880.00	0.00	0.00	8,880.00	100	0.00	444.00
191	HEAT PUMP LOOP WATER PIPING ROUGH-IN PH 1C LABOR	10,101.00	10,101.00	0.00	0.00	10,101.00	100	0.00	505.05
192	HEAT PUMP LOOP WATER PIPING FINALS PH 1C MAT	3,806.00	3,806.00	0.00	0.00	3,806.00	100	0.00	190.30
193	HEAT PUMP LOOP WATER PIPING FINALS PH 1C LAB	4,329.00	4,329.00	0.00	0.00	4,329.00	100	0.00	216.45
194	HEAT PUMP LOOP WATER PIPING ROUGH-IN PH 2 MAT	27,043.00	27,043.00	0.00	0.00	27,043.00	100	0.00	1,352.15
195	HEAT PUMP LOOP WATER PIPING ROUGH-IN PH 2 LAB	30,672.00	30,672.00	0.00	0.00	30,672.00	100	0.00	1,533.60

CAUTION: You should always use retained amounts as a guide only.

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703[™] - 1992. Copyright © 1993, 1995, 1996, 1997, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects legal counsel, copyright@aia.org.



AIA[®] Document G703[™] - 1992

Continuation Sheet

Page 16

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 11
APPLICATION DATE: 2/24/2011
PERIOD TO: 3/15/2011
ARCHITECT'S PROJECT NO: 10-02

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
196	HEAT PUMP LOOP WATER PIPING FINALS PH 2 MAT	11,590.00	11,590.00	0.00	0.00	11,590.00	100	0.00	579.50
197	HEAT PUMP LOOP WATER PIPING FINALS PH 2 LAB	13,184.00	13,184.00	0.00	0.00	13,184.00	100	0.00	659.20
198	HEAT PUMP LOOP WATER PIPING ROUGH-IN PH 4 MAT	4,440.00	4,440.00	0.00	0.00	4,440.00	100	0.00	222.00
199	HEAT PUMP LOOP WATER PIPING ROUGH-IN PH 4 LAB	5,141.00	5,141.00	0.00	0.00	5,141.00	100	0.00	257.05
200	HEAT PUMP LOOP WATER PIPING FINALS PH 4 MAT	1,903.00	1,903.00	0.00	0.00	1,903.00	100	0.00	95.15
201	HEAT PUMP LOOP WATER PIPING FINALS PH 4 LAB	2,165.00	2,165.00	0.00	0.00	2,165.00	100	0.00	108.25
202	CONDENSATE DRAINS PH 1-C MAT	736.00	736.00	0.00	0.00	736.00	100	0.00	36.80
203	CONDENSATE DRAINS PH 1-C LAB	2,492.00	2,492.00	0.00	0.00	2,492.00	100	0.00	124.60
204	CONDENSATE DRAINS PH 2 MAT	2,242.00	2,242.00	0.00	0.00	2,242.00	100	0.00	112.10
205	CONDENSATE DRAINS PH 2 LAB	7,589.00	7,589.00	0.00	0.00	7,589.00	100	0.00	379.45

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703[™] - 1992. Copyright © 1963, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects legal counsel, copyright@aia.org.

Continuation Sheet

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 11
APPLICATION DATE: 2/24/2011
PERIOD TO: 3/15/2011
ARCHITECT'S PROJECT NO: 10-02

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
206	CONDENSATE DRAINS PH 4 MAT	368.00	368.00	0.00	0.00	368.00	100	0.00	18.40
207	CONDENSATE DRAINS PH 4 LAB	1,246.00	1,246.00	0.00	0.00	1,246.00	100	0.00	62.30
208	EQUIPMENT PADS MATERIAL	5,335.00	5,335.00	0.00	0.00	5,335.00	100	0.00	266.75
209	EQUIPMENT PADS LABOR	4,453.00	4,453.00	0.00	0.00	4,453.00	100	0.00	222.65
210	AIR HANDLING UNITS MATERIAL	56,000.00	56,000.00	0.00	0.00	56,000.00	100	0.00	2,800.00
211	AIR HANDLING UNITS LABOR	6,604.00	6,604.00	0.00	0.00	6,604.00	100	0.00	330.20
212	ELECTRIC CABINET UNIT HEATERS MAT	9,580.00	9,580.00	0.00	0.00	9,580.00	100	0.00	479.00
213	ELECTRIC CABINET UNIT HEATERS LAB	2,700.00	2,700.00	0.00	0.00	2,700.00	100	0.00	135.00
214	WATER TO WATER HEAT PUMPS MAT	17,756.00	17,756.00	0.00	0.00	17,756.00	100	0.00	887.80
215	WATER TO WATER HEAT PUMPS LAB	3,942.00	3,942.00	0.00	0.00	3,942.00	100	0.00	197.10
216	GEOTHERMAL HEAT PUMPS MATERIAL	69,793.00	69,793.00	0.00	0.00	69,793.00	100	0.00	3,489.65
217	GEOTHERMAL HEAT PUMPS LABOR	7,344.00	7,343.98	0.00	0.00	7,343.98	100	0.02	367.20

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.



AIA[®] Document G703[™] - 1992

Continuation Sheet

Page 18

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 11
APPLICATION DATE: 2/24/2011
PERIOD TO: 3/15/2011
ARCHITECT'S PROJECT NO: 10-02

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
218	PUMP & ACCESSORIES MATERIAL	60,951.00	60,951.00	0.00	0.00	60,951.00	100	0.00	3,047.55
219	PUMP & ACCESSORIES LABOR	8,370.00	8,370.00	0.00	0.00	8,370.00	100	0.00	418.50
220	CHEMICAL TREATMENT/GLYCOL MATERIAL	850.00	850.00	0.00	0.00	850.00	100	0.00	42.50
221	CHEMICAL TREATMENT/GLYCOL LAB	700.00	700.00	0.00	0.00	700.00	100	0.00	35.00
222	LABELS/VALVE TAGS MATERIAL	800.00	800.00	0.00	0.00	800.00	100	0.00	40.00
223	LABELS/VALVE TAGS LABOR	1,728.00	1,728.00	0.00	0.00	1,728.00	100	0.00	86.40
224	SHEET METAL FIELDS SUPERVISION LAB	7,920.00	7,920.00	0.00	0.00	7,920.00	100	0.00	396.00
225	RECTANGULAR DUCT PH 1-C MAT	9,270.00	9,270.00	0.00	0.00	9,270.00	100	0.00	463.50
226	RECTANGULAR DUCT PH 1-C LAB	9,550.00	9,550.00	0.00	0.00	9,550.00	100	0.00	477.50
227	Round duct Phase 1-C material	1,900.00	1,900.00	0.00	0.00	1,900.00	100	0.00	95.00
228	Round duct Phase 1-C labor	1,750.00	1,750.00	0.00	0.00	1,750.00	100	0.00	87.50
229	Fans Phase 1-C material	1,300.00	1,300.00	0.00	0.00	1,300.00	100	0.00	65.00

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703[™] - 1992. Copyright © 1993, 1995, 1996, 1997, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.



AIA[®] Document G703™ - 1992

Continuation Sheet

Page 19

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 11
APPLICATION DATE: 2/24/2011
PERIOD TO: 3/15/2011
ARCHITECT'S PROJECT NO: 10-02

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)		H BALANCE TO FINISH (C - G)		I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		% (G ÷ C)				
230	FANS PHASE 1-C LABOR	800.00	800.00	0.00	0.00	800.00	100	0.00	40.00	
231	Misc. Equip Phase 1-C material	2,190.00	2,190.00	0.00	0.00	2,190.00	100	0.00	109.50	
232	MISC EQUIP PHASE 1-C LABOR	1,010.00	1,010.00	0.00	0.00	1,010.00	100	0.00	50.50	
233	AIR DEVICES PHASE 1-C MATERIAL	3,240.00	3,240.00	0.00	0.00	3,240.00	100	0.00	162.00	
234	AIR DEVICES PHASE 1-C LABOR	4,980.00	2,480.00	0.00	0.00	2,480.00	50	2,500.00	124.00	
235	AIR DEVICES PHASE 2 MATERIAL	9,115.00	9,115.00	0.00	0.00	9,115.00	100	0.00	455.75	
236	AIR DEVICES PHASE 2 LABOR	14,130.00	14,130.00	0.00	0.00	14,130.00	100	0.00	706.50	
237	AIR DEVICES PHASE 4 MATERIAL	950.00	0.00	0.00	0.00	0.00	0	950.00	0.00	
238	AIR DEVICES PHASE 4 LABOR	1,150.00	0.00	0.00	0.00	0.00	0	1,150.00	0.00	
239	ROUND DUCT PHASE 2 MATERIAL	31,400.00	31,400.00	0.00	0.00	31,400.00	100	0.00	1,570.00	
240	ROUND DUCT PHASE 2 LABOR	25,700.00	25,700.00	0.00	0.00	25,700.00	100	0.00	1,285.00	
241	ROUND DUCT PHASE 4 MATERIAL	830.00	830.00	0.00	0.00	830.00	100	0.00	41.50	

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ - 1992. Copyright © 1983, 1985, 1986, 1987, 1970, 1976, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet

Page 20

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 11
APPLICATION DATE: 2/24/2011
PERIOD TO: 3/15/2011
ARCHITECT'S PROJECT NO: 10-02

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		% (G ÷ C)			
242	ROUND DUCT PHASE 4 LABOR	760.00	760.00	0.00	0.00	760.00	100	0.00	38.00
243	RECTANGULAR DUCT PHASE 2 MAT	68,000.00	68,000.00	0.00	0.00	68,000.00	100	0.00	5,498.71
244	RECTANGULAR DUCT PHASE 2 LAB	72,820.00	72,820.00	0.00	0.00	72,820.00	100	0.00	3,641.00
245	RECTANGULAR DUCT PHASE 4 MAT	940.00	940.00	0.00	0.00	940.00	100	0.00	47.00
246	RECTANGULAR DUCT PHASE 4 LAB	1,100.00	1,100.00	0.00	0.00	1,100.00	100	0.00	55.00
247	FANS PHASE 2 MATERIAL	1,290.00	1,290.00	0.00	0.00	1,290.00	100	0.00	64.50
248	FANS PHASE 2 LABOR	790.00	790.00	0.00	0.00	790.00	100	0.00	39.50
249	MISC EQUIP PHASE 2 MATERIAL	7,005.00	7,005.00	0.00	0.00	7,005.00	100	0.00	350.25
250	MISC EQUIP PHASE 2 LABOR	460.00	460.00	0.00	0.00	460.00	100	0.00	23.00
251	PIPE DUCT INSULATION PH 1-C MAT	12,950.00	12,950.00	0.00	0.00	12,950.00	100	0.00	647.50
252	PIPE DUCT INSULATION PH 1-C LABOR	12,950.00	12,950.00	0.00	0.00	12,950.00	100	0.00	647.50
253	PIPE DUCT INSULATION PH 2 MAT	20,350.00	20,350.00	0.00	0.00	20,350.00	100	0.00	1,017.50

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703[™] - 1992. Copyright © 1993, 1995, 1996, 1997, 1979, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA® Document G703™ - 1992

Continuation Sheet

Page 21

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached. In tabulations below, amounts are stated to the nearest dollar. Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 11
APPLICATION DATE: 2/24/2011
PERIOD TO: 3/15/2011
ARCHITECT'S PROJECT NO: 10-02

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		% (G ÷ C)			
254	PIPE DUCT INSULATION PH 2 LAB	20,350.00	20,350.00	0.00	0.00	20,350.00	100	0.00	1,017.50
255	PIPE DUCT INSULATION PH 4 MAT	2,220.00	1,554.00	0.00	0.00	1,554.00	70	666.00	77.70
256	PIPE DUCT INSULATION PH 4 LAB	2,220.00	1,554.00	0.00	0.00	1,554.00	70	666.00	77.70
257	TEMPERATURE CONTROLS PH 1-C MAT	14,700.00	14,700.00	0.00	0.00	14,700.00	100	0.00	735.00
258	TEMPERATURE CONTROLS PH 1-C LAB	22,100.00	18,100.00	4,000.00	0.00	22,100.00	100	0.00	1,105.00
259	TEMPERATURE CONTROLS PH 2 MAT	22,000.00	22,000.00	0.00	0.00	22,000.00	100	0.00	1,100.00
260	TEMPERATURE CONTROLS PH 2 LAB	33,200.00	33,200.00	0.00	0.00	33,200.00	100	0.00	1,660.00
261	TEMPERATURE CONTROLS PH 4 MAT	1,600.00	0.00	0.00	0.00	0.00	0	1,600.00	0.00
262	TEMPERATURE CONTROLS PH 4 LAB	2,400.00	0.00	0.00	0.00	0.00	0	2,400.00	0.00
263	GEOTHERMAL WELLS DRILLING MAT	58,000.00	58,000.00	0.00	0.00	58,000.00	100	0.00	2,900.00
264	GEOTHERMAL WELLS DRILLING LABOR	220,000.00	220,000.00	0.00	0.00	220,000.00	100	0.00	11,000.00

CAUTION: You should sign an original AIA Contract Document on which this form is based.

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ - 1992. Copyright © 1993, 1995, 1996, 1997, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] – 1992

Continuation Sheet

Page 22

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT,
containing Contractor's signed certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 11
APPLICATION DATE: 2/24/2011
PERIOD TO: 3/15/2011
ARCHITECT'S PROJECT NO: 10-02

PROJECT SCHEDULE NO.									
A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		% (G ÷ C)			
265	GEOTHERMAL WELLS UNDERGROUND PIPING MAT	75,000.00	75,000.00	0.00	0.00	75,000.00	100	0.00	7,101.23
266	GEOTHERMAL WELLS UNDERGROUND PIPING LABOR	72,000.00	72,000.00	0.00	0.00	72,000.00	100	0.00	3,600.00
267	GEOTHERMAL TEST FLUSH & FILL LABOR	10,000.00	10,000.00	0.00	0.00	10,000.00	100	0.00	500.00
268	BALANCING PHASE 1-C LABOR	2,000.00	0.00	0.00	0.00	0.00	0	2,000.00	0.00
269	BALANCING PHASE 2 LABOR	5,000.00	0.00	0.00	0.00	0.00	0	5,000.00	0.00
270	BALANCING PHASE 4 LABOR	500.00	0.00	0.00	0.00	0.00	0	500.00	0.00
271	COMMISSIONING START UP LABOR	2,160.00	1,728.00	0.00	0.00	1,728.00	80	432.00	86.40
272	PUNCH LIST CLEAN UP WARR TRAIN	24,990.00	10,053.00	0.00	0.00	10,053.00	40	14,937.00	502.65
273	CLOSEOUT/ASBUILTS PLUMBING PERMIT & MOBILIZATION	1,500.00	1,500.00	0.00	0.00	1,500.00	100	0.00	75.00
274	BELOW SLAB SANITARY NEW ADDIT MAT	7,247.00	7,247.00	0.00	0.00	7,247.00	100	0.00	362.35
CAUTION: You should sign an original AIA Contract Document on which this last schedule is based.									

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703[™] – 1992. Copyright © 1993, 1995, 1996, 1997, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail: The American Institute of Architects legal counsel, copyright@aia.org.

AIA® Document G703™ - 1992

Continuation Sheet

Page 23

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 11
APPLICATION DATE: 2/24/2011
PERIOD TO: 3/15/2011
ARCHITECT'S PROJECT NO: 10-02

A	B	C	D		E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)	
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD						
275	BELOW SLAB SANITARY NEW ADDIT LAB	9,366.00	9,366.00	0.00	0.00	9,366.00	100	0.00	468.30	
276	BELOW SLAB SANITARY EXIST BLDG MAT	13,162.00	13,162.00	0.00	0.00	13,162.00	100	0.00	1,316.20	
277	BELOW SLAB SANITARY EXIST BLDG LAB	16,483.00	16,483.00	0.00	0.00	16,483.00	100	0.00	824.15	
278	ABOVE SLAB SANITARY NEW ADDIT MAT	2,874.00	2,874.00	0.00	0.00	2,874.00	100	0.00	143.70	
279	ABOVE SLAB SANITARY NEW ADDIT LAB	7,626.00	7,626.00	0.00	0.00	7,626.00	100	0.00	381.30	
280	ABOVE SLAB SANITARY EXIST BLDG MAT	968.00	968.00	0.00	0.00	968.00	100	0.00	48.40	
281	ABOVE SLAB SANITARY EXIST BLDG LAB	3,280.00	3,280.00	0.00	0.00	3,280.00	100	0.00	164.00	
282	ROOF DRAIN PIPING NEW ADDIT MAT	4,272.00	4,272.00	0.00	0.00	4,272.00	100	0.00	213.60	
283	ROOF DRAIN PIPING NEW ADDIT LAB	6,984.00	6,984.00	0.00	0.00	6,984.00	100	0.00	349.20	
284	WATER PIPING NEW ADDIT MAT	11,401.00	11,400.99	0.00	0.00	11,400.99	100	0.01	570.05	
285	WATER PIPING NEW ADDIT LAB	18,860.00	18,860.00	0.00	0.00	18,860.00	100	0.00	943.00	

CAUTION: You should sign an original AIA Contract Document as with this bid.

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ - 1992. Copyright © 1993, 1995, 1996, 1997, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA® Document G703™ - 1992

Continuation Sheet

Page 24

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 11
APPLICATION DATE: 2/24/2011
PERIOD TO: 3/15/2011
ARCHITECT'S PROJECT NO: 10-02

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)	
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
286	WATER PIPING EXIST BLDG MAT	24,110.00	24,110.00	0.00	0.00	24,110.00	100	0.00	1,205.50
287	WATER PIPING EXIST BLDG LAB	42,261.00	42,261.00	0.00	0.00	42,261.00	100	0.00	4,226.10
288	FIXT, FLR DRAINS, ROOF DRAIN NEW ADDIT MAT	18,540.00	18,540.00	0.00	0.00	18,540.00	100	0.00	927.00
289	FIXT, FLR DRAINS, ROOF DRAIN NEW ADDIT LAB	6,068.00	6,067.99	0.00	0.00	6,067.99	100	0.01	303.40
290	GAS PIPING EXIST BLDG MATERIAL	500.00	500.00	0.00	0.00	500.00	100	0.00	50.00
291	GAS PIPING EXIST BLDG LABOR	1,312.00	1,312.00	0.00	0.00	1,312.00	100	0.00	131.20
292	FIXT, DRAINS WATER HEATERS MAT	41,573.00	41,573.00	0.00	0.00	41,573.00	100	0.00	4,157.30
293	FIXT, DRAINS WATER HEATERS LAB	10,086.00	10,086.00	0.00	0.00	10,086.00	100	0.00	1,008.60
294	PLUMBING INSULATION TRAIN, COMM PUNCH-OUT	26,000.00	26,000.00	0.00	0.00	26,000.00	100	0.00	1,300.00
295	& WARR	14,829.00	2,971.00	0.00	0.00	2,971.00	20	11,858.00	148.55
296	ELECTRICAL MOBILIZATION LABOR	10,000.00	10,000.00	0.00	0.00	10,000.00	100	0.00	1,000.00
297	K.U. ALLOWANCE	25,000.00	24,999.96	0.00	0.00	24,999.96	100	0.04	2,500.00

CAUTION: You should sign an original AIA Contract Document with this bid.

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ - 1992. Copyright © 1993, 1995, 1996, 1997, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA® Document G703™ - 1992

Continuation Sheet

Page 25

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 11
APPLICATION DATE: 2/24/2011
PERIOD TO: 3/15/2011
ARCHITECT'S PROJECT NO: 10-02

A	B	C	D		E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)	
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD						
298	ELECTRIC CONTRACT OVERHEAD	180,000.00	162,000.20	9,000.00	0.00	171,000.20	95	8,999.80	8,550.01	
299	ELECTRIC CONTRACTOR PROFIT	7,924.00	5,943.03	396.20	0.00	6,339.23	80	1,584.77	316.96	
300	SITE CONDUIT MATERIAL	1,500.00	1,500.00	0.00	0.00	1,500.00	100	0.00	150.00	
301	SITE CONDUIT LABOR	12,200.00	10,370.00	0.00	0.00	10,370.00	85	1,830.00	518.50	
302	SITE ELECTRIC WIRE MATERIAL	11,801.00	9,440.80	0.00	0.00	9,440.80	80	2,360.20	472.04	
303	SITE ELECTRIC WIRE LABOR	5,000.00	4,000.00	0.00	0.00	4,000.00	80	1,000.00	200.00	
304	ELECTRICAL DEMOLITION MATERIAL	3,000.00	3,000.00	0.00	0.00	3,000.00	100	0.00	300.00	
305	ELECTRICAL DEMOLITION LABOR	12,500.00	12,500.00	0.00	0.00	12,500.00	100	0.00	625.00	
306	ELECTRICAL BRANCH CONDUIT MAT	8,315.00	8,315.00	0.00	0.00	8,315.00	100	0.00	415.75	
307	ELECTRICAL BRANCH CONDUIT LAB	41,600.00	41,600.00	0.00	0.00	41,600.00	100	0.00	2,080.00	
308	ELECTRICAL BRANCH WIRE MAT	25,244.00	25,244.00	0.00	0.00	25,244.00	100	0.00	1,262.20	
309	ELECTRICAL BRANCH WIRE LABOR	42,330.00	42,330.00	0.00	0.00	42,330.00	100	0.00	2,116.50	

CAUTION: You should sign an original AIA Contract Document with this list.

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ - 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1976, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA® Document G703™ - 1992

Continuation Sheet

Page 26

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: T1
APPLICATION DATE: 2/24/2011
PERIOD TO: 3/15/2011
ARCHITECT'S PROJECT NO: 10-02

A	B	C	D		E	F	G		H		I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)	
			FROM PREVIOUS APPLICATION (D + E)								
310	ELECTRICAL FEEDER CONDUIT MAT	2,400.00	2,400.00		0.00	0.00	2,400.00	100	0.00	240.00	
311	ELECTRICAL FEEDER CONDUIT LABOR	23,300.00	23,300.00		0.00	0.00	23,300.00	100	0.00	1,165.00	
312	ELECTRICAL FEEDER WIRE MATERIAL	48,610.00	48,610.00		0.00	0.00	48,610.00	100	0.00	2,430.50	
313	ELECTRICAL FEEDER WIRE LABOR	16,000.00	16,000.00		0.00	0.00	16,000.00	100	0.00	800.00	
314	SOUND & SECURITY FIXTURES MATERIAL	135,600.00	103,480.00	18,559.57	0.00	0.00	122,039.57	90	13,560.43	6,101.98	
315	FIXTURES LABOR	152,265.00	152,265.00	0.00	0.00	0.00	152,265.00	100	0.00	7,613.25	
316	ELECTRIC SWITCHGEAR MATERIALS	37,730.00	32,730.00	4,999.98	0.00	0.00	37,729.98	100	0.02	1,886.50	
317	ELECTRIC SWITCHGEAR MATERIALS	59,259.00	59,259.00	0.00	0.00	0.00	59,259.00	100	0.00	2,962.95	
318	ELECTRIC SWITCHGEAR LABOR	4,326.00	4,326.00	0.00	0.00	0.00	4,326.00	100	0.00	216.30	
319	DATA	95,000.00	76,000.00	9,500.00	0.00	0.00	85,500.00	90	9,500.00	4,275.00	
320	ELECTRIC FIRE ALARM MATERIALS	11,039.00	11,039.00	0.00	0.00	0.00	11,039.00	100	0.00	551.95	
321	ELECTRIC FIRE ALARM LABOR	1,700.00	1,190.00	510.00	0.00	0.00	1,700.00	100	0.00	85.00	
322	DEVICES MATERIAL	7,138.00	7,138.00	0.00	0.00	0.00	7,138.00	100	0.00	713.80	
323	DEVICES LABOR	10,000.00	10,000.00	0.00	0.00	0.00	10,000.00	100	0.00	500.00	

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ - 1992. Copyright © 1993, 1995, 1996, 1997, 1970, 1976, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet

Page 27

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: T1
APPLICATION DATE: 2/24/2011
PERIOD TO: 3/15/2011
ARCHITECT'S PROJECT NO: 10-02

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)	
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
324	ELECTRICAL SITE CONCRETE MAT	12,919.00	10,045.25	0.00	0.00	10,045.25	78	2,873.75	502.26
325	ELECTRICAL SITE CONCRETE LAB	6,300.00	4,725.00	0.00	0.00	4,725.00	75	1,575.00	236.25
326	C/O 1-UNDERCUT ROAD	1,987.64	1,987.64	0.00	0.00	1,987.64	100	0.00	99.38
327	C/O 2-KU POLE REL ALLOW OVERAGE	4,419.65	4,419.65	0.00	0.00	4,419.65	100	0.00	220.98
328	C/O 3-PAINTER SUBCONTRACTOR CHANGE	0.00	0.00	0.00	0.00	0.00	***	0.00	0.00
329	C/O 4-ROOF COLOR CHANGE	-4,200.00	-4,200.00	0.00	0.00	-4,200.00	100	0.00	-210.00
330	C/O 5-HEAT PUMP, SINK REL, FLOOR & ROOF DRAINS, STEEL BEAM	-845.80	-845.80	0.00	0.00	-845.80	100	0.00	-42.29
331	C/O 6-BRICK INFILL FR UNIT VENTILATORS	2,845.50	2,845.50	0.00	0.00	2,845.50	100	0.00	142.28
332	C/O 7-WALK IN COOLER SLAB INFILL	3,703.00	3,703.00	0.00	0.00	3,703.00	100	0.00	185.15
333	C/O 8-FINAL CLEAN & WAX WORK	-31,250.00	0.00	0.00	0.00	0.00	0	-31,250.00	0.00
334	C/O 9-DEMO OF INT KITCHEN 140 WALL	12,267.58	12,267.58	0.00	0.00	12,267.58	100	0.00	613.38

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703[™] - 1992. Copyright © 1963, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] - 1992

Continuation Sheet

Page 28

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 11
APPLICATION DATE: 2/24/2011
PERIOD TO: 3/15/2011
ARCHITECT'S PROJECT NO: 10-02

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		% (G ÷ C)			
335	C/O 10-WALK PADS, PLUMB VALVES, SPRINKLER HEADS	9,158.18	9,158.18	0.00	0.00	9,158.18	100	0.00	457.91
336	C/O 11-SPECTRUM TO PRIORITY 1 FOR CAVITY WALL INSUL	0.00	0.00	0.00	0.00	0.00	***	0.00	0.00
337	C/O 12-UTILITY TRANSF/POLE WK	4,577.40	4,577.40	0.00	0.00	4,577.40	100	0.00	228.87
338	C/O 13-DUCTWK, REP KITCH EQUIP, ADD 12K1 JOIST	2,003.94	2,003.94	0.00	0.00	2,003.94	100	0.00	100.20
339	C/O 14-RENTAL OF TEMP HVAC UNITS	4,068.60	4,068.60	0.00	0.00	4,068.60	100	0.00	203.43
340	C/O 15-OUTDOOR SOFFIT FRAMING	1,999.28	1,999.28	0.00	0.00	1,999.28	100	0.00	99.96
341	C/O 16-TEMP AC UNITS 2ND MONTH,	3,300.30	3,300.30	0.00	0.00	3,300.30	100	0.00	165.02
342	C/O 17-NEW TOILETS & WATER FOUNTAINS	10,088.75	10,088.75	0.00	0.00	10,088.75	100	0.00	504.44
343	C/O 18-CASEWORK INSTALLATION	11,263.10	11,263.10	0.00	0.00	11,263.10	100	0.00	1,126.31
344	C/O 19-LIGHT FIXTURES&MISC ELEC WK	17,058.78	17,058.78	0.00	0.00	17,058.78	100	0.00	1,705.88

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703[™] - 1992. Copyright © 1993, 1995, 1997, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects (aia) counsel, copyright@aia.org.

AIA® Document G703™ - 1992

Continuation Sheet

Page 29

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 11
APPLICATION DATE: 2/24/2011
PERIOD TO: 3/15/2011
ARCHITECT'S PROJECT NO: 10-02

ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G+C)	BALANCE TO FINISH (C-G)	RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D+E)	THIS PERIOD					
345	C/O 20-CONCRETE PAD&SOD FR COURTYARD	10,830.55	10,830.55	0.00	0.00	10,830.55	100	0.00	1,083.06
346	C/O 21-LANDS&IRR TO PARAM LANDS	0.00	0.00	0.00	0.00	0.00	***	0.00	0.00
347	C/O 22-ADJ FR SEC CARD FOB READERS	2,538.05	0.00	2,538.05	0.00	2,538.05	100	0.00	126.90
348	C/O 23-PUGH PAINT TO EM PAINT	0.00	0.00	0.00	0.00	0.00	***	0.00	0.00
349	C/O 24-WATER FOUNT REPL @ GYM	6,814.80	0.00	6,814.80	0.00	6,814.80	100	0.00	340.74
350	C/O 25-ADDITIONAL CUBBIES	8,745.75	0.00	8,745.75	0.00	8,745.75	100	0.00	437.29
351	C/O 26-DEL LAB FR SEC CAMERA	-8,892.00	0.00	-8,892.00	0.00	-8,892.00	100	0.00	-444.60
352	C/O 27-ADDIT SEWER DRAIN	12,617.46	0.00	12,617.46	0.00	12,617.46	100	0.00	1,061.50
353	C/O 28-INSTALL HAND DRYERS	11,669.95	0.00	11,669.95	0.00	11,669.95	100	0.00	1,167.00
354	C/O 29-MODIFY DUMP PAD AREA	10,450.28	0.00	10,450.28	0.00	10,450.28	100	0.00	1,045.03
		6,338,220.74	5,833,439.81	152,725.75	0.00	5,986,165.56	94	352,055.18	316,911.04

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ - 1992. Copyright © 1993, 1995, 1997, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.