



ROBERT EHMET HAYES & ASSOCIATES, PLLC
465 Centre View Boulevard, Building 18, Crestview Hills, Kentucky 41017
859-331-3121

June 9, 2026


VIA EMAIL

To: Ms. Misty Middleton, Superintendent
Bellevue Independent Board of Education
219 Center Street
Bellevue, Kentucky 41073

Re: Bellevue High School - Gilligan Stadium and Ben Flora Improvements: PERKINS CARMACK
REH #372-822 / BG #24-224

Enclosures: 1. Application and Certificate for Payment No. 19 submitted by Perkins/Carmack Construction, LLC for referenced Project.

Action
Required: 1. Review application
2. Obtain Board approval
3. Issue payment to Contractor.



Joseph Hayes

JAH:hkw

TO OWNER/CLIENT:

Bellevue Independent Board of Education
219 Center Street
Bellevue, Kentucky 41073

PROJECT:

Bellevue High School - Gilligan Stadium and Ben
Flora Improvements
1 Tiger Lane
Bellevue, Kentucky 41073

APPLICATION NO: 19**INVOICE NO:** May '26**PERIOD:** 05/01/26 - 05/31/26**PROJECT NO:** 202501**CONTRACT DATE:** 11/12/2024**FROM CONTRACTOR:**

Perkins/Carmack Construction, LLC
6005 Meijer Drive
Milford, Ohio 45150

VIA ARCHITECT/ENGINEER:

Ehmet Hayes (Robert Ehmet Hayes & Associates,
PLLC)
465 Centre View Boulevard, Building 18
Crestview Hills, Kentucky 41017

CONTRACT FOR: Bellevue - Gilligan Stadium and Ben Flora Improvements**CONTRACTOR'S APPLICATION FOR PAYMENT**

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet is attached.

1. Original Contract Sum	\$6,544,000.00
2. Net change by change orders	\$672,283.00
3. Contract Sum to date (Line 1 ± 2)	\$7,216,283.00
4. Total completed and stored to date (Column G on detail sheet)	\$7,045,042.68
5. Retainage:	
a. 5.13% of completed work	\$361,254.90
b. 0.00% of stored material	\$0.00
Total retainage (Line 5a + 5b or total in column I of detail sheet)	\$361,254.90
6. Total earned less retainage (Line 4 less Line 5 Total)	\$6,683,787.78
7. Less previous certificates for payment (Line 6 from prior certificate)	\$6,608,879.66
8. Current payment due:	\$74,908.12
9. Balance to finish, including retainage (Line 3 less Line 6)	\$532,495.22

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner/Client:	\$1,106,185.34	\$(442,717.34)
Total approved this month:	\$8,815.00	\$0.00
Totals:	\$1,115,000.34	\$(442,717.34)
Net change by change orders:	\$672,283.00	

The undersigned certifies that to the best of the Contractor's knowledge, information and belief, the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work which previous Certificates for payment were issued and payments received from the Owner/Client, and that current payments shown herein is now due.

CONTRACTOR: Perkins/Carmack Construction, LLCBy: 

State of: Ohio

County of: Clermont

Subscribed and sworn to before me this 9th

Notary Public:

My commission expires: 5/24/29



Date: 6/9/26


ARCHITECT'S/ENGINEER'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on the on-site observations and the data comprising this application, the Architect/Engineer certifies to the Owner/Client that to the best of the Architect's/Engineer's knowledge, information and belief that Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED:

\$74,908.12

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that are changed to confirm the amount certified.)

ARCHITECT/ENGINEER: Robert Ehmet Hayes & Associates, PLLCBy: 

Joseph Hayes

Date: 6/9/26

This certificate is not negotiable. The amount certified is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to the rights of the Owner/Client or Contractor under this Contract.

Document SUMMARY SHEET, APPLICATION AND CERTIFICATE FOR PAYMENT, containing

Contractor's signed Certification is attached.

Use Column I on Contracts where variable retainage for line items apply.

APPLICATION NUMBER: 19

APPLICATION DATE: 6/8/2026

PERIOD: 05/01/26 - 05/31/26

Contract Lines

ITEM NO.	BUDGET CODE	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D + E + F)	% (G / C)	BALANCE TO FINISH (C - G)	RETAINAGE
				FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
1	1-10.O Bond & Insurance	Bond & Insurance	\$72,000.00	\$72,000.00	\$0.00	\$0.00	\$72,000.00	100.00%	\$0.00	\$3,600.00
2	1-3000.O General Conditions	General Conditions	\$75,000.00	\$74,350.00	\$0.00	\$0.00	\$74,350.00	99.13%	\$650.00	\$3,600.00
3	1-40-1.OC Allowance 01 - UG Sanitary	Allowance 01 - UG Sanitary	\$25,000.00	\$7,965.00	\$0.00	\$0.00	\$7,965.00	31.86%	\$17,035.00	\$398.25
4	1-40-2.OC Allowance 02 - 150cy Undercut (\$24/cy)	Allowance 02 - 150cy Undercut (\$24/cy)	\$3,600.00	\$3,600.00	\$0.00	\$0.00	\$3,600.00	100.00%	\$0.00	\$180.00
5	1-40-3.OC Allowance 03 - 150sy Full-depth Patch (\$44/sy)	Allowance 03 - 150sy Full-depth Patch (\$44/sy)	\$6,600.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$6,600.00	\$0.00
6	1-40-4.OC Allowance 04 - Tree Removal (x20)	Allowance 04 - Tree Removal (x20)	\$9,800.00	\$9,800.00	\$0.00	\$0.00	\$9,800.00	100.00%	\$0.00	\$490.00
7	1-40-5.OC Allowance 05 - Pressbox Remediation	Allowance 05 - Pressbox Remediation	\$70,000.00	\$43,790.34	\$0.00	\$0.00	\$43,790.34	62.56%	\$26,209.66	\$1,999.52
8	1-3000.O General Conditions	Mobilization	\$30,000.00	\$30,000.00	\$0.00	\$0.00	\$30,000.00	100.00%	\$0.00	\$1,500.00
9	1-3000.O General Conditions	Submittals / Shop Drawings	\$45,000.00	\$45,000.00	\$0.00	\$0.00	\$45,000.00	100.00%	\$0.00	\$2,250.00
10	1-3120.L Superintendent	Project Management	\$50,000.00	\$49,350.00	\$0.00	\$0.00	\$49,350.00	98.70%	\$650.00	\$2,450.00
11	2-2100.SVC Survey	Survey & Layout	\$20,000.00	\$20,000.00	\$0.00	\$0.00	\$20,000.00	100.00%	\$0.00	\$875.00
12	2-4100.L Selective Interior Demo	Selective Interior Demo	\$31,160.00	\$31,160.00	\$0.00	\$0.00	\$31,160.00	100.00%	\$0.00	\$1,558.00
13	1-3000.O General Conditions	De-mobilization	\$30,000.00	\$22,500.00	\$3,750.00	\$0.00	\$26,250.00	87.50%	\$3,750.00	\$0.00
14	3-500.S Concrete	Retaining Wall Repairs	\$58,750.00	\$58,750.00	\$0.00	\$0.00	\$58,750.00	100.00%	\$0.00	\$1,125.00
15	3-500.S Concrete	Footers (L)	\$79,750.00	\$79,750.00	\$0.00	\$0.00	\$79,750.00	100.00%	\$0.00	\$3,987.50
16	3-500.S Concrete	Footers (M)	\$109,170.00	\$109,170.00	\$0.00	\$0.00	\$109,170.00	100.00%	\$0.00	\$5,458.50
17	3-500.S Concrete	Walls (L)	\$50,750.00	\$50,750.00	\$0.00	\$0.00	\$50,750.00	100.00%	\$0.00	\$1,525.00
18	3-500.S Concrete	Walls (M)	\$40,750.00	\$40,750.00	\$0.00	\$0.00	\$40,750.00	100.00%	\$0.00	\$1,225.00
19	3-500.S Concrete	SOG (L)	\$14,350.00	\$14,350.00	\$0.00	\$0.00	\$14,350.00	100.00%	\$0.00	\$717.50

A		B	C	D	E	F	G		H	I
ITEM NO.	BUDGET CODE	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D + E + F)	% (G / C)	BALANCE TO FINISH (C - G)	RETAINAGE
				FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
20	3-500.S Concrete	SOG (M)	\$17,150.00	\$17,150.00	\$0.00	\$0.00	\$17,150.00	100.00%	\$0.00	\$857.50
21	3-500.S Concrete	Site Concrete (L)	\$96,750.00	\$96,750.00	\$0.00	\$0.00	\$96,750.00	100.00%	\$0.00	\$4,500.00
22	3-500.S Concrete	Site Concrete (M)	\$118,750.00	\$118,750.00	\$0.00	\$0.00	\$118,750.00	100.00%	\$0.00	\$2,950.00
23	4-500.S Masonry	CMU	\$128,750.00	\$128,750.00	\$0.00	\$0.00	\$128,750.00	100.00%	\$0.00	\$11,937.50
24	4-500.S Masonry	Brick	\$182,750.00	\$182,750.00	\$0.00	\$0.00	\$182,750.00	100.00%	\$0.00	\$8,750.00
25	4-500.S Masonry	Equipment	\$16,250.00	\$16,250.00	\$0.00	\$0.00	\$16,250.00	100.00%	\$0.00	\$812.50
26	4-500.S Masonry	Cleaning	\$13,750.00	\$8,500.00	\$5,250.00	\$0.00	\$13,750.00	100.00%	\$0.00	\$175.00
27	5-500.S Metals	Joists & Deck	\$38,750.00	\$38,750.00	\$0.00	\$0.00	\$38,750.00	100.00%	\$0.00	\$1,937.50
28	5-500.S Metals	Misc. Metals	\$76,750.00	\$72,500.00	\$0.00	\$0.00	\$72,500.00	94.46%	\$4,250.00	\$2,625.00
29	6-1000.L Rough Carpentry	Rough Carpentry (M)	\$18,750.00	\$18,750.00	\$0.00	\$0.00	\$18,750.00	100.00%	\$0.00	\$700.00
30	6-1000.L Rough Carpentry	Misc. GC Labor	\$48,750.00	\$48,100.00	\$650.00	\$0.00	\$48,750.00	100.00%	\$0.00	\$1,600.00
31	7-2100.S Insulation & Air Barrier	Open-cell Spray Foam	\$13,250.00	\$13,250.00	\$0.00	\$0.00	\$13,250.00	100.00%	\$0.00	\$662.50
32	7-7000.S Roofing & Siding	Roofing & Siding	\$46,750.00	\$46,750.00	\$0.00	\$0.00	\$46,750.00	100.00%	\$0.00	\$1,837.50
33	7-9200.S Joint Sealants	Joint Sealants	\$23,150.00	\$23,150.00	\$0.00	\$0.00	\$23,150.00	100.00%	\$0.00	\$750.00
34	7-2100.S Insulation & Air Barrier	Waterproofing + Air Barrier	\$22,300.00	\$22,300.00	\$0.00	\$0.00	\$22,300.00	100.00%	\$0.00	\$500.00
35	8-3300.S Coiling Doors	Coiling Doors	\$16,750.00	\$16,750.00	\$0.00	\$0.00	\$16,750.00	100.00%	\$0.00	\$0.00
36	8-4000.S Storefronts	Storefronts	\$16,250.00	\$16,250.00	\$0.00	\$0.00	\$16,250.00	100.00%	\$0.00	\$812.50
37	8-7100.L Doors & Hardware	Doors & Hardware (L)	\$28,950.00	\$28,950.00	\$0.00	\$0.00	\$28,950.00	100.00%	\$0.00	\$1,100.00
38	8-7100.S Doors & Hardware	Doors & Hardware (M)	\$60,550.00	\$60,550.00	\$0.00	\$0.00	\$60,550.00	100.00%	\$0.00	\$6,052.50
39	9-2200.S Framing, Drywall, Ceilings	Framing, Drywall, Ceilings	\$33,750.00	\$33,750.00	\$0.00	\$0.00	\$33,750.00	100.00%	\$0.00	\$1,225.00
40	9-6000.S Flooring	Flooring - Ceramic + RB	\$42,250.00	\$42,250.00	\$0.00	\$0.00	\$42,250.00	100.00%	\$0.00	\$2,050.00
41	9-6000.S Flooring	Sealed Concrete + Epoxy	\$55,250.00	\$55,250.00	\$0.00	\$0.00	\$55,250.00	100.00%	\$0.00	\$4,262.50
42	9-9100.S Painting	Painting	\$72,750.00	\$69,500.00	\$0.00	\$0.00	\$69,500.00	95.53%	\$3,250.00	\$4,250.00
43	10-2800.S	Toilet Partitions & Accessories	\$51,750.00	\$51,750.00	\$0.00	\$0.00	\$51,750.00	100.00%	\$0.00	\$2,250.00

A		B	C	D	E	F	G		H	I
ITEM NO.	BUDGET CODE	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D + E + F)	% (G / C)	BALANCE TO FINISH (C - G)	RETAINAGE
				FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
	Toilet Partitions & Accessories									
44	10-2800.S Toilet Partitions & Accessories	Signage	\$43,750.00	\$43,750.00	\$0.00	\$0.00	\$43,750.00	100.00%	\$0.00	\$1,375.00
45	10-5100.S Lockers	Lockers	\$87,750.00	\$87,750.00	\$0.00	\$0.00	\$87,750.00	100.00%	\$0.00	\$4,387.50
46	10-7000.S Canopies	Canopies	\$50,750.00	\$50,750.00	\$0.00	\$0.00	\$50,750.00	100.00%	\$0.00	\$4,537.50
47	11-6500.S Athletic Equipment	Athletic Equipment (M)	\$63,750.00	\$63,750.00	\$0.00	\$0.00	\$63,750.00	100.00%	\$0.00	\$5,812.50
48	11-6500.S Athletic Equipment	Athletic Equipment (L)	\$30,000.00	\$30,000.00	\$0.00	\$0.00	\$30,000.00	100.00%	\$0.00	\$0.00
49	13-3000.S Aluminum ADA Seating	Aluminum ADA Seating	\$98,750.00	\$98,750.00	\$0.00	\$0.00	\$98,750.00	100.00%	\$0.00	\$6,900.00
50	22-500.S Plumbing	Plumbing Permit	\$11,750.00	\$11,750.00	\$0.00	\$0.00	\$11,750.00	100.00%	\$0.00	\$587.50
51	22-500.S Plumbing	Mobilization	\$13,750.00	\$13,750.00	\$0.00	\$0.00	\$13,750.00	100.00%	\$0.00	\$687.50
52	22-500.S Plumbing	Sanitary Rough-in (L)	\$130,750.00	\$130,750.00	\$0.00	\$0.00	\$130,750.00	100.00%	\$0.00	\$10,500.00
53	22-500.S Plumbing	Sanitary Rough-in (M)	\$53,750.00	\$53,750.00	\$0.00	\$0.00	\$53,750.00	100.00%	\$0.00	\$5,375.00
54	22-500.S Plumbing	Domestic Rough-in (L)	\$138,750.00	\$138,750.00	\$0.00	\$0.00	\$138,750.00	100.00%	\$0.00	\$9,950.00
55	22-500.S Plumbing	Domestic Rough-in (M)	\$68,750.00	\$68,750.00	\$0.00	\$0.00	\$68,750.00	100.00%	\$0.00	\$3,362.50
56	22-500.S Plumbing	Finish (L)	\$23,750.00	\$23,750.00	\$0.00	\$0.00	\$23,750.00	100.00%	\$0.00	\$275.00
57	22-500.S Plumbing	Finish (M)	\$53,750.00	\$53,750.00	\$0.00	\$0.00	\$53,750.00	100.00%	\$0.00	\$2,687.50
58	22-500.S Plumbing	Equipment (L)	\$18,750.00	\$18,750.00	\$0.00	\$0.00	\$18,750.00	100.00%	\$0.00	\$937.50
59	22-500.S Plumbing	Equipment (M)	\$33,750.00	\$33,750.00	\$0.00	\$0.00	\$33,750.00	100.00%	\$0.00	\$1,687.50
60	22-500.S Plumbing	Natural Gas (L)	\$13,250.00	\$13,250.00	\$0.00	\$0.00	\$13,250.00	100.00%	\$0.00	\$0.00
61	22-500.S Plumbing	Natural Gas (M)	\$9,750.00	\$9,750.00	\$0.00	\$0.00	\$9,750.00	100.00%	\$0.00	\$487.50
62	22-500.S Plumbing	Subcontractor	\$22,578.00	\$22,578.00	\$0.00	\$0.00	\$22,578.00	100.00%	\$0.00	\$300.00
63	23-500.S HVAC	HVAC Permit	\$10,250.00	\$10,250.00	\$0.00	\$0.00	\$10,250.00	100.00%	\$0.00	\$512.50
64	23-500.S HVAC	Equipment (RTUs, ERVs, Splits, Heaters)	\$180,287.00	\$180,287.00	\$0.00	\$0.00	\$180,287.00	100.00%	\$0.00	\$9,014.35
65	23-500.S HVAC	Air Devices, Fans, Hoods, Dampers, Louvers	\$35,100.00	\$35,100.00	\$0.00	\$0.00	\$35,100.00	100.00%	\$0.00	\$1,625.00

A		B	C	D	E	F	G		H	I
ITEM NO.	BUDGET CODE	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D + E + F)	% (G / C)	BALANCE TO FINISH (C - G)	RETAINAGE
				FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
66	23-500.S HVAC	Ductwork	\$77,750.00	\$77,750.00	\$0.00	\$0.00	\$77,750.00	100.00%	\$0.00	\$6,878.43
67	23-500.S HVAC	Insulation	\$25,750.00	\$25,750.00	\$0.00	\$0.00	\$25,750.00	100.00%	\$0.00	\$1,050.00
68	23-500.S HVAC	TAB	\$16,950.00	\$16,950.00	\$0.00	\$0.00	\$16,950.00	100.00%	\$0.00	\$0.00
69	23-500.S HVAC	Demo	\$12,450.00	\$12,450.00	\$0.00	\$0.00	\$12,450.00	100.00%	\$0.00	\$622.50
70	23-500.S HVAC	Controls	\$19,750.00	\$19,750.00	\$0.00	\$0.00	\$19,750.00	100.00%	\$0.00	\$625.00
71	23-500.S HVAC	Equipment & Rigging	\$19,750.00	\$19,750.00	\$0.00	\$0.00	\$19,750.00	100.00%	\$0.00	\$987.50
72	26-500.S Electrical	Mobilization/GC's/Permits	\$100,750.00	\$100,750.00	\$0.00	\$0.00	\$100,750.00	100.00%	\$0.00	\$4,700.00
73	26-500.S Electrical	Temp. Electric (L)	\$28,750.00	\$28,750.00	\$0.00	\$0.00	\$28,750.00	100.00%	\$0.00	\$1,437.50
74	26-500.S Electrical	Temp. Electric (M)	\$28,750.00	\$28,750.00	\$0.00	\$0.00	\$28,750.00	100.00%	\$0.00	\$1,437.50
75	26-500.S Electrical	Conduit & Wire (L)	\$102,750.00	\$102,750.00	\$0.00	\$0.00	\$102,750.00	100.00%	\$0.00	\$4,725.00
76	26-500.S Electrical	Conduit & Wire (M)	\$172,750.00	\$172,750.00	\$0.00	\$0.00	\$172,750.00	100.00%	\$0.00	\$8,050.00
77	26-500.S Electrical	Distribution Equipment (L)	\$18,750.00	\$18,750.00	\$0.00	\$0.00	\$18,750.00	100.00%	\$0.00	\$775.00
78	26-500.S Electrical	Distribution Equipment (M)	\$36,750.00	\$36,750.00	\$0.00	\$0.00	\$36,750.00	100.00%	\$0.00	\$1,837.50
79	26-500.S Electrical	Wiring Devices (L)	\$10,750.00	\$10,750.00	\$0.00	\$0.00	\$10,750.00	100.00%	\$0.00	\$250.00
80	26-500.S Electrical	Wiring Devices (M)	\$12,750.00	\$12,750.00	\$0.00	\$0.00	\$12,750.00	100.00%	\$0.00	\$300.00
81	26-500.S Electrical	Light Fixtures (L)	\$20,750.00	\$20,750.00	\$0.00	\$0.00	\$20,750.00	100.00%	\$0.00	\$625.00
82	26-500.S Electrical	Light Fixtures (M)	\$88,750.00	\$88,750.00	\$0.00	\$0.00	\$88,750.00	100.00%	\$0.00	\$7,187.50
83	26-500.S Electrical	Equipment Connections (L)	\$10,750.00	\$10,750.00	\$0.00	\$0.00	\$10,750.00	100.00%	\$0.00	\$250.00
84	26-500.S Electrical	Equipment Connections (M)	\$9,750.00	\$9,750.00	\$0.00	\$0.00	\$9,750.00	100.00%	\$0.00	\$225.00
85	26-500.S Electrical	Site Work (L)	\$83,750.00	\$83,750.00	\$0.00	\$0.00	\$83,750.00	100.00%	\$0.00	\$6,475.00
86	26-500.S Electrical	Site Work (M)	\$128,750.00	\$128,750.00	\$0.00	\$0.00	\$128,750.00	100.00%	\$0.00	\$10,150.00
87	26-500.S Electrical	Musco Lighting (L)	\$17,750.00	\$17,750.00	\$0.00	\$0.00	\$17,750.00	100.00%	\$0.00	\$887.50
88	26-500.S Electrical	Musco Lighting (M)	\$148,750.00	\$148,750.00	\$0.00	\$0.00	\$148,750.00	100.00%	\$0.00	\$14,875.00
89	26-500.S	Technology Rough-in (L)	\$12,750.00	\$12,750.00	\$0.00	\$0.00	\$12,750.00	100.00%	\$0.00	\$637.50

A		B	C	D	E	F	G		H	I
ITEM NO.	BUDGET CODE	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D + E + F)	% (G / C)	BALANCE TO FINISH (C - G)	RETAINAGE
				FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
	Electrical									
90	26-500.S Electrical	Technology Rough-in (M)	\$12,750.00	\$12,750.00	\$0.00	\$0.00	\$12,750.00	100.00%	\$0.00	\$637.50
91	26-500.S Electrical	Technology Finishes (L)	\$15,750.00	\$15,750.00	\$0.00	\$0.00	\$15,750.00	100.00%	\$0.00	\$0.00
92	26-500.S Electrical	Technology Finishes (M)	\$29,750.00	\$29,750.00	\$0.00	\$0.00	\$29,750.00	100.00%	\$0.00	\$0.00
93	2-4100.L Selective Demo	Selective Site Demo	\$50,000.00	\$50,000.00	\$0.00	\$0.00	\$50,000.00	100.00%	\$0.00	\$2,350.00
94	31-500.S Earthwork & Utilities	Track Demo	\$49,870.00	\$49,870.00	\$0.00	\$0.00	\$49,870.00	100.00%	\$0.00	\$2,493.50
95	31-500.S Earthwork & Utilities	Earthwork	\$228,550.00	\$228,550.00	\$0.00	\$0.00	\$228,550.00	100.00%	\$0.00	\$22,350.00
96	31-500.S Earthwork & Utilities	Site Storm	\$212,015.00	\$212,015.00	\$0.00	\$0.00	\$212,015.00	100.00%	\$0.00	\$20,850.00
97	33-4000.S Trench Drains	Trench Drains	\$95,000.00	\$95,000.00	\$0.00	\$0.00	\$95,000.00	100.00%	\$0.00	\$8,500.00
98	31-500.S Earthwork & Utilities	Soil Stabilization	\$138,750.00	\$138,750.00	\$0.00	\$0.00	\$138,750.00	100.00%	\$0.00	\$13,875.00
99	31-7110.S Rammed Aggregate Piers	Rammed Aggregate Piers	\$86,750.00	\$86,750.00	\$0.00	\$0.00	\$86,750.00	100.00%	\$0.00	\$8,675.00
100	3-500.S Concrete	Field Curb	\$40,750.00	\$40,750.00	\$0.00	\$0.00	\$40,750.00	100.00%	\$0.00	\$4,075.00
101	32-1133.M Field Gravel	Field Gravel + Fabric	\$111,750.00	\$111,750.00	\$0.00	\$0.00	\$111,750.00	100.00%	\$0.00	\$(43,912.50)
102	32-1200.S Asphalt Paving	Asphalt - Parking Lot	\$136,750.00	\$72,500.00	\$0.00	\$0.00	\$72,500.00	53.02%	\$64,250.00	\$0.00
103	32-1200.S Asphalt Paving	Asphalt - Front Lot Repairs	\$26,750.00	\$8,500.00	\$0.00	\$0.00	\$8,500.00	31.78%	\$18,250.00	\$0.00
104	32-1200.S Asphalt Paving	Asphalt - Track	\$386,150.00	\$386,150.00	\$0.00	\$0.00	\$386,150.00	100.00%	\$0.00	\$29,057.50
105	32-1700.S Athletic Surfacing	Tennis Court Surfacing	\$44,270.00	\$15,000.00	\$25,000.00	\$0.00	\$40,000.00	90.35%	\$4,270.00	\$0.00
106	32-1700.S Athletic Surfacing	Track Surfacing	\$95,750.00	\$64,275.38	\$12,324.62	\$0.00	\$76,600.00	80.00%	\$19,150.00	\$0.00
107	32-3100.S Fencing & Gates	Fencing & Gates	\$221,750.00	\$199,575.00	\$20,000.00	\$0.00	\$219,575.00	99.02%	\$2,175.00	\$0.00
108	32-3200.S Retaining Walls	Segmental Retaining Walls	\$30,750.00	\$30,750.00	\$0.00	\$0.00	\$30,750.00	100.00%	\$0.00	\$0.00
109		Flagpole	\$18,750.00	\$18,750.00	\$0.00	\$0.00	\$18,750.00	100.00%	\$0.00	\$0.00
110	32-3200.S Retaining Walls	Brick Pavers	\$33,750.00	\$33,750.00	\$0.00	\$0.00	\$33,750.00	100.00%	\$0.00	\$0.00
111	31-500.S Earthwork & Utilities	Seed + Straw	\$14,750.00	\$14,000.00	\$0.00	\$0.00	\$14,000.00	94.92%	\$750.00	\$0.00
TOTALS:			\$6,544,000.00	\$6,305,785.72	\$66,974.62	\$0.00	\$6,372,760.34	97.38%	\$171,239.66	\$310,478.05

Change Orders

A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D + E + F)	% (G / C)	BALANCE TO FINISH (C - G)	RETAINAGE
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
112	PCO#001								
112.1	PCO#001								
112.1.1	31-500.S Earthwork & Utilities Add'l 1,500CY Excavation + Export	\$36,000.00	\$36,000.00	\$0.00	\$0.00	\$36,000.00	100.00%	\$0.00	\$1,800.00
112.1.2	31-500.S Earthwork & Utilities Add'l 1,480tn Gravel	\$34,040.00	\$34,040.00	\$0.00	\$0.00	\$34,040.00	100.00%	\$0.00	\$1,702.00
112.1.3	1-20.O Safety & Logistics REH Adjustment	\$0.80	\$0.80	\$0.00	\$0.00	\$0.80	100.00%	\$0.00	\$0.04
112.2	PCO#002								
112.2.1	23-500.S HVAC Daikin cassette in lieu of BOD	\$4,400.00	\$4,400.00	\$0.00	\$0.00	\$4,400.00	100.00%	\$0.00	\$220.00
112.3	PCO#003								
112.3.1	31-500.S Earthwork & Utilities Credit: 6% LKD	\$(108,740.00)	\$(108,740.00)	\$0.00	\$0.00	\$(108,740.00)	100.00%	\$0.00	\$(5,437.00)
112.3.2	31-500.S Earthwork & Utilities Add: 4% Cement	\$133,980.00	\$133,980.00	\$0.00	\$0.00	\$133,980.00	100.00%	\$0.00	\$13,398.00
112.3.3	31-500.S Earthwork & Utilities Remove Pavement & Parking Areas	\$(10,945.00)	\$(10,945.00)	\$0.00	\$0.00	\$(10,945.00)	100.00%	\$0.00	\$(547.25)
112.3.4	1-20.O Safety & Logistics REH Adjustment	\$0.90	\$0.90	\$0.00	\$0.00	\$0.90	100.00%	\$0.00	\$0.04
112.4	PCO#004								
112.4.1	31-500.S Earthwork & Utilities Equipment	\$3,840.00	\$3,840.00	\$0.00	\$0.00	\$3,840.00	100.00%	\$0.00	\$192.00
112.4.2	1-3000.O General Conditions (5) Dumpsters	\$3,225.00	\$3,225.00	\$0.00	\$0.00	\$3,225.00	100.00%	\$0.00	\$161.25
112.4.3	31-500.S Earthwork & Utilities Fill & Compact (8) Holes (116cy)	\$2,784.00	\$2,784.00	\$0.00	\$0.00	\$2,784.00	100.00%	\$0.00	\$139.20
112.4.4	1-20.O Safety & Logistics REH Adjustment	\$0.28	\$0.28	\$0.00	\$0.00	\$0.28	100.00%	\$0.00	\$0.01
112.5	PCO#005								
112.5.1	31-500.S Earthwork & Utilities Equipment	\$5,760.00	\$5,760.00	\$0.00	\$0.00	\$5,760.00	100.00%	\$0.00	\$288.00
112.5.2	1-3000.O General Conditions (12) Dumpsters	\$7,740.00	\$7,740.00	\$0.00	\$0.00	\$7,740.00	100.00%	\$0.00	\$387.00
112.5.3	1-40-2.OC Allowance 02 - 150cy Undercut (\$24/cy) Allowance 02 Draw	\$(3,600.00)	\$(3,600.00)	\$0.00	\$0.00	\$(3,600.00)	100.00%	\$0.00	\$(180.00)
112.5.4	1-20.O Safety & Logistics REH Adjustment	\$1.00	\$1.00	\$0.00	\$0.00	\$1.00	100.00%	\$0.00	\$0.05
112.6	PCO#006								
112.6.1	3-500.S Concrete Women's Locker Room	\$1,950.00	\$1,950.00	\$0.00	\$0.00	\$1,950.00	100.00%	\$0.00	\$97.50
112.6.2	3-500.S Concrete Men's Locker Room	\$4,800.00	\$4,800.00	\$0.00	\$0.00	\$4,800.00	100.00%	\$0.00	\$240.00
112.6.3	1-40-1.OC Allowance 01 - UG Sanitary Allowance 01 Draw	\$(7,965.00)	\$(7,965.00)	\$0.00	\$0.00	\$(7,965.00)	100.00%	\$0.00	\$(398.25)

A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D + E + F)	% (G / C)	BALANCE TO FINISH (C - G)	RETAINAGE
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
112.7	PCO#007								
112.7.1	1-3120.L Superintendent Raise Power Feed + Remove Fence	\$300.00	\$300.00	\$0.00	\$0.00	\$300.00	100.00%	\$0.00	\$15.00
112.7.2	31-500.S Earthwork & Utilities Forestry Mulch	\$1,400.00	\$1,400.00	\$0.00	\$0.00	\$1,400.00	100.00%	\$0.00	\$70.00
112.7.3	31-500.S Earthwork & Utilities 120tn of Limestone	\$2,844.72	\$2,844.72	\$0.00	\$0.00	\$2,844.72	100.00%	\$0.00	\$142.23
112.7.4	31-500.S Earthwork & Utilities Equipment + Operator, Export Trucking	\$7,452.00	\$7,452.00	\$0.00	\$0.00	\$7,452.00	100.00%	\$0.00	\$372.60
112.7.5	1-40-5.OC Allowance 05 - Pressbox Remediation Allowance 05 Draw	\$(14,295.78)	\$(14,295.78)	\$0.00	\$0.00	\$(14,295.78)	100.00%	\$0.00	\$(714.79)
113	PCCO#002								
113.1	PCO#008								
113.1.1	31-500.S Earthwork & Utilities Trees/Grubbing @ Tennis Courts	\$5,000.00	\$5,000.00	\$0.00	\$0.00	\$5,000.00	100.00%	\$0.00	\$250.00
113.1.2	31-500.S Earthwork & Utilities Trees Above Grandstands	\$25,000.00	\$25,000.00	\$0.00	\$0.00	\$25,000.00	100.00%	\$0.00	\$1,250.00
113.1.3	1-40-4.OC Allowance 04 - Tree Removal (x20) Allowance 04 Draw	\$(9,800.00)	\$(9,800.00)	\$0.00	\$0.00	\$(9,800.00)	100.00%	\$0.00	\$(490.00)
113.2	PCO#009								
113.2.1	2-4100.L Selective Demo Demolish Ex. Building	\$40,000.00	\$40,000.00	\$0.00	\$0.00	\$40,000.00	100.00%	\$0.00	\$4,000.00
113.2.2	22-500.S Plumbing Credit 1" Water Line	\$(5,887.00)	\$(5,887.00)	\$0.00	\$0.00	\$(5,887.00)	100.00%	\$0.00	\$(294.35)
113.2.3	1-20.O Safety & Logistics REH Adjustment	\$0.66	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$0.66	\$0.00
113.3	PCO#010								
113.3.1	6-1000.L Rough Carpentry Penetration Material	\$4,500.00	\$4,500.00	\$0.00	\$0.00	\$4,500.00	100.00%	\$0.00	\$450.00
113.3.2	1-7300.L Misc. GC Labor Labor to Seal Penetrations	\$12,000.00	\$12,000.00	\$0.00	\$0.00	\$12,000.00	100.00%	\$0.00	\$(4,800.00)
113.3.3	1-3000.O General Conditions Core Drill Relief Holes	\$6,600.00	\$6,600.00	\$0.00	\$0.00	\$6,600.00	100.00%	\$0.00	\$660.00
113.3.4	31-500.S Earthwork & Utilities URETEK Mobilization	\$15,000.00	\$15,000.00	\$0.00	\$0.00	\$15,000.00	100.00%	\$0.00	\$1,500.00
113.3.5	31-500.S Earthwork & Utilities URETEK Void Fill	\$225,000.00	\$225,000.00	\$0.00	\$0.00	\$225,000.00	100.00%	\$0.00	\$22,500.00
113.3.6	1-20.O Safety & Logistics REH Adjustment	\$0.08	\$0.08	\$0.00	\$0.00	\$0.08	100.00%	\$0.00	\$0.00
114	PCCO#003								
114.1	PCO#011								
114.1.1	26-500.S Electrical Fire Alarm	\$23,081.00	\$23,081.00	\$0.00	\$0.00	\$23,081.00	100.00%	\$0.00	\$0.00
115	PCCO#005								
115.1	PCO#012								

A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D + E + F)	% (G / C)	BALANCE TO FINISH (C - G)	RETAINAGE
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
115.1.1	31-500.S Earthwork & Utilities PCO 010 Proposal	\$(240,000.00)	\$(240,000.00)	\$0.00	\$0.00	\$(240,000.00)	100.00%	\$0.00	\$(12,000.00)
115.1.2	31-500.S Earthwork & Utilities Final Invoice	\$357,235.00	\$357,235.00	\$0.00	\$0.00	\$357,235.00	100.00%	\$0.00	\$17,861.75
116	PCCO#004								
116.1	PCO#014								
116.1.1	5-500.S Metals Steel	\$24,670.00	\$24,670.00	\$0.00	\$0.00	\$24,670.00	100.00%	\$0.00	\$1,233.50
116.1.2	6-1000.L Rough Carpentry Level Floor & Ceiling Work (L)	\$3,150.00	\$3,150.00	\$0.00	\$0.00	\$3,150.00	100.00%	\$0.00	\$157.50
116.1.3	6-1000.L Rough Carpentry Level Floor (M)	\$1,775.00	\$1,775.00	\$0.00	\$0.00	\$1,775.00	100.00%	\$0.00	\$88.75
116.1.4	4-500.S Masonry Tucking Pointing	\$4,300.00	\$4,300.00	\$0.00	\$0.00	\$4,300.00	100.00%	\$0.00	\$215.00
116.1.5	9-9100.S Painting Clean & Paint	\$3,800.00	\$3,800.00	\$0.00	\$0.00	\$3,800.00	100.00%	\$0.00	\$0.00
116.1.6	5-500.S Metals CREDIT: Entrance Sign Truss	\$(13,750.00)	\$(13,750.00)	\$0.00	\$0.00	\$(13,750.00)	100.00%	\$0.00	\$(687.50)
116.1.7	10-1400.S Signage.Commitment CREDIT: Entrance Signage	\$(2,040.00)	\$(2,040.00)	\$0.00	\$0.00	\$(2,040.00)	100.00%	\$0.00	\$(102.00)
116.1.8	1-40-5.OC Allowance 05 - Pressbox Remediation Allowance 05 Draw	\$(25,694.56)	\$(25,694.56)	\$0.00	\$0.00	\$(25,694.56)	100.00%	\$0.00	\$(1,094.73)
117	PCCO#006								
117.1	PCO#021								
117.1.1	1-7300.L Misc. GC Labor Skidsteer + Operator	\$3,520.00	\$0.00	\$3,520.00	\$0.00	\$3,520.00	100.00%	\$0.00	\$352.00
117.1.2	1-7300.L Misc. GC Labor Trucking	\$1,600.00	\$0.00	\$1,600.00	\$0.00	\$1,600.00	100.00%	\$0.00	\$160.00
117.1.3	1-3000.O General Conditions Disposal fees	\$850.00	\$0.00	\$850.00	\$0.00	\$850.00	100.00%	\$0.00	\$85.00
117.1.4	1-7300.L Misc. GC Labor Seed + straw restoration	\$1,500.00	\$0.00	\$1,500.00	\$0.00	\$1,500.00	100.00%	\$0.00	\$150.00
TOTALS:		\$566,383.10	\$558,912.44	\$7,470.00	\$0.00	\$566,382.44	100.00%	\$0.66	\$43,392.55

Grand Totals

A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D + E + F)	% (G / C)	BALANCE TO FINISH (C - G)	RETAINAGE
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
GRAND TOTALS:		\$7,216,283.00	\$6,969,253.06	\$75,789.62	\$0.00	\$7,045,042.68	97.63%	\$171,240.32	\$361,254.90

Perkins / Carmack Construction LLC
6005 Meijer Drive
Milford OH 45150

Lien Waiver

To Whom It May Concern:

We, the undersigned **G.J. Berding Surveying, Inc.** having been employed by
Perkins / Carmack Construction LLC, to do construction work on the premises known as
2025-01 Bellevue HS stadium do hereby affirm that we have paid all charges against us for labor
and materials through **05/13/2026**

Also, we the undersigned, for and in consideration of payments

of **EXACTLY ONE THOUSAND NINETY-FIVE DOLLARS**

(**1,095.00**) Dollars, the cumulative amount

of **EXACTLY SEVENTEEN THOUSAND FIVE HUNDRED NINETY DOLLARS**

(**17,590.00**) Dollars being the entire amount due as of this date, the receipt whereof is hereby acknowledged,
do hereby waive and release any and every lien and claim including bond claims on said above described
building and premises on account of labor or materials furnished by **G.J. Berding Surveying, Inc.**
by the undersigned for said building or premises, through **05/13/2026** , with the exception of retention
withheld to date

of ***** ZERO *****

(**0.00**) Dollars.

GIVEN UNDER OUR HAND AND SEAL THIS 29 DAY OF May, 2026

SIGNED BY: AL Berding Office Mgr

(Owner/Agent)

STATE OF: Ohio

COUNTY OF: Clermont

SUBSCRIBED AND SWORN BEFORE ME THIS 29 DAY OF May, 2026

Ashley R Conover

My Commission Expires 12-18-2030



ASHLEY R CONOVER
NOTARY PUBLIC
STATE OF OHIO
Comm. Expires
12-18-2030

Please Note: Refer to application form for clarification of the amounts to be filled out on this form.

Perkins / Carmack Construction LLC
6005 Meljer Drive
Milford OH 45150

Lien Waiver

To Whom It May Concern:

We, the undersigned Axis Interior Systems, Inc. having been employed by Perkins / Carmack Construction LLC, to do construction work on the premises known as 2025-01 Bellevue HS stadium do hereby affirm that we have paid all charges against us for labor and materials through 11/14/2025 .

Also, we the undersigned, for and in consideration of payments

of SEVEN THOUSAND NINE HUNDRED EIGHTY-FOUR AND 80/100 DOLLARS

(7,984.80) Dollars, the cumulative amount

of EXACTLY SEVENTY-NINE THOUSAND EIGHT HUNDRED FORTY-EIGHT DOLLARS

(79,848.00) Dollars being the entire amount due as of this date, the receipt whereof is hereby acknowledged, do hereby waive and release any and every lien and claim including bond claims on said above described building and premises on account of labor or materials furnished by Axis Interior Systems, Inc. by the undersigned for said building or premises, through 11/14/2025 , with the exception of retention withheld to date

of *** ZERO ***

(0.00) Dollars.

GIVEN UNDER OUR HAND AND SEAL THIS 22 DAY OF May, 2026

SIGNED BY: [Signature]
(Owner/Agent)

STATE OF: Ohio

COUNTY OF: Butler

SUBSCRIBED AND SWORN BEFORE ME THIS 22nd DAY OF May, 2026

[Signature]
My Commission Expires May 5, 2029



ASHLEY E MILLER
Notary Public, State of Ohio
My Commission Expires:
May 5, 2029

Please Note: Refer to application form for clarification of the amounts to be filled out on this form.

Perkins / Carmack Construction LLC
6005 Meijer Drive
Milford OH 45150

Lien Waiver

To Whom It May Concern:

We, the undersigned **Ernst Concrete** having been employed by
Perkins / Carmack Construction LLC, to do construction work on the premises known as
2025-01 Bellevue HS stadium do hereby affirm that we have paid all charges against us for labor
and materials through **04/17/2026**.

Also, we the undersigned, for and in consideration of payments

of **THIRTY-ONE THOUSAND EIGHT HUNDRED SIXTY-THREE AND 60/100 DOLLARS**

(**31,863.60**) Dollars, the cumulative amount

of **ONE HUNDRED EIGHT THOUSAND NINETY-NINE AND 33/100 DOLLARS**

(**108,099.33**) Dollars being the entire amount due as of this date, the receipt whereof is hereby acknowledged,
do hereby waive and release any and every lien and claim including bond claims on said above described
building and premises on account of labor or materials furnished by **Ernst Concrete**
by the undersigned for said building or premises, through **04/17/2026**, with the exception of retention
withheld to date

of ***** ZERO *****

(**0.00**) Dollars.

GIVEN UNDER OUR HAND AND SEAL THIS 29 DAY OF May, 2026


SIGNED BY: Karla Pittenger Karla Pittenger
(Owner/Agent) Credit Manager

STATE OF: Ohio

COUNTY OF: Montgomery

SUBSCRIBED AND SWORN BEFORE ME THIS 29 DAY OF May, 2026

My Commission Expires 3/10/31



Please Note: Refer to application form for clarification of the amounts to be filled out on this form.

Perkins / Carmack Construction LLC
6005 Meijer Drive
Milford OH 45150

Lien Waiver

To Whom It May Concern:

We, the undersigned **Outdoor Environments, Inc.** having been employed by
Perkins / Carmack Construction LLC, to do construction work on the premises known as
2025-01 Bellevue HS stadium do hereby affirm that we have paid all charges against us for labor
and materials through **05/10/2026**

Also, we the undersigned, for and in consideration of payments

of **EXACTLY TWENTY-SIX THOUSAND DOLLARS**

(**26,000.00**) Dollars, the cumulative amount

of **EXACTLY FORTY-EIGHT THOUSAND FIVE HUNDRED DOLLARS**

(**48,500.00**) Dollars being the entire amount due as of this date, the receipt whereof is hereby acknowledged,
do hereby waive and release any and every lien and claim including bond claims on said above described
building and premises on account of labor or materials furnished by **Outdoor Environments, Inc.**
by the undersigned for said building or premises, through **05/10/2026** , with the exception of retention
withheld to date

of **EXACTLY FOUR THOUSAND FIVE HUNDRED DOLLARS**

(**4,500.00**) Dollars.

GIVEN UNDER OUR HAND AND SEAL THIS 28th DAY OF May, 2026

SIGNED BY: [Signature]
(Owner/Agent)

STATE OF: OHIO

COUNTY OF: Hamilton

SUBSCRIBED AND SWORN BEFORE ME THIS 28 DAY OF May, 2026

Michelle Kaye Crawley

My Commission Expires 12-4-2026



MICHELLE KAYE CRAWLEY
NOTARY PUBLIC
STATE OF OHIO
My Commission Expires 12/04/2026

Please Note: Refer to application form for clarification of the amounts to be filled out on this form.

Perkins / Carmack Construction LLC
6005 Meijer Drive
Milford OH 45150

Lien Waiver

To Whom It May Concern:

We, the undersigned **Elite Mechanical Services, LLC** having been employed by
Perkins / Carmack Construction LLC, to do construction work on the premises known as
2025-01 Bellevue HS stadium do hereby affirm that we have paid all charges against us for labor
and materials through **08/01/2025**.

Also, we the undersigned, for and in consideration of payments

of **EXACTLY EIGHTEEN THOUSAND FIFTY DOLLARS**

(**18,050.00**) Dollars, the cumulative amount

of **EXACTLY FOUR HUNDRED SEVENTY-NINE THOUSAND THREE HUNDRED
TWENTY-EIGHT DOLLARS**

(**479,328.00**) Dollars being the entire amount due as of this date, the receipt whereof is hereby acknowledged,
do hereby waive and release any and every lien and claim including bond claims on said above described
building and premises on account of labor or materials furnished by **Elite Mechanical Services, LLC**
by the undersigned for said building or premises, through **08/01/2025**, with the exception of retention
withheld to date

of **TWENTY-NINE THOUSAND EIGHT HUNDRED EIGHTY-TWO AND 80/100 DOLLARS**

(**29,882.80**) Dollars.

GIVEN UNDER OUR HAND AND SEAL THIS 1 DAY OF June, 2026

SIGNED BY: [Signature]
(Owner/Agent)

STATE OF: Ky

COUNTY OF: Campbell

SUBSCRIBED AND SWORN BEFORE ME THIS 1st DAY OF June, 2026

My Commission Expires 10-21-27



Please Note: Refer to application form for clarification of the amounts to be filled out on this form.