

July 7, 2026

Mr. Justin Kaiser, Superintendent
Beechwood Independent Schools
54 Beechwood Road
Fort Mitchell, KY 41017

RE: BG #21-042 PHASE 6C – ATHLETIC IMPROVEMENTS, MAINTENANCE/STORAGE BUILDING, PRESSBOX/CONCESSION BUILDINGS & INTERIOR FINISHES

Dear Superintendent Kaiser,

This packet comprises Pay Request #6 for the above referenced project. Please present this Pay Request for approval and disbursement. The packet is comprised of the following:

Contractors/Suppliers	\$ 1,088,123.66
Codell Construction Company	\$ 45,165.12
UES Professional Services Invoice #0252603842	<u>\$ 2,010.50</u>
TOTAL:	<u>\$ 1,135,299.28</u>

Please disburse payments according to the Pay Request Summary included with this packet. If you have any questions related to this estimate, please phone me at (859) 744-2222 Extension 246.

Sincerely,

Savannah Royston
Project Accountant

***REVISIONS OR REQUESTS FOR REVISIONS RELATED TO PAYMENT INSTRUCTIONS, AMOUNTS, OR DOCUMENTS, INCLUDED IN THIS SUBMITTAL SHALL BE CONFIRMED VIA PROTOCOL ESTABLISHED BY AND BETWEEN OWNER AND CODELL, NEVER VIA EMAIL CORRESPONDENCE. ***

OWNER PO/MUNIS	Description	Vendor	Payment Due This Period	Original Amount	Approved COs	Revised Amount	Pending COs	Total with Pending	Total Billed	Retention Billed	Net to Date	% Billed	Not Yet Billed
20261055		CODELL CONSTRUCTION CO.	45,165.12	339,657.25	0.00	339,657.25	0.00	339,657.25	180,662.81	0.00	180,662.81	53.19%	158,994.44
Total for Bid Package #100			45,165.12	339,657.25	0.00	339,657.25	0.00	339,657.25	180,662.81	0.00	180,662.81	53.19%	158,994.44
20261042	BID PACKAGE #302 GENERAL TRADES	LEO J. BRIELMAIER CO.	337,788.00	2,534,900.00	288,135.00	2,823,035.00	0.00	2,823,035.00	1,180,210.00	118,021.00	1,062,189.00	41.81%	1,642,825.00
Total for Bid Package #302			337,788.00	2,534,900.00	288,135.00	2,823,035.00	0.00	2,823,035.00	1,180,210.00	118,021.00	1,062,189.00	41.81%	1,642,825.00
20261043	BID PACKAGE #307 RESILIENTCDI TILE FLOORING		103,788.94	450,344.00	0.00	450,344.00	0.00	450,344.00	143,203.05	14,320.31	128,882.74	31.80%	307,140.95
20261045	PURCHASE ORDER #307-01	KY FLOORING	294,466.00	407,544.00	0.00	407,544.00	0.00	407,544.00	294,466.00	0.00	294,466.00	72.25%	113,078.00
Total for Bid Package #307			398,254.94	857,888.00	0.00	857,888.00	0.00	857,888.00	437,669.05	14,320.31	423,348.74	51.02%	420,218.95
20261044	BID PACKAGE #310 PLUMBING	ELITE MECHANICAL SERVICES, LLC	38,025.00	338,000.00	0.00	338,000.00	0.00	338,000.00	42,250.00	4,225.00	38,025.00	12.50%	295,750.00
20261046	PURCHASE ORDER #310-01	FERGUSON ENTERPRISES	0.00	50,000.00	0.00	50,000.00	0.00	50,000.00	0.00	0.00	0.00	0.00%	50,000.00
Total for Bid Package #310			38,025.00	388,000.00	0.00	388,000.00	0.00	388,000.00	42,250.00	4,225.00	38,025.00	10.89%	345,750.00
20261047	BID PACKAGE #311 MECHANICAL	BLAU MECHANICAL INC.	0.00	100,000.00	0.00	100,000.00	0.00	100,000.00	2,700.00	270.00	2,430.00	2.70%	97,300.00
20261048	PURCHASE ORDER #311-01	TRANE US INC.	74,000.00	74,000.00	0.00	74,000.00	0.00	74,000.00	74,000.00	0.00	74,000.00	100.00%	0.00
Total for Bid Package #311			74,000.00	174,000.00	0.00	174,000.00	0.00	174,000.00	76,700.00	270.00	76,430.00	44.08%	97,300.00
20261049	BID PACKAGE #312 ELECTRICAL	DELTA ELECTRICAL CONTRACTORS	126,225.00	446,000.00	0.00	446,000.00	0.00	446,000.00	140,250.00	14,025.00	126,225.00	31.45%	305,750.00
20261050	PURCHASE ORDER #312-01	ECKART, LLC	94,830.72	169,000.00	0.00	169,000.00	0.00	169,000.00	94,830.72	0.00	94,830.72	56.11%	74,169.28
20261051	PURCHASE ORDER #312-02	ECKART, LLC	19,000.00	19,000.00	0.00	19,000.00	0.00	19,000.00	19,000.00	0.00	19,000.00	100.00%	0.00
Total for Bid Package #312			240,055.72	634,000.00	0.00	634,000.00	0.00	634,000.00	254,080.72	14,025.00	240,055.72	40.08%	379,919.28
20261052	BID PACKAGE #313 BLEACHERS, GRANDSTANDS, AND PRESSBOX	TOADVINE ENTERPRISES	0.00	623,301.00	0.00	623,301.00	0.00	623,301.00	368,663.50	36,866.35	331,797.15	59.15%	254,637.50
20261053	PURCHASE ORDER #313-01	DANT CLAYTON CORPORATION	0.00	231,400.00	0.00	231,400.00	0.00	231,400.00	231,400.00	0.00	231,400.00	100.00%	0.00

Codell Construction Report Commitment Log by Project

OWNER PO/MUNIS	Description	Vendor	Payment Due This Period	Original Amount	Approved COs	Revised Amount	Pending COs	Total with Pending	Total Billed	Retention Billed	Net to Date	% Billed	Not Yet Billed
20261054	PURCHASE ORDER #313-02	MOBILE FACILITY ENGINEERING	0.00	140,768.00	0.00	140,768.00	0.00	140,768.00	137,568.00	0.00	137,568.00	97.73%	3,200.00
Total for Bid Package #313			0.00	995,469.00	0.00	995,469.00	0.00	995,469.00	737,631.50	36,866.35	700,765.15	74.10%	257,837.50
Contractors, Suppliers & CodeLL Current Payment Due This Period				5,923,914.25	288,135.00	6,212,049.25	0.00	6,212,049.25	2,909,204.08	187,727.66	2,721,476.42	46.83%	3,302,845.17
				\$1,133,288.78									



APPLICATION AND CERTIFICATION FOR PAYMENT Construction Manager - Adviser Edition

Page 1

TO OWNER: BEECHWOOD INDEPENDENT BOARD OF EDUCATION 54 BEECHWOOD ROAD FORT MITCHELL, KY 41017	PROJECT: Beechwood Phase 6C Codell 54 Beechwood Road Fort Mitchell, KY 41017	ESTIMATE NO: 6 DATE OF ESTIMATE: 07/01/2026 CONTRACT DATE: PROJECT NO: 744-6CC	Distribution to: ☐ OWNER ☐ CONSTRUCTION MANAGER ☐ ARCHITECT ☐ GENERAL CONTRACTOR ☐ LENDER ☐ OTHER
FROM: Codell Construction Company 4475 Rockwell Road Winchester, KY 40391	VIA ARCHITECT: Robert Ehmet Hayes & Assoc.		

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet is attached.

1. Original contract sum	\$339,657.25
2. Net change by change orders	\$0.00
3. Contract sum to date (Line 1+/-2)	\$339,657.25
4. Total completed and stored to date	\$180,662.81
5. Retainage:	
a. 0.0% of completed work	\$0.00
b. 0.0% of stored material	\$0.00
Total retainage	\$0.00
6. Total earned less retainage (Line 4 less Line 5 Total)	\$180,662.81
7. Less previous certificates for payment (Line 6 from prior Certificate)	\$135,497.69
8. Current payment due (Line 6 less Line 7)	\$45,165.12
9. Balance to finish, including retainage (Line 3 less Line 6)	\$158,994.44

Change Order Summary	Additions	Deductions
Change orders approved in previous months by owner		
Change orders approved this month	Number	Approved
Totals		
Net change by change orders		

OWNER CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

Amount Certified: FORTY-FIVE THOUSAND ONE HUNDRED SIXTY-FIVE AND 12 / 100 DOLLARS

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

CONSTRUCTION MANAGER: Codell Construction Company

By: Laurance H. Royaton Date: 07/01/2026

CONTINUATION SHEET -- page 2

APPLICATION AND CERTIFICATION FOR PAYMENT, containing
Contractor's signed certification is attached.

ESTIMATE NO: 6
ESTIMATE DATE: 07/01/2026
PERIOD TO: 07/01/2026
PROJECT NO: 744-6CC

A	B	C	D	E	F	G		H	I
Item Number	Description	Scheduled Value	Work Completed		Materials Presently Stored	Completed and Stored to Date	%(G/C)	Balance to Finish (C-G)	Retention
			Previous Application	This Period					
100-001000	Pre-Construction Phase	33,965.73	33,965.73	0.00	0.00	33,965.73	100.00	0.00	0.00
100-001001	Monthly Onsite(11,000x12)	132,000.00	55,000.00	11,000.00	0.00	66,000.00	50.00	66,000.00	0.00
100-001002	Construction Phase Fee	173,691.52	46,531.96	34,165.12	0.00	80,697.08	46.46	92,994.44	0.00
Application Total		339,657.25	135,497.69	45,165.12	0.00	180,662.81	53.19	158,994.44	0.00

AIA Document G732™ – 2019

REVIEWED

By Heath Preston at 1:53 pm, Jun 15, 2026

Application and Certification for Payment, Construction Manager as Adviser Edition

TO OWNER: PROJECT: Beechwood Phase 6C APPLICATION NO: 6 Distribution to:
Beechwood Independent Schools 54 Beechwood Road
54 Beechwood Road Fort Mitchell, KY 41017 PERIOD TO: 05/31/2026
Fort Mitchell, KY 41017 CONTRACT DATE: November 4, 2025
FROM CONTRACTOR: PROJECT NOS: 21-042
LJ Brielmaier Co. ✓
5848 Winten Ridge Ln
Cincinnati, OH 45232
CONTRACT FOR: BP #302 GENERAL TRADES

☐ OWNER
☐ CONSTRUCTION
MANAGER
☐ ARCHITECT
☐ CONTRACTOR

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM \$ 2,534,900.00 ✓
2. NET CHANGES IN WORK \$ 288,135.00 ✓
3. CONTRACT SUM TO DATE (Line 1 + 2) \$ 2,823,035.00 ✓
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 1,180,210.00 ✓
5. RETAINAGE:
a. 10 % of Completed Work \$ 118,021.00 ✓
(Column D + E on G703)
b. 0 % of Stored Material \$
(Column F on G703)
Total Retainage (Lines 5a + 5b or Total in Column I on G703) \$ 118,021.00
6. TOTAL EARNED LESS RETAINAGE \$ 1,062,189.00
(Line 4 less Line 5 Total)
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) \$ 724,401.00
8. CURRENT PAYMENT DUE \$ 337,788.00
9. BALANCE TO FINISH, INCLUDING RETAINAGE \$ 1,760,846.00
(Line 3 less Line 6)

SUMMARY OF CHANGES IN THE WORK	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$288,135.00	\$0.00
Total approved this month including Construction Change Directives	\$0.00	\$0.00
TOTALS	\$288,135.00	\$0.00
NET CHANGES IN THE WORK	\$288,135.00	

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

By: John Hagan Date: 5-29-26
State of Ohio
County of Hamilton
Subscribed and sworn to before me this 29 day of May
Notary Public:
My Commission expires: 06-09-2026



JUSTIN ANDREW BRIELMAIER
Notary Public
State of Ohio
My Comm. Expires
June 9, 2026

CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on evaluations of the Work and the data comprising this application, the Construction Manager and Architect certify to the Owner that to the best of their knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 337,788.00 ✓

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that changed to conform to the amount certified.)

John Hagan
CONSTRUCTION MANAGER
By: John Hagan Date: 6.15.26
Codell, Jr.
Architect, Inc.
Date: 2026.06.15 15:19:48 -04'00'

ARCHITECT: (NOTE: If multiple contractors are responsible for performing portions of the Project, the Architect's Certification is not required.)

By: John Hagan Date: 6/17/26

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G732, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO:

APPLICATION DATE:

PERIOD TO:

ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
	Bond & Insurance	\$60,000.00	\$60,000.00	\$0.00		\$60,000.00	100.00%	\$0.00	\$6,000.00
	Mobilization	\$50,000.00	\$50,000.00	\$0.00		\$50,000.00	100.00%	\$0.00	\$5,000.00
	General Conditions	\$115,500.00	\$41,550.00	\$23,101.00	\$0.00	\$64,651.00	55.97%	\$50,849.00	\$6,465.10
	Baseball Field								
	Selective Demolition	\$30,000.00	\$30,000.00	\$0.00		\$30,000.00	100.00%	\$0.00	\$3,000.00
	Site Grading	\$15,000.00	\$15,000.00	\$0.00		\$15,000.00	100.00%	\$0.00	\$1,500.00
	Cast In Place Concrete	\$24,246.00	\$24,246.00	\$0.00		\$24,246.00	100.00%	\$0.00	\$2,424.60
	Rebar	\$3,500.00	\$3,500.00	\$0.00		\$3,500.00	100.00%	\$0.00	\$350.00
	Fencing and Gates	\$15,000.00	\$7,500.00	\$0.00		\$7,500.00	50.00%	\$7,500.00	\$750.00
	Sodding	\$4,500.00				\$0.00	0.00%	\$4,500.00	\$0.00
	Softball Field								
	Selective Demolition	\$25,000.00	\$25,000.00	\$0.00		\$25,000.00	100.00%	\$0.00	\$2,500.00
	Site Grading	\$15,000.00	\$15,000.00	\$0.00		\$15,000.00	100.00%	\$0.00	\$1,500.00
	Segmental Retaining walls	\$30,000.00	\$30,000.00	\$0.00		\$30,000.00	100.00%	\$0.00	\$3,000.00
	Site Concrete	\$29,365.00	\$29,365.00	\$0.00		\$29,365.00	100.00%	\$0.00	\$2,936.50
	Fencing and Gates	\$35,000.00				\$0.00	0.00%	\$35,000.00	\$0.00
	Helical Piers	\$18,000.00	\$18,000.00	\$0.00		\$18,000.00	100.00%	\$0.00	\$1,800.00
	Sodding	\$6,500.00		\$6,500.00	\$0.00	\$6,500.00	100.00%	\$0.00	\$650.00
	Tennis Court & Maintenance Bldg.								
	Selective Demolition	\$50,000.00	\$40,000.00	\$0.00		\$40,000.00	80.00%	\$10,000.00	\$4,000.00
	Site Grading	\$25,000.00	\$5,000.00	\$16,250.00		\$21,250.00	85.00%	\$3,750.00	\$2,125.00
	Cast In Place Concrete	\$30,657.00		\$15,300.00		\$15,300.00	49.91%	\$15,357.00	\$1,530.00
	Wood Framing/Trusses	\$15,000.00		\$1,500.00		\$1,500.00	10.00%	\$13,500.00	\$150.00
	Drywall/FRP	\$10,000.00				\$0.00	0.00%	\$10,000.00	\$0.00
	Insulation	\$1,500.00				\$0.00	0.00%	\$1,500.00	\$0.00
	Roofing Sheetmetal/Soffits	\$35,000.00				\$0.00	0.00%	\$35,000.00	\$0.00
	Doors/Frames Hardware	\$20,000.00		\$4,000.00		\$4,000.00	20.00%	\$16,000.00	\$400.00
	Overhead Doors	\$15,311.00				\$0.00	0.00%	\$15,311.00	\$0.00
	Painting	\$5,000.00				\$0.00	0.00%	\$5,000.00	\$0.00
	Signage	\$10,000.00				\$0.00	0.00%	\$10,000.00	\$0.00

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G732, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO:

APPLICATION DATE:

PERIOD TO:

ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G + C)		
	Toilet Access/fire cabinets	\$2,800.00				\$0.00	0.00%	\$2,800.00	\$0.00
	Pole Barn	\$160,000.00		\$40,000.00		\$40,000.00	25.00%	\$120,000.00	\$4,000.00
	Asphalt Tennis Court Surfacing	\$29,000.00				\$0.00	0.00%	\$29,000.00	\$0.00
	Football Field: Track-Playground-Grandstands								
	Selective Demolition	\$45,000.00	\$45,000.00	\$0.00		\$45,000.00	100.00%	\$0.00	\$4,500.00
	Site Grading	\$20,000.00	\$19,100.00	\$0.00		\$19,100.00	95.50%	\$900.00	\$1,910.00
	Segmental Retaining walls	\$55,000.00	\$52,000.00	\$3,000.00		\$55,000.00	100.00%	\$0.00	\$5,500.00
	Site Storm Utilities	\$162,500.00		\$81,250.00		\$81,250.00	50.00%	\$81,250.00	\$8,125.00
	Grandstands	\$85,000.00				\$0.00	0.00%	\$85,000.00	\$0.00
	Playground Subgrade	\$25,000.00	\$25,000.00	\$0.00		\$25,000.00	100.00%	\$0.00	\$2,500.00
	Football Concessions								
	Selective Demolition	\$42,250.00	\$42,250.00	\$0.00		\$42,250.00	100.00%	\$0.00	\$4,225.00
	Foundations	\$18,499.00	\$18,499.00	\$0.00		\$18,499.00	100.00%	\$0.00	\$1,849.90
	Slab Prep and Pour	\$9,173.00	\$3,671.00	\$5,502.00		\$9,173.00	100.00%	\$0.00	\$917.30
	Structural Steel	\$1,500.00	\$1,500.00	\$0.00		\$1,500.00	100.00%	\$0.00	\$150.00
	Wood Framing/Trusses	\$45,000.00		\$45,000.00		\$45,000.00	100.00%	\$0.00	\$4,500.00
	Drywall/FRP	\$40,000.00				\$0.00	0.00%	\$40,000.00	\$0.00
	Insulation	\$5,000.00				\$0.00	0.00%	\$5,000.00	\$0.00
	Roofing/Sheetmetal/soffits	\$35,000.00		\$3,500.00		\$3,500.00	10.00%	\$31,500.00	\$350.00
	Doors/Frames Hardware	\$33,000.00		\$6,600.00		\$6,600.00	20.00%	\$26,400.00	\$660.00
	Aluminum Windows	\$20,000.00		\$2,000.00		\$2,000.00	10.00%	\$18,000.00	\$200.00
	Coiling Doors	\$22,789.00				\$0.00	0.00%	\$22,789.00	\$0.00
	Casework/tops	\$20,000.00				\$0.00	0.00%	\$20,000.00	\$0.00
	Prefinished Cornice	\$24,000.00				\$0.00	0.00%	\$24,000.00	\$0.00
	Painting	\$5,500.00				\$0.00	0.00%	\$5,500.00	\$0.00
	Signage	\$20,000.00				\$0.00	0.00%	\$20,000.00	\$0.00
	Epoxy Flooring	\$20,000.00				\$0.00	0.00%	\$20,000.00	\$0.00
	Football Press Box								
	Concrete Foundations	\$28,906.00	\$28,906.00	\$0.00		\$28,906.00	100.00%	\$0.00	\$2,890.60
	Slab Prep and Pour	\$5,470.00		\$5,470.00		\$5,470.00	100.00%	\$0.00	\$547.00

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G732, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO:

APPLICATION DATE:

PERIOD TO:

ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
	Structural Steel	\$47,000.00	\$47,000.00	\$0.00		\$47,000.00	100.00%	\$0.00	\$4,700.00
	Wood Framing/Trusses	\$41,000.00	\$4,103.00	\$36,897.00		\$41,000.00	100.00%	\$0.00	\$4,100.00
	Roofing/Sheetmetal/soffits	\$31,000.00		\$4,650.00		\$4,650.00	15.00%	\$26,350.00	\$465.00
	Doors/Frames Hardware	\$33,000.00	\$13,200.00	\$0.00		\$13,200.00	40.00%	\$19,800.00	\$1,320.00
	Aluminum Windows	\$20,000.00	\$2,000.00	\$0.00		\$2,000.00	10.00%	\$18,000.00	\$200.00
	Drywall/FRP	\$30,000.00				\$0.00	0.00%	\$30,000.00	\$0.00
	Insulation	\$3,500.00				\$0.00	0.00%	\$3,500.00	\$0.00
	Prefinished Cornice	\$29,000.00				\$0.00	0.00%	\$29,000.00	\$0.00
	Painting	\$10,000.00				\$0.00	0.00%	\$10,000.00	\$0.00
	Signage	\$18,000.00				\$0.00	0.00%	\$18,000.00	\$0.00
	Casework/tops	\$15,750.00				\$0.00	0.00%	\$15,750.00	\$0.00
	Site Concrete	\$135,271.00		\$20,300.00		\$20,300.00	15.01%	\$114,971.00	\$2,030.00
	Fencing and Gates	\$121,000.00				\$0.00	0.00%	\$121,000.00	\$0.00
	Monument Entrance								
	Selective Demolition	\$65,000.00	\$32,500.00	\$0.00		\$32,500.00	50.00%	\$32,500.00	\$3,250.00
	Site Grading	\$25,000.00	\$5,000.00	\$7,500.00		\$12,500.00	50.00%	\$12,500.00	\$1,250.00
	Concrete Foundation	\$6,765.00				\$0.00	0.00%	\$6,765.00	\$0.00
	Site Concrete	\$81,148.00				\$0.00	0.00%	\$81,148.00	\$0.00
	Decorative Steel Fences and Gates	\$85,000.00				\$0.00	0.00%	\$85,000.00	\$0.00
	Seal and Striping	\$18,000.00				\$0.00	0.00%	\$18,000.00	\$0.00
	Building Interior								
	Relocate Furniture	\$30,000.00	\$30,000.00	\$0.00		\$30,000.00	100.00%	\$0.00	\$3,000.00
	Selective Demolition	\$6,500.00	\$6,500.00	\$0.00		\$6,500.00	100.00%	\$0.00	\$650.00
	Auditorium Stairs	\$8,500.00	\$8,500.00	\$0.00		\$8,500.00	100.00%	\$0.00	\$850.00
	Change Order #302-01	\$288,135.00	\$26,000.00	\$47,000.00		\$73,000.00	25.34%	\$215,135.00	\$7,300.00
	GRAND TOTALS	\$2,823,035.00	\$804,890.00	\$375,320.00	\$0.00 ✓	\$1,180,210.00	41.81%	\$1,642,825.00	\$118,021.00

Use a completed AIA Document D401 - Certification of Document's Authenticity

(use for all tiers)

JUSTIN ANDREW BRIELMAIER
Notary Public
State of Ohio
My Comm. Expires
June 9, 2031

AIA® Document G732™ – 2019

Application and Certification for Payment, Construction Manager as Adviser Edition

TO OWNER: Beechwood Independent Schools 54 Beechwood Road Fort Mitchell, KY 41017 FROM CONTRACTOR: CDI Flooring 107 N. 2nd Street Central City, KY 42330 CONTRACT BP 307 RESILIENT FLOORING	PROJECT: Beechwood Phase 6C 54 Beechwood Road Fort Mitchell, KY 41017	APPLICATION NO: 2 PERIOD TO: 06-08-26 CONTRACT DATE: November 4, 2025 PROJECT NOS: 21-042	Distribution to: ☐ OWNER ☐ CONSTRUCTION MANAGER ☐ ARCHITECT ☐ CONTRACTOR
--	--	--	--

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM	\$	450,344.00
2. NET CHANGES IN WORK	\$	0.00
3. CONTRACT SUM TO DATE (Line 1 ± 2)	\$	450,344.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$	143,203.05
5. RETAINAGE:		
a. 10 % of Completed Work	\$	14,320.31
(Column D + E on G703)		
b. 0 % of Stored Material	\$	
(Column F on G703)		
Total Retainage (Lines 5a + 5b or Total in Column I on G703)	\$	14,320.31
6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total)	\$	128,882.74
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$	25,093.80
8. CURRENT PAYMENT DUE	\$	103,788.94
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)	\$	321,461.26

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Carpet Decorators, Inc.
 By: Jason Bull Date: 06/16/26
 State of: Kentucky
 County of: Muhlenberg
 Subscribed and sworn to before
 me this 16th day of June, 2026
 Notary Public: Miranda Jones
 My Commission expires: 07/11/2027

CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on evaluations of the Work and the data comprising this application, the Construction Manager and Architect certify to the Owner that to the best of their knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 103,788.94
 (Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that changed to conform to the amount certified.)

By: John Hagan Codell, Jr. Date: 6.16.26
Digitally signed by John Hagan Codell, Jr.
 DN: cn=John Hagan Codell, Jr., o=Codell Construction,
 email=jrcodell@codellconstruction.com, c=US
 Date: 2026.06.16 13:03:25 -0400
 ARCHITECT: (NOTE: If multiple contractors are responsible for performing portions of the Project, the Architect's Certification is not required.)

By: [Signature] Date: 6/17/26

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

Miranda Kay Jones
 NOTARY PUBLIC
 Commonwealth of Kentucky
 Commission Number KYNP73854
 My Commission Expires
 July 11, 2027

SUMMARY OF CHANGES IN THE WORK	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$0.00	\$0.00
Total approved this month including Construction Change Directives	\$0.00	\$0.00
TOTALS	\$0.00	\$0.00
NET CHANGES IN THE WORK	\$0.00	

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G732, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

APPLICATION NO: 2

Contractor's signed certification is attached.

APPLICATION DATE: 06/16/26

In tabulations below, amounts are stated to the nearest dollar.

PERIOD TO: 06/08/26

Use Column I on Contracts where variable retainage for line items may apply.

ARCHITECT'S PROJECT NO: K-25-BISZZ

[illegible]

Users may obtain validation of this document by requesting of the license a completed AIA Document D401 - Certification of Document's Authenticity

Job: 000744-6C - Beechwood Phase 6C

For the period from 6/30/26 through 7/1/26

Codell Construction Report
Pay Request Log

Invoice Number	Type	Invoice Date	Entry Date	Entered By	Request Amount	Retention	Net Pay Amount
<u>744-30701</u>	<u>PURCHASE ORDER #307-01</u>			<u>KY FLOORING</u>	Owner PO/MUNIS: 20261045		
S105475	MAT	06/30/2026	06/30/2026	Savannah Royston	294,466.00	0.00	294,466.00
Totals:					294,466.00	0.00	294,466.00

KY Flooring Distributors

Central City, KY - Louisville, KY

**** Invoice ****

Bill To:

Beechwood Independent Schools
C/O CDI Flooring
107 N Second Street
Central City, KY 42330

Invoice #: S105475

Invoice Date: 06/01/26

Customer PO #: 307-01

Due Date: 07/01/26

Terms: Net 30

Resilient Base & Accessories	29370.00
Resilient Tile Flooring	263848.00
Ceramic Tile	1248.00

Total Invoice Amount: 294466.00

Please include the invoice # on remittance. Thank you!

Remit To: Kentucky Flooring Distributors
107 N. Second St.
Central City, KY 42330
Telephone #:(270)754-5041
Fax #:(270)754-5046

Invoice #: S105475

Job #: F-25-BISST

Beechwood Ind Schools Ph 6C

Sub Job #:

Customer PO #: 307-01

Total Amount Due: 294466.00

AIA Document G732™ – 2019

REVIEWED

By Heath Preston at 1:49 pm, Jun 15, 2026

Application and Certification for Payment, Construction Manager as Adviser Edition

TO OWNER:
Beechwood Independent Schools
54 Beechwood Road
Fort Mitchell, KY 41017

PROJECT: Beechwood Phase 6C
54 Beechwood Road
Fort Mitchell, KY 41017

APPLICATION NO: 1

PERIOD TO: May 31, 2026

CONTRACT DATE: November 4, 2025

PROJECT NOS: 21-042

Distribution to:
☐ OWNER
☐ CONSTRUCTION
MANAGER
☐ ARCHITECT
☐ CONTRACTOR

FROM CONTRACTOR: ✓
Elite Mechanical Services, LLC
301 9th Avenue
Dayton, KY 41074
CONTRACT BP #310 PLUMBING

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM \$ 338,000.00 ✓
2. NET CHANGES IN WORK \$ 0.00 ✓
3. CONTRACT SUM TO DATE (Line 1 + 2) \$ 338,000.00 ✓
4. TOTAL COMPLETED & STORED TO DATE \$ 42,250.00 ✓
(Column G on G703)
5. RETAINAGE:
a. 10 % of Completed Work \$ 4,225.00 ✓
(Column D + E on G703)
b. 0 % of Stored Material \$
(Column F on G703)
Total Retainage (Lines 5a + 5b or Total in Column I on G703) \$ 4,225.00
6. TOTAL EARNED LESS RETAINAGE \$ 38,025.00
(Line 4 less Line 5 Total)
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT \$
(Line 6 from prior Certificate)
8. CURRENT PAYMENT DUE \$ 38,025.00 ✓
9. BALANCE TO FINISH, INCLUDING RETAINAGE \$ 299,975.00
(Line 3 less Line 6)

SUMMARY OF CHANGES IN THE WORK	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$0.00	\$0.00
Total approved this month including Construction Change Directives	\$0.00	\$0.00
TOTALS	\$0.00	\$0.00
NET CHANGES IN THE WORK	\$0.00	

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:
By: John Hagan Date: 5-26-26
State of: KY
County of: Butler
Subscribed and sworn to before me this 26 day of May
Notary Public:
My Commission expires: 10-21-27

CERTIFICATE FOR PAYMENT


In accordance with the Contract Documents, based on evaluations of the Work and the data comprising this application, the Construction Manager and Architect certify to the Owner that to the best of their knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 38,025.00 ✓
(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that changed to conform to the amount certified.)

John Hagan
CONSTRUCTION MANAGER:
By: Codell, Jr. Date: 6.16.26
ARCHITECT: (NOTE: If multiple contractors are responsible for performing portions of the Project, the Architect's Certification is not required.)

By: [Signature] Date: 6/17/26

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.



CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G732, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 1

APPLICATION DATE: May26,2026

PERIOD TO: May31,2026

ARCHITECT'S PROJECT NO: 21-042

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G + C)		
	MOBILIZATION & PERMIT	\$10,000.00		\$10,000.00		\$10,000.00	100.00%	\$0.00	\$1,000.00
	Tennis Court & Maintenance Building								
	PLBG SANITARY LABOR	\$18,000.00		\$5,000.00		\$5,000.00	27.78%	\$13,000.00	\$500.00
	PLBG SANITARY MATERIAL	\$15,000.00		\$7,500.00		\$7,500.00	50.00%	\$7,500.00	\$750.00
	PLBG DOMESTIC LABOR	\$22,000.00				\$0.00	0.00%	\$22,000.00	\$0.00
	PLBG DOMESTIC MATERIAL	\$20,000.00				\$0.00	0.00%	\$20,000.00	\$0.00
	PLBG FIXTURES LABOR	\$3,250.00				\$0.00	0.00%	\$3,250.00	\$0.00
	PLBG FIXTURES MATERIAL	\$3,750.00				\$0.00	0.00%	\$3,750.00	\$0.00
	Track, Playground & Grandstand								
	PLBG SANITARY LABOR	\$52,500.00				\$0.00	0.00%	\$52,500.00	\$0.00
	PLBG SANITARY MATERIAL	\$99,000.00				\$0.00	0.00%	\$99,000.00	\$0.00
	PLBG DOMESTIC LABOR	\$7,500.00				\$0.00	0.00%	\$7,500.00	\$0.00
	PLBG DOMESTIC MATERIAL	\$6,000.00				\$0.00	0.00%	\$6,000.00	\$0.00
	PLBG FIXTURES LABOR	\$3,250.00				\$0.00	0.00%	\$3,250.00	\$0.00
	PLBG FIXTURES MATERIAL	\$4,000.00				\$0.00	0.00%	\$4,000.00	\$0.00
	Football Concessions								
	PLBG SANITARY LABOR	\$14,500.00		\$7,250.00		\$7,250.00	50.00%	\$7,250.00	\$725.00
	PLBG SANITARY MATERIAL	\$14,000.00		\$12,500.00		\$12,500.00	89.29%	\$1,500.00	\$1,250.00
	PLBG DOMESTIC LABOR	\$20,500.00				\$0.00	0.00%	\$20,500.00	\$0.00
	PLBG DOMESTIC MATERIAL	\$18,500.00				\$0.00	0.00%	\$18,500.00	\$0.00
	PLBG FIXTURES LABOR	\$3,000.00				\$0.00	0.00%	\$3,000.00	\$0.00
	PLBG FIXTURES MATERIAL	\$3,250.00				\$0.00	0.00%	\$3,250.00	\$0.00
	CO#1					\$0.00	#DIV/0!	\$0.00	\$0.00
	CO#2					\$0.00	#DIV/0!	\$0.00	\$0.00
	CO#3					\$0.00	#DIV/0!	\$0.00	\$0.00
	GRAND TOTALS	\$338,000.00	\$0.00	\$42,250.00	\$0.00	\$42,250.00	12.50%	\$295,750.00	\$4,225.00

Users may obtain validation of this document by requesting of the license a completed AIA Document D401 - Certification of Document's Authenticity

(use for all tiers)

WHEREAS, the undersigned ("Undersigned") has been employed to furnish and install Plumbing for project known as Beechwood Independent School ("PROJECT") of which Beechwood Independent Board of Education is the owner ("OWNER") and on which Codell Construction Company is also a ("CONTRACTOR" or "CONSTRUCTION MANAGER").

Date: 6/11/2026


Signature: _____

Subscribed and sworn before me this 11 day of June, 2026

Notary Signature and Seal:

STATE OF Kentucky
COUNTY OF Campbell
TO WHOM IT MAY CONCERN:

CONTRACTOR'S AFFIDAVIT



THE Undersigned, being duly sworn, deposes and says that (s)he Rebecca Hennigan the Managing Member
of Elite Mechanical Services, LLC ("Company name and Undersigned"), who is the contractor for the
work on the project ("Project") located at 54 Beechwood Rd., Ft. Mitchell
Kentucky 41017 owned by Beechwood Independent Board of Education ("Owner") and on
which Codell Construction Company is a ("Contractor" or "Construction Manager").

That it has received payment of \$_____ prior to this payment.

That all waivers and releases are true, correct, and genuine and delivered unconditionally and that there is no claim either legal or equitable to defeat the validity of said waivers or releases. That the following are the names of all parties who have furnished material, equipment, services, or labor for said work and all parties having contracts or subcontracts for specific portions of said work or for material entering into the construction thereof and the amount due or to become due each and that the items mentioned include all labor, equipment, services, and material required to complete said work according to plans and specifications. The Undersigned agrees to indemnify, defend, and hold harmless the **Owner, Contractor, Contractor's surety, Construction Manager, Construction Manager's surety** from any and all claims for alleged payment made by the Undersigned's suppliers or subcontractors pertaining to the project whether or not listed below.

not listed below.					
NAMES	TYPE /SCOPE WORK	CONTRACT PRICE	AMOUNT PREVIOUSLY PAID	THIS PAYMENT	BALANCE DUE
TOTAL LABOR,EQUIPMENT,SERVICES, & MATERIAL TO COMPLETE					

That there are no other contracts for said work outstanding, and that there is nothing due or to become due to any person for material, labor, or other work of any kind done or to be done upon or in connection with said work other than as above stated.

Date: 6/11/2026

Name of Company Elite Mechanical Services, LLC

(Undersigned)

Signature: _____


Printed Name: Rebecca Hennigan

Title: Managing Member

Subscribed and sworn before me this

day of

20



Job: 000744-6C - Beechwood Phase 6C

For the period from 6/30/26 through 7/1/26

Codell Construction Report Pay Request Log

Invoice Number	Type	Invoice Date	Entry Date	Entered By	Request Amount	Retention	Net Pay Amount
<u>744-31101</u>	<u>PURCHASE ORDER #311-01</u>			<u>TRANE US INC.</u>	Owner PO/MUNIS: 20261048		
990387383	MAT	06/30/2026	06/30/2026	Savannah Royston	32,054.66	0.00	32,054.66
990387384	MAT	06/30/2026	06/30/2026	Savannah Royston	4,472.27	0.00	4,472.27
990406618	MAT	06/30/2026	06/30/2026	Savannah Royston	19,883.50	0.00	19,883.50
990414255	MAT	06/30/2026	06/30/2026	Savannah Royston	6,840.03	0.00	6,840.03
990424592	MAT	06/30/2026	06/30/2026	Savannah Royston	10,749.54	0.00	10,749.54
Totals:					74,000.00	0.00	74,000.00

**TRANE®**Trane U.S. Inc.
2313 S 20th Street
La Crosse, WI 54601
United States

Invoice

For questions please contact:

Tel: 888-832-5266
Email: Accountrep@trane.com**Remit Payment To**Trane U.S. Inc.
P. O. Box 845053
DALLAS, TX 75284-5053**Bill To**BEECHWOOD BOARD OF EDUCATION
C/O BLAU MECHANICAL, INC.
1532 RUSSELL ST.
COVINGTON, KY 41011**Sold To**BEECHWOOD BOARD OF EDUCATION
BEECHWOOD SCHOOLS
54 BEECHWOOD ROAD
FT MITCHELL, KY 41017
UNITED STATES**Ship To**BEECHWOOD BOARD OF EDUCATION
BLAU MECHANICAL
1532 RUSSELL ST ATTN MAUREEN R
COVINGTON, KY 41011
UNITED STATES

Invoice Number	990387383
Invoice Date	05-FEB-2026
Customer No.	4133156
Reference No.	N225967
Internal Account	4281004
Payment Terms	.5%10 NET30
Payment Due Date	07-Mar-2026
Discount Date	15-Feb-2026

Customer Tax ID	
Inco Terms	
Supply Location	Cincinnati TCS SO, OH
Shipping Method	SEFL
Tracking No.	474883400
Freight Terms	Prepay & Add
Bill of Lading	81116219

<https://www.tranetechnologies.com/customer>**CERTifyTax** - for submittal of tax exemption certificates.**iReceivables** - access invoice copies, account balances & make payments.

1311861052

Tax/GST ID: 25-0900465	State Tax: 0.00 0.0000%	County Tax: 0.00 0.0000%	City Tax: 0.00 0.0000%	District Tax: 0.00 0.0000%
PST/QST ID:	KY			

Currency	Subtotal	Special Charges	Tax	Freight	Total
USD	32054.66	0.00	0.00	0.00	32054.66

Special Instructions	Beechwood Schools Phase 6C
----------------------	----------------------------

Sales Order		Order Date	Ship Date	Purchase Order		
N2E003			05-FEB-2026	311-01		
Line	Description.	Quantity	UOM	Unit Price	Extended Price	
1	MSZ-GX06NL: Model Number: MSZ-GX06NL	5	EA			
2	HG-B4: Model Number: HG-B4	5	EA			
3	GOBI-II: GOBI-II-REFCO PUMP 100-240 VAC 50/60 Hz Model Number: GOBI-II	7	EA			
4	WB-PA4: Model Number: WB-PA4	1	EA			
5	WB-RE4: Model Number: WB-RE4	1	EA			
6	WB-SD4: Model Number: WB-SD4	1	EA			
7	MAC-334IF-E: Model Number: MAC-334IF-E	6	EA			
8	PUY-AK12NL: Model Number: PUY-AK12NL	1	EA			
9	PKA-AL12NL: Model Number: PKA-AL12NL	1	EA			
10	MSZ-GX18NL: Model Number: MSZ-GX18NL	1	EA			
11	MUZ-GX18NL: Model Number: MUZ-GX18NL	1	EA			
12	HG-A7: Model Number: HG-A7	1	EA			
13	MUZ-FX06NLHZ: Model Number: MUZ-FX06NLHZ	5	EA			
14	2712-5000-01-00: 1st Year Labor Warranty Model Number: 2712-5000-01-00	5	EA			
15	2712-5000-01-00: 1st Year Labor Warranty Model Number: 2712-5000-01-00	1	EA			
16	2712-5000-01-00: 1st Year Labor Warranty Model Number: 2712-5000-01-00	1	EA			

Approved to Pay
Maureen Rabe
03/12/26
Blau Mechanical Inc

Invoice 990387383

Total 32,054.66

Page 1 of 2

TRANE
TECHNOLOGIES



TRANE®

Trane U.S. Inc.
2313 S 20th Street
La Crosse, WI 54601
United States

Invoice

Invoice Number **990387383**

Line	Description.	Quantity	UOM	Unit Price	Extended Price
------	--------------	----------	-----	------------	----------------

Invoice 990387383
Total 32,054.66
Page 2 of 2

TRANE
TECHNOLOGIES

**TRANE®**

Trane U.S. Inc.
2313 S 20th Street
La Crosse, WI 54601
United States

Invoice

Invoice Number **990387384**

For questions please contact:

Tel: (608) 787-3597
Email: Morgan.Ayed@tranetechnologies.com

Remit Payment To

Trane U.S. Inc.
P. O. Box 845053
DALLAS, TX 75284-5053

Invoice Date 05-FEB-2026
Customer No. 4133156
Reference No. N225967
Internal Account 4281004
Payment Terms .5%10 NET30
Payment Due Date 07-Mar-2026
Discount Date 15-Feb-2026

Bill To

BEECHWOOD BOARD OF EDUCATION
C/O BLAU MECHANICAL, INC
1532 RUSSELL ST
COVINGTON, KY 41011

Customer Tax ID

Inco Terms	
Supply Location	Cincinnati TCS SO, OH
Shipping Method	SEFL
Tracking No.	474883400
Freight Terms	Prepay & Add
Bill of Lading	81116220

Sold To

BEECHWOOD BOARD OF EDUCATION
BEECHWOOD SCHOOLS
54 BEECHWOOD ROAD
FT MITCHELL, KY 41017
UNITED STATES

Ship To

BEECHWOOD BOARD OF EDUCATION
BLAU MECHANICAL
1532 RUSSELL ST ATTN MAUREEN R
COVINGTON, KY 41011
UNITED STATES

<https://www.tranetechnologies.com/customer>

CERTifyTax - for submittal of tax exemption certificates.

iReceivables - access invoice copies, account balances & make payments.

-1

Tax/GST ID: 25-0900465	State Tax: 0.00 0.0000%	County Tax: 0.00 0.0000%	City Tax: 0.00 0.0000%	District Tax: 0.00 0.0000%
PST/QST ID:	KY			

Currency	Subtotal	Special Charges	Tax	Freight	Total
USD	4472.27	0.00	0.00	0.00	4472.27

Special Instructions	Beechwood Schools Phase 6C
----------------------	----------------------------

Sales Order		Order Date	Ship Date	Purchase Order		
N2E082			05-FEB-2026	311-01		
Line	Description.	Quantity	UOM	Unit Price	Extended Price	
1	TAR-43MAAUB: TAR-43MAAUB Deluxe Wired MA Controller Model Number: TAR-43MAAUB Tag Number: JV_CTRL,JV_CTRL-1,JV_CTRL-2,JV_CTRL-3,JV_CTRL-4,JV_CTRL-5,JV_CTRL-6	7	EA			
2	QSWB2000SS: Model Number: QSWB2000SS Tag Number: JV_ACC,JV_ACC-1,JV_ACC-2,JV_ACC-3,JV_ACC-4,JV_ACC-5,JV_ACC-6	7	EA			

Approved to Pay
Maureen Rabe
06/156/26
Blau Mechanical Inc

TRANE

**TRANE®**Trane U.S. Inc.
2313 S 20th Street
La Crosse, WI 54601
United States

Invoice

Invoice Number **990406618**

For questions please contact:

Tel: 888-832-5266
Email: Accountrep@trane.com**Remit Payment To**Trane U.S. Inc.
P. O. Box 845053
DALLAS, TX 75284-5053Invoice Date **23-FEB-2026**Customer No. **4133156**Reference No. **N225967**Internal Account **4281004**Payment Terms **.5%10 NET30**Payment Due Date **25-Mar-2026**Discount Date **05-Mar-2026****Bill To**BEECHWOOD BOARD OF EDUCATION
C/O BLAU MECHANICAL, INC.
1532 RUSSELL ST.
COVINGTON, KY 41011

Customer Tax ID

Inco Terms	
Supply Location	Cincinnati TCS SO, OH
Shipping Method	0000013222
Tracking No.	
Freight Terms	Prepay & Add
Bill of Lading	

Sold ToBEECHWOOD BOARD OF EDUCATION
BEECHWOOD SCHOOLS
54 BEECHWOOD ROAD
FT MITCHELL, KY 41017
UNITED STATES**Ship To**BEECHWOOD BOARD OF EDUCATION
BLAU MECHANICAL
1532 RUSSELL ST ATTN MAUREEN R
COVINGTON, KY 41011
UNITED STATES<https://www.tranetechnologies.com/customer>**CERTifyTax** - for submittal of tax exemption certificates.**iReceivables** - access invoice copies, account balances & make payments.

1317869391

Tax/GST ID: 25-0900465	State Tax: 0.00 0.0000%	County Tax: 0.00 0.0000%	City Tax: 0.00 0.0000%	District Tax: 0.00 0.0000%
PST/QST ID:	KY			

Currency	Subtotal	Special Charges	Tax	Freight	Total
USD	19883.50	0.00	0.00	0.00	19883.50

Special Instructions	Beechwood Schools Phase 6C
-----------------------------	----------------------------

Sales Order	Order Date	Ship Date	Purchase Order
N2E004		23-FEB-2026	311-01

Line	Description.	Quantity	UOM	Unit Price	Extended Price
1	Curbs: Model Number: Curbs Tag Number: MAT-1-1,MAT-1-2,MAT-1-3,MAT-1-4,MAT-1-5	5	EA		

Approved to Pay
Maureen Rabe 03/12/26
Blau Mechanical Inc**TRANE**
TECHNOLOGIES

**TRANE®**Trane U.S. Inc.
2313 S 20th Street
La Crosse, WI 54601
United States

Invoice

For questions please contact:

Tel: 888-832-5266
Email: Accountrep@trane.com**Remit Payment To**Trane U.S. Inc.
P. O. Box 845053
DALLAS, TX 75284-5053Invoice Number **990414255**

Invoice Date 27-FEB-2026

Customer No. 4133156

Reference No. N225967

Internal Account 4281004

Payment Terms .5%10 NET30

Payment Due Date 29-Mar-2026

Discount Date 09-Mar-2026

Bill ToBEECHWOOD BOARD OF EDUCATION
C/O BLAU MECHANICAL, INC.
1532 RUSSELL ST.
COVINGTON, KY 41011

Customer Tax ID

Inco Terms	
Supply Location	Cincinnati TCS SO, OH
Shipping Method	AVRT
Tracking No.	0070071379
Freight Terms	Prepay & Add
Bill of Lading	0070071379

Sold ToBEECHWOOD BOARD OF EDUCATION
BEECHWOOD SCHOOLS
54 BEECHWOOD ROAD
FT MITCHELL, KY 41017
UNITED STATES**Ship To**BEECHWOOD BOARD OF EDUCATION
BLAU MECHANICAL
1532 RUSSELL ST ATTN MAUREEN R
COVINGTON, KY 41011
UNITED STATES<https://www.tranetechnologies.com/customer>**CERTifyTax** - for submittal of tax exemption certificates.**iReceivables** - access invoice copies, account balances & make payments.

1319695340

Tax/GST ID: 25-0900465	State Tax: 0.00 0.0000%	County Tax: 0.00 0.0000%	City Tax: 0.00 0.0000%	District Tax: 0.00 0.0000%
PST/QST ID:	KY			

Currency	Subtotal	Special Charges	Tax	Freight	Total
USD	6840.03	0.00	0.00	0.00	6840.03

Special Instructions	Beechwood Schools Phase 6C
-----------------------------	----------------------------

Sales Order	Order Date	Ship Date	Purchase Order
N2E002		26-FEB-2026	311-01

Line	Description.	Quantity	UOM	Unit Price	Extended Price
1	UHEC072BACA: Electric Unit Heaters (UHEC) Model Number: UHEC072BACA Tag Number: EH-01	1	EA		
2	0236-0710-00-00: Stratification Line Volt T-Stat Model Number: 0236-0710-00-00	1	EA		
3	0236-0703-00-00: Disc. 2 Pole for 1 Phase Model Number: 0236-0703-00-00	1	EA		
4	0236-0719-00-00: Summer Fan Switch - Wall Mounted Model Number: 0236-0719-00-00	1	EA		
5	0236-0724-00-00: Mounting Bracket - Horizontal Discharge Model Number: 0236-0724-00-00	1	EA		
6	0233-0932-00-00: OSHA Fan Guard 7-20 kW Model Number: 0233-0932-00-00	5	EA		
7	0236-0710-00-00: Stratification Line Volt T-Stat Model Number: 0236-0710-00-00	5	EA		
8	0236-0703-00-00: Disc. 2 Pole for 1 Phase Model Number: 0236-0703-00-00	5	EA		
9	0236-0719-00-00: Summer Fan Switch - Wall Mounted Model Number: 0236-0719-00-00	5	EA		
10	0236-0724-00-00: Mounting Bracket - Horizontal Discharge Model Number: 0236-0724-00-00	5	EA		
11	2705-1000-01-00: 1st Year Labor Warr Whole Unit Model Number: 2705-1000-01-00	1	EA		

Approved to Pay
Maureen Rabe 03/12/26
Blau Mechanical Inc**TRANE**
TECHNOLOGIES

**TRANE®**Trane U.S. Inc.
2313 S 20th Street
La Crosse, WI 54601
United States

Invoice

Invoice Number **990424592**

For questions please contact:

Tel: (608) 787-3597
Email: Morgan.Ayed@tranetechnologies.com**Remit Payment To**Trane U.S. Inc.
P. O. Box 845053
DALLAS, TX 75284-5053BEECHWOOD BOARD OF EDUCATION
C/O BLAU MECHANICAL, INC.
1532 RUSSELL ST.
COVINGTON, KY 41011

Invoice Date	09-MAR-2026
Customer No.	4133156
Reference No.	N225967
Internal Account	4281004
Payment Terms	.5%10 NET30
Payment Due Date	08-Apr-2026
Discount Date	19-Mar-2026

Customer Tax ID

Inco Terms	
Supply Location	Cincinnati TCS SO, OH
Shipping Method	AVRT
Tracking No.	0070071379
Freight Terms	Prepay & Add
Bill of Lading	885129

Sold ToBEECHWOOD BOARD OF EDUCATION
BEECHWOOD SCHOOLS
54 BEECHWOOD ROAD
FT MITCHELL, KY 41017
UNITED STATES**Ship To**BEECHWOOD BOARD OF EDUCATION
BLAU MECHANICAL
1532 RUSSELL ST ATTN MAUREEN R
COVINGTON, KY 41011
UNITED STATES<https://www.tranetechnologies.com/customer>**CERTifyTax** - for submittal of tax exemption certificates.**iReceivables** - access invoice copies, account balances & make payments.

Tax/GST ID: 25-0900465	State Tax: 0.00 0.0000%	County Tax: 0.00 0.0000%	City Tax: 0.00 0.0000%	District Tax: 0.00 0.0000%
PST/QST ID:	KY			

Currency	Subtotal	Special Charges	Tax	Freight	Total
USD	10749.54	0.00	0.00	0.00	10749.54

Special Instructions

Beechwood Schools Phase 6C

Sales Order		Order Date	Ship Date	Purchase Order		
N2E002			26-FEB-2026	311-01		
Line	Description.	Quantity	UOM	Unit Price	Extended Price	
1	UHAA031BTAD: Architectural Wall Heaters (UHAA) Model Number: UHAA031BTAD Tag Number: EH-02,EH-03,EH-04	3	EA			
2	UHEC102BACA: Electric Unit Heaters (UHEC) Model Number: UHEC102BACA Tag Number: EH-05A,EH-05B,EH-05C,EH-05D,EH-05E	5	EA			
3	0233-0932-00-00: OSHA Fan Guard 7-20 kW Model Number: 0233-0932-00-00	1	EA			
4	0233-0501-00-00: 3320EX33 surface mounting adapter Model Number: 0233-0501-00-00	3	EA			
5	2705-1000-01-00: 1st Year Labor Warr Whole Unit Model Number: 2705-1000-01-00	5	EA			
6	2705-1000-01-00: 1st Year Labor Warr Whole Unit Model Number: 2705-1000-01-00	3	EA			

Approved to Pay
Maureen Rabe 03/12/26
Blau Mechanical Inc

TRANE
TECHNOLOGIES

AIA® Document G732™ – 2019

Application and Certification for Payment, Construction Manager as Adviser Edition

TO OWNER: Beechwood Independent Schools 54 Beechwood Road Fort Mitchell, KY 41017 FROM CONTRACTOR: Delta Electrical Contractors, LTD 4890 Gray Road Cincinnati, OH 45232 CONTRACT FOR: BP #312 Electrical	PROJECT: Beechwood Phase 6C 54 Beechwood Road Fort Mitchell, KY 41017	APPLICATION NO: 1 PERIOD TO: May 31, 2026 CONTRACT DATE: November 4, 2025 PROJECT NOS: 21-042	Distribution to: ☐ OWNER ☐ CONSTRUCTION MANAGER ☐ ARCHITECT ☐ CONTRACTOR
--	--	--	--

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

SJR 07/01/2026

1. ORIGINAL CONTRACT SUM	\$	446,000.00
2. NET CHANGES IN WORK	\$	0.00
3. CONTRACT SUM TO DATE (Line 1 ± 2)	\$	446,000.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$	115,250.00
5. RETAINAGE:		14,025.00 140,250.00
a. 10 % of Completed Work	\$	11,525.00
b. 0 % of Stored Material	\$	
(Column F on G703)		14,025.00
Total Retainage (Lines 5a + 5b or Total in Column I on G703)	\$	11,525.00
6. TOTAL EARNED LESS RETAINAGE	\$	126,225.00 103,725.00
(Line 4 less Line 5 Total)		
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$	
8. CURRENT PAYMENT DUE	\$	126,225.00 103,725.00
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)	\$	342,275.00 319,775.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Ashley Scheidt Date: 06.15.2026
 By: _____
 State of: Ohio
 County of: _____
 Subscribed and sworn to before
 me this 15th day of June, 2026
 Notary Public:
 My Commission expires: Kim Scheidt

CERTIFICATE FOR PAYMENT


In accordance with the Contract Documents, based on evaluations of the Work and the data comprising this application, the Construction Manager and Architect certify to the Owner that to the best of their knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 126,225.00
~~103,725.00~~
 (Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that changed to conform to the amount certified.)

John Hagan Codell, Jr.
 CONSTRUCTION MANAGER
 Digitally signed by John Hagan Codell, Jr.
 DN: cn=John Hagan Codell, Jr., o=Codell
 Construction, ou,
 email=jhcodell@codellconstruction.com, c=US
 Date: 2026.06.16 14:52:45 -0400
 By: _____ Date: 6.16.26
 ARCHITECT: (NOTE: If multiple contractors are responsible for performing portions of the Project, the Architect's Certification is not required.)

By: [Signature] Date: 6/17/26

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.



KIM SCHEIDT
 Notary Public
 State of Ohio
 My Comm. Expires
 October 19, 2029

SUMMARY OF CHANGES IN THE WORK	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$0.00	\$0.00
Total approved this month including Construction Change Directives	\$0.00	\$0.00
TOTALS	\$0.00	\$0.00
NET CHANGES IN THE WORK	\$0.00	

CONTINUATION SHEET

ALA DOCUMENT G703

PAGE 1 OF 1 PAGES

AIA Document G732, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO:

APPLICATION DATE:

PERIOD TO:

ARCHITECT'S PROJECT NO: 21-042

[illegible]

Users may obtain validation of this document by requesting of the license a completed AIA Document D401 - Certification of Document's Authenticity

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE 1 OF 1 PAGES

AIA Document G732, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO:

APPLICATION DATE:

PERIOD TO:

ARCHITECT'S PROJECT NO: 21-042

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
	BASEBALL								
	INSPECTIONS	\$500.00		\$500.00		\$500.00	100.00%	\$0.00	\$50.00
	TEMPORARY LABOR	\$0.00				\$0.00	#DIV/0!	\$0.00	\$0.00
	TEMPORARY MATER	\$0.00				\$0.00	#DIV/0!	\$0.00	\$0.00
	SITE CONDUIT/WIRE LABOR	\$20,000.00		\$20,000.00		\$20,000.00	100.00%	\$0.00	\$2,000.00
	SITE CONDUIT/WIRE MATER	\$40,000.00		\$40,000.00		\$40,000.00	100.00%	\$0.00	\$4,000.00
	CONDUIT/WIRE LABOR	\$0.00				\$0.00	#DIV/0!	\$0.00	\$0.00
	CONDUIT/WIRE MATER	\$0.00				\$0.00	#DIV/0!	\$0.00	\$0.00
	LIGHTING LABOR	\$0.00				\$0.00	#DIV/0!	\$0.00	\$0.00
	DISTRIBUTION LABOR	\$0.00				\$0.00	#DIV/0!	\$0.00	\$0.00
	C/T ROUGH-IN LABOR	\$0.00				\$0.00	#DIV/0!	\$0.00	\$0.00
	C/T ROUGH-IN MATER	\$0.00				\$0.00	#DIV/0!	\$0.00	\$0.00
	DATA CABLING LABOR	\$4,000.00		\$4,000.00		\$4,000.00	100.00%	\$0.00	\$400.00
	DATA CABLING MATER	\$8,000.00		\$8,000.00		\$8,000.00	100.00%	\$0.00	\$800.00
	SECURITY/ACC. CONTROLS LABOR	\$0.00				\$0.00	#DIV/0!	\$0.00	\$0.00
	SECURITY/ACC. CONTROLS MATER	\$0.00				\$0.00	#DIV/0!	\$0.00	\$0.00
	GRAND TOTALS	\$72,500.00	\$0.00	\$72,500.00	\$0.00	\$72,500.00	100.00%	\$0.00	\$7,250.00

Users may obtain validation of this document by requesting of the license a completed AIA Document D401 - Certification of Document's Authenticity

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE 1 OF 1 PAGES

AIA Document G732, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO:

APPLICATION DATE:

PERIOD TO:

ARCHITECT'S PROJECT NO: 21-042

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
	SOFTBALL								
	INSPECTIONS	\$500.00		\$500.00		\$500.00	100.00%	\$0.00	\$50.00
	TEMPORARY LABOR	\$0.00				\$0.00	#DIV/0!	\$0.00	\$0.00
	TEMPORARY MATER	\$0.00				\$0.00	#DIV/0!	\$0.00	\$0.00
	SITE CONDUIT/WIRE LABOR	\$10,000.00		\$10,000.00		\$10,000.00	100.00%	\$0.00	\$1,000.00
	SITE CONDUIT/WIRE MATER	\$20,000.00		\$20,000.00		\$20,000.00	100.00%	\$0.00	\$2,000.00
	CONDUIT/WIRE LABOR	\$0.00				\$0.00	#DIV/0!	\$0.00	\$0.00
	CONDUIT/WIRE MATER	\$0.00				\$0.00	#DIV/0!	\$0.00	\$0.00
	LIGHTING LABOR	\$0.00				\$0.00	#DIV/0!	\$0.00	\$0.00
	DISTRIBUTION LABOR	\$0.00				\$0.00	#DIV/0!	\$0.00	\$0.00
	C/T ROUGH-IN LABOR	\$0.00				\$0.00	#DIV/0!	\$0.00	\$0.00
	C/T ROUGH-IN MATER	\$0.00				\$0.00	#DIV/0!	\$0.00	\$0.00
	DATA CABLING LABOR	\$3,000.00		\$3,000.00		\$3,000.00	100.00%	\$0.00	\$300.00
	DATA CABLING MATER	\$7,000.00		\$7,000.00		\$7,000.00	100.00%	\$0.00	\$700.00
	SECURITY/ACC. CONTROLS LABOR	\$0.00				\$0.00	#DIV/0!	\$0.00	\$0.00
	SECURITY/ACC. CONTROLS MATER	\$0.00				\$0.00	#DIV/0!	\$0.00	\$0.00
	GRAND TOTALS	\$40,500.00	\$0.00	\$40,500.00	\$0.00	\$40,500.00	100.00%	\$0.00	\$4,050.00

Users may obtain validation of this document by requesting of the license a completed AIA Document D401 - Certification of Document's Authenticity

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE 1 OF 1 PAGES

AIA Document G732, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO:

APPLICATION DATE:

PERIOD TO:

ARCHITECT'S PROJECT NO: 21-042

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H	I
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
	TENNIS & MAINT. BUILDING								
	INSPECTIONS	\$500.00		\$250.00		\$250.00	50.00%	\$250.00	\$25.00
	TEMPORARY LABOR	\$4,000.00				\$0.00	0.00%	\$4,000.00	\$0.00
	TEMPORARY MATER	\$5,000.00				\$0.00	0.00%	\$5,000.00	\$0.00
	SITE CONDUIT/WIRE LABOR	\$15,000.00				\$0.00	0.00%	\$15,000.00	\$0.00
	SITE CONDUIT/WIRE MATER	\$30,000.00				\$0.00	0.00%	\$30,000.00	\$0.00
	CONDUIT/WIRE LABOR	\$12,000.00				\$0.00	0.00%	\$12,000.00	\$0.00
	CONDUIT/WIRE MATER	\$25,000.00				\$0.00	0.00%	\$25,000.00	\$0.00
	LIGHTING LABOR	\$6,000.00		\$2,000.00		\$2,000.00	33.33%	\$4,000.00	\$200.00
	DISTRIBUTION LABOR	\$6,000.00				\$0.00	0.00%	\$6,000.00	\$0.00
	C/T ROUGH-IN LABOR	\$2,000.00				\$0.00	0.00%	\$2,000.00	\$0.00
	C/T ROUGH-IN MATER	\$4,000.00				\$0.00	0.00%	\$4,000.00	\$0.00
	DATA CABLING LABOR	\$6,000.00				\$0.00	0.00%	\$6,000.00	\$0.00
	DATA CABLING MATER	\$10,000.00				\$0.00	0.00%	\$10,000.00	\$0.00
	SECURITY/ACC. CONTROLS LABOR	\$4,000.00				\$0.00	0.00%	\$4,000.00	\$0.00
	SECURITY/ACC. CONTROLS MATER	\$8,000.00				\$0.00	0.00%	\$8,000.00	\$0.00
	GRAND TOTALS	\$137,500.00	\$0.00	\$2,250.00	\$0.00	\$2,250.00	1.64%	\$135,250.00	\$225.00

Users may obtain validation of this document by requesting of the license a completed AIA Document D401 - Certification of Document's Authenticity

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE 1 OF 1 PAGES

AIA Document G732, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO:

APPLICATION DATE:

PERIOD TO:

ARCHITECT'S PROJECT NO: 21-042

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
	GRANDSTANDS								
	INSPECTIONS	\$500.00				\$0.00	0.00%	\$500.00	\$0.00
	TEMPORARY LABOR	\$0.00				\$0.00	#DIV/0!	\$0.00	\$0.00
	TEMPORARY MATER	\$0.00				\$0.00	#DIV/0!	\$0.00	\$0.00
	SITE CONDUIT/WIRE LABOR	\$5,000.00				\$0.00	0.00%	\$5,000.00	\$0.00
	SITE CONDUIT/WIRE MATER	\$10,000.00				\$0.00	0.00%	\$10,000.00	\$0.00
	CONDUIT/WIRE LABOR	\$0.00				\$0.00	#DIV/0!	\$0.00	\$0.00
	CONDUIT/WIRE MATER	\$0.00				\$0.00	#DIV/0!	\$0.00	\$0.00
	LIGHTING LABOR	\$0.00				\$0.00	#DIV/0!	\$0.00	\$0.00
	DISTRIBUTION LABOR	\$0.00				\$0.00	#DIV/0!	\$0.00	\$0.00
	C/T ROUGH-IN LABOR	\$0.00				\$0.00	#DIV/0!	\$0.00	\$0.00
	C/T ROUGH-IN MATER	\$0.00				\$0.00	#DIV/0!	\$0.00	\$0.00
	DATA CABLING LABOR	\$3,000.00				\$0.00	0.00%	\$3,000.00	\$0.00
	DATA CABLING MATER	\$7,000.00				\$0.00	0.00%	\$7,000.00	\$0.00
	SECURITY/ACC. CONTROLS LABOR	\$0.00				\$0.00	#DIV/0!	\$0.00	\$0.00
	SECURITY/ACC. CONTROLS MATER	\$0.00				\$0.00	#DIV/0!	\$0.00	\$0.00
	GRAND TOTALS	\$25,500.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$25,500.00	\$0.00

Users may obtain validation of this document by requesting of the license a completed AIA Document D401 - Certification of Document's Authenticity

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE 1 OF 1 PAGES

AIA Document G732, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO:

APPLICATION DATE:

PERIOD TO:

ARCHITECT'S PROJECT NO: 21-042

A ITEM NO.	B DESCRIPTION OF WORK		C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
				FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
	CONCESSIONS									
	INSPECTIONS		\$500.00				\$0.00	0.00%	\$500.00	\$0.00
	TEMPORARY	LABOR	\$0.00				\$0.00	#DIV/0!	\$0.00	\$0.00
	TEMPORARY	MATER	\$0.00				\$0.00	#DIV/0!	\$0.00	\$0.00
	SITE CONDUIT/WIRE	LABOR	\$4,000.00				\$0.00	0.00%	\$4,000.00	\$0.00
	SITE CONDUIT/WIRE	MATER	\$8,000.00				\$0.00	0.00%	\$8,000.00	\$0.00
	CONDUIT/WIRE	LABOR	\$0.00				\$0.00	#DIV/0!	\$0.00	\$0.00
	CONDUIT/WIRE	MATER	\$0.00				\$0.00	#DIV/0!	\$0.00	\$0.00
	LIGHTING	LABOR	\$0.00				\$0.00	#DIV/0!	\$0.00	\$0.00
	DISTRIBUTION	LABOR	\$0.00				\$0.00	#DIV/0!	\$0.00	\$0.00
	C/T ROUGH-IN	LABOR	\$0.00				\$0.00	#DIV/0!	\$0.00	\$0.00
	C/T ROUGH-IN	MATER	\$0.00				\$0.00	#DIV/0!	\$0.00	\$0.00
	DATA CABLING	LABOR	\$3,000.00				\$0.00	0.00%	\$3,000.00	\$0.00
	DATA CABLING	MATER	\$7,000.00				\$0.00	0.00%	\$7,000.00	\$0.00
	SECURITY/ACC. CONTROLS	LABOR	\$0.00				\$0.00	#DIV/0!	\$0.00	\$0.00
	SECURITY/ACC. CONTROLS	MATER	\$0.00				\$0.00	#DIV/0!	\$0.00	\$0.00
	GRAND TOTALS		\$22,500.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$22,500.00	\$0.00

Users may obtain validation of this document by requesting of the license a completed AIA Document D401 - Certification of Document's Authenticity

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE 1 OF 1 PAGES

AIA Document G732, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO:

APPLICATION DATE:

PERIOD TO:

ARCHITECT'S PROJECT NO: 21-042

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
	MONUMENT ENTRANCE								
	INSPECTIONS	\$200.00				\$0.00	0.00%	\$200.00	\$0.00
	TEMPORARY LABOR	\$0.00				\$0.00	#DIV/0!	\$0.00	\$0.00
	TEMPORARY MATER	\$0.00				\$0.00	#DIV/0!	\$0.00	\$0.00
	SITE CONDUIT/WIRE LABOR	\$3,000.00				\$0.00	0.00%	\$3,000.00	\$0.00
	SITE CONDUIT/WIRE MATER	\$3,000.00				\$0.00	0.00%	\$3,000.00	\$0.00
	CONDUIT/WIRE LABOR	\$0.00				\$0.00	#DIV/0!	\$0.00	\$0.00
	CONDUIT/WIRE MATER	\$0.00				\$0.00	#DIV/0!	\$0.00	\$0.00
	LIGHTING LABOR	\$2,000.00				\$0.00	0.00%	\$2,000.00	\$0.00
	DISTRIBUTION LABOR	\$0.00				\$0.00	#DIV/0!	\$0.00	\$0.00
	C/T ROUGH-IN LABOR	\$0.00				\$0.00	#DIV/0!	\$0.00	\$0.00
	C/T ROUGH-IN MATER	\$0.00				\$0.00	#DIV/0!	\$0.00	\$0.00
	DATA CABLING LABOR	\$0.00				\$0.00	#DIV/0!	\$0.00	\$0.00
	DATA CABLING MATER	\$0.00				\$0.00	#DIV/0!	\$0.00	\$0.00
	SECURITY/ACC. CONTROLS LABOR	\$0.00				\$0.00	#DIV/0!	\$0.00	\$0.00
	SECURITY/ACC. CONTROLS MATER	\$0.00				\$0.00	#DIV/0!	\$0.00	\$0.00
						\$0.00	#DIV/0!	\$0.00	\$0.00
	GRAND TOTALS	\$8,200.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$8,200.00	\$0.00

Users may obtain validation of this document by requesting of the license a completed AIA Document D401 - Certification of Document's Authenticity

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE 1 OF 1 PAGES

AIA Document G732, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO:

APPLICATION DATE:

PERIOD TO:

ARCHITECT'S PROJECT NO: 21-042

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
	Football Pressbox								
	INSPECTIONS	\$200.00				\$0.00	0.00%	\$200.00	\$0.00
	TEMPORARY LABOR	\$1,000.00				\$0.00	0.00%	\$1,000.00	\$0.00
	TEMPORARY MATER	\$2,000.00				\$0.00	0.00%	\$2,000.00	\$0.00
	SITE CONDUIT/WIRE LABOR	\$5,000.00				\$0.00	0.00%	\$5,000.00	\$0.00
	SITE CONDUIT/WIRE MATER	\$8,000.00				\$0.00	0.00%	\$8,000.00	\$0.00
	CONDUIT/WIRE LABOR	\$2,000.00				\$0.00	0.00%	\$2,000.00	\$0.00
	CONDUIT/WIRE MATER	\$6,000.00				\$0.00	0.00%	\$6,000.00	\$0.00
	LIGHTING LABOR	\$3,000.00				\$0.00	0.00%	\$3,000.00	\$0.00
	DISTRIBUTION LABOR	\$2,000.00				\$0.00	0.00%	\$2,000.00	\$0.00
	C/T ROUGH-IN LABOR	\$1,000.00				\$0.00	0.00%	\$1,000.00	\$0.00
	C/T ROUGH-IN MATER	\$2,000.00				\$0.00	0.00%	\$2,000.00	\$0.00
	DATA CABLING LABOR	\$4,000.00				\$0.00	0.00%	\$4,000.00	\$0.00
	DATA CABLING MATER	\$8,000.00				\$0.00	0.00%	\$8,000.00	\$0.00
	SECURITY/ACC. CONTROLS LABOR	\$2,000.00				\$0.00	0.00%	\$2,000.00	\$0.00
	SECURITY/ACC. CONTROLS MATER	\$4,000.00				\$0.00	0.00%	\$4,000.00	\$0.00
	GRAND TOTALS	\$50,200.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$50,200.00	\$0.00

Users may obtain validation of this document by requesting of the license a completed AIA Document D401 - Certification of Document's Authenticity

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE 1 OF 1 PAGES

AIA Document G732, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO:

APPLICATION DATE:

PERIOD TO:

ARCHITECT'S PROJECT NO: 21-042

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
G703		\$89,100.00	\$0.00	\$25,000.00	\$0.00	\$25,000.00	\$0.28	\$64,100.00	\$2,500.00
G703 - BASEBALL		\$72,500.00	\$0.00	\$72,500.00	\$0.00	\$72,500.00	\$1.00	\$0.00	\$7,250.00
G703 - SOFTBALL		\$40,500.00	\$0.00	\$40,500.00	\$0.00	\$40,500.00	\$1.00	\$0.00	\$4,050.00
G703 - TENNIS & MAINT. BLDG.		\$137,500.00	\$0.00	\$2,250.00	\$0.00	\$2,250.00	\$0.02	\$135,250.00	\$225.00
G703 - GRANDSTANDS		\$25,500.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$25,500.00	\$0.00
G703 - CONCESSIONS		\$22,500.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$22,500.00	\$0.00
G703 - MONUMENT ENTRANCE		\$8,200.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$8,200.00	\$0.00
G703 - FOOTBALL PRESSBOX		\$50,200.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$50,200.00	\$0.00
				140,250.00					
	GRAND TOTALS	\$446,000.00	\$0.00	-\$115,250.00	\$0.00	\$115,250.00	25.84%	\$241,650.00	\$11,525.00

Users may obtain validation of this document by requesting of the license a completed AIA Document D401 - Certification of Document's Authenticity

(use for all tiers)

 KIM SCHFIELDT
Notary Public
State of Ohio
My Comm. Expires
October 19, 2029

Job: 000744-6C - Beechwood Phase 6C

For the period from 6/30/26 through 7/1/26

Codell Construction Report Pay Request Log

Invoice Number	Type	Invoice Date	Entry Date	Entered By	Request Amount	Retention	Net Pay Amount
<u>744-31201</u>	<u>PURCHASE ORDER #312-01</u>			<u>ECKART, LLC</u>	Owner PO/MUNIS: 20261050		
S101556665.002	MAT	06/30/2026	06/30/2026	Savannah Royston	94,830.72	0.00	94,830.72
Totals:					94,830.72	0.00	94,830.72



Eckart Cincinnati
8959 BLUE ASH RD
CINCINNATI, OH 45242-7809
Phone 283-224-9001



Invoice

INVOICE DATE	INVOICE NUMBER
03/26/2026	S101556665.002
REMIT TO: ECKART SUPPLY 426 QUARRY RD NW CORYDON, IN 47112-6918	
PAGE NO. 1 of 2	

BILL TO:

SHIP TO:

BEECHWOOD INDEPENDENT BOARD OF EDUC
C/O DELTA ELECTRICAL CONTRACTORS
4890 GRAY RD
CINCINNATI, OH 45232-1512

BEECHWOOD INDEPENDENT BOARD OF EDUC
C/O DELTA ELECTRICAL CONTRACTORS
54 BEECHWOOD RD
FT MITCHELL, KY 41017-2716

CUSTOMER NUMBER		CUSTOMER PO NUMBER		JOB NAME / RELEASE NUMBER		SALESPERSON	
45899		312-01				CINCINNATI SALESPERSON	
WRITER		SHIP VIA		TERMS		SHIP DATE	ORDER DATE
SHAE BRADSHAW		DIRECT		Net Due 25th		03/26/2026	10/31/2025
ORDER QTY	SHIP QTY	DESCRIPTION				UNIT PRICE	EXT PRICE
1ea	1ea	LOT: MUSCO CO 1 - TYPE TENNIS: PROJECT 148105 2 - Light-Structure System Total Light Control TLC-LED-550 luminaires 12 - Light-Structure System Total Light Control TLC-LED-900 luminaires 4 - 50 ft galvanized steel poles 4 - Pre-cast concrete foundations (9,500 PSI) with integrated grounding 1 - Factory wired and assembled pole top luminaire assemblies 1 - Factory wired electrical component enclosures 1 - Factory built wire harnesses with plug-in connections 1 - 48 Control and monitoring cabinet 1 - High/medium/low dimming 6 - 30-amp contactors 2 - Off/On/Auto (OOA) switches 1 - Muscos Constant 25 -				94830.720/ea	94830.72

** REPRINT ** REPRINT ** REPRINT **

** Continued on Next Page **

Invoice S101556665.002
Total 94,830.72
Page 1 of 2



Invoice

INVOICE DATE	INVOICE NUMBER	PAGE NO.
03/26/2026	S101556665.002	2 of 2

ORDER QTY	SHIP QTY	DESCRIPTION	UNIT PRICE	EXT PRICE
		Controls and Monitoring product assurance and warranty program that eliminates 100% maintenance costs for 25 years, including labor, materials, monitoring and guaranteed light levels.		

**** REPRINT ** REPRINT ** REPRINT ****

Invoice is due by 05/25/2026

Past Due invoices may be subject to 2% late charge.

Additional freight charges may apply.

Invoice S101556665.002
Total 94,830.72
Page 2 of 2

Subtotal	94830.72
S&H Charges	0.00
Tax	0.00
Payments	0.00
Amount Due	94830.72

Job: 000744-6C - Beechwood Phase 6C

For the period from 6/30/26 through 7/1/26

Codell Construction Report Pay Request Log

Invoice Number	Type	Invoice Date	Entry Date	Entered By	Request Amount	Retention	Net Pay Amount
<u>744-31202</u>	<u>PURCHASE ORDER #312-02</u>			<u>ECKART, LLC</u>	Owner PO/MUNIS: 20261051		
S101644393.002	MAT	06/30/2026	06/30/2026	Savannah Royston	1,001.60	0.00	1,001.60
S101644393.004	MAT	06/30/2026	06/30/2026	Savannah Royston	420.89	0.00	420.89
S101644393.006	MAT	06/30/2026	06/30/2026	Savannah Royston	4,058.26	0.00	4,058.26
S101644393.008	MAT	06/30/2026	06/30/2026	Savannah Royston	3,433.20	0.00	3,433.20
S101644393.010	MAT	06/30/2026	06/30/2026	Savannah Royston	9,943.24	0.00	9,943.24
S101644393.012	MAT	06/30/2026	06/30/2026	Savannah Royston	142.81	0.00	142.81
Totals:					19,000.00	0.00	19,000.00



Eckart Cincinnati
8959 BLUE ASH RD
CINCINNATI, OH 45242-7809
Phone 283-224-9001



Invoice

INVOICE DATE	INVOICE NUMBER
03/06/2026	S101644393.002
REMIT TO: ECKART SUPPLY 426 QUARRY RD NW CORYDON, IN 47112-6918	
PAGE NO. 1 of 1	

BILL TO:

SHIP TO:

BEECHWOOD INDEPENDENT BOARD OF EDUC
C/O DELTA ELECTRICAL CONTRACTORS
4890 GRAY RD
CINCINNATI, OH 45232-1512

BEECHWOOD INDEPENDENT BOARD OF EDUC
C/O DELTA ELECTRICAL CONTRACTORS
54 BEECHWOOD RD
FT MITCHELL, KY 41017-2716

CUSTOMER NUMBER		CUSTOMER PO NUMBER		JOB NAME / RELEASE NUMBER		SALESPERSON		
45899		312-02				CINCINNATI SALESPERSON		
WRITER			SHIP VIA		TERMS		SHIP DATE	ORDER DATE
Bill Dasenbrock			DIRECT		Net Due 25th		03/06/2026	01/16/2026
ORDER QTY	SHIP QTY	DESCRIPTION				UNIT PRICE		EXT PRICE
1ea	1ea	LOT: INDUSTRI 1 - TYPE 1B (20): PPXT FA BOX-S MDP				1001.600/ea		1001.60

**** REPRINT ** REPRINT ** REPRINT ****

Invoice is due by 04/25/2026

Past Due invoices may be subject to 2% late charge.

Additional freight charges may apply.

Subtotal	1001.60
S&H Charges	0.00
Tax	0.00
Payments	0.00
Amount Due	1001.60



Eckart Cincinnati
8959 BLUE ASH RD
CINCINNATI, OH 45242-7809
Phone 283-224-9001



Invoice

INVOICE DATE	INVOICE NUMBER
03/20/2026	S101644393.004
REMIT TO: ECKART SUPPLY 426 QUARRY RD NW CORYDON, IN 47112-6918	
PAGE NO. 1 of 1	

BILL TO:

SHIP TO:

BEECHWOOD INDEPENDENT BOARD OF EDUC
C/O DELTA ELECTRICAL CONTRACTORS
4890 GRAY RD
CINCINNATI, OH 45232-1512

BEECHWOOD INDEPENDENT BOARD OF EDUC
C/O DELTA ELECTRICAL CONTRACTORS
54 BEECHWOOD RD
FT MITCHELL, KY 41017-2716

CUSTOMER NUMBER		CUSTOMER PO NUMBER		JOB NAME / RELEASE NUMBER		SALESPERSON	
45899		312-02				CINCINNATI SALESPERSON	
WRITER		SHIP VIA		TERMS		SHIP DATE	ORDER DATE
Bill Dasenbrock		DIRECT		Net Due 25th		03/20/2026	01/16/2026
ORDER QTY	SHIP QTY	DESCRIPTION				UNIT PRICE	EXT PRICE
1ea	1ea	LOT: INDUSTRI 1 - TYPE 3C (80): AF43SDNM C 1 - TYPE 4C (110): AF43SDNM FPB				420.890/ea	420.89

** REPRINT ** REPRINT ** REPRINT **

Invoice is due by 04/25/2026

Past Due invoices may be subject to 2% late charge.

Additional freight charges may apply.

Subtotal	420.89
S&H Charges	0.00
Tax	0.00
Payments	0.00
Amount Due	420.89



Eckart Cincinnati
8959 BLUE ASH RD
CINCINNATI, OH 45242-7809
Phone 283-224-9001



Invoice

INVOICE DATE	INVOICE NUMBER
03/24/2026	S101644393.006
REMIT TO: ECKART SUPPLY 426 QUARRY RD NW CORYDON, IN 47112-6918	
PAGE NO. 1 of 1	

BILL TO:

SHIP TO:

BEECHWOOD INDEPENDENT BOARD OF EDUC
C/O DELTA ELECTRICAL CONTRACTORS
4890 GRAY RD
CINCINNATI, OH 45232-1512

BEECHWOOD INDEPENDENT BOARD OF EDUC
C/O DELTA ELECTRICAL CONTRACTORS
54 BEECHWOOD RD
FT MITCHELL, KY 41017-2716

CUSTOMER NUMBER		CUSTOMER PO NUMBER		JOB NAME / RELEASE NUMBER		SALESPERSON		
45899		312-02				CINCINNATI SALESPERSON		
WRITER			SHIP VIA		TERMS		SHIP DATE	ORDER DATE
Bill Dasenbrock			DIRECT		Net Due 25th		03/24/2026	01/16/2026
ORDER QTY	SHIP QTY	DESCRIPTION				UNIT PRICE		EXT PRICE
1ea	1ea	LOT: INDUSTRI 1 - TYPE 2A (30): RQF-SLT-INT-N MB				4058.260/ea		4058.26

** REPRINT ** REPRINT ** REPRINT **

Invoice is due by 04/25/2026

Past Due invoices may be subject to 2% late charge.

Additional freight charges may apply.

Subtotal	4058.26
S&H Charges	0.00
Tax	0.00
Payments	0.00
Amount Due	4058.26



Eckart Cincinnati
8959 BLUE ASH RD
CINCINNATI, OH 45242-7809
Phone 283-224-9001



Invoice

INVOICE DATE	INVOICE NUMBER
03/26/2026	S101644393.008
REMIT TO: ECKART SUPPLY 426 QUARRY RD NW CORYDON, IN 47112-6918	
PAGE NO. 1 of 1	

BILL TO:

SHIP TO:

BEECHWOOD INDEPENDENT BOARD OF EDUC
C/O DELTA ELECTRICAL CONTRACTORS
4890 GRAY RD
CINCINNATI, OH 45232-1512

BEECHWOOD INDEPENDENT BOARD OF EDUC
C/O DELTA ELECTRICAL CONTRACTORS
54 BEECHWOOD RD
FT MITCHELL, KY 41017-2716

CUSTOMER NUMBER		CUSTOMER PO NUMBER		JOB NAME / RELEASE NUMBER		SALESPERSON		
45899		312-02				CINCINNATI SALESPERSON		
WRITER			SHIP VIA		TERMS		SHIP DATE	ORDER DATE
Bill Dasenbrock			DIRECT		Net Due 25th		03/26/2026	01/16/2026
ORDER QTY	SHIP QTY	DESCRIPTION				UNIT PRICE		EXT PRICE
1ea	1ea	LOT: INDUSTRI 1 - TYPE 2C (50): AF76SDTNM MB 1 - TYPE 3A (60): RQF-INTERIOR-N C 1 - TYPE 3B (70): AB43B C 1 - TYPE 4A (90): RQF-INTERIOR-N FPB 1 - TYPE 4B (100): AB43B FPB				3433.200/ea		3433.20

** REPRINT ** REPRINT ** REPRINT **

Invoice is due by 05/25/2026

Past Due invoices may be subject to 2% late charge.

Additional freight charges may apply.

Subtotal	3433.20
S&H Charges	0.00
Tax	0.00
Payments	0.00
Amount Due	3433.20



Eckart Cincinnati
8959 BLUE ASH RD
CINCINNATI, OH 45242-7809
Phone 283-224-9001



Invoice

INVOICE DATE	INVOICE NUMBER
04/03/2026	S101644393.010
REMIT TO: ECKART SUPPLY 426 QUARRY RD NW CORYDON, IN 47112-6918	
PAGE NO. 1 of 1	

BILL TO:

SHIP TO:

BEECHWOOD INDEPENDENT BOARD OF EDUC
C/O DELTA ELECTRICAL CONTRACTORS
4890 GRAY RD
CINCINNATI, OH 45232-1512

BEECHWOOD INDEPENDENT BOARD OF EDUC
C/O DELTA ELECTRICAL CONTRACTORS
54 BEECHWOOD RD
FT MITCHELL, KY 41017-2716

CUSTOMER NUMBER		CUSTOMER PO NUMBER		JOB NAME / RELEASE NUMBER		SALESPERSON		
45899		312-02				CINCINNATI SALESPERSON		
WRITER			SHIP VIA		TERMS		SHIP DATE	ORDER DATE
Bill Dasenbrock			DIRECT		Net Due 25th		04/03/2026	01/16/2026
ORDER QTY	SHIP QTY	DESCRIPTION				UNIT PRICE		EXT PRICE
1ea	1ea	LOT: INDUSTRI 1 - TYPE 1A (10): PPXT FA INT-C MDP				9943.240/ea		9943.24

**** REPRINT ** REPRINT ** REPRINT ****

Invoice is due by 05/25/2026

Past Due invoices may be subject to 2% late charge.

Additional freight charges may apply.

Subtotal	9943.24
S&H Charges	0.00
Tax	0.00
Payments	0.00
Amount Due	9943.24



Eckart Cincinnati
8959 BLUE ASH RD
CINCINNATI, OH 45242-7809
Phone 283-224-9001



Invoice

INVOICE DATE	INVOICE NUMBER
04/27/2026	S101644393.012
REMIT TO: ECKART SUPPLY 426 QUARRY RD NW CORYDON, IN 47112-6918	
PAGE NO. 1 of 1	

BILL TO:

SHIP TO:

BEECHWOOD INDEPENDENT BOARD OF EDUC
C/O DELTA ELECTRICAL CONTRACTORS
4890 GRAY RD
CINCINNATI, OH 45232-1512

BEECHWOOD INDEPENDENT BOARD OF EDUC
C/O DELTA ELECTRICAL CONTRACTORS
54 BEECHWOOD RD
FT MITCHELL, KY 41017-2716

CUSTOMER NUMBER		CUSTOMER PO NUMBER		JOB NAME / RELEASE NUMBER		SALESPERSON	
45899		312-02				CINCINNATI SALESPERSON	
WRITER		SHIP VIA		TERMS		SHIP DATE	ORDER DATE
Bill Dasenbrock		DIRECT		Net Due 25th		04/27/2026	01/16/2026
ORDER QTY	SHIP QTY	DESCRIPTION				UNIT PRICE	EXT PRICE
1ea	1ea	LOT: INDUSTRI 1 - TYPE 2B (40): AB76B MB				142.800/ea	142.80

**** REPRINT ** REPRINT ** REPRINT ****

Invoice is due by 06/25/2026

Past Due invoices may be subject to 2% late charge.

Additional freight charges may apply.

Subtotal	142.80
S&H Charges	0.00
Tax	0.00
Payments	0.00
Amount Due	142.81

142.81
JHC

REVIEWED*By Heath Preston at 1:52 pm, Jun 15, 2026*

1398 Cox Avenue, Erlanger, KY 41018
p 859-746-9400 | f 859-746-9408

Client: Beechwood Independent School District
54 Beechwood Road
Ft. Mitchell, KY 41017

Project: Beechwood Independent Schools Phase 6c

Project Location: 54 Beechwood Road
Fort Mitchell, KY 41017

INVOICE

Please Make Payable To: UES Professional Solutions 25, LLC
Remit To: P.O. Box 735412, Chicago, IL 60673-5412
Billing Questions Contact: APangallo@teamues.com

Invoice Date: May 27, 2026
Project Number: A25131.00414.000
Invoice Number: 0252603842
PO Number:
Project Manager: ZACHARY PANZECA

Invoice Total: \$2,010.50

TERMS: Net 30 Days

We accept ACH and Credit Card
(American Express, Visa, Master Card, Discover)
Where permitted by law, we charge 3.00% for credit card payments

invoice to: kristi.ward@beechwood.kyschools.us

Professional Services from April 07, 2025 to May 10, 2026

Phase 7105 Reinforced Concrete

Professional Personnel

	Hours	Rate	Amount	
Project Manager	3.75	116.00	435.00	
Field Rep III	14.25	74.00	1,054.50	
Totals	18.00		1,489.50	
Total Labor				1,489.50

Unit Billing

Standard Proctor, Soil ASTM D698	1.0 Each @ 230.00	230.00	
Concrete Compression, 4 x 8 ASTM C39	10.0 Each @ 19.00	190.00	
Curing Box	1.0 Day @ 13.00	13.00	
Vehicle Charge - Zone 2	4.0 Trips @ 22.00	88.00	
Total Units		521.00	521.00

Total this Phase **\$2,010.50**

Total this Invoice **\$2,010.50**

Outstanding Invoices

Number	Date	Balance
0252602509	4/13/2026	893.00
Total		893.00

All invoices are due based on the stated Terms from the Invoice Date. A late charge of 1.0% will be added to any unpaid balances after 30 days beyond the Terms.