

APPLICATION AND CERTIFICATE FOR PAYMENT

TO(OWNER): Elizabethtown Independent District Board of Education
 PROJECT: T K Stone Middle School Renovation
 Elizabethtown, KY

APPLICATION NO: 12
 PERIOD FROM: 7/1/2026
 TO: 7/31/2026



ATTENTION: Paul Mullins

CONTRACT FOR: Concrete

CONTRACT DATE: 6-Feb-25

BID DIV: 031

CONTRACTORS APPLICATION FOR PAYMENT

CHANGE ORDER SUMMARY

Change Orders approved in
 previous months by Owner

ADDITIONS

DEDUCTIONS

TOTAL

Approved this month

Net Change by Change Orders \$0.00 \$0.00 \$0.00

The undersigned contractor certifies that to the best of his knowledge, information and belief the Work covered by this Application for Payment has been completed and in accordance with the Contract Documents, that all amounts have been paid by him for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Covenant Concrete Construction, LLC

By: Cody Hawkins Date: 7/16/2026

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observation and the data comprising the above application, the Architect certifies to the Owner that the Work has progressed to the point indicated: that to the best of his knowledge, information and belief, the quality of the Work is in accordance with the Contract Documents and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

Application is made for Payment as shown below in connection with the Contract Continuation Sheet attached.
 The present status of the this Contract is as follows:

ORIGINAL CONTRACT SUM

867910.00 \$879,930.00

Net change by Change Orders

12020.00 \$0.00

CONTRACT SUM TO DATE

\$879,930.00

TOTAL COMPLETED & STORED TO DATE (Sheet 2)

\$704,037.73

RETAINAGE @ 10%

\$70,403.77

TOTAL EARNED LESS RETAINAGE

\$633,633.96

LESS PREVIOUS CERTIFICATES (CONTRACT ONLY)

\$622,815.96

CURRENT PAYMENT DUE

\$10,818.00

Subscribed and sworn to before me this 20th day of July 2026
 State of TN
 Notary Public: Kristina J. Porter
 My Commission expires: 9-22-2027

County of: Sumner

County of: Sumner

ARCHITECT'S CERTIFICATION: ROSS TAREANT ARCHITECTS

By:

CM APPROVAL: ALLIANCE CORPORATION

By:

5/4/26

This certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or contractor under this Contract.



CONTINUATION SHEET NO. 2 APPLICATION NO. <u>12</u>		T K STONE MIDDLE SCHOOL RENO		*D*	*E*	*F*	*G*	*H*	*I*
				WORK COMPLETED		MATERIALS STORED (NOT IN D OR E)	TOTAL COMPLETED & STORED D+E+F	% G/C	BALANCE TO FINISH C-G
ITEM #	DESCRIPTION OF WORK	SCHEDULED VALUE		FROM PREV. APPLIC.(D+E)	THIS PERIOD				
1	BOND	\$10,850.00		\$10,850.00			\$10,850.00	100%	\$0.00
2	SUBMITALLS	\$8,680.00		\$8,680.00			\$8,680.00	100%	\$0.00
3	CLEANUP	\$8,680.00					\$0.00	0%	\$8,680.00
4	CLOSEOUT DOCUMENTS	\$4,000.00					\$0.00	0%	\$4,000.00
5	General Conditions								
6	Materials	\$9,639.00		\$8,008.72			\$8,008.72	83%	\$1,630.28
7	Labor	\$24,385.00		\$21,472.00			\$21,472.00	88%	\$2,913.00
8	Area A Foundations								
9	Materials	\$19,565.00		\$19,565.00			\$19,565.00	100%	\$0.00
10	Labor	\$46,160.00		\$46,160.00			\$46,160.00	100%	\$0.00
11	Equipment	\$13,870.00		\$13,870.00			\$13,870.00	100%	\$0.00
12	Area A Slabs								
13	Materials	\$19,625.00		\$19,625.00			\$19,625.00	100%	\$0.00
14	Labor	\$11,750.00		\$11,750.00			\$11,750.00	100%	\$0.00
15	Equipment	\$4,670.00		\$4,670.00			\$4,670.00	100%	\$0.00
16	Area C Foundations								
17	Materials	\$35,845.00		\$34,052.75			\$34,052.75	95%	\$1,792.25
18	Labor	\$104,535.00		\$99,308.25			\$99,308.25	95%	\$5,226.75
19	Equipment	\$27,420.00		\$26,076.00			\$26,076.00	95%	\$1,344.00
20	Area C Slabs								
21	Materials	\$26,950.00		\$26,277.50			\$26,277.50	98%	\$672.50
22	Labor	\$99,465.00		\$96,889.00			\$96,889.00	97%	\$2,576.00
23	Equipment	\$15,580.00		\$15,256.50			\$15,256.50	98%	\$323.50
24	Site Concrete								
25	Materials	\$93,590.00		\$57,089.90			\$57,089.90	61%	\$36,500.10
26	Labor	\$240,366.00		\$146,623.26			\$146,623.26	61%	\$93,742.74
27	Equipment	\$42,285.00		\$25,793.85			\$25,793.85	61%	\$16,491.15
28	Change Orders						\$0.00	#DIV/0!	\$0.00
29	#1 Bleacher Pad Extension	\$12,020.00			\$12,020.00		\$12,020.00	100%	\$0.00
30							\$0.00	#DIV/0!	\$0.00
31							\$0.00	#DIV/0!	\$0.00
32							\$0.00	#DIV/0!	\$0.00
33							\$0.00	#DIV/0!	\$0.00
34							\$0.00	#DIV/0!	\$0.00
35							\$0.00	#DIV/0!	\$0.00
36							\$0.00	#DIV/0!	\$0.00
37							\$0.00	#DIV/0!	\$0.00
38							\$0.00	#DIV/0!	\$0.00
39							\$0.00	#DIV/0!	\$0.00
40							\$0.00	#DIV/0!	\$0.00
TOTALS		\$879,930.00	\$0.00	\$692,017.73	\$12,020.00	\$0.00	\$704,037.73	80%	\$175,892.27

CONTINUATION SHEET NO. 3 T K STONE MIDDLE SCHOOL RENO

APPLICATION NO. 12 'D'

'E'

OWNER PURCHASE ORDERS ONLY

'F'

'G'

'H'

ITEM #	DESCRIPTION	SUPPLIER	P.O. AMOUNT	PREVIOUS PAYMENTS	INVOICES DUE THIS MONTH (ATTACHED)	TOTAL TO DATE (E + F)	BALANCE TO FINISH (D - G)
1	Aggregate Base	Vulcan Material	\$27,600.00	\$12,350.72	\$1,587.14	\$13,937.86	\$13,662.14
2	Concrete	IMI	\$156,550.00	\$133,675.00		\$133,675.00	\$22,875.00
3	Concrete Reinforcing	Mills Supply	\$20,660.00	\$16,799.68		\$16,799.68	\$3,860.32
4						\$0.00	\$0.00
5						\$0.00	\$0.00
6						\$0.00	\$0.00
7						\$0.00	\$0.00
8						\$0.00	\$0.00
9							
10							
11							
12							
13							
14							
15							
16							
17							
18							
19							
20							
21							
22							
23							
24							
25							
26							
27							
28							
29							
30							
31							
32							
33							
34							
35							
36							
37							
38							
39							
40							
TOTALS			\$204,810.00	\$162,825.40	\$1,587.14	\$164,412.54	\$40,397.46

SHIP TO:

TK Stone Elementary
323 Morningside Dr
ELIZABETHTOWN, KY, 42701

To ensure proper credit, please include remittance or list invoice numbers on your check remittance and send to

Vulcan Construction Materials, LLC
PO Box 75219
Charlotte, NC 28275-5219, US
Phone: 1-800-777-8752 or
help@vmcmail.com

CUSTOMER NO: 6355266-11021297

INVOICE NO: 6790014

INVOICE DATE: 06/26/2026

INVOICE AMT: 1,587.14

ORDER: 1938245577

DUE DATE: 07/15/2026

INVOICE

SOLD TO:

C/O COVENANT CONCRETE
C/O ELIZABETHTOWN INDEPENDENT BOARD OF
EDUCAT
219 HELM ST
ELIZABETHTOWN, KY 42701

Invoices not paid according to our credit terms will be assessed a Finance Charge. Customer shall pay all cost of collection including but not limited to a reasonable attorney's fee for services rendered by suit or otherwise in collecting past due invoices.		TAXES		PERCENT	AMOUNT	SALES TAX	TOTAL PRODUCT	Pay this AMOUNT:
						0.00	1,258.32	
						FEES	296.23	
						0.00	32.59	
TOTAL QUANTITY:	67.11	TOTAL LOADS:	3.00					\$1,587.14

SALES REP		PO NUMBER		REF		CONTRACT NO.		TAX EXEMPT ID.	TERMS
Benton Nighbert								T/E ON FILE	NET 15th PROX Payable in full by the 15th of each month following month of shipment
INVOICE #	INVOICE DATE	CUSTOMER NUMBER	LOCATION	LOCATION	ORDER	BILL OF LADING		FOB	
6790014	06/26/2026	6355266-11021297	1244-111	FORT KNOX	1938245577			DELIVER	

TICKET DETAIL						PRODUCT			FREIGHT			OTHER CHARGES			AMOUNT
SHIP DATE	TICKET	VEHICLE	CLASS	PROD CODE	DESCRIPTION	UOM	QTY	PRICE	UOM	QTY	PRICE	UOM	QTY	PRICE	
06/22/2026	3735846	TRUX39971		15391 CNDTRKFSC	CRUSHER RUN Central Truck Fuel Surcharge	T	26.25	18.75	T	26.25	4.10	T	26.25	0.45	599.82 11.84
	3735852	TRUX39971		15391 CNDTRKFSC	CRUSHER RUN Central Truck Fuel Surcharge	T	26.00	18.75	T	26.00	4.10	T	26.00	0.45	594.10 11.73
	3735875	TRUX39971		15391 CNDTRKFSC	CRUSHER RUN (Min Applied) Central Truck Fuel Surcharge (Min Applied)	T	14.86	18.75	T	14.86	5.52	T	14.86	0.45	360.63 9.02

SAVE TIME AND SAVE A TREE WITH EMAIL INVOICE DELIVERY!

Receive your invoice faster and help save the environment by enrolling in our email invoicing service. With email, Invoices are sent in one easy to open file directly to your Inbox. To sign up, contact us at help@vmcmail.com or call us at 1-800-777-8752.

Any freight charges stated, if applicable, are billed on behalf of the common carrier in accordance with our billing services agreement with the common carrier

VULCAN MATERIALS COMPANY AND SUBSIDIARIES, VULCAN CONSTRUCTION MATERIALS, LLC

APPLICATION AND CERTIFICATE FOR PAYMENT

TO(OWNER): Elizabethtown Independent District Board of Education
PROJECT: T K Stone Middle School Renovation
Elizabethtown, KY

APPLICATION NO: # 14
PERIOD FROM: 6/17/2026
TO: 7/15/2026



ATTENTION: Paul Mullins

CONTRACT FOR: Parco Constructors Group, LLC

CONTRACT DATE: 22-Jan-25

BID DIV: BP 040

CONTRACTORS APPLICATION FOR PAYMENT

CHANGE ORDER SUMMARY

Change Orders approved in
previous months by Owner

ADDITIONS

DEDUCTIONS

TOTAL

Approved this month

Application is made for Payment as shown below in connection
with the Contract Continuation Sheet attached.
The present status of the this Contract is as follows:

ORIGINAL CONTRACT SUM	\$2,092,860.00
Net change by Change Orders	\$0.00
CONTRACT SUM TO DATE	\$2,092,860.00
TOTAL COMPLETED & STORED TO DATE (Sheet 2)	\$1,199,957.00
RETAINAGE @ 5%	\$59,997.85
TOTAL EARNED LESS RETAINAGE	\$1,139,959.15
LESS PREVIOUS CERTIFICATES (CONTRACT ONLY)	\$1,013,561.65
CURRENT PAYMENT DUE	\$126,397.50

Net Change by Change Orders \$0.00 \$0.00

\$0.00


The undersigned contractor certifies that to the best of his knowledge, information and belief the Work covered by this Application for Payment has been completed and in accordance with the Contract Documents, that all amounts have been paid by him for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Parco Constructors Group, LLC

By: Tony Snellen Date: 7/14/2026

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observation and the data contained in the above application, the Architect certifies to the Owner that the Work has progressed to the point indicated: that to the best of his knowledge, information and belief, the quality of the Work is in accordance with the Contract Documents and the Contractor is entitled to payment of the AMOUNT CERTIFIED.



Subscribed and sworn to before me this 14th day of July, 2026
State of: Kentucky
Notary Public: Lesa Miller
My Commission expires: 8/16/2026
County of: Jefferson

ARCHITECT'S CERTIFICATION: ROSS TARRANT ARCHITECTS

By: [Signature] Date: 8/7/26

CM APPROVAL: ALLIANCE CORPORATION

By: [Signature] Date: 8/4/26

This certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or contractor under this Contract.

CONTINUATION SHEET NO. 2
 APPLICATION NO. 14 T K STONE MIDDLE SCHOOL RENO

CONTINUATION SHEET NO. 2		T K STONE MIDDLE SCHOOL RENO		*D*	*E*	*F*	*G*	*H*	*I*
APPLICATION NO. 14				WORK COMPLETED			TOTAL		
ITEM #	DESCRIPTION OF WORK	SCHEDULED VALUE		FROM PREV. APPLIC.(D+E)	THIS PERIOD	MATERIALS STORED (NOT IN D OR E)	COMPLETED & STORED D+E+F	% G/C	BALANCE TO FINISH C-G
1	BOND	\$17,500.00		\$17,500.00			\$17,500.00	100%	\$0.00
2	SUBMITALLS	\$24,307.00		\$24,307.00	\$0.00		\$24,307.00	100%	\$0.00
3	CLEAN UP- Materials	\$1,500.00		\$820.00	\$200.00		\$1,020.00	68%	\$480.00
4	CLEAN UP - Labor	\$60,500.00		\$33,500.00	\$8,500.00		\$42,000.00	69%	\$18,500.00
5	CLOSEOUT DOCUMENTS	\$1,000.00					\$0.00	0%	\$1,000.00
6	O & M MANUALS	\$3,000.00					\$0.00	0%	\$3,000.00
7	ALLOWANCE- Masonry patching	\$15,000.00		\$15,000.00			\$15,000.00	100%	\$0.00
8	SUPERVISION- Labor	\$69,500.00		\$34,445.00	\$4,900.00		\$39,345.00	57%	\$30,155.00
9	JOBSITE FACILITIES	\$35,700.00		\$17,750.00	\$2,450.00		\$20,200.00	57%	\$15,500.00
10	DUMPSTERS- Masonry Only	\$21,200.00		\$2,000.00	\$2,500.00		\$4,500.00	21%	\$16,700.00
11	SAFETY- Labor	\$15,270.00		\$7,800.00	\$900.00		\$8,500.00	56%	\$6,770.00
12	SAFETY- Materials	\$5,500.00		\$2,760.00	\$300.00		\$3,060.00	56%	\$2,440.00
13	MISC. TRUCKING- Materials	\$9,940.00		\$4,970.00	\$900.00		\$5,870.00	59%	\$4,070.00
14	MISC. TRUCKING- Labor	\$30,345.00		\$15,150.00	\$2,700.00		\$17,850.00	59%	\$12,495.00
15	MASONRY- Equipment	\$118,958.00		\$59,100.00	\$10,000.00		\$69,100.00	58%	\$49,858.00
16	BRICK VENEER- Materials	\$13,000.00		\$1,950.00	\$0.00		\$1,950.00	15%	\$11,050.00
17	BRICK VENEER- Labor	\$305,770.00		\$46,500.00	\$0.00		\$46,500.00	15%	\$259,270.00
18	CMU FDNS.- Materials	\$16,500.00		\$13,755.00	\$0.00		\$13,755.00	83%	\$2,745.00
19	CMU FDNS.- Labor	\$61,950.00		\$51,225.00	\$0.00		\$51,225.00	83%	\$10,725.00
20	SPLIT-FACE CMU- Materials	\$8,500.00		\$1,870.00	\$0.00		\$1,870.00	20%	\$6,830.00
21	SPLIT-FACE CMU- Labor	\$29,500.00		\$6,040.00	\$0.00		\$6,040.00	20%	\$23,460.00
22	CMU BACKUP- Materials	\$17,500.00		\$12,700.00	\$1,700.00		\$14,400.00	82%	\$3,100.00
23	CMU BACKUP- Labor	\$361,900.00		\$263,880.00	\$32,000.00		\$295,880.00	82%	\$66,020.00
24	CMU PARTITIONS- Materials	\$40,500.00		\$24,215.00	\$6,000.00		\$30,215.00	75%	\$10,285.00
25	CMU PARTITIONS- Labor	\$393,165.00		\$234,285.00	\$60,000.00		\$294,285.00	75%	\$98,880.00
26	BRICK/CMU PATCH- Materials	\$8,500.00		\$150.00	\$0.00		\$150.00	2%	\$8,350.00
27	BRICK/CMU PATCH- Labor	\$65,810.00		\$1,000.00	\$0.00		\$1,000.00	2%	\$64,810.00
28	CLEAN DOWN BRICK/CMU- Materials	\$3,500.00		\$805.00	\$0.00		\$805.00	23%	\$2,695.00
29	CLEAN DOWN BRICK/CMU- Labor	\$128,710.00		\$29,400.00	\$0.00		\$29,400.00	23%	\$99,310.00
30	SET DOOR FRAMES- Materials	\$675.00		\$350.00	\$0.00		\$350.00	52%	\$325.00
31	SET DOOR FRAMES- Labor	\$7,500.00		\$3,900.00	\$0.00		\$3,900.00	52%	\$3,600.00
32	SPRAY-FOAM INSUL.- Materials	\$33,480.00		\$13,400.00	\$0.00		\$13,400.00	40%	\$20,080.00
33	SPRAY-FOAM INSUL.- Labor	\$32,780.00		\$13,140.00	\$0.00		\$13,140.00	40%	\$19,640.00
34	SPRAY-FOAM INSUL.- Equipment	\$5,400.00		\$2,160.00	\$0.00		\$2,160.00	40%	\$3,240.00
35	FIRESTOP WALLS- Materials	\$6,130.00					\$0.00	0%	\$6,130.00
36	FIRESTOP WALLS- Labor	\$11,390.00					\$0.00	0%	\$11,390.00
37	MASONRY RESTORATION- Mobiliz./G.	\$21,600.00		\$21,600.00			\$21,600.00	100%	\$0.00
38	MASONRY RESTOR.- Repairs	\$34,560.00		\$34,560.00			\$34,560.00	100%	\$0.00
39	MASONRY RESTOR.- Anchor Install	\$39,420.00		\$39,420.00			\$39,420.00	100%	\$0.00
40	MASONRY RESTOR.- Cleaning	\$15,900.00		\$15,900.00			\$15,900.00	100%	\$0.00
TOTALS		\$2,092,860.00	\$0.00	\$1,066,907.00	\$133,050.00	\$0.00	\$1,199,957.00	57%	\$892,903.00

Parco Constructors
Owner's Purchase Order Payment Authorization

Project Name: T.K. Stone Middle School
Project Number: # KDE BG # 24-207
Vendor: Lee Building Products
Owner's Purchase Order Number - # 6-63879

Billing # 14

(Each subcontractor shall review invoices to insure items such as tools, finance charges, and sales tax are not included in the invoice amount. The invoices are to be assembled and attached to this authorization form and submitted to Parco Constructors.)

Parco Constructors has received materials in substantial compliance with the contract documents for the above referenced project and hereby authorizes the Parco Constructors to submit for payment the amounts shown for the following invoice attached hereto:

Owner's PO Amount:

\$ 276,160.00

Invoice Number	Invoice Date	Invoice Amount	Previous Invoices
H19451	4/4/2025	\$ 4,516.48	\$ 4,516.48
H19495	4/11/2025	\$ 4,516.35	\$ 4,516.35
H19827	4/17/2025	\$ 4,075.70	\$ 4,075.70
I32796	4/17/2025	\$ 1,182.62	\$ 1,182.62
H20202	4/23/2025	\$ 5,121.75	\$ 5,121.75
H20395	4/25/2025	\$ 5,722.65	\$ 5,722.65
I32923	4/25/2025	\$ 1,421.28	\$ 1,421.28
H20873	5/5/2025	\$ 5,444.90	\$ 5,444.90
H20999	5/7/2025	\$ 5,214.15	\$ 5,214.15
I33203	5/13/2025	\$ 1,405.62	\$ 1,405.62
H21369	5/14/2025	\$ 3,481.60	\$ 3,481.60
I33374	5/27/2025	\$ 1,378.08	\$ 1,378.08
I33389	5/28/2025	\$ 219.75	\$ 219.75
I33532	6/5/2025	\$ 26.00	\$ 26.00
I33834	6/26/2025	\$ 441.30	\$ 441.30
H24996	7/24/2025	\$ 4,067.00	\$ 4,067.00
I34466	8/7/2025	\$ 2,363.00	\$ 2,363.00

Invoice Number	Invoice Date	Invoice Amount	Previous Invoices
H25947	8/13/2025	\$ 33.60	\$ 33.60
H26048	8/13/2025	\$ 12,084.00	\$ 12,084.00
I34735	8/26/2025	\$ 1,152.90	\$ 1,152.90
I35837	11/10/2025	\$ 158.65	\$ 158.65
H30769	11/13/2025	\$ 4,318.30	\$ 4,318.30
I35959	11/20/2025	\$ 191.70	\$ 191.70
H31554	12/1/2025	\$ 11,580.50	\$ 11,580.50
I36212	12/22/2025	\$ 128.15	\$ 128.15
I36550	2/17/2026	\$ 453.85	\$ 453.85
H34011	2/18/2026	\$ 4,782.25	\$ 4,782.25
I36566	2/29/2026	\$ 1,544.03	\$ 1,544.03
H34331	2/25/2026	\$ 5,541.75	\$ 5,541.75
I36781	3/13/2026	\$ 1,544.62	\$ 1,544.62
H35075	3/17/2026	\$ 6,142.75	\$ 6,142.75
H35567	3/25/2026	\$ 5,063.10	\$ 5,063.10
H35627	3/26/2026	\$ 4,815.95	\$ 4,815.95
I36902	3/26/2026	\$ 1,548.75	\$ 1,548.75
H35854	3/31/2026	\$ 5,905.75	\$ 5,905.75
H36042	4/2/2026	\$ 5,978.05	\$ 5,978.05
I37003	4/3/2026	\$ 1,617.19	\$ 1,617.19
H36141	4/3/2026	\$ 4,388.90	\$ 4,388.90
I37056	4/8/2026	\$ 54.50	\$ 54.50
H36417	4/9/2026	\$ 6,187.45	\$ 6,187.45
I37141	4/14/2026	\$ 1,564.68	\$ 1,564.68
H36726	4/15/2026	\$ 5,265.00	\$ 5,265.00
I37164	4/15/2026	\$ 1,558.19	\$ 1,558.19
H36936	4/17/2026	\$ 5,699.35	\$ 5,699.35
H37421	4/27/2026	\$ 5,301.15	\$ 5,301.15
I37349	4/28/2026	\$ 297.20	\$ 297.20

I37333	4/28/2026	\$ 1,574.12	\$ 1,574.12
Invoice Number	Invoice Date	Invoice Amount	Previous Invoices
H37652	4/30/2026	\$ 5,935.85	\$ 5,935.85
H37925	5/5/2026	\$ 3,138.00	\$ 3,138.00
H38071	5/7/2026	\$ 5,208.25	\$ 5,208.25
H38096	5/7/2026	\$ 4,523.10	\$ 4,523.10
H38502	5/14/2026	\$ 5,369.05	\$ 5,369.05
H38710	5/19/2026	\$ 6,260.95	\$ 6,260.95
H39225	5/29/2026	\$ 5,125.00	\$ 5,125.00
H39703	6/9/2026	\$ 5,405.85	\$ 5,405.85
H40062	6/16/2026	\$ 5,649.25	
H40500	6/24/2026	\$ 5,851.75	
H40627	6/25/2026	\$ (200.00)	
H40766	6/29/2026	\$ 6,171.35	
H41134	7/7/2026	\$ 5,503.75	
I38214	7/8/2026	\$ 243.20	
Total Invoices submitted to date		\$ 221,259.96	\$ 198,040.66

Owner's Purchase Order Balance Remaining:

\$ 54,900.04


(Signature)

7/14/2026

(Date)

Tony Snellen- President/Project Manager

(Print Name & Title)

Amount Due this Billing	\$ 23,219.30
-------------------------	--------------

CONTINUATION SHEET NO. 3 T K STONE MIDDLE SCHOOL RENO

APPLICATION NO.

14

D

E

OWNER PURCHASE ORDERS ONLY

F

G

H

ITEM #	DESCRIPTION	SUPPLIER	P.O. AMOUNT	PREVIOUS PAYMENTS	INVOICES DUE THIS MONTH (ATTACHED)	TOTAL TO DATE (E + F)	BALANCE TO FINISH (D - G)
1	Concrete Block, Mortar, Cement, Etc	Lee Building Products	\$193,770.00	\$174,376.16	\$23,219.30	\$197,595.46	(\$3,825.46)
2	Brick Veneer	Lee Building Products	\$82,390.00	\$23,664.50	\$0.00	\$23,664.50	\$58,725.50
3	Masonry Resteel, Accessories, Etc.	Mills Supply Company	\$61,680.00	\$48,238.50	\$2,712.45 ✓	\$50,950.95	\$10,729.05
4						\$0.00	\$0.00
5						\$0.00	\$0.00
6						\$0.00	\$0.00
7						\$0.00	\$0.00
8						\$0.00	\$0.00
9							
10							
11							
12							
13							
14							
15							
16							
17							
18							
19							
20							
21							
22							
23							
24							
25							
26							
27							
28							
29							
30							
31							
32							
33							
34							
35							
36							
37							
38							
39							
40							
TOTALS			\$337,840.00	\$246,279.16	\$25,931.75	\$272,210.91	\$65,629.09



**BUILDING
PRODUCTS**

LEE BUILDING PRODUCTS (08)

12906 OLD HENRY ROAD
P O BOX 437109
LOUISVILLE KY 40253-7109
Phone 502-245-3135 Fax 502-245-6913

INVOICE

Number	1140062
Date	06/16/2026
Page	1

Bill-to: 08EP323
*ELIZABETHTOWN BOARD OF ED
C/O PARCO CONSTRUCTION
2521 RIDGEMAR COURT
LOUISVILLE, KY 40299

Ship-to: 323
TK STONE MIDDLE SCHOOL
323 MORNINGSIDE DRIVE
ELIZABETHTOWN, KY 42701

Reference #	Shipped	Salesperson	Terms	Tax Code	Doc #	Wh	Freight	Ship Via	!
DPO# 6-63879	06/16/26	TLS T SINGLETO	NET 30 DAYS	KY-NT	034514	08	PREPAID	BESTWAY	!
Item	Description	Ordered	Shipped	Backordrd	UM	Price	UM	Extension	
401S	MIAMI/EAGLE TYPE S	45.00	45.00	.00	EA	14.55	EA	654.75	
401C	FAIRBORN PORTLAND TYPE IL 94#	40.00	40.00	.00	EA	18.30	EA	732.00	
08L152	8" KO BOND BEAM LW 8x8x16 (OPEN BOTTOM)	180.00	180.00	.00	EA	3.08	EA	554.40	
08L150	8" H BOND BEAM LW 8x8x16	90.00	90.00	.00	EA	3.03	EA	272.70	
08L125	8" HALF LW 8x8x8	180.00	180.00	.00	EA	2.48	EA	446.40	
08L100	8" REGULAR LW 8x8x16	1050.00	1050.00	.00	EA	2.58	EA	2709.00	
M999DB	PALLET CHARGE CMU & BRICK	14.00	14.00	.00	EA	20.00	EA	280.00	
LHR	LOADING ALLOCATION	.42	.42	.00	EA	.00	EA	.00	
F999	JAMES / 06-15 / JOHNSON	454.46	454.46	.00	EA	.00	EA	.00	
		Merchandise	Misc	Discount	Tax	Freight	Total Due		
		5649.25	.00		.00	*TBD*	5649.25		



**BUILDING
PRODUCTS**

LEE BUILDING PRODUCTS (08)

12906 OLD HENRY ROAD
P O BOX 437109
LOUISVILLE KY 40253-7109
Phone 502-245-3135 Fax 502-245-6913

INVOICE

Number	H40500
Date	06/24/2026
Page	1

Bill-to: 08EP323
*ELIZABETHTOWN BOARD OF ED
C/O PARCO CONSTRUCTION
2521 RIDGEMAR COURT
LOUISVILLE, KY 40299

Ship-to: 323
TK STONE MIDDLE SCHOOL
323 MORNINGSIDE DRIVE
ELIZABETHTOWN, KY 42701

Reference #	Shipped	Salesperson	Terms	Tax Code	Doc #	Wh	Freight	Ship Via	!
DPO# 6-63879	06/24/26	TLS T SINGLETO	NET 30 DAYS	KY-NT	036908	08	PREPAID	BESTWAY	!
Item	Description	Ordered	Shipped	Backorder	UM	Price	UM	Extension	
08L100	8" REGULAR LW 8x8x16	630.00	630.00	.00	EA	2.58	EA	1625.40	
08L125	8" HALF LW 8x8x8	180.00	180.00	.00	EA	2.48	EA	446.40	
08L135	8" SBN HALF LW 8x8x8	180.00	180.00	.00	EA	2.93	EA	527.40	
08L130	8" SBN LW 8x8x16	90.00	90.00	.00	EA	3.03	EA	272.70	
08L150	8" H BOND BEAM LW 8x8x16	90.00	90.00	.00	EA	3.03	EA	272.70	
08L152	8" KO BOND BEAM LW 8x8x16 (OPEN BOTTOM)	270.00	270.00	.00	EA	3.08	EA	831.60	
401S	MIAMI/EAGLE TYPE S	45.00	45.00	.00	EA	14.55	EA	654.75	
401C	FAIRBORN PORTLAND TYPE IL 94#	80.00	80.00	.00	EA	18.30	EA	1464.00	
M999BB	PALLET CHARGE CMU & BRICK	13.00	13.00	.00	EA	20.00	EA	260.00	
M999BB	PALLET CHARGE CMU & BRICK	-31.00	-31.00	.00	EA	10.00	EA	-310.00	
	H36417 (8y12, H36726 (15), H36936 (8y13)								
12L100	12" REGULAR LW 12x8x16	-70.00	-70.00	.00	EA	3.45	EA	-241.50	
	H39703								
R999	RESTOCKING CHARGE	1.00	1.00	.00	EA	48.30	EA	48.30	
L11R	LOADING ALLOCATION	.42	.42	.00	EA	.00	EA	.00	
R999	JAMES / 06-22 / JOHNSON	498.01	498.01	.00	EA	.00	EA	.00	
		Merchandise	Misc	Discount	Tax	Freight	Total Due		
		5851.75	.00		.00	*TBD*	5851.75		



LEE BUILDING PRODUCTS (08)
12906 OLD HENRY ROAD
P O BOX 437109
LOUISVILLE KY 40253-7109
Phone 502-245-3135 Fax 502-245-6913

INVOICE

Number	H40627
Date	06/25/2026
Page	1

Bill-to: 08EP323
*ELIZABETHTOWN BOARD OF ED
C/O PARCO CONSTRUCTION
2521 RIDGEMAR COURT
LOUISVILLE, KY 40299

Ship-to: 323
TK STONE MIDDLE SCHOOL
323 MORNINGSIDE DRIVE
ELIZABETHTOWN, KY 42701

Reference #	Shipped	Salesperson	Terms	Tax Code	Doc #	Wh	Freight	Ship Via	
DPO# 6-63879	06/25/26	TLS T SINGLETO	NET 30 DAYS	KY-NT	D99107	08	PREPAID	BESTWAY	

Item	Description	Ordered	Shipped	Backordrd	UM	Price	UM	Extension
M999RB	PALLET CHARGE CMU & BRICK H36936 (5)/13, H37421 (14) & H37652 (1)/10	-20.00	-20.00	.00	EA	10.00	EA	-200.00
F999	DOUG / 030269 / 05-29 / JOHNSO PALLETS PICKED UP ON DELIVERY OF 030269 05/29	16.00	16.00	.00	EA	.00	EA	.00

Merchandise	Misc	Discount	Tax	Freight	Total Due
-200.00	.00		.00	*FBD*	-200.00



**BUILDING
PRODUCTS**

LEE BUILDING PRODUCTS (08)

12906 OLD HENRY ROAD
P O BOX 437109
LOUISVILLE KY 40253-7109
Phone 502-245-3135 Fax 502-245-6913

INVOICE

Number	1140766
Date	06/29/2026
Page	1

Bill-to: 08EP323
*ELIZABETHTOWN BOARD OF ED
C/O PARCO CONSTRUCTION
2521 RIDGEMAR COURT
LOUISVILLE, KY 40299

Ship-to: 323
TK STONE MIDDLE SCHOOL
323 MORNINGSDRIVE
ELIZABETHTOWN, KY 42701

Reference #	Shipped	Salesperson	Terms	Tax Code	Doc #	Wh	Freight	Ship Via	I
DPO# 6-63879	06/29/26	TLS T SINGLETO	NET 30 DAYS	KY-NT	038370	08	PREPAID	BESTWAY	!
Item	Description	Ordered	Shipped	Backordr	UM	Price	UM	Extension	
08L100	8" REGULAR LW 8x8x16	945.00	945.00	.00	EA	2.58	EA	2438.10	
08L135	8" SBN HALF LW 8x8x8	180.00	180.00	.00	EA	2.93	EA	527.40	
08L130	8" SBN LW 8x8x16	90.00	90.00	.00	EA	3.03	EA	272.70	
08L152	8" KO BOND BEAM LW 8x8x16 (OPEN BOTTOM)	180.00	180.00	.00	EA	3.08	EA	554.40	
401S	MIAMI/EAGLE TYPE S	45.00	45.00	.00	EA	14.55	EA	654.75	
401C	FAIRBORN PORTLAND TYPE II 94#	80.00	80.00	.00	EA	18.30	EA	1464.00	
M999BU	PALLET CHARGE CMU & BRICK	13.00	13.00	.00	EA	20.00	EA	260.00	
LHR	LOADING ALLOCATION	.42	.42	.00	EA	.00	EA	.00	
P999	CHRIS / 06-26 / JOHNSON	454.46	454.46	.00	EA	.00	EA	.00	
		Merchandise	Misc	Discount	Tax	Freight	Total Due		
		6171.35	.00		.00	*TBD*	6171.35		

**BUILDING
PRODUCTS****LEE BUILDING PRODUCTS (08)**

12906 OLD HENRY ROAD

P O BOX 437109

LOUISVILLE KY 40253-7109

Phone 502-245-3135 Fax 502-245-6913

INVOICE

Number	H41134
Date	07/07/2026
Page	1

Bill-to: 08EP323
*ELIZABETHTOWN BOARD OF ED
C/O PARCO CONSTRUCTION
2521 RIDGEMAR COURT
LOUISVILLE, KY 40299

Ship-to: 323
TK STONE MIDDLE SCHOOL
323 MORNINGSDRIVE
ELIZABETHTOWN, KY 42701

Reference #	Shipped	Salesperson	Terms	Tax Code	Doc #	Wh	Freight	Ship Via		
DPO# 6-63879	07/07/26	TLS T SINGLETO	NET 30 DAYS	KY-NT	039851	08	PREPAID	BESTWAY		
Item	Description			Ordered	Shipped	Backordr	UM	Price	UM	Extension
08L10100	8" REGULAR R L W 8x8x16			1050.00	1050.00	.00	EA	2.58	EA	2709.00
06L100	6" REGULAR L W 6x8x16			240.00	240.00	.00	EA	2.39	EA	573.60
08L152	8" KO BOND BEAM L W 8x8x16 (OPEN BOTTOM)			180.00	180.00	.00	EA	3.08	EA	554.40
401S	MIAMI/EAGLE TYPE S			45.00	45.00	.00	EA	14.55	EA	654.75
401C	FAIRBORN PORTLAND TYPE II 94#			40.00	40.00	.00	EA	18.30	EA	732.00
M999BB	PALLET CHARGE CMU & BRICK			14.00	14.00	.00	EA	20.00	EA	280.00
LHR	LOADING ALLOCATION			.42	.42	.00	EA	.00	EA	.00
F999	JAMES / 07-02 / JOHNSON			454.46	454.46	.00	EA	.00	EA	.00



**BUILDING
PRODUCTS**

LEE BUILDING PRODUCTS (10)
307 PETERSON DRIVE
P O BOX 803
ELIZABETHTOWN KY 42702-0803
Phone 270-765-4044 Fax 270-765-4066

INVOICE

Number	I38214
Date	07/08/2026
Page	1

Bill-to: 08EP323
*ELIZABETHTOWN BOARD OF ED
C/O PARCO CONSTRUCTION
2521 RIDGEMAR COURT
LOUISVILLE, KY 40299

Ship-to: 323
TK STONE MIDDLE SCHOOL
323 MORNINGSIDE DRIVE
ELIZABETHTOWN, KY 42701

Reference #	Shipped	Salesperson	Terms	Tax Code	Doc #	Wh	Freight	Ship Via
DPO# 6-63879	07/08/26	TLS T SINGLETO	NET 30 DAYS	KY-NT	041640	10	PREPAID	BESTWAY

Item	Description	Ordered	Shipped	Backordrd	UM	Price	UM	Extension
08L125	JOB # 2503 8" HALF LW 8x8x8	90.00	90.00	.00	EA	2.48	EA	223.20
M999BB	PALLET CHARGE CMU & BRICK	1.00	1.00	.00	EA	20.00	EA	20.00
CPU10	CUSTOMER PICK UP	1.00	1.00	.00	EA	.00	EA	.00

Merchandise	Misc	Discount	Tax	Freight	Total Due
243.20	.00		.00	*TBD*	243.20

Parco Constructors
Owner's Purchase Order Payment Authorization

Project Name: Renovations & Additions to T.K. Stone Middle School
Project Number: # KDE BG # 24-207 **Billing # 7**
Vendor: Mills Supply Company
Owner's Purchase Order Number - #040-2

(Each subcontractor shall review invoices to insure items such as tools, finance charges, and sales tax are not included in the invoice amount. The invoices are to be assembled and attached to this authorization form and submitted to Parco Constructors.)

Parco Constructors has received materials in substantial compliance with the contract documents for the above referenced project and hereby authorizes the Parco Constructors to submit for payment the amounts shown for the following invoice attached hereto:

Owner's PO Amount:

\$ 61,680.00

Invoice Number	Invoice Date	Invoice Amount	Previous Invoices
127559A-IN	4/22/2025	\$ 369.70	\$ 369.70
127621A-IN	4/22/2025	\$ 3,522.00	\$ 3,522.00
		\$	
0128962-IN	4/30/2025	\$ 382.25	\$ 382.25
0129180-IN	4/30/2025	\$ 7,160.00	\$ 7,160.00
0127062-IN	5/13/2025	\$ 15,194.20	\$ 15,194.20
0129745-IN	5/13/2025	\$ 515.90	\$ 515.90
0136357-IN	8/29/2025	\$ 165.00	\$ 165.00
0136358-IN	8/29/2025	\$ 550.00	\$ 550.00
0136359-IN	8/29/2025	\$ 50.00	\$ 50.00
0146946-IN	2/23/2026	\$ 62.50	\$ 62.50
0147055-IN	2/23/2026	\$ 8,253.00	\$ 8,253.00
0147059-IN	2/23/2026	\$ 6,731.40	\$ 6,731.40
0149153-IN	3/30/2026	\$ 1,320.00	\$ 1,320.00
0152573-IN	5/15/2026	\$ 2,250.60	\$ 2,250.60
0152233-IN	5/18/2026	\$ 1,207.39	\$ 1,207.39

Invoice Number	Invoice Date	Invoice Amount	Previous Invoices
0154691-IN	6/16/2026	\$ 2,712.45	
Total Invoices submitted to date		\$ 50,446.39	\$ 47,733.94

Owner's Purchase Order Balance Remaining:

\$ 11,233.61


(Signature)

7/14/2026

(Date)

Tony Snellen- President/Project Manager

(Print Name & Title)

Amount Due this Billing	\$ 2,712.45
-------------------------	-------------



Mills Supply Company, Inc.
2910 Blankenbaker Road
Louisville, KY 40299
(502) 561-0700

RECEIVED Invoice

Invoice Number: 0154691-IN
Invoice Date: 6/30/2026

Order Number: 0154691
Order Date: 6/16/2026
Salesperson: WAYNE MILLS
Customer Number: PARCO GRP

Sold To:

E-TOWN INDEPENDENT BOARD OF ED
PARCO CONSTRUCTORS
P O BOX 99339
LOUISVILLE, KY 40269 502-266-7877

Ship To:

TK STONE SCHOOL
E-TOWN INDEPENDENT BOARD OF ED BG#24-207
TK STONE MIDDLE SCHOOL JOBSITEPO#7-63880
323 MORNINGSIDE DR JASON 502-830-3514
LOUISVILLE, KY 40299

Confirm To:

CC:

Customer P.O.		Ship VIA	F.O.B.	Terms		
7-63880		WILLCALL		NET 30		
Item Code	Unit	Ordered	Shipped	Back Orderad	Price	Amount
2001000	POUN	3,129.00	3,129.00	0.00	0.6500	2,033.85
#5 REBAR GR 60						
150 PCS 20'						
2001000	POUN	1,044.00	1,044.00	0.00	0.6500	678.60
#5 REBAR GR 60						
1 BUNDLE 6'8"						

Effective 11/1/2024, the remit to address for all checks is 2910
Blankenbaker Road Louisville, KY 40299. A 3% fee will be
charged for all credit card payments

Net Invoice:	2,712.45
Freight:	0.00
KY-EXEMPT Sales Tax:0.00%	0.00
Invoice Total:	2,712.45

RELEASE OF LIEN

DATE
7/14/2026

We the undersigned, certify that we are the General Contractor/Subcontractor for the Construction of Renovations & Addition to T.K. Stone Middle School. We certify that all bills for labor, material, taxes, insurance, equipment, miscellaneous items and supplies in connection with the above contract have been paid in full. We further certify that we, and each of our suppliers, do upon receipt of One Hundred Twenty-Six Thousand Three Hundred Ninety-Seven Dollars & Fifty Cents (\$126,397.50) which will constitute partial payment X; full and final payment ; for work performed to date on our contract do hereby, waive and release any and all liens or claim of rights of liens on said above described building and premises Elizabethtown Independent School Board located at 323 Morningside Drive in Elizabethtown Kentucky under the Statutes of the State of Kentucky and or the United States Government relating to mechanics liens on account of labor or taxes or any of the material furnished to or on account of said building or improvements on the premises.

Firm: PARCO CONSTRUCTORS GROUP, LLC

By:

Tony Miller NO. KY ID # KYNP5532

Title:

PRESIDENT

State of KENTUCKY

County of JEFFERSON


Subscribed and sworn to before me this 14th day of July 2026.

Notary Public:

Les B. Miller

My commission expires 8/16/2026

Reference Parco Constructors Group, LLC Invoice # 5609



APPLICATION AND CERTIFICATE FOR PAYMENT

TO(OWNER) Elizabethtown Independent District Board of Education PROJECT: TK Stone Middle School Renovation
Elizabethtown, KY

APPLICATION NO: 11
 PERIOD FROM: 7/1/2026
 TO: 7/31/2026



ATTENTION: Paul Mullins

CONTRACT FOR: Doors and Hardware

CONTRACT DATE: 22-Jan-25

BID DIV: 060

CONTRACTORS APPLICATION FOR PAYMENT

CHANGE ORDER SUMMARY

Change Orders approved in
 previous months by Owner

ADDITIONS DEDUCTIONS

TOTAL \$29,871.58 \$2,473.80

Approved this month

Net Change by Change Orders \$29,871.58 \$2,473.80 \$27,397.78

The undersigned contractor certifies that to the best of his knowledge, information and belief the Work covered by this Application for Payment has been completed and in accordance with the Contract Documents, that all amounts have been paid by him for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due

CONTRACTOR The Atlas Companies

By: Laura R. Huty Date: 7/29/2026

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observation and the data comprising the above application, the Architect certifies to the Owner that the Work has progressed to the point indicated: that to the best of his knowledge, information and belief, the quality of the Work is in accordance with the Contract Documents and the Contractor is entitled to payment of the AMOUNT CERTIFIED

Application is made for Payment as shown below in connection with the Contract Continuation Sheet attached. The present status of the this Contract is as follows:

ORIGINAL CONTRACT SUM \$40,502.00

Net change by Change Orders \$27,397.78

CONTRACT SUM TO DATE \$67,899.78

TOTAL COMPLETED & STORED TO DATE (Sheet 2) \$49,240.47

RETAINAGE @ 5% \$2,462.05

TOTAL EARNED LESS RETAINAGE \$46,778.45

LESS PREVIOUS CERTIFICATES (CONTRACT ONLY) \$32,665.81

CURRENT PAYMENT DUE \$14,112.64

Subscribed and sworn to before me this 29th day of July, 2026
 State of Kentucky County of: Jefferson
 Notary Public: [Signature]
 My Commission expires 9/4/2029 County of:


ARCHITECT'S CERTIFICATION: ROSS TARRANT ARCHITECTS

By: [Signature] Date: 8/7/26

CM APPROVAL: ALLIANCE CORPORATION

By: [Signature] Date: 8/4/26

This certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or contractor under this Contract.



CONTINUATION SHEET NO. 2
 APPLICATION NO. 11

T K STONE MIDDLE SCHOOL RENO

ITEM #	DESCRIPTION OF WORK	SCHEDULED VALUE	*D* WORK COMPLETED		*F* MATERIALS STORED (NOT IN D OR E)	*G* TOTAL COMPLETED & STORED D+E+F	*H* % G/C	*I* BALANCE TO FINISH C-G
			FROM PREV APPLIC.(D+E)	THIS PERIOD				
1	Building Area A					\$0.00		\$0.00
2	Installation	\$8,434.49	\$4,387.00	\$3,625.77		\$8,012.77	95%	\$421.72
3						\$0.00		\$0.00
4	Building Area B					\$0.00		\$0.00
5	Installation	\$11,808.29	\$7,675.39	\$3,542.49		\$11,217.88	95%	\$590.41
6						\$0.00		\$0.00
7	Building Area C					\$0.00		\$0.00
8	Installation	\$6,747.59				\$0.00	0%	\$6,747.59
9						\$0.00		\$0.00
10	Building Area D					\$0.00		\$0.00
11	Installation	\$1,686.90		\$253.03		\$253.03	15%	\$1,433.86
12						\$0.00		\$0.00
13	Building Area E					\$0.00		\$0.00
14	Installation	\$5,060.70				\$0.00	0%	\$5,060.70
15						\$0.00		\$0.00
16						\$0.00		\$0.00
17	Bond	\$1,953.99	\$1,953.99			\$1,953.99	100%	\$0.00
18	Submittals	\$405.02	\$405.02			\$405.02	100%	\$0.00
19	Cleanup	\$405.02				\$0.00	0%	\$405.02
20	O&M Manuals	\$3,000.00				\$0.00	0%	\$3,000.00
21	Closeout Documents	\$1,000.00				\$0.00	0%	\$1,000.00
22								
23	CO# PR#005 Door Closers	\$942.00	\$942.00			\$942.00	100%	\$0.00
24	CO# 9 PR007 Removed Cores	(\$2,473.80)	(\$2,473.80)			(\$2,473.80)	100%	\$0.00
25	CO#10 PR#11	\$28,929.58	\$23,405.75	\$5,523.83		\$28,929.58	100%	\$0.00
26								
27								
28								
29								
30								
31								
32								
33								
34								
35								
36								
37								
38								
39								
40								
TOTALS		\$67,899.78	\$0.00	\$36,295.35	\$12,945.12	\$0.00	73%	\$18,659.31

CONTINUATION SHEET NO. 3 T K STONE MIDDLE SCHOOL RENO
APPLICATION NO. 11

OWNER PURCHASE ORDERS ONLY

ITEM #	DESCRIPTION	SUPPLIER	*D* P.O AMOUNT	*E* PREVIOUS PAYMENTS	*F* INVOICES DUE THIS MONTH (ATTACHED)	*G* TOTAL TO DATE (E +F)	*H* BALANCE TO FINISH (D - G)
1	Building Area A						
2	81113 HM Doors/ Frames	Atlas Enterprises	\$17,985.87	\$17,985.87		\$17,985.87	\$0.00
3	81416 Wood Doors	Atlas Enterprises	\$14,180.36	\$14,180.36		\$14,180.36	\$0.00
4	87100 L/S Finish Hardware	Atlas Enterprises	\$30,886.54	\$30,217.50		\$30,217.50	\$669.04
5							
6	Building Area B						
7	81113 HM Doors/ Frames	Atlas Enterprises	\$25,180.70	\$25,180.70		\$25,180.70	\$0.00
8	81416 Wood Doors	Atlas Enterprises	\$18,907.15	\$18,907.15		\$18,907.15	\$0.00
9	87100 L/S Finish Hardware	Atlas Enterprises	\$43,241.16	\$42,304.50		\$42,304.50	\$936.66
10							
11	Building Area C						
12	81113 HM Doors/ Frames	Atlas Enterprises	\$14,388.69	\$14,388.69		\$14,388.69	\$0.00
13	81416 Wood Doors	Atlas Enterprises	\$11,816.96	\$11,816.96		\$11,816.96	\$0.00
14	87100 L/S Finish Hardware	Atlas Enterprises	\$24,709.23	\$24,174.00		\$24,174.00	\$535.23
15							
16	Building Area D						
17	81113 HM Doors/ Frames	Atlas Enterprises	\$3,597.18	\$3,597.18		\$3,597.18	\$0.00
18	81416 Wood Doors	Atlas Enterprises	\$2,363.40	\$2,363.40		\$2,363.40	\$0.00
19	87100 L/S Finish Hardware	Atlas Enterprises	\$6,177.31	\$6,043.50		\$6,043.50	\$133.81
20							
21	Building Area E						
22	81113 HM Doors/ Frames	Atlas Enterprises	\$10,791.52	\$10,791.52		\$10,791.52	\$0.00
23	81416 Wood Doors	Atlas Enterprises	\$0.00				
24	87100 L/S Finish Hardware	Atlas Enterprises	\$18,531.93	\$18,130.50		\$18,130.50	\$401.43
25							
26							
27							
28							
29							
30							
31							
32							
33							
34							
35							
36							
37							
38							
39							
40							
TOTALS			\$242,758.00	\$240,081.83	\$0.00	\$240,081.83	\$2,676.17

AIA[®] Document G707A[™] – 1994

Bond # 30239033

Consent of Surety to Reduction in or Partial Release of Retainage

PROJECT: *(Name and address)*

TK Stone Middle School Renovation
- BP 080
323 Morningside Drive,
Elizabethtown, KY 42701

ARCHITECT'S PROJECT NUMBER:

CONTRACT FOR:
BP 080
CONTRACT DATED:
01-22-2025

OWNER []

ARCHITECT []

CONTRACTOR []

SURETY []

OTHER []

TO OWNER: *(Name and address)*

Elizabethtown Independent Board of
Education
219 Helm Street
Elizabethtown, KY 42701

In accordance with the provisions of the Contract between the Owner and the Contractor as indicated
above, the

(Insert name and address of Surety)

Western Surety Company
151 N Franklin Street
Chicago, IL 60606

, SURETY,

on bond of

(Insert name and address of Contractor)

The Atlas Companies
5101 Commerce Crossings Drive
Louisville, KY 40229

, CONTRACTOR,

hereby approves the reduction in or partial release of retainage to the Contractor as follows:
Reduction to 5%

The Surety agrees that such reduction in or partial release of retainage to the Contractor shall not relieve
the Surety of any of its obligations to

(Insert name and address of Owner)

Elizabethtown Independent Board of Education
219 Helm Street
Elizabethtown, KY 42701

, OWNER,


as set forth in said Surety's bond.

IN WITNESS WHEREOF, the Surety has hereunto set its hand on this date: 8/5/2026
(Insert in writing the month followed by the numeric date and year.)



Attest:
(Seal):




Western Surety Company

SURETY *(Signature)*

Deborah Davis Attorney-In-Fact
(Printed name and title)

Western Surety Company

POWER OF ATTORNEY APPOINTING INDIVIDUAL ATTORNEY-IN-FACT

Know All Men By These Presents, That WESTERN SURETY COMPANY, a South Dakota corporation, is a duly organized and existing corporation having its principal office in the City of Sioux Falls, and State of South Dakota, and that it does by virtue of the signature and seal herein affixed hereby make, constitute and appoint

Charles Peden, Deborah Davis, Candace Dawn Plybon, Individually

of Lexington, KY, its true and lawful Attorney(s)-in-Fact with full power and authority hereby conferred to sign, seal and execute for and on its behalf bonds, undertakings and other obligatory instruments of similar nature

- In Unlimited Amounts -

and to bind it thereby as fully and to the same extent as if such instruments were signed by a duly authorized officer of the corporation and all the acts of said Attorney, pursuant to the authority hereby given, are hereby ratified and confirmed.

This Power of Attorney is made and executed pursuant to and by authority of the Authorizing By-Laws and Resolutions printed at the bottom of this page, duly adopted, as indicated, by the shareholders of the corporation.

In Witness Whereof, WESTERN SURETY COMPANY has caused these presents to be signed by its Vice President and its corporate seal to be hereto affixed on this 26th day of February, 2026.



WESTERN SURETY COMPANY

Larry Kasten, Vice President

State of South Dakota } ss
County of Minnehaha

On this 26th day of February, 2026, before me personally came Larry Kasten, to me known, who, being by me duly sworn, did depose and say: that he resides in the City of Sioux Falls, State of South Dakota; that he is a Vice President of WESTERN SURETY COMPANY described in and which executed the above instrument; that he knows the seal of said corporation; that the seal affixed to the said instrument is such corporate seal; that it was so affixed pursuant to authority given by the Board of Directors of said corporation and that he signed his name thereto pursuant to like authority, and acknowledges same to be the act and deed of said corporation.

My commission expires

December 4, 2031



K. Walsh, Notary Public

CERTIFICATE

I, Paula Kolsrud, Assistant Secretary of WESTERN SURETY COMPANY do hereby certify that the Power of Attorney hereinabove set forth is still in force, and further certify that the By-Laws and Resolutions of the corporation printed below this certificate are still in force. In testimony whereof I have hereunto subscribed my name and affixed the seal of the said corporation this 5th day of August, 2026.



WESTERN SURETY COMPANY

Paula Kolsrud, Assistant Secretary

Authorizing By-Laws and Resolutions

ADOPTED BY THE SHAREHOLDERS OF WESTERN SURETY COMPANY

This Power of Attorney is made and executed pursuant to and by authority of the following By-Law duly adopted by the shareholders of the Company.

Section 7. All bonds, policies, undertakings, Powers of Attorney, or other obligations of the corporation shall be executed in the corporate name of the Company by the President, Secretary, and Assistant Secretary, Treasurer, or any Vice President, or by such other officers as the Board of Directors may authorize. The President, any Vice President, Secretary, any Assistant Secretary, or the Treasurer may appoint Attorneys in Fact or agents who shall have authority to issue bonds, policies, or undertakings in the name of the Company. The corporate seal is not necessary for the validity of any bonds, policies, undertakings, Powers of Attorney or other obligations of the corporation. The signature of any such officer and the corporate seal may be printed by facsimile.

This Power of Attorney is signed by Larry Kasten, Vice President, who has been authorized pursuant to the above Bylaw to execute power of attorneys on behalf of Western Surety Company.

This Power of Attorney may be signed by digital signature and sealed by a digital or otherwise electronic-formatted corporate seal under and by the authority of the following Resolution adopted by the Board of Directors of the Company by unanimous written consent dated the 27th day of April, 2022:

"RESOLVED: That it is in the best interest of the Company to periodically ratify and confirm any corporate documents signed by digital signatures and to ratify and confirm the use of a digital or otherwise electronic-formatted corporate seal, each to be considered the act and deed of the Company."

Go to www.cnasurety.com > Owner / Obligor Services > Validate Bond Coverage, if you want to verify bond authenticity.

APPLICATION AND CERTIFICATE FOR PAYMENT

TO(OWNER): Elizabethtown Independent District Board of Education

PROJECT: T K Stone Middle School Renovation
Elizabethtown, KY

APPLICATION NO _____
PERIOD FROM _____
TO 7/20/20



ATTENTION: Paul Mullins

CONTRACT FOR NPM LLC

CONTRACT DATE _____

BID DIV 93

CONTRACTORS APPLICATION FOR PAYMENT

CHANGE ORDER SUMMARY

Change Orders approved in
previous months by Owner

ADDITIONS

DEDUCTIONS

TOTAL

Approved this month

Net Change by Change Orders \$0.00 \$0.00 \$0.00

The undersigned contractor certifies that to the best of his knowledge, information and belief the Work covered by this Application for Payment has been completed and in accordance with the Contract Documents, that all amounts have been paid by him for Work for which previous Certificates for Payment were issued and payments received from the Owner and that current payment shown herein is now due

CONTRACTOR NPM LLC

By [Signature] Date 7/20/26

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observation and the data comprising the above application, the Architect certifies to the Owner that the Work has progressed to the point indicated that to the best of his knowledge, information and belief, the quality of the Work is in accordance with the Contract Documents and the Contractor is entitled to payment of the AMOUNT CERTIFIED

Application is made for Payment as shown below in connection with the Contract Continuation Sheet attached.
The present status of the this Contract is as follows.

ORIGINAL CONTRACT SUM	\$69,900.00
Net change by Change Orders	\$0.00
CONTRACT SUM TO DATE	\$69,900.00
TOTAL COMPLETED & STORED TO DATE (Sheet 2)	\$45,572.00
RETAINAGE @ 10%	\$4,557.20
TOTAL EARNED LESS RETAINAGE	\$41,014.80
LESS PREVIOUS CERTIFICATES (CONTRACT ONLY)	\$8,321.40
CURRENT PAYMENT DUE	\$32,693.40

Subscribed and sworn to before me this _____ day of _____
State of: _____ County of: _____
Notary Public: _____
My Commission expires: _____ County of: _____


ARCHITECT'S CERTIFICATION: ROSS TARRANT ARCHITECTS

By: [Signature] Date: 8/7/26

CM APPROVAL: ALLIANCE CORPORATION

By: [Signature] Date: 8/4/26

This certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or contractor under this Contract



[Signature]
Notary Public
7/20/2026

APPLICATION NO \$1.00

ITEM #	DESCRIPTION OF WORK	SCHEDULED VALUE	*D*	*E*	*F*	*G*	*H*	*I*
			WORK COMPLETED		MATERIALS	TOTAL		BALANCE
			FROM PREV	THIS	STORED (NOT	& STORED	%	TO FINISH
			APPLIC (D+E)	PERIOD	IN D OR E)	D+E+F	G/C	C-G
1	BOND	\$2,173.00	\$2,173.00	\$0.00		\$2,173.00	100%	\$0.00
2	SUBMITALLS	\$500.00	\$500.00	\$0.00		\$500.00	100%	\$0.00
3	CLEANUP	\$3,000.00	\$250.00	\$1,000.00		\$1,250.00	42%	\$1,750.00
4	CLOSEOUT DOCUMENTS	\$1,000.00		\$0.00		\$0.00	0%	\$1,000.00
5	Ceramic Tile	\$63,227.00	\$6,323.00	\$35,326.00		\$41,649.00	66%	\$21,578.00
6						\$0.00	#DIV/0!	\$0.00
7						\$0.00	#DIV/0!	\$0.00
8						\$0.00	#DIV/0!	\$0.00
9						\$0.00	#DIV/0!	\$0.00
10						\$0.00	#DIV/0!	\$0.00
11						\$0.00	#DIV/0!	\$0.00
12						\$0.00	#DIV/0!	\$0.00
13						\$0.00	#DIV/0!	\$0.00
14						\$0.00	#DIV/0!	\$0.00
15						\$0.00	#DIV/0!	\$0.00
16						\$0.00	#DIV/0!	\$0.00
17						\$0.00	#DIV/0!	\$0.00
18						\$0.00	#DIV/0!	\$0.00
19						\$0.00	#DIV/0!	\$0.00
20						\$0.00	#DIV/0!	\$0.00
21						\$0.00	#DIV/0!	\$0.00
22						\$0.00	#DIV/0!	\$0.00
23						\$0.00	#DIV/0!	\$0.00
24						\$0.00	#DIV/0!	\$0.00
25						\$0.00	#DIV/0!	\$0.00
26						\$0.00	#DIV/0!	\$0.00
27						\$0.00	#DIV/0!	\$0.00
28						\$0.00	#DIV/0!	\$0.00
29						\$0.00	#DIV/0!	\$0.00
30						\$0.00	#DIV/0!	\$0.00
31						\$0.00	#DIV/0!	\$0.00
32						\$0.00	#DIV/0!	\$0.00
33						\$0.00	#DIV/0!	\$0.00
34						\$0.00	#DIV/0!	\$0.00
35						\$0.00	#DIV/0!	\$0.00
36						\$0.00	#DIV/0!	\$0.00
37						\$0.00	#DIV/0!	\$0.00
38						\$0.00	#DIV/0!	\$0.00
39						\$0.00	#DIV/0!	\$0.00
40						\$0.00	#DIV/0!	\$0.00
TOTALS		\$69,900.00	\$0.00	\$9,246.00	\$36,326.00	\$0.00	\$45,572.00	65% \$24,328.00

CONTINUATION SHEET NO. 3 T K STONE MIDDLE SCHOOL RENO

OWNER PURCHASE ORDERS ONLY

APPLICATION NO. _____ *D*

E

F

G

H

ITEM #	DESCRIPTION	SUPPLIER	P O AMOUNT	PREVIOUS PAYMENTS	INVOICES DUE THIS MONTH (ATTACHED)	TOTAL TO DATE (E +F)	BALANCE TO FINISH (D - G)
1	Ceramic Tile	Louisville Tile	\$17,000.00	\$12,694.20		\$12,694.20	\$4,305.80
2						\$0.00	\$0.00
3						\$0.00	\$0.00
4						\$0.00	\$0.00
5						\$0.00	\$0.00
6						\$0.00	\$0.00
7						\$0.00	\$0.00
8							
9							
10							
11							
12							
13							
14							
15							
16							
17							
18							
19							
20							
21							
22							
23							
24							
25							
26							
27							
28							
29							
30							
31							
32							
33							
34							
35							
36							
37							
38							
39							
40							
TOTALS			\$17,000.00	\$12,694.20	\$0.00	\$12,694.20	\$4,305.80

APPLICATION AND CERTIFICATE FOR PAYMENT

TO(OWNER): Elizabethtown Independent District Board of Education
 PROJECT: T K Stone Middle School Renovation
 Elizabethtown, KY

APPLICATION NO: 8
 PERIOD FROM: 6/25/20
 TO: 7/25/20



ATTENTION: Paul Mullins

CONTRACT FOR:

CONTRACT DATE:

BID DIV: 095 Ceilings

CONTRACTORS APPLICATION FOR PAYMENT

CHANGE ORDER SUMMARY

Change Orders approved in
previous months by Owner

ADDITIONS

DEDUCTIONS

TOTAL

\$5,190.32

Approved this month

Net Change by Change Orders \$5,190.32 \$0.00 \$5,190.32

The undersigned contractor certifies that to the best of his knowledge, information and belief the Work covered by this Application for Payment has been completed and in accordance with the Contract Documents, that all amounts have been paid by him for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Bennett's Contracting, Inc.

By:

Date: 7/13/20

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observation and the data comprising the above application, the Architect certifies to the Owner that the Work has progressed to the point indicated: that to the best of his knowledge, information and belief, the quality of the Work is in accordance with the Contract Documents and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

Application is made for Payment as shown below in connection with the Contract Continuation Sheet attached.
 The present status of the this Contract is as follows:

ORIGINAL CONTRACT SUM	\$185,000.00
Net change by Change Orders	\$5,190.32
CONTRACT SUM TO DATE	\$170,190.32
TOTAL COMPLETED & STORED TO DATE (Sheet 2)	\$127,420.00
RETAINAGE @ 10%	\$12,742.00
TOTAL EARNED LESS RETAINAGE	\$114,678.00
LESS PREVIOUS CERTIFICATES (CONTRACT ONLY)	\$108,721.80
CURRENT PAYMENT DUE	\$5,956.20

Subscribed and sworn to before me this 13 day of July 2020
 State of: Kentucky
 Notary Public: Jennifer Wall
 My Commission expires: 01-16-28
 County of: Adair

ARCHITECT'S CERTIFICATION: ROSS TARRANT ARCHITECTS

By:

Date: 8/7/20

CM APPROVAL: ALLIANCE CORPORATION

By:

Date: 8/4/20

This certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or contractor under this Contract.



CONTINUATION SHEET NO. 2
APPLICATION NO. 8

T K STONE MIDDLE SCHOOL REN

D
WORK COMPLETED

E

F

G
TOTAL
COMPLETED
& STORED
D+E+F

H

I

ITEM #	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREV. APPLIC. (D+E)	THIS PERIOD	MATERIALS STORED (NOT IN D OR E)	COMPLETED & STORED D+E+F	% G/C	BALANCE TO FINISH C-G	
1	BOND COST	\$3,100.00	\$3,100.00	\$0.00	\$0.00	\$3,100.00	100%	\$0.00	
2	SUBMITTALS	\$1,650.00	\$1,650.00	\$0.00	\$0.00	\$1,650.00	100%	\$0.00	
3	CEILING TILE MATERIAL	\$31,970.00	\$31,970.00	\$0.00	\$0.00	\$31,970.00	100%	\$0.00	
4	CEILING GRID MATERIAL	\$46,920.00	\$46,920.00	\$0.00	\$0.00	\$46,920.00	100%	\$0.00	
5	CEILING GRID LABOR	\$19,700.00	\$9,850.00	\$4,925.00	\$0.00	\$14,775.00	75%	\$4,925.00	
6	CEILING TILE LABOR	\$8,000.00	\$4,000.00	\$0.00	\$0.00	\$4,000.00	50%	\$4,000.00	
7	CLEANUP	\$1,650.00	\$660.00	\$330.00	\$0.00	\$990.00	60%	\$660.00	
8	SPRAY INSULATION	\$11,880.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$11,880.00	
9	WALL PANEL MATERIAL	\$19,900.00	\$19,900.00	\$0.00	\$0.00	\$19,900.00	100%	\$0.00	
10	WALL PANEL LABOR	\$3,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$3,000.00	
11	EQUIPMENT	\$5,400.00	\$1,620.00	\$1,080.00	\$0.00	\$2,700.00	50%	\$2,700.00	
12	SUPERVISION	\$2,000.00	\$800.00	\$200.00	\$0.00	\$1,000.00	50%	\$1,000.00	
13	DELIVERY LABOR	\$330.00	\$132.00	\$33.00	\$0.00	\$165.00	50%	\$165.00	
14	MISC LABOR/GENERAL CONDITIONS	\$500.00	\$200.00	\$50.00	\$0.00	\$250.00	50%	\$250.00	
15	ALLOWANCE	\$5,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$5,000.00	
16	O&M MANUALS	\$3,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$3,000.00	
17	CLOSEOUTS	\$1,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$1,000.00	
18	CHANGE ORDER#1	\$5,190.32	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$5,190.32	
19						\$0.00	#DIV/0!	\$0.00	
20						\$0.00	#DIV/0!	\$0.00	
21						\$0.00	#DIV/0!	\$0.00	
22						\$0.00	#DIV/0!	\$0.00	
23						\$0.00	#DIV/0!	\$0.00	
24						\$0.00	#DIV/0!	\$0.00	
25						\$0.00	#DIV/0!	\$0.00	
26						\$0.00	#DIV/0!	\$0.00	
27						\$0.00	#DIV/0!	\$0.00	
28						\$0.00	#DIV/0!	\$0.00	
29						\$0.00	#DIV/0!	\$0.00	
30						\$0.00	#DIV/0!	\$0.00	
31						\$0.00	#DIV/0!	\$0.00	
32						\$0.00	#DIV/0!	\$0.00	
33						\$0.00	#DIV/0!	\$0.00	
34						\$0.00	#DIV/0!	\$0.00	
35						\$0.00	#DIV/0!	\$0.00	
36						\$0.00	#DIV/0!	\$0.00	
37						\$0.00	#DIV/0!	\$0.00	
38						\$0.00	#DIV/0!	\$0.00	
39						\$0.00	#DIV/0!	\$0.00	
40						\$0.00	#DIV/0!	\$0.00	
TOTALS		\$170,190.32	\$0.00	\$120,802.00	\$6,618.00	\$0.00	\$127,420.00	75%	\$42,770.32

CONTINUATION SHEET NO. 3 T K STONE MIDDLE SCHOOL RENO
 APPLICATION NO. 8 *D*

OWNER PURCHASE ORDERS ONLY

ITEM #	DESCRIPTION	SUPPLIER	P.O. AMOUNT	*E* PREVIOUS PAYMENTS	*F* INVOICES DUE THIS MONTH (ATTACHED)	*G* TOTAL TO DATE (E +F)	*H* BALANCE TO FINISH (D - G)
1						\$0.00	\$0.00
2						\$0.00	\$0.00
3						\$0.00	\$0.00
4						\$0.00	\$0.00
5						\$0.00	\$0.00
6						\$0.00	\$0.00
7						\$0.00	\$0.00
8						\$0.00	\$0.00
9							
10							
11							
12							
13							
14							
15							
16							
17							
18							
19							
20							
21							
22							
23							
24							
25							
26							
27							
28							
29							
30							
31							
32							
33							
34							
35							
36							
37							
38							
39							
40							
TOTALS			\$0.00	\$0.00	\$0.00	\$0.00	\$0.00

RELEASE AND WAIVER OF LIENS
(To be submitted by Supplier or Sub-contractor of Subcontractor)

ALLIANCE CORPORATION (hereinafter ALLIANCE) is the Construction Manager for the construction of the TK Stone Middle School AC. (Hereinafter THE WORK) for Elizabethtown Independent Schools (hereinafter OWNER).

Bennett's Contracting, Inc. (hereinafter SUBCONTRACTOR) is a SUBCONTRACTOR of ALLIANCE for THE WORK.

The undersigned has furnished materials and/or labor to SUBCONTRACTOR for THE WORK, and which have been incorporated into THE WORK.

As an inducement to ALLIANCE to make progress payments to SUBCONTRACTOR, the undersigned hereby waives each and every right which it has to assert Mechanics or Materialman's Liens against THE WORK, and/or against funds of OWNER available for payment for THE WORK, and waives each and every right, claim or demand of any kind which it has against ALLIANCE, and/or ALLIANCE'S surety on its payment and performance bond, and against OWNER, for materials furnished and sold to SUBCONTRACTOR with respect to THE WORK, before July 25, 2026.

It is further understood that ALLIANCE is expected to and will rely upon this Waiver in making progress payments to SUBCONTRACTOR.

IN TESTIMONY WHEREOF, witness the signature of the undersigned. This 13 day of July 2026.

Contractor: Bennett's Contracting, Inc.

By: 

Title President

Date: 7/13/26


STATE OF Kentucky

COUNTY OF Adair

Subscribed, sworn to and acknowledged before me by Alisa King

as President (title or office) for and on behalf of Bennett's

Contracting, Inc.


NOTARY PUBLIC - STATE AT LARGE

My Commission Expires: 01-16-28



APPLICATION AND CERTIFICATE FOR PAYMENT

TO: Elizabeth town Board of Education

PROJECT: TK Stone Middle School

PAGE 01 OF 01 PAGES

FROM CONTRACTOR: **Spectra Contract Flooring**
6644 Shepherdsville Road
Louisville, KY 40228

VIA ARCHITECT

APPLICATION NO.: 7 Distribution to:
Invoice #
PERIOD TO: 7/9/2026
SCF Job #: 2412200182
BP098
PROJECT NOS:
Sub Contract No.:
CONTRACT DATE:

OWNER
ARCHITECT
CONTRACTOR

CONTRACT FOR: **Commercial Flooring**

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM

\$154,803.00

2. Net change by Change Orders

262,136.49

\$198,666.51

3. CONTRACT SUM TO DATE (Line 1 + 2)

4. TOTAL COMPLETED & STORED TO DATE

(Column G on G703)

416,959.49

\$343,692.00

\$253,477.15

5. RETAINAGE:

a. 10% of Completed Work

(Columns D + E on G703)

b. 10% of Stored Material

(Column F on G703)

\$25,347.72

Total Retainage (Line 5a + 5b or

Total in Column I of G703)

\$0.00

6. TOTAL EARNED LESS RETAINAGE

(Line 4 less Line 5 Total)

\$228,129.43

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT

(Line 6 from prior Certificate)

\$174,129.43

8. CURRENT PAYMENT DUE

\$54,000.00

9. BALANCE TO FINISH, INCLUDING RETAINAGE

(Line 3 less Line 8)

\$125,562.57

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
total changes approved in previous months by Owner	\$0.00	\$0.00
total approved this Month		
Change Order 1	\$1,000.00	
total This Month	\$1,000.00	\$0.00
NET CHANGES by Change Order	\$1,000.00	\$0.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: **Spectra Contract Flooring**

By: [Signature]

Date: 07/09/26

State of Kentucky, County of Jefferson

Subscribed and sworn to before me this 9 day of July 2026

Notary Public:

My commission expires:

Karen Marie Simpson
Notary Public, Commonwealth of Kentucky
Commission # KYNP104879
Expiration date: 9/16/2029

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT:

By: [Signature]

Date:

8/7/26

This certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

OWNER

By:

Date:

CONSTRUCTION MANAGER:

By:

Date:

8/4/26

Alliance Corporation

From: Spectra Contract Flooring

Contractor's signed Certification is attached.

In tabulations below, amounts may be stated to the nearest dollar

7

07/09/26

07/31/26

TK StoneMiddle School

163 492.34

**CONDITIONAL WAIVER AND RELEASE
PROGRESS PAYMENT**

Upon receipt by the undersigned of a check from **Alliance Corporation**
in the sum of **\$54,000.00** payable to **Spectra Contract Flooring,**
and when the check has been properly endorsed and has been paid by the bank
upon which it is drawn, this document shall become effective to release any
mechanic's lien, stop notice, or bond right the undersigned has on the job of
TK StoneMiddle School located at **Elizabethtown, KY**
to the following extent. This release covers progress payment for labor, service
equipment, material furnished to **Alliance Corporation**
through **July 9, 2026** only does not cover retention retained
before or after the release date; extras furnished before the release date for which
payment has not been received; extras or items furnished after the release date.
Rights based upon work performed or items furnished under a written change order
which has been fully executed by the parties prior to the release date are covered by
this release unless specifically reserved by the claimant in this release. This release
of any mechanic's lien, stop notice, or bond right shall not otherwise affect the
contract rights, including rights between parties to the contract based upon a
rescission, abandonment, or breach of the contract, or the right of the undersigned
to receive compensation for furnished labor, services, equipment, or material
covered by this release if that furnished labor, services, equipment, or material was
not compensated by the progress payment. Before any recipient of this document
relies on it, said party should verify evidence of payment to the undersigned.


DATE: July 9, 2026 Spectra Contract Flooring



State of KY, County of Jefferson
Subscribed and sworn to before me this 9 day of July 2026

Notary Public:

My commission expires:



Karen Marie Simpson
Notary Public, Commonwealth of Kentucky
Commission # **KYNP104879**
Expiration date: **9/18/2029**

APPLICATION AND CERTIFICATE FOR PAYMENT

TO(OWNER): Elizabethtown Independent District
Board of EducationPROJECT: T K Stone Middle School Renovation
Elizabethtown, KYAPPLICATION NO: 9
PERIOD FROM: 7/1/2026
TO: 7/30/2026

ATTENTION: Paul Mullins

CONTRACT FOR: Painting & Joint Sealants

CONTRACT DATE: 22-Feb-25

BID DIV: 99

CONTRACTORS APPLICATION FOR PAYMENT

CHANGE ORDER SUMMARY

Change Orders approved in
previous months by Owner

ADDITIONS

DEDUCTIONS

TOTAL

Approved this month

Net Change by Change Orders	\$0.00	\$0.00	\$0.00
-----------------------------	--------	--------	--------

The undersigned contractor certifies that to the best of his knowledge, information and belief the Work covered by this Application for Payment has been completed and in accordance with the Contract Documents, that all amounts have been paid by him for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: A&A Contracting

By: Andy Smith

Date: 7/24/2026

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observation and the data comprising the above application, the Architect certifies to the Owner that the Work has progressed to the point indicated: that to the best of his knowledge, information and belief, the quality of the Work is in accordance with the Contract Documents and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

Application is made for Payment as shown below in connection with the Contract Continuation Sheet attached.
The present status of the this Contract is as follows:

ORIGINAL CONTRACT SUM	\$230,400.00
Net change by Change Orders	\$38,206.70
CONTRACT SUM TO DATE	\$268,606.70
TOTAL COMPLETED & STORED TO DATE (Sheet 2)	\$221,342.70
RETAINAGE @ 10%	\$22,134.27
TOTAL EARNED LESS RETAINAGE	\$199,208.43
LESS PREVIOUS CERTIFICATES (CONTRACT ONLY)	\$188,473.75
CURRENT PAYMENT DUE	\$10,734.68

Subscribed and sworn to before me this 24 day of July 2026

State of: Kentucky

Notary Public: Angela Pendley

My Commission expires: 8/17/2026

County of: Butler
County of:

ARCHITECT'S CERTIFICATION ROSS TABRANT ARCHITECTS

By:

Date: 8/7/26

CM APPROVAL: ALLIANCE CORPORATION

By:

Date: 8/4/26

This certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or contractor under this Contract.

PROGRESS BILLING

Application: 7

Period: 07/30/2026

Schedule of Work Completed

Description of Work	Scheduled	Changes	Contract	Previous	Current Comp.	Stored Mat.	Total Comp.	%	Balance	Retained
Bond	4,800.00		4,800.00	4,800.00			4,800.00	100.00		480.00
Submittals	2,300.00		2,300.00	2,300.00			2,300.00	100.00		230.00
Close-Outs	1,000.00		1,000.00	100.00			100.00	10.00	900.00	10.00
Cleanup	2,300.00		2,300.00	1,771.00			1,771.00	77.00	529.00	177.10
O&M Manuals	3,000.00		3,000.00							
*****1st Floor*****									3,000.00	
~AREA A~										
Paint/Prime First Coat										
materials	9,000.00		9,000.00	9,000.00			9,000.00	100.00		900.00
abor	18,000.00		18,000.00	18,000.00			18,000.00	100.00		1,800.00
HM Doors & Frames										
materials	1,760.00		1,760.00	1,760.00			1,760.00	100.00		176.00
abor	2,640.00		2,640.00	2,640.00			2,640.00	100.00		264.00
Finish Coat										
materials	4,500.00		4,500.00	4,500.00			4,500.00	100.00		450.00
abor	9,000.00		9,000.00	9,000.00			9,000.00	100.00		900.00
~AREA B~										
Paint/Prime First Coat										
materials	9,000.00		9,000.00	9,000.00			9,000.00	100.00		900.00
abor	17,000.00		17,000.00	17,000.00			17,000.00	100.00		1,700.00
HM Doors & Frames										
materials	280.00		280.00	280.00			280.00	100.00		28.00
abor	440.00		440.00	440.00			440.00	100.00		44.00
Finish Coat										
materials	4,500.00		4,500.00	4,500.00			4,500.00	100.00		450.00
abor	9,140.00		9,140.00	9,140.00			9,140.00	100.00		914.00

PROGRESS BILLING

Application: 7

Period: 07/30/2026

Schedule of Work Completed

Description of Work	Scheduled	Changes	Contract	Previous	Current Comp.	Stored Mat.	Total Comp.	%	Balance	Retained
~AREA C~										
Paint/Prime First Coat										
materials	8,000.00		8,000.00						8,000.00	
abor	13,000.00		13,000.00						13,000.00	
HM Doors & Frames										
materials	672.00		672.00						672.00	
abor	1,008.00		1,008.00						1,008.00	
Finish Coat										
materials	3,500.00		3,500.00						3,500.00	
abor	6,000.00		6,000.00						6,000.00	
~AREA D~										
Paint/Prime First Coat										
materials	750.00		750.00						750.00	
abor	1,250.00		1,250.00						1,250.00	
HM Doors & Frames										
materials	80.00		80.00						80.00	
abor	100.00		100.00						100.00	
Finish Coat										
materials	375.00		375.00						375.00	
abor	625.00		625.00						625.00	
*****2ND Floor*****										
~AREA A~										
Paint/Prime First Coat										
materials	5,000.00		5,000.00	5,000.00			5,000.00	100.00		500.00
abor	10,000.00		10,000.00	10,000.00			10,000.00	100.00		1,000.00

PROGRESS BILLING

Application: 7

Period: 07/30/2026

Schedule of Work Completed

Description of Work	Scheduled	Changes	Contract	Previous	Current	Comp.	Stored Mat.	Total Comp.	%	Balance	Retained
HM Doors & Frames											
materials	640.00		640.00	640.00				640.00	100.00		64.00
abor	960.00		960.00	960.00				960.00	100.00		96.00
Finish Coat											
materials	2,500.00		2,500.00	2,500.00				2,500.00	100.00		250.00
abor	5,000.00		5,000.00	5,000.00				5,000.00	100.00		500.00
~AREA B~											
Paint/Prime First Coat											
materials	7,000.00		7,000.00	7,000.00				7,000.00	100.00		700.00
abor	15,000.00		15,000.00	15,000.00				15,000.00	100.00		1,500.00
HM Doors & Frames											
materials	280.00		280.00	280.00				280.00	100.00		28.00
abor	440.00		440.00		440.00			440.00	100.00		44.00
Finish Coat											
materials	3,000.00		3,000.00	3,000.00				3,000.00	100.00		300.00
abor	7,000.00		7,000.00	7,000.00				7,000.00	100.00		700.00
~AREA C~											
Paint/Prime First Coat											
materials	7,500.00		7,500.00	7,500.00				7,500.00	100.00		750.00
abor	12,500.00		12,500.00	12,500.00				12,500.00	100.00		1,250.00
HM Doors & Frames											
materials	448.00		448.00	448.00				448.00	100.00		44.80
abor	672.00		672.00	672.00				672.00	100.00		67.20
Finish Coat											

PROGRESS BILLING

Application: 7

Period: 07/30/2026

Schedule of Work Completed

Description of Work	Scheduled	Changes	Contract	Previous	Current Comp.	Stored Mat.	Total Comp.	%	Balance	Retained
materials	3,750.00		3,750.00	3,750.00			3,750.00	100.00		375.00
abor	6,250.00		6,250.00	6,250.00			6,250.00	100.00		625.00
Steel Stairs & Handrails										
materials	896.00		896.00						896.00	
abor	1,344.00		1,344.00						1,344.00	
****Exterior Misc.****										
materials	936.00		936.00						936.00	
abor	1,404.00		1,404.00						1,404.00	
Joint Sealants										
material	1,544.00		1,544.00	386.00			386.00	25.00	1,158.00	38.60
abor	2,316.00		2,316.00	579.00			579.00	25.00	1,737.00	57.90
Change Order# PR02-Paint 6th Gra		35,625.70	35,625.70	26,719.28	8,906.42		35,625.70	100.00		3,562.57
Change Order# PR04 - Area A Interi		2,581.00	2,581.00		2,581.00		2,581.00	100.00		258.10
Totals:	230,400.00	38,206.70	268,606.70	209,415.28	11,927.42		221,342.70	82.40	47,264.00	22,134.27

CONTINUATION SHEET NO. 3 T K STONE MIDDLE SCHOOL RENO

APPLICATION NO. _____

OWNER PURCHASE ORDERS ONLY

ITEM #	DESCRIPTION	SUPPLIER	*D* P.O. AMOUNT	*E* PREVIOUS PAYMENTS	*F* INVOICES DUE THIS MONTH (ATTACHED)	*G* TOTAL TO DATE (E + F)	*H* BALANCE TO FINISH (D - G)
1	Paint & Joint Sealants	Sherwin Williams	\$11,600.00	\$9,207.99	\$2,255.17	\$11,463.16	\$136.84
2						\$0.00	\$0.00
3						\$0.00	\$0.00
4						\$0.00	\$0.00
5						\$0.00	\$0.00
6						\$0.00	\$0.00
7						\$0.00	\$0.00
8						\$0.00	\$0.00
9							
10							
11							
12							
13							
14							
15							
16							
17							
18							
19							
20							
21							
22							
23							
24							
25							
26							
27							
28							
29							
30							
31							
32							
33							
34							
35							
36							
37							
38							
39							
40							
TOTALS			\$11,600.00	\$9,207.99	\$2,255.17	\$11,463.16	\$136.84

[illegible]

THE SHERWIN-WILLIAMS CO.
200 SYCAMORE ST STE 119
ELIZABETHTOWN KY 42701 3427



SHERWIN-WILLIAMS.

Visit www.sherwin-williams.com
Store 701057
(270) 769-3351
Fax: (270) 769-1893
JOB 2 PO: 14 63896

**CHARGE
INVOICE**

No. 29595110890726

TRC# 126433
PAGE 1 OF 1
PO#

DATE: 07/11/2026
TIME: 11:29 AM
2-6597
E10/11089

ACCOUNT: 4036-6726-4

ELIZABETHTOWN IN BD OF ED
C/O A & A CONTRACTING
380 BOWERS RD
ROCHESTER KY 42273 8353

(270) 791-6167

Purchases are subject to Sherwin-Williams Terms and Conditions of Sale located at Sherwin-williams.com/terms-and-conditions
TERMS: NET PAYMENT DUE ON AUG. 20th

SALES NUMBER	SIZE	PRODUCT	DESCRIPTION	QTY	PRICE	VALUE
6514-27619	5 GAL	PB16W0100	PROBLK QD OIL PR WH	15	28.95	434.25N
Thank You receipt required for refund						
SUBTOTAL BEFORE TAX						434.25
6.000% SALES TAX:1-184270100						0.00
CHARGE						\$434.25

MERCHANDISE RECEIVED IN GOOD ORDER BY:
JOSHUEA

STORE HOURS
SUNDAY: 10:00 AM - 4:00 PM
MONDAY - FRIDAY: 7:00 AM - 6:00 PM
SATURDAY: 8:00 AM - 5:00 PM

THE SHERWIN WILLIAMS CO
200 SYCAMORE ST STE 119
ELIZABETHTOWN KY 42701 3427



SHERWIN-WILLIAMS.

Visit www.sherwin-williams.com
Store 701057
(270) 769-3351
Fax: (270) 769-1893
JOB 2 PO: 14 63896

**CHARGE
INVOICE**

No. 29546110890726

TRC# 1266833
PAGE 1 OF 1
PO# TK STONE
ORDER: OE0177787Q701057
DATE: 07/11/2026
TIME: 09:20 AM
2 6597
E1011089

ACCOUNT 4036-6726-4

ELIZABETHTOWN IN BD OF ED
C/O A & A CONTRACTING
380 BOWERS RD
ROCHESTER KY 42273 8353

(270) 791-6167

Purchases are subject to Sherwin Williams Terms and Conditions of Sale located at Sherwin-williams.com/terms-and-conditions **TERMS: NET PAYMENT DUE ON AUG. 20th**

SALES NUMBER	SIZE	PRODUCT	DESCRIPTION	QTY	PRICE	VALUE
6514-02059	5 GAL	B31W22651	PM 200 0 SG EW Color: SW9166 DRIFT OF MIST CCE*Color Cast OZ 32 64 128 B1 Black - 22 1 - R2 Maroon - 2 1 - Y3 Deep Gold - 18 1 1 Sher-Color Formula DRIFT OF MIST	15	19.45	291.75N
1006-36034	3 INCH		3 CLEARCUT ELITE SPR	1	16.99	16.99N
6500-15852	3 INCH	144380130	3 CLEARCUT SPRIG DISCOUNT (% 15.00)	1	22.29	22.29N -3.34
146-0864	EACH	11513/25	5GAL STRAINER ELASTI DISCOUNT (% 15.00)	2	2.99	5.98N -0.90

Thank You
receipt required for refund

SUBTOTAL BEFORE TAX 332.77
6.000% SALES TAX:1-184270100 0.00
CHARGE \$332.77

MERCHANDISE RECEIVED IN GOOD ORDER BY:

JAUN

STORE HOURS

SUNDAY: 10:00 AM - 4:00 PM
MONDAY - FRIDAY: 7:00 AM - 6:00 PM
SATURDAY: 8:00 AM - 5:00 PM

THE SHERWIN WILLIAMS CO
200 SYCAMORE ST STE 119
ELIZABETHTOWN KY 42701 3427



SHERWIN-WILLIAMS.

Visit www.sherwin-williams.com
Store 701057
(270) 769-3351
Fax: (270) 769-1893
JOB 2 PO. 14 63896

**CHARGE
INVOICE**

No. 23184110890626

TRC# 1266833
PAGE 1 OF 1
PO# TK STONE
ORDER: OE0177132A701057
DATE: 06/18/2026
TIME: 09:20 AM
2-6597
E99/11089

ACCOUNT: 4036-6726-4

ELIZABETHTOWN IN BD OF ED
C/O A & A CONTRACTING
380 BOWERS RD
ROCHESTER KY 42273 8353

Purchases are subject to Sherwin-Williams Terms and Conditions of Sale located at www.sherwin-williams.com/terms-and-conditions **TERMS: NET PAYMENT DUE ON JULY 20th**

SALES NUMBER	SIZE	PRODUCT	DESCRIPTION	QTY	PRICE	VALUE
6514-02083	GALLON	B31T12654	PM 200 0 SG UD Color: SW7674 PEPPERCORN Location: 236-C7 CCE'Color Cast	4	19.45	77.80N
			W1 White	2	53	
			B1 Black	4	49	1
			R2 Maroon	7	1	1
			Y3 Deep Gold	18		
			Sher-Color Formula			
			PEPPERCORN			
6504 90428	9 INCH	144602097	9 MARATHON 1 1/4 CV	2	8.09	16.18N
			DISCOUNT (% 15.00)			2.43
113-6159	EACH		CP001-FINE SAND 12PK	1	21.85	21.85N
			DISCOUNT (% 15.00)			3.28
			MFG NBR:CP001-12PLUS			
1002-99072	EACH		+3 JT COMP 3.5QT PAIL	1	12.69	12.69N
			DISCOUNT (% 15.00)			1.90
			MFG NBR:384013-127			

Thank You
receipt required for refund

SUBTOTAL BEFORE TAX 120.91
6.000% SALES TAX:1-184270100 0.00
CHARGE \$120.91

MERCHANDISE RECEIVED IN GOOD ORDER BY:

THOMAS

STORE HOURS

SUNDAY: 10:00 AM - 4:00 PM
MONDAY - FRIDAY: 7:00 AM - 6:00 PM
SATURDAY: 8:00 AM - 5:00 PM

THE SHERWIN-WILLIAMS CO.
200 SYCAMORE ST STE 119
ELIZABETHTOWN KY 42701 3427



SHERWIN-WILLIAMS

Visit www.sherwin-williams.com
Store 701057
(270) 769-3351
Fax: (270) 769-1893
JOB 2 PO. 14-63896

**CHARGE
INVOICE**

No. 20905131510626

TRC# 1266833
PAGE 1 OF 1
PO# 14-63596
ORDER: OE0177312A701057
DATE: 06/24/2026
TIME: 10:10 AM
2-6597
E17/13151

ACCOUNT 4036-6726-4

ELIZABETHTOWN IN BD OF ED
C/O A & A CONTRACTING
380 BOWERS RD
ROCHESTER KY 42273 8353

Purchases are subject to Sherwin-Williams Terms and Conditions of Sale located at www.sherwin-williams.com/terms-and-conditions **TERMS: NET PAYMENT DUE ON JULY 20th**

SALES NUMBER	SIZE	PRODUCT	DESCRIPTION	QTY	PRICE	VALUE
6513-96194	5 GAL	B20W22651	PM 200 0 EG EW Color: SW9166 DRIFT OF MIST Location: 238-C2 CCE*Color Cast OZ 32 64 128 B1 Black 23 1 1 R2 Maroon 2 1 1 Y3 Deep Gold 20 1 1 Sher Color Formula DRIFT OF MIST	10	17.45	174.50N
6504-90477	16 IN	144602184	18 MARATHON 3/4 CVR DISCOUNT (% 15.00)	2	18.69	37.38N 5.61

Thank You
receipt required for refund

SUBTOTAL BEFORE TAX 206.27
6.000% SALES TAX:1-184270100 0.00
CHARGE \$206.27

MERCHANDISE RECEIVED IN GOOD ORDER BY
JOHNSON

STORE HOURS
SUNDAY 10:00 AM - 4:00 PM
MONDAY - FRIDAY 7:00 AM - 6:00 PM
SATURDAY 8:00 AM - 5:00 PM

THE SHERWIN WILLIAMS CO
200 SYCAMORE ST STE 119
ELIZABETHTOWN KY 42701 3427



SHERWIN-WILLIAMS.

Visit www.sherwin-williams.com
Store 701057
(270) 769-3351
Fax: (270) 769-1893
JOB 2 PO. 14 63896

**CHARGE
INVOICE**

No. 25973110890626

TRC# 1266833
PAGE 1 OF 1
PO#
ORDER: OE0177406Q701057
DATE: 06/27/2026
TIME: 09:31 AM
2-6597
E10/11089

ACCOUNT 4036-6726-4

ELIZABETHTOWN IN BD OF ED
C/O A & A CONTRACTING
380 BOWERS RD
ROCHESTER KY 42273 8353

(270) 791-6167

Purchases are subject to Sherwin-Williams Terms and Conditions of Sale located at Sherwin-williams.com/terms-and-conditions **TERMS: NET PAYMENT DUE ON JULY 20th**

SALES NUMBER	SIZE	PRODUCT	DESCRIPTION	QTY	PRICE	VALUE
6501-87214	5 GAL	B31W2651	PM 200 0 SG EXTRA Color: SW9166 DRIFT OF MIST Location: 238-C2 CCE*Color Cast	5	19.45	97.25
			OZ 32 64 128			
			B1 Black	21		1
			R2 Maroon	2		1
			Y3 Deep Gold	20		
			Sher Color Formula DRIFT OF MIST			

Thank You
receipt required for refund

SUBTOTAL BEFORE TAX 97.25
6.000% SALES TAX:1-184270100 0.00
CHARGE \$97.25

MERCHANDISE RECEIVED IN GOOD ORDER BY:

THOMAS

STORE HOURS

SUNDAY: 10:00 AM - 4:00 PM
MONDAY - FRIDAY: 7:00 AM - 6:00 PM
SATURDAY: 8:00 AM - 5:00 PM

THE SHERWIN WILLIAMS CO.
200 SYCAMORE ST STE 119
ELIZABETHTOWN KY 42701 3427



SHERWIN-WILLIAMS.

Visit www.sherwin-williams.com
Store 701057
(270) 769-3351
Fax: (270) 769-1893
JOB 2 PO. 14 63896

**CHARGE
INVOICE**

No. 28142110890726

TRC# 1266833
PAGE 1 OF 1
PO# TK STONE

DATE: 07/06/2026
TIME: 10:57 AM
2-6597
E2111089

ACCOUNT: 4036-6726-4

ELIZABETHTOWN IN BD OF ED
C/O A & A CONTRACTING
380 BOWERS RD
ROCHESTER KY 42273 8353

(270) 791-6167

Purchases are subject to Sherwin-Williams Terms and Conditions of Sale located at Sherwin-williams.com/terms-and-conditions
TERMS: NET PAYMENT DUE ON AUG. 20th

SALES NUMBER	SIZE	PRODUCT	DESCRIPTION	QTY	PRICE	VALUE
6505-15430	5 GAL	B42W150	PI HD BLOCK FILLER	5	13.21	66.05N
Thank You receipt required for refund						
SUBTOTAL BEFORE TAX						66.05
6.000% SALES TAX:1-184270100						0.00
CHARGE						\$66.05

MERCHANDISE RECEIVED IN GOOD ORDER BY:

CESAL

STORE HOURS

SUNDAY: 10:00 AM - 4:00 PM
MONDAY - FRIDAY: 7:00 AM - 6:00 PM
SATURDAY: 8:00 AM - 5:00 PM

THE SHERWIN WILLIAMS CO
200 SYCAMORE ST STE 119
ELIZABETHTOWN KY 42701 3427



SHERWIN-WILLIAMS.

Visit www.sherwin-williams.com
Store 701057
(270) 769-3351
Fax (270) 769-1893
JOB 2 PO: 14-63896

**CHARGE
INVOICE**

No. 28118110890726

TRC# 1266833
PAGE 1 OF 1
PO# T.K STONE

DATE: 07/06/2026
TIME: 09:55 AM
2-6597
E29/11089

ACCOUNT 4036-6726-4

ELIZABETHTOWN IN BD OF ED
C/O A & A CONTRACTING
380 BOWERS RD
ROCHESTER KY 42273 8353

(270) 791-6167

Purchases are subject to Sherwin-Williams Terms and Conditions of Sale located at Sherwin-williams.com/terms-and-conditions **TERMS: NET PAYMENT DUE ON AUG. 20th**

SALES NUMBER	SIZE	PRODUCT	DESCRIPTION	QTY	PRICE	VALUE
6505-15430	5 GAL	B42W150	PI HD BLOCK FILLER	5	13.21	66.05N
Thank You receipt required for refund						
SUBTOTAL BEFORE TAX						66.05
6.000% SALES TAX:1-184270100						0.00
CHARGE						\$66.05

MERCHANDISE RECEIVED IN GOOD ORDER BY
JUAN

STORE HOURS
SUNDAY: 10:00 AM - 4:00 PM
MONDAY - FRIDAY: 7:00 AM - 6:00 PM
SATURDAY: 8:00 AM - 5:00 PM

THE SHERWIN WILLIAMS CO.
200 SYCAMORE ST STE 119
ELIZABETHTOWN KY 42701 3427



SHERWIN-WILLIAMS.

Visit www.sherwin-williams.com
Store 701057
(270) 769-3351
Fax: (270) 769-1893
JOB 2 PO: 14-63896

**CHARGE
INVOICE**

No. 22943131510726

TRC# 1266833
PAGE 1 OF 1
PO# TK STONE

DATE 07/07/2026
TIME 10:25 AM
2-6597
E21113151

ACCOUNT 4036-6726-4

ELIZABETHTOWN IN BD OF ED
C/O A & A CONTRACTING
380 BOWERS RD
ROCHESTER KY 42273 8353

(270) 791-6167

Purchases are subject to Sherwin Williams Terms and Conditions of Sale located at Sherwin-williams.com/terms-and-conditions **TERMS: NET PAYMENT DUE ON AUG. 20th**

SALES NUMBER	SIZE	PRODUCT	DESCRIPTION	QTY	PRICE	VALUE
594-0333	GALLON		PAINT THINER PLASTIC DISCOUNT (1% 15.00) MFG NBR CR PTSW...P..41	1	24.99	24.99N -3.75

Thank You
receipt required for refund

SUBTOTAL BEFORE TAX 21.24
6.000% SALES TAX:1-184270100 0.00
CHARGE \$21.24

MERCHANDISE RECEIVED IN GOOD ORDER BY
JUAN

STORE HOURS
SUNDAY: 10:00 AM - 4:00 PM
MONDAY - FRIDAY: 7:00 AM - 6:00 PM
SATURDAY: 8:00 AM - 5:00 PM

THE SHERWIN-WILLIAMS CO.
200 SYCAMORE ST STE 119
ELIZABETHTOWN KY 42701 3427



SHERWIN-WILLIAMS.

ACCOUNT 4036-6726-4

Visit www.sherwin-williams.com
Store 701057
(270) 769-3351
Fax (270) 769-1893
JOB 2 PO: 14-63896

**CHARGE
INVOICE**

No. 28407110890726

TRC# 1266833
PAGE 1 OF 1
PO# TK STONE

DATE: 07/07/2026
TIME: 09:11 AM
2 6597
E99/11089

ELIZABETHTOWN IN BD OF ED
C/O A & A CONTRACTING
380 BOWERS RD
ROCHESTER KY 42273 8353

(270) 791-6167

Purchases are subject to Sherwin Williams Terms and Conditions of Sale located at Sherwin-williams.com/terms-and-conditions **TERMS: NET PAYMENT DUE ON AUG 20th**

SALES NUMBER	SIZE	PRODUCT	DESCRIPTION	QTY	PRICE	VALUE
573-4264	EACH		2090 48MM CONTR PACK	1	27.89	27.89N
			DISCOUNT (% 15.00)			-4.18
			MFG NBR 2090-48EVP			

Thank You
receipt required for refund

SUBTOTAL BEFORE TAX 23.71
6.000% SALES TAX:1-184270100 0.00
CHARGE \$23.71

MERCHANDISE RECEIVED IN GOOD ORDER BY
JUAN

STORE HOURS
SUNDAY: 10:00 AM - 4:00 PM
MONDAY - FRIDAY: 7:00 AM - 6:00 PM
SATURDAY: 8:00 AM - 5:00 PM

THE SHERWIN-WILLIAMS CO
200 SYCAMORE ST STE 119
ELIZABETHTOWN KY 42701 3427



SHERWIN-WILLIAMS

Visit www.sherwin-williams.com
Store 701057
(270) 769-3351
Fax (270) 769-1893
JOB 2 PO: 14-63896

**CHARGE
INVOICE**

No. 23206131510726

TRC# 1266833
PAGE 1 OF 1
PO# T/K STONE
ORDER: OE0177696A701057
DATE: 07/08/2026
TIME: 11:49 AM
2-6597
E29/13151

ACCOUNT 4036-6726-4

ELIZABETHTOWN IN BD OF ED
C/O A & A CONTRACTING
380 BOWERS RD
ROCHESTER KY 42273 8353

Purchases are subject to Sherwin-Williams Terms and Conditions of Sale located at www.sherwin-williams.com/terms-and-conditions **TERMS: NET PAYMENT DUE ON AUG. 20th**

SALES NUMBER	SIZE	PRODUCT	DESCRIPTION	QTY	PRICE	VALUE
6514-02059	5 GAL	B31W22651	PM 200 0 SG EW Color: SW9166 DRIFT OF MIST CCE*Color Cast	10	19.45	194.50N
			OZ 32 64 128			
			B1 Black	22	1	-
			R2 Maroon	2	1	-
			Y3 Deep Gold	18	1	1
			Sher-Color Formula			
150-5106	EACH	34 ARCO	DRIFT OF MIST LINED GAL CAN W-LID DISCOUNT (% 15.00)	2	7.59	15.18N 2.28

Thank You
receipt required for refund

SUBTOTAL BEFORE TAX 207.40
6.000% SALES TAX:1-184270100 0.00
CHARGE \$207.40

MERCHANDISE RECEIVED IN GOOD ORDER BY
CESAR

STORE HOURS
SUNDAY: 10:00 AM - 4:00 PM
MONDAY - FRIDAY: 7:00 AM - 6:00 PM
SATURDAY: 8:00 AM - 5:00 PM

THE SHERWIN-WILLIAMS CO
200 SYCAMORE ST STE 119
ELIZABETHTOWN KY 42701 3427



SHERWIN-WILLIAMS.

Visit www.sherwin-williams.com
Store 701057
(270) 769-3351
Fax: (270) 769-1893
JOB 2 PO: 14 63896

**CHARGE
INVOICE**

No. 23453131510726

TRC# 1266833
PAGE 1 OF 1
PO# T K STONE
ORDER: OE0177736A701057
DATE: 07/09/2026
TIME: 11:23 AM
2-6597
E29/13151

ACCOUNT: 4036-6726-4

ELIZABETHTOWN IN BD OF ED
C/O A & A CONTRACTING
380 BOWERS RD
ROCHESTER KY 42273 8353

Purchases are subject to Sherwin-Williams Terms and Conditions of Sale located at Sherwin-williams.com/terms-and-conditions **TERMS: NET PAYMENT DUE ON AUG. 20th**

SALES NUMBER	SIZE	PRODUCT	DESCRIPTION	QTY	PRICE	VALUE
6514-07579	5 GAL	B30W22651	PM 200 0 FL EW Color: SW9166 DRIFT OF MIST Location: 238-C2 CCE*Color Cast	10	15.45	154.50N
			OZ 32 64 128			
			B1 Black	23	1	1
			R2 Maroon	2	1	-
			Y3 Deep Gold	18	1	1
			Sher-Color Formula DRIFT OF MIST			
6500-30158	18 IN	144630184	18 COLOSSUS 3/4	1	16.49	16.49N
1026-28039	QUART	CC-32-DT	REPAIR CMPD BLUE-WHT	1	18.49	18.49N
			DISCOUNT (% 15.00)			-2.77

Thank You
receipt required for refund

SUBTOTAL BEFORE TAX 186.71
6.000% SALES TAX:1-184270100 0.00
CHARGE \$186.71

MERCHANDISE RECEIVED IN GOOD ORDER BY:

JUAN

STORE HOURS

SUNDAY: 10:00 AM - 4:00 PM
MONDAY - FRIDAY: 7:00 AM - 6:00 PM
SATURDAY: 8:00 AM - 5:00 PM

THE SHERWIN-WILLIAMS CO.
200 SYCAMORE ST STE 119
ELIZABETHTOWN KY 42701 3427



SHERWIN-WILLIAMS.

Visit www.sherwin-williams.com
Store 701057
(270) 769-3351
Fax (270) 769-1893
JOB 2 PO: 14-63896

**CHARGE
INVOICE**

No. 29223110890726

TRC# 1266833
PAGE 1 OF 1
PO# TK STONE

DATE: 07/10/2026
TIME: 09:06 AM
2-6597
E99/11089

ELIZABETHTOWN IN BD OF ED
C/O A & A CONTRACTING
380 BOWERS RD
ROCHESTER KY 42273 8353

(270) 791-6167

Purchases are subject to Sherwin-Williams Terms and Conditions of Sale located at www.sherwin-williams.com/terms-and-conditions
TERMS: NET PAYMENT DUE ON AUG. 20th

SALES NUMBER	SIZE	PRODUCT	DESCRIPTION	QTY	PRICE	VALUE
6508-65041	11 OZ	WL1050OD	1050OD SIL ACRY LAT DISCOUNT (% 20.00)	12	4.69	56.28N -11.26
6508-38733	14INBR		MARATHON 14X3/4" SP DISCOUNT (% 15.00)	2	12.49	24.98N -3.75

Thank You
receipt required for refund

SUBTOTAL BEFORE TAX 66.25
6.000% SALES TAX:1-184270100 0.00
CHARGE \$66.25

MERCHANDISE RECEIVED IN GOOD ORDER BY

JUAN

STORE HOURS

SUNDAY: 10:00 AM - 4:00 PM
MONDAY - FRIDAY: 7:00 AM - 6:00 PM
SATURDAY: 8:00 AM - 5:00 PM

THE SHERWIN-WILLIAMS CO.
200 SYCAMORE ST STE 119
ELIZABETHTOWN KY 42701 3427



SHERWIN-WILLIAMS

Visit www.sherwin-williams.com
Store 701057
(270) 769-3351
Fax: (270) 769-1893
JOB 2 PO: 14 63896

**CHARGE
INVOICE**

No. 30031110890726

TRC# 1266833
PAGE 1 OF 1
PO# T K STONE
ORDER# OE0177842A701057
DATE: 07/13/2026
TIME: 02:19 PM
2:65PM
E#911089

ELIZABETHTOWN IN BD OF ED
C/O A & A CONTRACTING
380 BOWERS RD
ROCHESTER KY 42273 8353

Purchases are subject to Sherwin-Williams Terms and Conditions of Sale located at Sherwin-williams.com/terms-and-conditions **TERMS: NET PAYMENT DUE ON AUG. 20th**

SALES NUMBER	SIZE	PRODUCT	DESCRIPTION	QTY	PRICE	VALUE
6514-38368	GALLON	B66T3154	PI DTM SG ULTRA Color: SW7674 PEPPERCORN CCE*Color Cast OZ 32 64 128 W1 White 2 48 1 - B1 Black 4 49 - - R2 Maroon - 9 1 - Y3 Deep Gold 20 1 1 Sher-Color Formula PEPPERCORN	3	36.99	110.97N
6514-02091	5 GAL	B31T12654	PM 200 0 SG UD Color: SW7674 PEPPERCORN Location: 236-C7 CCE*Color Cast OZ 32 64 128 W1 White 18 9 - - B1 Black 26 55 1 - R2 Maroon - 38 1 1 Y3 Deep Gold 2 26 - - Sher-Color Formula PEPPERCORN	5	19.45	97.25N
6510-32724	GALLON	LX2W0050	LXN C&M PRIMER WH	1	42.95	42.95N

Thank You
receipt required for refund

SUBTOTAL BEFORE TAX 251.17
6.000% SALES TAX:1-184270100 0.00
CHARGE \$251.17

MERCHANDISE RECEIVED IN GOOD ORDER BY:

JUAN

STORE HOURS

SUNDAY: 10:00 AM - 4:00 PM
MONDAY - FRIDAY: 7:00 AM - 6:00 PM
SATURDAY: 8:00 AM - 5:00 PM

THE SHERWIN-WILLIAMS CO
200 SYCAMORE ST STE 119
ELIZABETHTOWN KY 42701 3427



SHERWIN-WILLIAMS.

Visit www.sherwin-williams.com
Store 701057
(270) 769-3351
Fax: (270) 769-1893
JOB 2 PO. 14-63896

**CHARGE
INVOICE**

No. 24527131510726

TRC# 1266833
PAGE 1 OF 1
PO# TK STONE
ORDER OE0177932A 01057
DATE: 07/16/2026
TIME: 09:30 AM
2-6597
E9913151

ACCOUNT 4036-6726-4

ELIZABETHTOWN IN BD OF ED
C/O A & A CONTRACTING
380 BOWERS RD
ROCHESTER KY 42273 8353

Purchases are subject to Sherwin-Williams Terms and Conditions of Sale located at www.sherwin-williams.com/terms-and-conditions
TERMS: NET PAYMENT DUE ON AUG. 20th

SALES NUMBER	SIZE	PRODUCT	DESCRIPTION	QTY	PRICE	VALUE
6513-96194	5 GAL	B20W22651	PM 200 0 EG EW Color: SW9166 DRIFT OF MIST Location: 238-C2 CCE*Color Cast OZ 32 64 128 B1 Black 23 1 1 R2 Maroon 2 1 Y3 Deep Gold 20 Sher-Color Formula DRIFT OF MIST	5	17.45	87.25N
150-5106	EACH	34 ARCO	DRIFT OF MIST LINED GAL CAN W-LID DISCOUNT (% 15.00)	4	7.59	30.36N
6512-59376	EACH	CP-002-2P	CP002 SPNG MED 2PK	3	2.99	8.97N

Thank You
receipt required for refund

SUBTOTAL BEFORE TAX 122.03
6.000% SALES TAX:1-184270100 0.00
CHARGE \$122.03

MERCHANDISE RECEIVED IN GOOD ORDER BY
CEASER

STORE HOURS
SUNDAY 10:00 AM - 4:00 PM
MONDAY - FRIDAY: 7:00 AM - 6:00 PM
SATURDAY 8:00 AM - 5:00 PM

THE SHERWIN WILLIAMS CO
200 SYCAMORE ST STE 119
ELIZABETHTOWN KY 42701 3427



SHERWIN-WILLIAMS.

ACCOUNT: 4036-6726-4

Visit www.sherwin-williams.com
Store 701057
(270) 769-3351
Fax: (270) 769-1893
JOB 2 PO. 14 63896

**CHARGE
INVOICE**

No. 31245110890726

TRC# 1266833
PAGE 1 OF 1
PO# TK STONE

DATE: 07/17/2026
TIME: 10:19 AM
2-6597
E99/11089

ELIZABETHTOWN IN BD OF ED
C/O A & A CONTRACTING
380 BOWERS RD
ROCHESTER KY 42273 8353

(270) 791-6167

Purchases are subject to Sherwin-Williams Terms and Conditions of Sale located at www.sherwin-williams.com/terms-and-conditions **TERMS: NET PAYMENT DUE ON AUG. 20th**

SALES NUMBER	SIZE	PRODUCT	DESCRIPTION	QTY	PRICE	VALUE
6500-30158	18 IN	144630184	18 COLOSSUS 3/4	1	16.49	16.49N
1026-57301	9 INCH		9 COLOSSUS 3/4 3PK	1	19.99	19.99N
			DISCOUNT (% 15.00)			3.00
1027-97727	EACH	208D	DRIP-FREE W/TOOLING	1	23.09	23.09N
			DISCOUNT (% 15.00)			3.46

Thank You
receipt required for refund

SUBTOTAL BEFORE TAX 53.11
6.000% SALES TAX:1-184270100 0.00
CHARGE \$53.11

MERCHANDISE RECEIVED IN GOOD ORDER BY:

JUAN

STORE HOURS

SUNDAY: 10:00 AM - 4:00 PM
MONDAY - FRIDAY: 7:00 AM - 6:00 PM
SATURDAY: 8:00 AM - 5:00 PM

APPLICATION AND CERTIFICATE FOR PAYMENT

TO(OWNER) Elizabethtown Independent District Board of Education PROJECT T K Stone Middle School Renovation Elizabethtown, KY

APPLICATION NO: 10
PERIOD FROM: 7/1/2026
TO: 7/31/2026

ATTENTION: Paul MullinsCONTRACT FOR: Miscellaneous SpecialtiesCONTRACT DATE: 22-Jan-25BID DIV: 100**CONTRACTORS APPLICATION FOR PAYMENT****CHANGE ORDER SUMMARY**

Change Orders approved in previous months by Owner

ADDITIONS

DEDUCTIONS

TOTAL

\$1,642.75

Approved this month

Application is made for Payment as shown below in connection with the Contract Continuation Sheet attached.
The present status of the this Contract is as follows:

ORIGINAL CONTRACT SUM \$42,263.00Net change by Change Orders \$1,642.75CONTRACT SUM TO DATE \$43,905.75TOTAL COMPLETED & STORED TO DATE (Sheet 2) \$30,398.14RETAINAGE @ 5% \$1,519.91TOTAL EARNED LESS RETAINAGE \$28,878.24LESS PREVIOUS CERTIFICATES (CONTRACT ONLY) \$17,091.72CURRENT PAYMENT DUE \$11,786.52

Net Change by Change Orders \$1,642.75 \$0.00 \$1,642.75

The undersigned contractor certifies that to the best of his knowledge, information and belief the Work covered by this Application for Payment has been completed and in accordance with the Contract Documents, that all amounts have been paid by him for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due


CONTRACTOR: The Atlas CompaniesBy: Laura R. Harty Date: 7/29/2026**ARCHITECT'S CERTIFICATE FOR PAYMENT**

In accordance with the Contract Documents, based on on-site observation and the data comprising the above application, the Architect certifies to the Owner that the Work has progressed to the point indicated: that to the best of his knowledge, information and belief, the quality of the Work is in accordance with the Contract Documents and the Contractor is entitled to payment of the AMOUNT CERTIFIED

Subscribed and sworn to before me this 29th day of July, 2026
State of Kentucky County of Jefferson
Notary Public: Brad Hollenkamp
My Commission expires: 9/4/2029 County of Jefferson

ARCHITECT'S CERTIFICATION: ROSS TARRANT ARCHITECTSBy: Chris K. Weller Date: 8/7/26CM APPROVAL: ALLIANCE CORPORATIONBy: R. Harty Date: 8/4/26

This certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or contractor under this Contract



CONTINUATION SHEET NO. 2 T K STONE MIDDLE SCHOOL RENO
 APPLICATION NO. 10

CONTINUATION SHEET NO. 2		T K STONE MIDDLE SCHOOL RENO		*D*		*E*	*F*	*G*	*H*	*I*
APPLICATION NO. 10				WORK COMPLETED				TOTAL		
ITEM #	DESCRIPTION OF WORK	SCHEDULED VALUE		FROM PREV APPLIC.(D+E)	THIS PERIOD	MATERIALS STORED (NOT IN D OR E)	COMPLETED & STORED D+E+F	% G/C	BALANCE TO FINISH C-G	
1	<u>Building Area A</u>						\$0.00		\$0.00	
2	Installation	\$12,602.11		\$6,301.05	\$6,301.06		\$12,602.11	100%	(\$0.00)	
3							\$0.00		\$0.00	
4	<u>Building Area B</u>						\$0.00		\$0.00	
5	Installation	\$14,589.38		\$9,483.10	\$5,106.28		\$14,589.38	100%	\$0.00	
6							\$0.00		\$0.00	
7	<u>Building Area C</u>						\$0.00		\$0.00	
8	Installation	\$8,632.43					\$0.00	0%	\$8,632.43	
9							\$0.00		\$0.00	
10	<u>Building Area D</u>						\$0.00		\$0.00	
11	Installation	\$301.70					\$0.00	0%	\$301.70	
12							\$0.00		\$0.00	
13	<u>Building Area E</u>						\$0.00		\$0.00	
14	Installation	\$75.42					\$0.00	0%	\$75.42	
15							\$0.00		\$0.00	
16	<u>Building Area F</u>						\$0.00		\$0.00	
17	Installation	\$75.42					\$0.00	0%	\$75.42	
18							\$0.00		\$0.00	
19	Bond	\$1,141.27		\$1,141.27			\$1,141.27	100%	\$0.00	
20	Submittals	\$422.63		\$422.63			\$422.63	100%	\$0.00	
21	Cleanup	\$422.63					\$0.00	0%	\$422.63	
22	O&M Manuals	\$3,000.00					\$0.00	0%	\$3,000.00	
23	Closeout Documents	\$1,000.00					\$0.00	0%	\$1,000.00	
24										
25	CO #15 - Chases at Entry Doors	\$1,642.75		\$1,642.75			\$1,642.75	100%	\$0.00	
26										
27										
28										
29										
30										
31										
32										
33										
34										
35										
36										
37										
38										
39										
40										
TOTALS		\$43,905.75	\$0.00	\$18,990.80	\$11,407.34	\$0.00	\$30,398.14	69%	\$13,507.61	

CONTINUATION SHEET NO. 3 T K STONE MIDDLE SCHOOL RENO
 APPLICATION NO. 10

OWNER PURCHASE ORDERS ONLY

ITEM #	DESCRIPTION	SUPPLIER	*D* P.O AMOUNT	*E* PREVIOUS PAYMENTS	*F* INVOICES DUE THIS MONTH (ATTACHED)	*G* TOTAL TO DATE (E +F)	*H* BALANCE TO FINISH (D - G)
1	Building Area A						
2	101101 Visual Display Boards	Atlas Enterprises	\$5,818.39	\$5,818.39		\$5,818.39	\$0.00
3	101424 Signs	Atlas Enterprises	\$15,817.27	\$15,817.27		\$15,817.27	\$0.00
4	101550 Toilet Compartments	Atlas Enterprises	\$5,359.31	\$5,359.31		\$5,359.31	\$0.00
5	102601 Wall Protection	Atlas Enterprises	\$4,625.56	\$4,625.56		\$4,625.56	\$0.00
6	102800 Toilet Accessories	Atlas Enterprises	\$2,083.28	\$2,083.28		\$2,083.28	\$0.00
7	104400 Fire Protection	Atlas Enterprises	\$284.81	\$284.81		\$284.81	\$0.00
8	105723 Closet and Utility Shelving	Atlas Enterprises	\$312.27	\$312.27		\$312.27	\$0.00
9							
10	Building Area B						
11	101101 Visual Display Boards	Atlas Enterprises	\$16,000.58	\$16,000.58		\$16,000.58	\$0.00
12	101424 Signs	Atlas Enterprises	\$7,029.90	\$7,029.90		\$7,029.90	\$0.00
13	101550 Toilet Compartments	Atlas Enterprises	\$12,058.43	\$12,058.43		\$12,058.43	\$0.00
14	102601 Wall Protection	Atlas Enterprises	\$308.37			\$0.00	\$308.37
15	102800 Toilet Accessories	Atlas Enterprises	\$4,687.38	\$4,687.38		\$4,687.38	\$0.00
16	104400 Fire Protection	Atlas Enterprises	\$854.42	\$854.42		\$854.42	\$0.00
17							
18	Building Area C						
19	101101 Visual Display Boards	Atlas Enterprises	\$7,273.00	\$7,273.00		\$7,273.00	\$0.00
20	101424 Signs	Atlas Enterprises	\$5,272.42	\$5,272.42		\$5,272.42	\$0.00
21	101550 Toilet Compartments	Atlas Enterprises	\$9,378.78	\$9,378.78		\$9,378.78	\$0.00
22	102601 Wall Protection	Atlas Enterprises	\$1,233.47	\$939.44		\$939.44	\$294.03
23	102260 Operable Wall	Atlas Enterprises	\$33,585.73			\$0.00	\$33,585.73
24	102800 Toilet Accessories	Atlas Enterprises	\$3,645.74	\$3,645.74		\$3,645.74	\$0.00
25							
26	Building Area D						
27	101424 Signs	Atlas Enterprises	\$3,514.94	\$3,514.94		\$3,514.94	\$0.00
28							
29	Building Area E						
30	101424 Signs	Atlas Enterprises	\$1,757.47	\$1,757.47		\$1,757.47	\$0.00
31							
32	Building Area F						
33	101424 Signs	Atlas Enterprises	\$1,757.48	\$1,757.48		\$1,757.48	\$0.00
34							
35							
36							
37							
38							
39							
40							
TOTALS			\$142,659.00	\$108,470.87	\$0.00	\$108,470.87	\$34,188.13

AIA[®] Document G707A[™] – 1994

Bond # 30239034

Consent of Surety to Reduction in or Partial Release of Retainage

PROJECT: (Name and address)

TK Stone Middle School Renovation
- BP 100
323 Morningside Drive,
Elizabethtown, KY 42701

ARCHITECT'S PROJECT NUMBER:

CONTRACT FOR:
BP 100
CONTRACT DATED:
01-22-2025

OWNER []

ARCHITECT []

CONTRACTOR []

SURETY []

OTHER []

TO OWNER: (Name and address)

Elizabethtown Independent Board of
Education
219 Helm Street
Elizabethtown, KY 42701

In accordance with the provisions of the Contract between the Owner and the Contractor as indicated

above, the

(Insert name and address of Surety)

Western Surety Company
151 N Franklin Street
Chicago, IL 60606

, SURETY,

on bond of

(Insert name and address of Contractor)

The Atlas Companies
5101 Commerce Crossings Drive
Louisville, KY 40229

, CONTRACTOR,

hereby approves the reduction in or partial release of retainage to the Contractor as follows:
Reduction to 5%

The Surety agrees that such reduction in or partial release of retainage to the Contractor shall not relieve
the Surety of any of its obligations to

(Insert name and address of Owner)

Elizabethtown Independent Board of Education
219 Helm Street
Elizabethtown, KY 42701


, OWNER,

as set forth in said Surety's bond.

IN WITNESS WHEREOF, the Surety has hereunto set its hand on this date:

(Insert in writing the month followed by the numeric date and year.)


8/5/2026



Attest:

(Seal):




Western Surety Company

SURETY (Signature)

Deborah Davis Attorney-In-Fact

(Printed name and title)

Western Surety Company

POWER OF ATTORNEY APPOINTING INDIVIDUAL ATTORNEY-IN-FACT

Know All Men By These Presents, That WESTERN SURETY COMPANY, a South Dakota corporation, is a duly organized and existing corporation having its principal office in the City of Sioux Falls, and State of South Dakota, and that it does by virtue of the signature and seal herein affixed hereby make, constitute and appoint

Charles Peden, Deborah Davis, Candace Dawn Plybon, Individually

of Lexington, KY, its true and lawful Attorney(s)-in-Fact with full power and authority hereby conferred to sign, seal and execute for and on its behalf bonds, undertakings and other obligatory instruments of similar nature

- In Unlimited Amounts -

and to bind it thereby as fully and to the same extent as if such instruments were signed by a duly authorized officer of the corporation and all the acts of said Attorney, pursuant to the authority hereby given, are hereby ratified and confirmed.

This Power of Attorney is made and executed pursuant to and by authority of the Authorizing By-Laws and Resolutions printed at the bottom of this page, duly adopted, as indicated, by the shareholders of the corporation.

In Witness Whereof, WESTERN SURETY COMPANY has caused these presents to be signed by its Vice President and its corporate seal to be hereto affixed on this 26th day of February, 2026.



WESTERN SURETY COMPANY


Larry Kasten, Vice President

State of South Dakota } ss
County of Minnehaha

On this 26th day of February, 2026, before me personally came Larry Kasten, to me known, who, being by me duly sworn, did depose and say: that he resides in the City of Sioux Falls, State of South Dakota; that he is a Vice President of WESTERN SURETY COMPANY described in and which executed the above instrument; that he knows the seal of said corporation; that the seal affixed to the said instrument is such corporate seal; that it was so affixed pursuant to authority given by the Board of Directors of said corporation and that he signed his name thereto pursuant to like authority, and acknowledges same to be the act and deed of said corporation.

My commission expires

December 4, 2031



K. Walsh, Notary Public

CERTIFICATE

I, Paula Kolsrud, Assistant Secretary of WESTERN SURETY COMPANY do hereby certify that the Power of Attorney hereinabove set forth is still in force, and further certify that the By-Laws and Resolutions of the corporation printed below this certificate are still in force. In testimony whereof I have hereunto subscribed my name and affixed the seal of the said corporation this 5th day of August, 2026.



WESTERN SURETY COMPANY

Paula Kolsrud, Assistant Secretary

Authorizing By-Laws and Resolutions

ADOPTED BY THE SHAREHOLDERS OF WESTERN SURETY COMPANY

This Power of Attorney is made and executed pursuant to and by authority of the following By-Law duly adopted by the shareholders of the Company.

Section 7. All bonds, policies, undertakings, Powers of Attorney, or other obligations of the corporation shall be executed in the corporate name of the Company by the President, Secretary, and Assistant Secretary, Treasurer, or any Vice President, or by such other officers as the Board of Directors may authorize. The President, any Vice President, Secretary, any Assistant Secretary, or the Treasurer may appoint Attorneys in Fact or agents who shall have authority to issue bonds, policies, or undertakings in the name of the Company. The corporate seal is not necessary for the validity of any bonds, policies, undertakings, Powers of Attorney or other obligations of the corporation. The signature of any such officer and the corporate seal may be printed by facsimile.

This Power of Attorney is signed by Larry Kasten, Vice President, who has been authorized pursuant to the above Bylaw to execute power of attorneys on behalf of Western Surety Company.

This Power of Attorney may be signed by digital signature and sealed by a digital or otherwise electronic-formatted corporate seal under and by the authority of the following Resolution adopted by the Board of Directors of the Company by unanimous written consent dated the 27th day of April, 2022:

"RESOLVED: That it is in the best interest of the Company to periodically ratify and confirm any corporate documents signed by digital signatures and to ratify and confirm the use of a digital or otherwise electronic-formatted corporate seal, each to be considered the act and deed of the Company."

Go to www.cnasurety.com > Owner / Obligor Services > Validate Bond Coverage, if you want to verify bond authenticity.

APPLICATION AND CERTIFICATE FOR PAYMENT

TO(OWNER): Elizabethtown Independent District Board of Education
PROJECT: T K Stone Middle School Renovation
Elizabethtown, KY

APPLICATION NO: 3
PERIOD FROM: 7/1/2026
TO: 7/31/2026



ALLIANCE
CORPORATION

ATTENTION: Paul Mullins

CONTRACT FOR: BP 123 - CASEWORK

CONTRACT DATE: 22-Jan-25

BID DIV: 6 & 12

CONTRACTORS APPLICATION FOR PAYMENT

CHANGE ORDER SUMMARY

Change Orders approved in
previous months by Owner

ADDITIONS

DEDUCTIONS

TOTAL

Approved this month \$1,500.00

Net Change by Change Orders ~~\$1,500.00~~ \$0.00

The undersigned contractor certifies that to the best of his knowledge, information and belief the Work covered by this Application for Payment has been completed and in accordance with the Contract Documents, that all amounts have been paid by him for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: US SPECIALTIES

By: Jason A. Rely Date: 7/29/26

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observation and the data comprising the above application, the Architect certifies to the Owner that the Work has progressed to the point indicated: that to the best of his knowledge, information and belief, the quality of the Work is in accordance with the Contract Documents and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

Application is made for Payment as shown below in connection with the Contract Continuation Sheet attached.
The present status of the this Contract is as follows:

ORIGINAL CONTRACT SUM		\$34,300.00
Net change by Change Orders	0.00	\$1,500.00
CONTRACT SUM TO DATE	34300.00	\$32,800.00
TOTAL COMPLETED & STORED TO DATE (Sheet 2)	13765.00	\$19,035.00
RETAINAGE @ 10%	1376.50	\$1,500.00
TOTAL EARNED LESS RETAINAGE	12388.50	\$1,500.00
LESS PREVIOUS CERTIFICATES (CONTRACT ONLY)		\$9,450.00
CURRENT PAYMENT DUE	2938.50	\$4,288.50

Subscribed and sworn to before me this 29th day of July 2026.
State of: Kentucky County of: Jefferson
Notary Public: Nancy K. Roth
My Commission expires: 12/19/2027

ARCHITECT'S CERTIFICATION: BOSS TARRANT ARCHITECTS

By: Chris K. Weller Date: 8/7/26

CM APPROVAL: ALLIANCE CORPORATION

By: [Signature] Date: 8/4/26

This certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or contractor under this Contract.

CONTINUATION SHEET NO. 2
APPLICATION NO. 3

T K STONE MIDDLE SCHOOL RENO

CONTINUATION SHEET NO. 2		T K STONE MIDDLE SCHOOL RENO		"D"	"E"	"F"	"G"	"H"	"I"
APPLICATION NO. 3				WORK COMPLETED			TOTAL		
ITEM #	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREV. APPLIC.(D+E)	THIS PERIOD	MATERIALS STORED (NOT IN D OR E)	COMPLETED & STORED D+E+F	% G/C	BALANCE TO FINISH C-G	
1	P&P Bonds	\$3,000.00	\$3,000.00			\$3,000.00	100%	\$0.00	
2	Job Set-up/Shop drawings	\$2,500.00	\$2,500.00			\$2,500.00	100%	\$0.00	
3	Area A - 1st Floor install	\$5,795.00	\$5,000.00	\$795.00		\$5,795.00	100%	\$0.00	
4	Area B - 1st Floor install	\$2,250.00		\$2,000.00		\$2,000.00	89%	\$250.00	
5	Area C - 1st Floor install	\$8,635.00				\$0.00	0%	\$8,635.00	
6	Area B - 2nd Floor install	\$720.00		\$470.00		\$470.00	65%	\$250.00	
7	Area C - 2nd Floor install	\$10,400.00				\$0.00	0%	\$10,400.00	
8	Cleanup	\$500.00				\$0.00	0%	\$500.00	
9	Closeouts	\$500.00				\$0.00	0%	\$500.00	
10	Area A - 1st Floor CO	\$1,500.00		\$1,500.00		\$1,500.00	100%	\$0.00	
11						\$0.00	#DIV/0!	\$0.00	
12						\$0.00	#DIV/0!	\$0.00	
13						\$0.00	#DIV/0!	\$0.00	
14						\$0.00	#DIV/0!	\$0.00	
15						\$0.00	#DIV/0!	\$0.00	
16						\$0.00	#DIV/0!	\$0.00	
17						\$0.00	#DIV/0!	\$0.00	
18						\$0.00	#DIV/0!	\$0.00	
19						\$0.00	#DIV/0!	\$0.00	
20						\$0.00	#DIV/0!	\$0.00	
21						\$0.00	#DIV/0!	\$0.00	
22						\$0.00	#DIV/0!	\$0.00	
23						\$0.00	#DIV/0!	\$0.00	
24						\$0.00	#DIV/0!	\$0.00	
25						\$0.00	#DIV/0!	\$0.00	
26						\$0.00	#DIV/0!	\$0.00	
27						\$0.00	#DIV/0!	\$0.00	
28						\$0.00	#DIV/0!	\$0.00	
29						\$0.00	#DIV/0!	\$0.00	
30						\$0.00	#DIV/0!	\$0.00	
31						\$0.00	#DIV/0!	\$0.00	
32						\$0.00	#DIV/0!	\$0.00	
33						\$0.00	#DIV/0!	\$0.00	
34						\$0.00	#DIV/0!	\$0.00	
35						\$0.00	#DIV/0!	\$0.00	
36						\$0.00	#DIV/0!	\$0.00	
37						\$0.00	#DIV/0!	\$0.00	
38						\$0.00	#DIV/0!	\$0.00	
39						\$0.00	#DIV/0!	\$0.00	
40						\$0.00	#DIV/0!	\$0.00	
TOTALS		34,300.00	\$0.00	\$10,500.00	3,265.00	\$0.00	43%	\$20,535.00	

CONTINUATION SHEET NO. 3 T K STONE MIDDLE SCHOOL RENO
APPLICATION NO _____

OWNER PURCHASE ORDERS ONLY

ITEM #	DESCRIPTION	SUPPLIER	*D* P.O. AMOUNT	*E* PREVIOUS PAYMENTS	*F* INVOICES DUE THIS MONTH (ATTACHED)	*G* TOTAL TO DATE (E + F)	*H* BALANCE TO FINISH (D - G)
1	Area A - 1st Floor material	US SPECIALTIES HOLDING CO	\$31,750.00	\$30,250.00	\$1,500.00	\$31,750.00	\$0.00
2	Area B - 1st Floor material	US SPECIALTIES HOLDING CO	\$11,000.00	\$3,440.00	\$6,060.00	\$9,500.00	\$1,500.00
3	Area C - 1st Floor material	US SPECIALTIES HOLDING CO	\$80,550.00	\$3,440.00		\$3,440.00	\$77,110.00
4	Area B - 2nd Floor material	US SPECIALTIES HOLDING CO	\$5,350.00	\$1,570.00	\$2,280.00	\$3,850.00	\$1,500.00
5	Area C - 2nd Floor material	US SPECIALTIES HOLDING CO	\$91,850.00	\$3,300.00		\$3,300.00	\$88,550.00
6	CIRC DESK TOP CO	US SPECIALTIES HOLDING CO	\$6,250.00		\$6,250.00	\$6,250.00	\$0.00
7						\$0.00	\$0.00
8							
9							
10							
11							
12							
13							
14							
15							
16							
17							
18							
19							
20							
21							
22							
23							
24							
25							
26							
27							
28							
29							
30							
31							
32							
33							
34							
35							
36							
37							
38							
39							
40							
TOTALS			\$220,750.00 \$220,500.00	\$42,000.00	\$14,290.00 \$9,840.00	\$58,030.00 \$51,840.00	\$168,660.00

U.S. SPECIALTIES® HOLDING COMPANY

2205 River Road • Louisville, Kentucky 40206
PH (502) 587-9000 • FAX (502) 587-1032

INVOICE

INVOICE NO.

75183HC

SOLD TO
ELIZABETHTOWN BOARD OF EDUC
C/O ALLIANCE CORP
116 E COLLEGE ST
GLASGOW, KY 42141

SHIP TO
TK STONE MS - MATERIALS
323 MORNINGSIDE DR
ELIZABETHTOWN, KY 42701

ACCOUNT NO.	SALES MAN NO.	PURCHASE ORDER NO.	SHIP VIA	COLL	PPD	DATE SHIPPED	TERMS	INVOICE DATE	PAGE
ETBOE AL		16-63900	225-0073JL			7/27/26	Net-30	7/27/26	1

ITEM NO.	QUANTITY	DESCRIPTION	UNIT PRICE	EXTENDED PRICE
ITEMS ARE NON-TAXABLE				
VERY IMPORTANT PLEASE MAKE CHECK PAYABLE TO: U.S. SPECIALTIES HOLDING COMPANY				
	1	SUMMER RESTROOM WORK - VANITIES & RESOURCE RM		
		1ST & 2ND FLOORS - AREAS A & B	9,840.00	9,840.00
	1	CIRCULATION DESK TOP CHANGE ORDER	6,250.00	6,250.00
Please Make Checks Payable To: U.S. SPECIALTIES HOLDING COMPANY				
			SALES AMOUNT	16,090.00 9,840.00
			TOTAL	16,090.00 9,840.00

APPLICATION AND CERTIFICATE FOR PAYMENT

TO(OWNER): ELIZABETHTOWN INDEPENDENT DISTR BOARD OF EDUCATION PROJECT: TK STONE MIDDLE SCHOOL ELIZABETHTOWN KY

APPLICATION NO: _____
PERIOD FROM: 1/13/2026
TO: 01/31/2026



ATTENTION PAUL MULLINS

CONTRACT FOR: FIRE SUPPRESSION

CONTRACT DATE 30-Jan-25

BID DIV: 210

CONTRACTORS APPLICATION FOR PAYMENT

CHANGE ORDER SUMMARY

Change Orders approved in previous months by Owner

ADDITIONS DEDUCTIONS

TOTAL

Approved this month

Net Change by Change Orders \$0.00 \$0.00 \$0.00

The undersigned contractor certifies that to the best of his knowledge, information and belief the Work covered by this Application for Payment has been completed and in accordance with the Contract Documents, that all amounts have been paid by him for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due

CONTRACTOR: PREMIER FIRE & SECURITY INC

By: Grant Richard Date: 07/14/2026

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observation and the data comprising the above application, the Architect certifies to the Owner that the Work has progressed to the point indicated that to the best of his knowledge, information and belief, the quality of the Work is in accordance with the Contract Documents and the Contractor is entitled to payment of the AMOUNT CERTIFIED

Application is made for Payment as shown below in connection with the Contract Continuation Sheet attached
The present status of the this Contract is as follows

ORIGINAL CONTRACT SUM	\$359,475.00
Net change by Change Orders	\$54,000.00
CONTRACT SUM TO DATE	\$413,475.00
TOTAL COMPLETED & STORED TO DATE (Sheet 2)	\$268,534.04
RETAINAGE @ 10%	26,853.40
TOTAL EARNED LESS RETAINAGE	241,680.64
LESS PREVIOUS CERTIFICATES (CONTRACT ONLY)	\$170,810.74
CURRENT PAYMENT DUE	\$70,869.90

Subscribed and sworn to before me this 14th day of July 2026
State of KENTUCKY County of: Daviess
Notary Public My Commission expires 07/25/2027

ARCHITECT'S CERTIFICATION


By:

CM APPROVAL ALLIANCE CORPORATION

By:

Date

This certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or contractor under this Contract



TO: ALLIANCE CORP

PROJECT: TK Stone School
323 MORNINGSIDE DR

APPLICATION NO:

007

ITEM NO. A	DESCRIPTION OF WORK B	SCHEDULED VALUE C	WORK COMPLETED		STORED MATERIAL F	TOTAL COMPLETED AND STORED G=D+E+F	%	BALANCE TO FINISH H	RETAINAGE I
			PREVIOUS APPLICATIONS D	THIS APPLICATION E					
001 010	1ST FLOOR AREA F MATERIAL	10,000.00	1,600.00			1,600.00	16.00	8,400.00	160.00
002 020	1ST FLOOR AREA F EQUIPMENT	2,421.28						2,421.28	
003 030	1ST FLOOR AREA F LABOR	13,000.00						13,000.00	
004 040	1ST FLOOR AREA F SUBS	2,683.80						2,683.80	
005 050	1ST FLOOR AREA A MATERIAL	18,000.00	18,000.00			18,000.00	100.00		1,800.00
006 060	1ST FLOOR AREA A EQUIPMENT	4,035.47	2,017.74	1,210.64		3,228.38	80.00	807.09	322.84
007 070	1ST FLOOR AREA A LABOR	21,096.32	10,548.16	6,328.90		16,877.06	80.00	4,219.26	1,687.71
008 080	1ST FLOOR AREA A SUBS	4,473.00	2,236.50	1,341.90		3,578.40	80.00	894.60	357.84
009 090	1ST FLOOR AREA B MATERIAL	9,500.00	9,500.00			9,500.00	100.00		950.00
010 100	1ST FLOOR AREA B EQUIPMENT	2,219.51	2,219.51			2,219.51	100.00		221.95
011 110	1ST FLOOR AREA B LABOR	12,500.00	12,500.00			12,500.00	100.00		1,250.00
012 120	1ST FLOOR AREA B SUBS	2,460.15	2,460.15			2,460.15	100.00		246.02
013 130	1ST FLOOR AREA C MATERIAL	6,000.00						6,000.00	
014 140	1ST FLOOR AREA C EQUIPMENT	1,412.41						1,412.41	
015 150	1ST FLOOR AREA C LABOR	9,000.00	1,000.00			1,000.00	11.11	8,000.00	100.00
016 160	1ST FLOOR AREA C SUBS	1,565.55						1,565.55	
017 170	1ST FLOOR AREA D MATERIAL	11,000.00						11,000.00	
018 180	1ST FLOOR AREA D EQUIPMENT	3,026.60						3,026.60	
019 190	1ST FLOOR AREA D LABOR	15,000.00	2,000.00			2,000.00	13.33	13,000.00	200.00
020 200	1ST FLOOR AREA D SUBS	3,354.75						3,354.75	
021 210	1ST FLOOR AREA E MATERIAL	7,000.00		7,000.00		7,000.00	100.00		700.00
022 220	1ST FLOOR AREA E EQUIPMENT	1,815.96		453.99		453.99	25.00	1,361.97	45.40
023 230	1ST FLOOR AREA E LABOR	9,000.00	1,200.00	1,050.00		2,250.00	25.00	6,750.00	225.00
024 240	1ST FLOOR AREA E SUBS	2,012.85		2,012.85		2,012.85	100.00		201.29
025 250	2ND FLOOR AREA A MATERIAL	11,000.00	11,000.00			11,000.00	100.00		1,100.00
026 260	2ND FLOOR AREA A EQUIPMENT	2,017.71						2,017.71	
027 270	2ND FLOOR AREA A LABOR	13,000.00	1,300.00			1,300.00	10.00	11,700.00	130.00
028 280	2ND FLOOR AREA A SUBS	2,236.50						2,236.50	
029 290	2ND FLOOR AREA B MATERIAL	9,500.00	9,500.00			9,500.00	100.00		950.00
030 300	2ND FLOOR AREA B EQUIPMENT	1,815.96	1,815.96			1,815.96	100.00		181.60

Application for Payment - Continuation

010184

TO: ALLIANCE CORP

PROJECT: TK Stone School
323 MORNINGSIDE DR

APPLICATION NO:

007

ITEM NO. A	DESCRIPTION OF WORK B	SCHEDULED VALUE C	WORK COMPLETED		STORED MATERIAL F	TOTAL COMPLETED AND STORED G=D+E+F	%	BALANCE TO FINISH H	RETAINAGE I
			PREVIOUS APPLICATIONS D	THIS APPLICATION E					
031 310	2ND FLOOR AREA B LABOR	11,700.00	11,700.00			11,700.00	100.00		1,170.00
032 320	2ND FLOOR AREA B SUBS	2,012.85	2,012.85			2,012.85	100.00		201.29
033 330	2ND FLOOR AREA C MATERIAL	7,034.19						7,034.19	
034 340	2ND FLOOR AREA C EQUIPMENT	1,412.41						1,412.41	
035 350	2ND FLOOR AREA C LABOR	19,030.50	903.95			903.95	4.75	18,126.55	90.40
036 360	2ND FLOOR AREA C SUBS	1,565.55						1,565.55	
037 370	UNDERGROUND MATERIAL	16,194.97	16,194.97			16,194.97	100.00		1,619.50
038 380	UNDERGROUND EQUIPMENT	26,001.00	13,000.50	13,000.50		26,001.00	100.00		2,600.10
039 390	UNDERGROUND LABOR	20,741.11	10,370.56	10,370.55		20,741.11	100.00		2,074.11
040 400	UNDERGROUND SUBS	7,150.00	3,575.00	3,575.00		7,150.00	100.00		715.00
041 410	BOND COST	7,053.47						7,053.47	
042 420	DESIGN/SUBMITTALS	21,533.86	21,533.86			21,533.86	100.00		2,153.39
043 430	CLEANUP COST	3,597.27						3,597.27	
044 440	O&M MANUALS COST	1,500.00						1,500.00	
045 450	CLOSEOUT AND WARRANTIES COST	800.00						800.00	
046 460	CHANGE ORDER #1	54,000.00	21,600.00	32,400.00		54,000.00	100.00		5,400.00
TOTALS		413,475.00	189,789.71	78,744.33	0.00	268,534.04	64.95	144,940.96	26,853.44

APPLICATION AND CERTIFICATE FOR PAYMENT

TO (OWNER):	Elizabethtown Ind Schools 219 Helm St Elizabethtown, KY 42701	PROJECT: TK Stone Elizabethtown, KY 42701	APPLICATION NO:	16
CONTRACTOR:	Lusk Mechanical Contractors, Inc 820 S Dixie Hwy Muldraugh, KY 40155	CONTRACT FOR: Mechanical HVAC and Plumbing	PERIOD FROM:	07/01/26
			TO:	07/31/26
	BID DIV: 220	JOB#	BP22	#160165



CONTRACTORS APPLICATION FOR PAYMENT

CHANGE ORDER SUMMARY

Change Orders approved in previous months by Owner

ADDITIONS DEDUCTIONS

TOTAL

Approved this month

48,242.83

Net Change by Change Orders

48,242.83

\$0.00

\$0.00

48,242.83

The undersigned contractor certifies that to the best of his knowledge, information and belief the Work covered by this Application for Payment has been completed and in accordance with the Contract Documents, that all amounts have been paid by him for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Lusk Mechanical Contractors, Inc.

By: *Brandl S. Sisk*

Date: 7/21/26

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observation and the data comprising the above application, the Architect certifies to the Owner that the Work has progressed to the point indicated: that to the best of his knowledge, information and belief, the quality of the Work is in accordance with the Contract Documents and the Contractor is entitled to payment of the AMOUNT CERTIFIED.



Application is made for Payment as shown below in connection with the Contract Continuation Sheet attached. The present status of the this Contract is as follows:

ORIGINAL CONTRACT SUM	\$3,173,520.40
Net change by Change Orders	48,242.83
CONTRACT SUM TO DATE	3,221,763.24
TOTAL COMPLETED & STORED TO DATE (Sheet 2)	\$2,298,009.95
RETAINAGE @ 10%	\$229,800.95
TOTAL EARNED LESS RETAINAGE	\$2,068,208.51
LESS PREVIOUS CERTIFICATES (CONTRACT ONLY)	\$1,902,980.44
CURRENT PAYMENT DUE	\$165,228.07

Subscribed and sworn to before me this _____ day of _____ State of: _____ County of: Meade

Notary Public: *Dena Kay Crawford*
My Commission expires: 9-14-27

ARCHITECT'S CERTIFICATION:

By: *Chris Walker* Date: 8/7/26

CM APPROVAL: ALLIANCE CORPORATION

By: *KEH* Date: 8/4/26

This certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or contractor under this Contract.



AIA Document G703™ - 1992

Continuation Sheet

AIA Document G702™ 1992, Application and Certification for Payment or G735™ 2009
Project Application and Project Certificate for Payment Construction Manager as Adviser Edition
containing Contractor's signed certification is attached
In tabulations below amounts are in US dollars
Use Column I on Contracts where variable retainage for line items may apply

APPLICATION NUMBER
APPLICATION DATE

16
7/15/2026

d.jackson@alliancecorporation.com

PERIOD TO
ARCHITECT'S PROJECT NO

7/31/2026

ITEM NO.	B DESCRIPTION OF WORK Job: TK Stone Middle School Customer: Etown Ind Schools Customer PO# Lusk Job # M25-074	C SCHEDULED VALUE	D WORK COMPLETED FROM PREVIOUS APPLICATION (D+E)	E WORK COMPLETED THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	H BALANCE TO FINISH (C-G)	I RETAINAGE (% of G)
1	Bond cost	\$ 47,358.28	\$ 47,358.28	\$ -	\$ -	\$ 47,358.28	100%	\$ -	\$ 4,735.83
2	Submittals/ shop drawings (1% of contract)	\$ 31,735.00	\$ 31,735.00	\$ -	\$ -	\$ 31,735.00	100%	\$ -	\$ 3,173.50
3	Clean up (1% of contract)	\$ 31,735.00	\$ 19,041.00	\$ 1,586.75	\$ -	\$ 20,627.75	65%	\$ 11,107.25	\$ 2,082.78
4	OSM Manuals \$3,000	\$ 3,000.00	\$ -	\$ -	\$ -	\$ -	0%	\$ 3,000.00	\$ -
5	Closeouts & Warranties \$1,000	\$ 1,000.00	\$ -	\$ -	\$ -	\$ -	0%	\$ 1,000.00	\$ -
6	Area A Material	\$ 230,000.00	\$ 207,000.00	\$ -	\$ -	\$ 207,000.00	90%	\$ 23,000.00	\$ 20,700.00
7	Area A Labor	\$ 490,000.00	\$ 441,000.00	\$ -	\$ -	\$ 441,000.00	90%	\$ 49,000.00	\$ 44,100.00
8	Area B Material	\$ 230,000.00	\$ 207,000.00	\$ 11,500.00	\$ -	\$ 218,500.00	95%	\$ 11,500.00	\$ 21,850.00
9	Area B Labor	\$ 450,000.00	\$ 405,000.00	\$ 22,500.00	\$ -	\$ 427,500.00	95%	\$ 22,500.00	\$ 42,750.00
10	Area C Material	\$ 275,000.00	\$ 96,250.00	\$ -	\$ -	\$ 96,250.00	35%	\$ 178,750.00	\$ 9,625.00
11	Area C Labor	\$ 450,000.00	\$ 157,500.00	\$ -	\$ -	\$ 157,500.00	35%	\$ 292,500.00	\$ 15,750.00
12	Area D Material	\$ 140,000.00	\$ 70,000.00	\$ 56,000.00	\$ -	\$ 126,000.00	90%	\$ 14,000.00	\$ 12,600.00
13	Area D Labor	\$ 230,000.00	\$ 115,000.00	\$ 92,000.00	\$ -	\$ 207,000.00	90%	\$ 23,000.00	\$ 20,700.00
14	Area E Material	\$ 112,000.00	\$ 112,000.00	\$ -	\$ -	\$ 112,000.00	100%	\$ -	\$ 11,200.00
15	Area E Labor	\$ 184,000.00	\$ 184,000.00	\$ -	\$ -	\$ 184,000.00	100%	\$ -	\$ 18,400.00
16	Area F Material	\$ 107,892.13	\$ 21,538.43	\$ -	\$ -	\$ 21,538.43	20%	\$ 86,153.70	\$ 2,153.84
17	Area F Labor	\$ 160,000.00	\$ -	\$ -	\$ -	\$ -	0%	\$ 160,000.00	\$ -
18				\$ -	\$ -	\$ -	#DIV/0!	\$ 48242.83	\$ -
19	CO	48242.83		\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -
20				\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -
21				\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -
22				\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -
23				\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -
24				\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -
25				\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -
26				\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -
27				\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -
28				\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -
29				\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -
30				\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -
31				\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -
32				\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -
33				\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -
34				\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -
35				\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -
36				\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -
37		\$ 3,173,520.43	\$ 2,114,422.71	\$183,586.75	\$0.00	\$2,298,009.46	72%	\$875,510.95	\$229,800.95

AIA Document G703™ - 1992 Copyright © 1963, 1965, 1966, 1967, 1970, 1983, and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.

3221763.84
923753.78

CONTINUATION SHEET NO. 3
APPLICATION NO. _____TK Stone
"D" 16

"E"

OWNER PURCHASE ORDERS ONLY

"F"
INVOICES DUE
THIS MONTH
(ATTACHED)"G"
TOTAL
TO DATE
(E + F)"H"
BALANCE TO
FINISH
(D - G)ITEM
#

DESCRIPTION

SUPPLIER

P.O.
AMOUNTPREVIOUS
PAYMENTS

1	Allied Technologies		\$18,100.00	7400.00	\$8,200.00	\$0.00	\$8,200.00	\$0.00	10700.00
2	Bluegrass Hydronics		\$196,375.00		\$87,551.00	\$9,499.00	\$97,050.00	\$99,325.00	
3	Plumbers Supply		\$56,722.59		\$56,557.99	\$150.28	\$56,708.27	\$14.32	
4	Trane		\$1,291,110.00		\$1,209,294.00	\$0.00	\$1,209,294.00	\$81,816.00	
5							\$0.00	\$0.00	
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
TOTALS			\$1,562,307.59		\$1,384,062.99 1360902.99	\$9,649.28	\$1,393,712.27 1370452.27	\$191,055.32 191955.32	

Alliance Corporation
Owner's Purchase Order Payment Authorization

Project Name: TK Stone
Project Number: # 24-207
Vendor: Bluegrass Hydronics
Owner's Purchase Order Number 21-63909

(Each subcontractor shall review invoices to insure items such as tools, finance charges, and sales tax are not included in the invoice amount. The invoices are to be assembled and attached to this authorization form and submitted to **Alliance Corporation**)

The Lusk Group has received materials in substantial compliance with the contract documents for the above referenced project and hereby authorizes the **Alliance Corporation** to submit for payment the amounts shown for the following invoice attached hereto:

Owner's PO Amount: \$ 196,375.00

Invoice Number	Invoice Date	Invoice Amount
5545	11/10/2025	\$ 31,195.00
5550	11/12/2025	\$ 11,850.00
INV000717	6/19/2026	\$ 13,380.00
INV000767	6/22/2026	\$ 31,126.00
INV001003	6/30/2026	\$ 8,289.00
INV001248	7/9/2026	\$ 1,210.00
Total Invoices submitted to date		\$ 97,050.00

Owner's Purchase Order Balance Remaining: \$ 99,325.00


(Signature)


(Date)

INVOICE

Page

1



Bluegrass Hydraulics & Pump, LLC
680 Bizzell Drive
Lexington, KY 40510
United States of America

Invoice Date 6/30/2026
Invoice No INV001003
Due Date 7/30/2026
Terms Description Net 30 Days
Customer PO 21-63909
Project Number E25-20033B
Project Phase EQ1

SOLD TO

Elizabethtown Indep BOE
820 DIXIE HWY
C/O LUSK MECH
MULDRAUGH, KY 40155

Job #

Cost Code

Initials

Total Due 8,289.00

Thank you for your business. If you have any questions, please call 859-255-9665

Product#	Description	Amount
MISC	PROGRESS BILLING: 11MH1C-58022 PARTS	8,289.00

Tax basis	Rate	Tax amount
8,289.00	0.00 : No Tax	0.00
8,289.00	0.00 : No Tax	0.00

Tax excluded line total	8,289.00
Total tax excluded	8,289.00
Amount of submitted tax	0.00
VAT amount	0.00
Amount of non-submitted tax	0.00
NET PAYABLE	8,289.00 USD

INVOICE

Page

1

BLUEGRASS
HYDRONICS
& PUMP, LLC.Bluegrass Hydronics & Pump, LLC
680 Bizzell Drive
Lexington, KY 40510
United States of AmericaInvoice Date 7/9/2026
Invoice No INV001248
Due Date 8/8/2026
Terms Description Net 30 Days
Customer PO 21-83909
Project Number E25-20033B
Project Phase EQ1

SOLD TO

Elizabethtown Indep BOE
820 DIXIE HWY
C/O LUSK MECH

MULDRAUGH, KY 40155

Total Due 1,210.00

Thank you for your business. If you have any questions, please call 859-255-9665

Product#	Description	Amount
MISC	(2) RCFF0805	1,210.00

Tax base	Rate	Tax amount
1,210.00	0.00 : No Tax	0.00
1,210.00	0.00 : No Tax	0.00

Tax excluded line total 1,210.00

Total tax excluded 1,210.00
Amount of submitted tax 0.00
VAT amount 0.00
Amount of non-submitted tax 0.00

NET PAYABLE 1,210.00 USD

Alliance Corporation
Owner's Purchase Order Payment Authorization

Project Name:

TK Stone

Project Number: #

24-207

Vendor:

Plumbers Supply

Owner's Purchase Order Number

19-63907

(Each subcontractor shall review invoices to insure items such as tools, finance charges, and sales tax are not included in the invoice amount. The invoices are to be assembled and attached to this authorization form and submitted to **Alliance Corporation**)

The Lusk Group has received materials in substantial compliance with the contract documents for the above referenced project and hereby authorizes the **Alliance Corporation** to submit for payment the amounts shown for the following invoice attached hereto:

Owner's PO Amount:

\$ 56,722.59

Invoice Number	Invoice Date	Invoice Amount
91173599	6/25/2025	\$ 1,045.20
91305552	11/13/2025	\$ 243.45
91302661	11/11/2025	\$ 1,810.99
91302663	11/11/2025	\$ 534.95
91306947	11/14/2025	\$ 16.60
91307911	11/17/2025	\$ (119.86)
91393436	2/25/2026	\$ 1,214.25
91434585	4/9/2026	\$ 243.45
91473971	5/21/2026	\$ 47,151.46
91456002	5/1/2026	\$ 4,417.50
91479747	5/29/2026	\$ 150.28
Total Invoices submitted to date		\$ 56,708.27

Owner's Purchase Order Balance Remaining:

\$ 14.32

Brandi J. Lusk
(Signature)

7/21/26
(Date)



Plumbers Supply Co.
P.O. Box 6149
Louisville KY 40206

Branch: 01 Louisville Main

INVOICE

INVOICE: 91479747
Invoice Date: 05/29/26
ORDER NUMBER: 14059936

Please Remit Payment To:

Plumbers Supply Co.
P.O. BOX 634623
Cincinnati, OH 45263-4623

Questions about this invoice?
Call 502-540-0346

1125-074

Elizabethtown Independent BOE
c/o Lusk Mechanical
820 South Dixie Highway
Muldraugh KY 40155
US

SHIP TO

Elizabethtown Independent BOE
TK Stone Renov c/o Lusk Mechanical
323 Morningside Drive
Elizabethtown KY 42701

Attn: Mrs. . . .

Customer ID: 139699

PO Number		Terms Description		Net Due Date		Disc Due Date		Discount Amount	
TK STONE MIDDLE SCHOOL FCO / F1-2		Net 60 Days		07/28/26		07/28/26		0.00	
Order Date		Pick Ticket No		Primary Salesrep Name				Taker	
2026-04-30 13:50:21		33675414		Brett Wisner				HARRIS.NICHOLS	
Order Line #	Ordered QTY	Shipped QTY	Remaining QTY	UOM Unit Size	Item ID Item Description	Pricing UOM Unit Size	UNIT PRICE	EXTENDED PRICE	

Carrier: WTG: Waiting Tracking #:

Customer Note: Purchase order number 19-63907

4	1	1	0	EA	Z1400-2NL-TC 2in NL CLEANOUT OLD PART# Z1400-2TC	EA	150.2800	150.28
---	---	---	---	----	--	----	----------	--------

Total Lines: 3

SUB-TOTAL 150.28
TAX 0.00
AMOUNT DUE 150.28

Plumbers Supply Co. does not manufacture the goods it sells and makes no express warranties thereon. Specifically, Plumbers Supply Co. disclaims all implied warranties, including any implied warranty of merchantability or fitness for a particular use. Claims for shortages must be received within 48 hours of receipt of material. No returns without prior consent of Plumbers Supply Co. and original pick ticket or invoice number. Special Order and Non-Stock items are non-returnable. A 25% Restocking charge applies to all returned material. All returns subject to acceptance from manufacturer. Finance Charge of 1.5% per month will be applied to all delinquent balances. In the event of any default in payment, Purchaser shall pay all attorney fees and or collection costs, equal to 25% of the balance of the account.

APPLICATION AND CERTIFICATE FOR PAYMENT

TO(OWNER): Elizabethtown Independent District
Board of EducationPROJECT: T K Stone Middle School Renovation
Elizabethtown, KYAPPLICATION NO: 16
PERIOD FROM: 7/1/2026
TO: 7/31/2026

ATTENTION: Paul Mullins

CONTRACT FOR: BP 20 Electrical

CONTRACT DATE: 22-Jan-25

BID DIV: BP 20

CONTRACTORS APPLICATION FOR PAYMENT

CHANGE ORDER SUMMARY

Change Orders approved in
previous months by Owner

ADDITIONS DEDUCTIONS

TOTAL \$14,468.88 \$2,348.39

Approved this month 3147.93

Net Change by Change Orders ~~\$14,468.88~~ 17616.71 \$2,348.39

The undersigned contractor certifies that to the best of his knowledge, information and belief the Work covered by this Application for Payment has been completed and in accordance with the Contract Documents, that all amounts have been paid by him for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Advanced Electrical Systems

By: Ronald Gillatt

Date: 07/20/2026

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observation and the data comprising the above application, the Architect certifies to the Owner that the Work has progressed to the point indicated: that to the best of his knowledge, information and belief, the quality of the Work is in accordance with the Contract Documents and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

Application is made for Payment as shown below in connection with the Contract Continuation Sheet attached.
The present status of the this Contract is as follows:

ORIGINAL CONTRACT SUM	\$4,683,548.17
Net change by Change Orders	15269.32 \$12,120.49
CONTRACT SUM TO DATE	4698816.49 \$4,695,668.66
TOTAL COMPLETED & STORED TO DATE (Sheet 2)	\$3,404,818.58
RETAINAGE @ 10%	\$170,240.93
TOTAL EARNED LESS RETAINAGE	\$3,234,577.65
LESS PREVIOUS CERTIFICATES (CONTRACT ONLY)	\$2,948,033.90
CURRENT PAYMENT DUE	\$286,543.75

Subscribed and sworn to before me this 20th day of July 2026

State of: Kentucky

Notary Public:

My Commission expires: March 19, 2029

County of: Jefferson

County of: Jefferson

ARCHITECT'S CERTIFICATION: ROSS TARRANT ARCHITECTS

By:

Date: 8/7/26

CM APPROVAL: ALLIANCE CORPORATION

By:

Date: 8/4/26

This certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or contractor under this Contract.



AIA Type Document
Application and Certification for Payment

Page 2 of 11

TO (OWNER): Elizabethtown Ind BOE
323 Morningside Drive
Elizabethtown KY 42701

PROJECT: Alliance Corp-TK Stone
323 Morningside Drive
Elizabethtown KY 42701

APPLICATION NO: 16
PERIOD TO: 7/31/2026

DISTRIBUTION TO:
- OWNER
- ARCHITECT
- CONTRACTOR

FROM (CONTRACTOR): Advanced Electrical Systems Inc
PO Box 36503
4510 Bishop Lane
Louisville, KY 40233

VIA (ARCHITECT): Ross Tarrant Architects
101 Old Lafayette Ave
Lexington KY 40502

ARCHITECT'S
PROJECT NO: AES Job #250150

CONTRACT FOR: BP 20 Electrical

CONTRACT DATE: 1/22/2025

ITEM	DESCRIPTION	SCHEDULE VALUE	PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	STORED MATERIAL	COMPLETED STORED	%	BALANCE	RETAINAGE
1	Permitting	120,000.00	120,000.00	0.00	0.00	120,000.00	100.00	0.00	6,000.00
2	Mobilization	75,000.00	75,000.00	0.00	0.00	75,000.00	100.00	0.00	3,750.00
3	Electrical Shop Drawings & Submittals	25,000.00	25,000.00	0.00	0.00	25,000.00	100.00	0.00	1,250.00
4	Bond	90,000.00	90,000.00	0.00	0.00	90,000.00	100.00	0.00	4,500.00
5	Temporary	125,000.00	87,500.00	0.00	0.00	87,500.00	70.00	37,500.00	4,375.00
6	Excavation	80,000.00	64,000.00	0.00	0.00	64,000.00	80.00	16,000.00	3,200.00
7	Site Lighting - Labor	50,000.00	25,000.00	0.00	0.00	25,000.00	50.00	25,000.00	1,250.00
8	Lighting Controls Startup	2,500.00	1,250.00	0.00	0.00	1,250.00	50.00	1,250.00	62.50
9	Owner Training & Acceptance	2,500.00	0.00	0.00	0.00	0.00	0.00	2,500.00	0.00
10	As-Built / Record Drawings & Acceptance	2,500.00	625.00	0.00	0.00	625.00	25.00	1,875.00	31.25
11	O&M Manuals & Acceptance	5,000.00	0.00	0.00	0.00	0.00	0.00	5,000.00	0.00
12	Warranties	5,000.00	0.00	0.00	0.00	0.00	0.00	5,000.00	0.00
13	Demobilization	10,000.00	0.00	0.00	0.00	0.00	0.00	10,000.00	0.00
14	Area A	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
15	Lighting - Labor	35,000.00	28,000.00	3,500.00	0.00	31,500.00	90.00	3,500.00	1,575.00
16	Lighting Controls - Labor	15,000.00	12,000.00	1,500.00	0.00	13,500.00	90.00	1,500.00	675.00
17	Electrical Distribution - Switchgear - Labor	25,000.00	25,000.00	0.00	0.00	25,000.00	100.00	0.00	1,250.00
18	Electrical Distribution - Panelboards - Labor	75,000.00	63,750.00	7,500.00	0.00	71,250.00	95.00	3,750.00	3,562.50
19	Feeders Wire - Labor	95,000.00	66,500.00	23,750.00	0.00	90,250.00	95.00	4,750.00	4,512.50

AIA Type Document
Application and Certification for Payment

Page 3 of 11

TO (OWNER): Elizabethtown Ind BOE
323 Morningside Drive
Elizabethtown KY 42701

PROJECT: Alliance Corp-TK Stone
323 Morningside Drive
Elizabethtown KY 42701

APPLICATION NO: 16
PERIOD TO: 7/31/2026

DISTRIBUTION TO:
_ OWNER
_ ARCHITECT
_ CONTRACTOR

FROM (CONTRACTOR): Advanced Electrical Systems Inc
PO Box 36503
4510 Bishop Lane
Louisville, KY 40233

VIA (ARCHITECT): Ross Tarrant Architects
101 Old Lafayette Ave
Lexington KY 40502

ARCHITECT'S
PROJECT NO: AES Job #250150

CONTRACT FOR: BP 20 Electrical

CONTRACT DATE: 1/22/2025

ITEM	DESCRIPTION	SCHEDULE VALUE	PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	STORED MATERIAL	COMPLETED STORED	%	BALANCE	RETAINAGE
20	Feeder Conduit - Labor	145,000.00	145,000.00	0.00	0.00	145,000.00	100.00	0.00	7,250.00
21	Boxes Whips and support - labor	35,000.00	33,250.00	0.00	0.00	33,250.00	95.00	1,750.00	1,662.50
22	Raceways Normal Power - Labor	115,000.00	103,500.00	5,750.00	0.00	109,250.00	95.00	5,750.00	5,462.50
23	Raceways Fire Alarm - Material	60,000.00	60,000.00	0.00	0.00	60,000.00	100.00	0.00	3,000.00
24	Raceways Fire Alarm - Labor	60,000.00	51,000.00	6,000.00	0.00	57,000.00	95.00	3,000.00	2,850.00
25	Raceways Data/Voice - Material	7,500.00	7,500.00	0.00	0.00	7,500.00	100.00	0.00	375.00
26	Raceways Data/Voice - Labor	7,500.00	6,750.00	375.00	0.00	7,125.00	95.00	375.00	356.25
27	Raceways Security - Material	15,000.00	15,000.00	0.00	0.00	15,000.00	100.00	0.00	750.00
28	Raceways Security - Labor	5,000.00	5,000.00	0.00	0.00	5,000.00	100.00	0.00	250.00
29	Raceways Intercom - Material	60,000.00	54,000.00	6,000.00	0.00	60,000.00	100.00	0.00	3,000.00
30	Raceways Intercom - Labor	50,000.00	45,000.00	2,500.00	0.00	47,500.00	95.00	2,500.00	2,375.00
31	Branch Circuiting - Material	75,000.00	67,500.00	7,500.00	0.00	75,000.00	100.00	0.00	3,750.00
32	Branch Circuiting - Labor	85,000.00	72,250.00	4,250.00	0.00	76,500.00	90.00	8,500.00	3,825.00
33	Access Control Labor	10,000.00	9,000.00	0.00	0.00	9,000.00	90.00	1,000.00	450.00
34	Emergency Alert Labor	5,000.00	5,000.00	0.00	0.00	5,000.00	100.00	0.00	250.00
35	Electrical Devices - Material	10,000.00	9,000.00	1,000.00	0.00	10,000.00	100.00	0.00	500.00
36	Electrical Devices - Labor	10,000.00	6,500.00	500.00	0.00	7,000.00	70.00	3,000.00	350.00
37	Cabletrays - Labor	20,000.00	15,000.00	3,000.00	0.00	18,000.00	90.00	2,000.00	900.00
38	Fire Alarm System - Labor	20,000.00	15,000.00	0.00	0.00	15,000.00	75.00	5,000.00	750.00
39	Low Voltage Data/Voice Cabling - Labor	15,000.00	12,750.00	750.00	0.00	13,500.00	90.00	1,500.00	675.00
40	Intercom Labor	15,000.00	12,000.00	750.00	0.00	12,750.00	85.00	2,250.00	637.50

AIA Type Document
Application and Certification for Payment

Page 4 of 11

TO (OWNER): Elizabethtown Ind BOE
 323 Morningside Drive
 Elizabethtown KY 42701

PROJECT: Alliance Corp-TK Stone
 323 Morningside Drive
 Elizabethtown KY 42701

APPLICATION NO: 16
PERIOD TO: 7/31/2026

DISTRIBUTION TO:
 _ OWNER
 _ ARCHITECT
 _ CONTRACTOR

FROM (CONTRACTOR): Advanced Electrical Systems Inc
 PO Box 36503
 4510 Bishop Lane
 Louisville, KY 40233

VIA (ARCHITECT): Ross Tarrant Architects
 101 Old Lafayette Ave
 Lexington KY 40502

ARCHITECT'S
PROJECT NO: AES Job #250150

CONTRACT FOR: BP 20 Electrical

CONTRACT DATE: 1/22/2025

ITEM	DESCRIPTION	SCHEDULE VALUE	PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	STORED MATERIAL	COMPLETED STORED	%	BALANCE	RETAINAGE
41	Area B	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
42	Lighting - Labor	35,000.00	35,000.00	0.00	0.00	35,000.00	100.00	0.00	1,750.00
43	Lighting Controls - Labor	15,000.00	15,000.00	0.00	0.00	15,000.00	100.00	0.00	750.00
44	Electrical Distribution - Switchgear - Labor	25,000.00	25,000.00	0.00	0.00	25,000.00	100.00	0.00	1,250.00
45	Electrical Distribution - Panelboards - Labor	65,000.00	65,000.00	0.00	0.00	65,000.00	100.00	0.00	3,250.00
46	Feeders Wire - Labor	75,000.00	75,000.00	0.00	0.00	75,000.00	100.00	0.00	3,750.00
47	Feeder Conduit - Labor	75,000.00	75,000.00	0.00	0.00	75,000.00	100.00	0.00	3,750.00
48	Boxes Whips and support - labor	15,000.00	15,000.00	0.00	0.00	15,000.00	100.00	0.00	750.00
49	Raceways Normal Power - Labor	85,000.00	85,000.00	0.00	0.00	85,000.00	100.00	0.00	4,250.00
50	Raceways Fire Alarm - Material	20,000.00	20,000.00	0.00	0.00	20,000.00	100.00	0.00	1,000.00
51	Raceways Fire Alarm - Labor	20,000.00	20,000.00	0.00	0.00	20,000.00	100.00	0.00	1,000.00
52	Raceways Data/Voice - Material	7,500.00	7,500.00	0.00	0.00	7,500.00	100.00	0.00	375.00
53	Raceways Data/Voice - Labor	7,500.00	7,500.00	0.00	0.00	7,500.00	100.00	0.00	375.00
54	Raceways Security - Material	15,000.00	15,000.00	0.00	0.00	15,000.00	100.00	0.00	750.00
55	Raceways Security - Labor	5,000.00	5,000.00	0.00	0.00	5,000.00	100.00	0.00	250.00
56	Raceways Intercom - Material	60,000.00	60,000.00	0.00	0.00	60,000.00	100.00	0.00	3,000.00
57	Raceways Intercom - Labor	50,000.00	50,000.00	0.00	0.00	50,000.00	100.00	0.00	2,500.00
58	Branch Circuiting - Material	75,000.00	75,000.00	0.00	0.00	75,000.00	100.00	0.00	3,750.00
59	Branch Circuiting - Labor	85,000.00	85,000.00	0.00	0.00	85,000.00	100.00	0.00	4,250.00
60	Access Control Labor	10,000.00	10,000.00	0.00	0.00	10,000.00	100.00	0.00	500.00

AIA Type Document
Application and Certification for Payment

Page 5 of 11

TO (OWNER): Elizabethtown Ind BOE
 323 Morningside Drive
 Elizabethtown KY 42701

PROJECT: Alliance Corp-TK Stone
 323 Morningside Drive
 Elizabethtown KY 42701

APPLICATION NO: 16
PERIOD TO: 7/31/2026

DISTRIBUTION TO:
 _ OWNER
 _ ARCHITECT
 _ CONTRACTOR

FROM (CONTRACTOR): Advanced Electrical Systems Inc
 PO Box 36503
 4510 Bishop Lane
 Louisville, KY 40233

VIA (ARCHITECT): Ross Tarrant Architects
 101 Old Lafayette Ave
 Lexington KY 40502

ARCHITECT'S
PROJECT NO: AES Job #250150

CONTRACT FOR: BP 20 Electrical

CONTRACT DATE: 1/22/2025

ITEM	DESCRIPTION	SCHEDULE VALUE	PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	STORED MATERIAL	COMPLETED STORED	%	BALANCE	RETAINAGE
61	Emergency Alert Labor	5,000.00	5,000.00	0.00	0.00	5,000.00	100.00	0.00	250.00
62	Electrical Devices - Material	10,000.00	10,000.00	0.00	0.00	10,000.00	100.00	0.00	500.00
63	Electrical Devices - Labor	10,000.00	10,000.00	0.00	0.00	10,000.00	100.00	0.00	500.00
64	Cabletrays - Labor	20,000.00	20,000.00	0.00	0.00	20,000.00	100.00	0.00	1,000.00
65	Fire Alarm System - Labor	20,000.00	20,000.00	0.00	0.00	20,000.00	100.00	0.00	1,000.00
66	Low Voltage Data/Voice Cabling - Labor	15,000.00	15,000.00	0.00	0.00	15,000.00	100.00	0.00	750.00
67	Intercom Labor	15,000.00	15,000.00	0.00	0.00	15,000.00	100.00	0.00	750.00
68	Area C	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
69	Lighting - Labor	35,000.00	7,000.00	0.00	0.00	7,000.00	20.00	28,000.00	350.00
70	Lighting Controls - Labor	15,000.00	3,000.00	0.00	0.00	3,000.00	20.00	12,000.00	150.00
71	Electrical Distribution - Switchgear - Labor	15,000.00	3,750.00	3,750.00	0.00	7,500.00	50.00	7,500.00	375.00
72	Electrical Distribution - Panelboards - Labor	95,000.00	23,750.00	14,250.00	0.00	38,000.00	40.00	57,000.00	1,900.00
73	Feeders Wire - Labor	100,000.00	20,000.00	20,000.00	0.00	40,000.00	40.00	60,000.00	2,000.00
74	Feeder Conduit - Labor	145,000.00	123,250.00	0.00	0.00	123,250.00	85.00	21,750.00	6,162.50
75	Boxes Whips and support - labor	15,000.00	3,000.00	0.00	0.00	3,000.00	20.00	12,000.00	150.00
76	Raceways Normal Power - Labor	150,000.00	45,000.00	15,000.00	0.00	60,000.00	40.00	90,000.00	3,000.00
77	Raceways Fire Alarm - Material	20,000.00	8,000.00	0.00	0.00	8,000.00	40.00	12,000.00	400.00
78	Raceways Fire Alarm - Labor	45,000.00	11,250.00	0.00	0.00	11,250.00	25.00	33,750.00	562.50
79	Raceways Data/Voice - Material	7,500.00	3,000.00	0.00	0.00	3,000.00	40.00	4,500.00	150.00
80	Raceways Data/Voice - Labor	7,500.00	2,250.00	0.00	0.00	2,250.00	30.00	5,250.00	112.50

AIA Type Document
Application and Certification for Payment

Page 6 of 11

TO (OWNER): Elizabethtown Ind BOE
 323 Morningside Drive
 Elizabethtown KY 42701

PROJECT: Alliance Corp-TK Stone
 323 Morningside Drive
 Elizabethtown KY 42701

APPLICATION NO: 16
PERIOD TO: 7/31/2026

DISTRIBUTION TO:
 _ OWNER
 _ ARCHITECT
 _ CONTRACTOR

FROM (CONTRACTOR): Advanced Electrical Systems Inc
 PO Box 36503
 4510 Bishop Lane
 Louisville, KY 40233

VIA (ARCHITECT): Ross Tarrant Architects
 101 Old Lafayette Ave
 Lexington KY 40502

ARCHITECT'S
PROJECT NO: AES Job #250150

CONTRACT FOR: BP 20 Electrical

CONTRACT DATE: 1/22/2025

ITEM	DESCRIPTION	SCHEDULE VALUE	PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	STORED MATERIAL	COMPLETED STORED	%	BALANCE	RETAINAGE
81	Raceways Security - Material	15,000.00	6,000.00	0.00	0.00	6,000.00	40.00	9,000.00	300.00
82	Raceways Security - Labor	5,000.00	1,500.00	0.00	0.00	1,500.00	30.00	3,500.00	75.00
83	Raceways Intercom - Material	60,000.00	12,000.00	0.00	0.00	12,000.00	20.00	48,000.00	600.00
84	Raceways Intercom - Labor	50,000.00	10,000.00	0.00	0.00	10,000.00	20.00	40,000.00	500.00
85	Branch Circuiting - Material	75,000.00	15,000.00	0.00	0.00	15,000.00	20.00	60,000.00	750.00
86	Branch Circuiting - Labor	85,000.00	0.00	0.00	0.00	0.00	0.00	85,000.00	0.00
87	Access Control Labor	10,000.00	4,000.00	0.00	0.00	4,000.00	40.00	6,000.00	200.00
88	Emergency Alert Labor	5,000.00	2,500.00	0.00	0.00	2,500.00	50.00	2,500.00	125.00
89	Electrical Devices - Material	25,000.00	0.00	0.00	0.00	0.00	0.00	25,000.00	0.00
90	Electrical Devices - Labor	25,000.00	0.00	0.00	0.00	0.00	0.00	25,000.00	0.00
91	Cabletrays - Labor	20,000.00	0.00	0.00	0.00	0.00	0.00	20,000.00	0.00
92	Fire Alarm System - Labor	20,000.00	0.00	0.00	0.00	0.00	0.00	20,000.00	0.00
93	Low Voltage Data/Voice Cabling - Labor	65,000.00	0.00	0.00	0.00	0.00	0.00	65,000.00	0.00
94	Intercom Labor	15,000.00	0.00	0.00	0.00	0.00	0.00	15,000.00	0.00
95	Area D	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
96	Lighting - Labor	35,000.00	14,000.00	3,500.00	0.00	17,500.00	50.00	17,500.00	875.00
97	Lighting Controls - Labor	15,000.00	3,000.00	4,500.00	0.00	7,500.00	50.00	7,500.00	375.00
98	Electrical Distribution - Switchgear - Labor	25,000.00	25,000.00	0.00	0.00	25,000.00	100.00	0.00	1,250.00
99	Electrical Distribution - Panelboards - Labor	25,000.00	25,000.00	0.00	0.00	25,000.00	100.00	0.00	1,250.00
100	Feeders Wire - Labor	50,000.00	50,000.00	0.00	0.00	50,000.00	100.00	0.00	2,500.00

AIA Type Document
Application and Certification for Payment

Page 7 of 11

TO (OWNER): Elizabethtown Ind BOE
323 Morningside Drive
Elizabethtown KY 42701

PROJECT: Alliance Corp-TK Stone
323 Morningside Drive
Elizabethtown KY 42701

APPLICATION NO: 16
PERIOD TO: 7/31/2026

DISTRIBUTION TO:
- OWNER
- ARCHITECT
- CONTRACTOR

FROM (CONTRACTOR): Advanced Electrical Systems Inc
PO Box 36503
4510 Bishop Lane
Louisville, KY 40233

VIA (ARCHITECT): Ross Tarrant Architects
101 Old Lafayette Ave
Lexington KY 40502

ARCHITECT'S
PROJECT NO: AES Job #250150

CONTRACT FOR: BP 20 Electrical

CONTRACT DATE: 1/22/2025

ITEM	DESCRIPTION	SCHEDULE VALUE	PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	STORED MATERIAL	COMPLETED STORED	%	BALANCE	RETAINAGE
101	Feeder Conduit - Labor	50,000.00	50,000.00	0.00	0.00	50,000.00	100.00	0.00	2,500.00
102	Boxes Whips and support - labor	15,000.00	3,750.00	5,250.00	0.00	9,000.00	60.00	6,000.00	450.00
103	Raceways Normal Power - Labor	25,000.00	7,500.00	7,500.00	0.00	15,000.00	60.00	10,000.00	750.00
104	Raceways Fire Alarm - Material	20,000.00	20,000.00	0.00	0.00	20,000.00	100.00	0.00	1,000.00
105	Raceways Fire Alarm - Labor	20,000.00	10,000.00	6,000.00	0.00	16,000.00	80.00	4,000.00	800.00
106	Raceways Data/Voice - Material	7,500.00	7,500.00	0.00	0.00	7,500.00	100.00	0.00	375.00
107	Raceways Data/Voice - Labor	7,500.00	3,750.00	3,750.00	0.00	7,500.00	100.00	0.00	375.00
108	Raceways Security - Material	15,000.00	15,000.00	0.00	0.00	15,000.00	100.00	0.00	750.00
109	Raceways Security - Labor	5,000.00	2,500.00	2,500.00	0.00	5,000.00	100.00	0.00	250.00
110	Raceways Intercom - Material	60,000.00	30,000.00	18,000.00	0.00	48,000.00	80.00	12,000.00	2,400.00
111	Raceways Intercom - Labor	50,000.00	25,000.00	15,000.00	0.00	40,000.00	80.00	10,000.00	2,000.00
112	Branch Circuiting - Material	75,000.00	18,750.00	26,250.00	0.00	45,000.00	60.00	30,000.00	2,250.00
113	Branch Circuiting - Labor	85,000.00	21,250.00	29,750.00	0.00	51,000.00	60.00	34,000.00	2,550.00
114	Access Control Labor	10,000.00	2,000.00	6,000.00	0.00	8,000.00	80.00	2,000.00	400.00
115	Emergency Alert Labor	5,000.00	1,000.00	3,000.00	0.00	4,000.00	80.00	1,000.00	200.00
116	Electrical Devices - Material	10,000.00	2,000.00	3,000.00	0.00	5,000.00	50.00	5,000.00	250.00
117	Electrical Devices - Labor	10,000.00	0.00	5,000.00	0.00	5,000.00	50.00	5,000.00	250.00
118	Cabletrays - Labor	20,000.00	2,000.00	14,000.00	0.00	16,000.00	80.00	4,000.00	800.00
119	Fire Alarm System - Labor	20,000.00	2,000.00	12,000.00	0.00	14,000.00	70.00	6,000.00	700.00
120	Low Voltage Data/Voice Cabling - Labor	15,000.00	3,000.00	4,500.00	0.00	7,500.00	50.00	7,500.00	375.00
121	Intercom Labor	15,000.00	3,000.00	4,500.00	0.00	7,500.00	50.00	7,500.00	375.00

AIA Type Document
Application and Certification for Payment

Page 8 of 11

TO (OWNER): Elizabethtown Ind BOE
323 Morningside Drive
Elizabethtown KY 42701

PROJECT: Alliance Corp-TK Stone
323 Morningside Drive
Elizabethtown KY 42701

APPLICATION NO: 16
PERIOD TO: 7/31/2026

DISTRIBUTION TO:
☐ OWNER
☐ ARCHITECT
☐ CONTRACTOR

FROM (CONTRACTOR): Advanced Electrical Systems Inc
PO Box 36503
4510 Bishop Lane
Louisville, KY 40233

VIA (ARCHITECT): Ross Tarrant Architects
101 Old Lafayette Ave
Lexington KY 40502

ARCHITECT'S
PROJECT NO: AES Job #250150

CONTRACT FOR: BP 20 Electrical

CONTRACT DATE: 1/22/2025

ITEM	DESCRIPTION	SCHEDULE VALUE	PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	STORED MATERIAL	COMPLETED STORED	%	BALANCE	RETAINAGE
122	Area E	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
123	Lighting - Labor	35,000.00	35,000.00	0.00	0.00	35,000.00	100.00	0.00	1,750.00
124	Lighting Controls - Labor	15,000.00	15,000.00	0.00	0.00	15,000.00	100.00	0.00	750.00
125	Electrical Distribution - Switchgear - Labor	5,000.00	5,000.00	0.00	0.00	5,000.00	100.00	0.00	250.00
126	Electrical Distribution - Panelboards - Labor	5,000.00	5,000.00	0.00	0.00	5,000.00	100.00	0.00	250.00
127	Feeders Wire - Labor	5,000.00	5,000.00	0.00	0.00	5,000.00	100.00	0.00	250.00
128	Feeder Conduit - Labor	5,000.00	5,000.00	0.00	0.00	5,000.00	100.00	0.00	250.00
129	Boxes Whips and support - labor	5,000.00	5,000.00	0.00	0.00	5,000.00	100.00	0.00	250.00
130	Raceways Normal Power - Labor	15,000.00	15,000.00	0.00	0.00	15,000.00	100.00	0.00	750.00
131	Raceways Fire Alarm - Material	5,000.00	1,250.00	0.00	0.00	1,250.00	25.00	3,750.00	62.50
132	Raceways Fire Alarm - Labor	5,000.00	1,250.00	0.00	0.00	1,250.00	25.00	3,750.00	62.50
133	Raceways Data/Voice - Material	2,500.00	2,500.00	0.00	0.00	2,500.00	100.00	0.00	125.00
134	Raceways Data/Voice - Labor	2,500.00	2,500.00	0.00	0.00	2,500.00	100.00	0.00	125.00
135	Raceways Security - Material	5,000.00	5,000.00	0.00	0.00	5,000.00	100.00	0.00	250.00
136	Raceways Security - Labor	5,000.00	5,000.00	0.00	0.00	5,000.00	100.00	0.00	250.00
137	Raceways Intercom - Material	5,000.00	5,000.00	0.00	0.00	5,000.00	100.00	0.00	250.00
138	Raceways Intercom - Labor	5,000.00	5,000.00	0.00	0.00	5,000.00	100.00	0.00	250.00
139	Branch Circuiting - Material	15,000.00	15,000.00	0.00	0.00	15,000.00	100.00	0.00	750.00
140	Branch Circuiting - Labor	15,000.00	15,000.00	0.00	0.00	15,000.00	100.00	0.00	750.00
141	Access Control Labor	2,500.00	2,500.00	0.00	0.00	2,500.00	100.00	0.00	125.00

Page 9 of 11

DISTRIBUTION TO:
 _ OWNER
 _ ARCHITECT
 _ CONTRACTOR

ARCHITECT'S
PROJECT NO: AES Job #250150

CONTRACT DATE: 1/22/2025

[illegible]

Application and Certification for Payment

Page 10 of 11

TO (OWNER): Elizabethtown Ind BOE
323 Morningside Drive
Elizabethtown KY 42701

PROJECT: Alliance Corp-TK Stone
323 Morningside Drive
Elizabethtown KY 42701

APPLICATION NO: 16
PERIOD TO: 7/31/2026

DISTRIBUTION TO:
 _ OWNER
 _ ARCHITECT
 _ CONTRACTOR

FROM (CONTRACTOR): Advanced Electrical Systems Inc
PO Box 36503
4510 Bishop Lane
Louisville, KY 40233

VIA (ARCHITECT): Ross Tarrant Architects
101 Old Lafayette Ave
Lexington KY 40502

ARCHITECT'S
PROJECT NO: AES Job #250150

CONTRACT FOR: BP 20 Electrical

CONTRACT DATE: 1/22/2025

[illegible]

AIA Type Document
Application and Certification for Payment

Page 11 of 11

TO (OWNER): Elizabethtown Ind BOE
 323 Morningside Drive
 Elizabethtown KY 42701

PROJECT: Alliance Corp-TK Stone
 323 Morningside Drive
 Elizabethtown KY 42701

APPLICATION NO: 16
PERIOD TO: 7/31/2026

DISTRIBUTION TO:
 _ OWNER
 _ ARCHITECT
 _ CONTRACTOR

FROM (CONTRACTOR): Advanced Electrical Systems Inc
 PO Box 36503
 4510 Bishop Lane
 Louisville, KY 40233

VIA (ARCHITECT): Ross Tarrant Architects
 101 Old Lafayette Ave
 Lexington KY 40502

ARCHITECT'S
PROJECT NO: AES Job #250150

CONTRACT FOR: BP 20 Electrical

CONTRACT DATE: 1/22/2025

ITEM	DESCRIPTION	SCHEDULE VALUE	PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	STORED MATERIAL	COMPLETED STORED	%	BALANCE	RETAINAGE
180	CCO #16 AES CO #8 PR13- Time Clocks	-2,348.39	0.00	0.00	0.00	0.00	0.00	-2,348.39	0.00
191	CO	3147.83				0.00	0	3147.83	
	REPORT TOTALS	\$4,695,008.86 4698816.49	\$3,103,193.58	\$301,625.00	\$0.00	\$3,404,818.58	72.51	\$1,290,890.08 1293997.91	\$170,240.93

AES ADVANCED ELECTRICAL SYSTEMS, INC.

P.O. Box 36503 • Louisville, KY 40233-6503

PHONE (502) 962-1102

FAX (502) 962-8836

Visit us @ www.aeslou.com

AFFIDAVIT -- WAIVER OF LIEN

X PARTIAL or **FINAL**

RE: Project Name/#: TK Stone Middle School - ELECTRICAL
Sub-Contractor Name: ADVANCED ELECTRICAL SYSTEMS, INC.
Representative Name & Title: Ron Gillett - CFO

I, the Advanced Electrical Systems, Inc. representative named above, having been duly sworn, depose and state as follows:

1. Advanced Electrical Systems, Inc. has requested partial payment or payment in full, for all materials purchased and/or used to date, and for all labor and/or services rendered, and for all sub-contracts entered into, if any, and for all obligations in connection with the above referenced project supplemented by any and all change orders thereto.
2. Upon receipt of partial payment or full payment in the amount of \$286,543.75 Advanced Electrical Systems, Inc. hereby waives and releases its right to file a lien or claim on the above referenced project and improvements thereon, and on the materials, fixtures, apparatus or machinery furnished, and on the monies, funds or other considerations due or to become due from ALLIANCE on account of labor, services, material, fixtures, apparatus or machinery heretofore furnished to this date by Advanced Electrical Systems, Inc.
3. Advanced Electrical Systems, Inc. agrees to defend, indemnify and hold harmless including any attorneys' fees and litigation expenses, ALLIANCE for any lien or claim which may be asserted by any subcontractor, supplier, employee, laborer or other person or entity on account of the work, labor or materials furnished by Advanced Electrical Systems, Inc. as described herein. This release does not include any claims for acceleration, compression, and inefficiency not captured in previous change orders caused by scope, growth, and compression.
4. Contractor warrants that it has not and will not assign any claim or claims for payment, or any other right to perfect a lien against the above listed project and that the undersigned has the right to execute and deliver this Affidavit.

Ronald Gillett

Signature of Contractor Representative

Commonwealth of Kentucky
County of Jefferson

Subscribed and sworn to before me by Ron Gillett this 20th day of July 2026,

Tracey Breitenstein

Notary Public, State at Large

My Commission Expires March 19, 2029



AES PA 16 - July 2026-250150

Final Audit Report

2026-07-20

Created:	2026-07-20
By:	Tracey Breitenstein (traceyb@aeslou.com)
Status:	Signed
Transaction ID	CBJCHBCAABAAWzk4Ulr6cjRtdmFXVWGI7qQSgQSUEBs

"AES PA 16 - July 2026-250150" History

-  Document created by Tracey Breitenstein (traceyb@aeslou.com)
2026-07-20 - 9:57:10 PM GMT
-  Document emailed to Ronald Gillett (rong@aeslou.com) for signature
2026-07-20 - 9:57:15 PM GMT
-  Email viewed by Ronald Gillett (rong@aeslou.com)
2026-07-20 - 9:57:59 PM GMT
-  Document e-signed by Ronald Gillett (rong@aeslou.com)
Signature Date: 2026-07-20 - 9:58:18 PM GMT - Time Source: server - Signature Appearance Selected: IMAGE
-  Agreement completed.
2026-07-20 - 9:58:18 PM GMT



APPLICATION AND CERTIFICATE FOR PAYMENT

TO(OWNER): ELIZABETHTOWN INDEPENDENT DISTRICT BOARD OF EDUCATION
 PROJECT: TK STONE MIDDLE SCHOOL ELIZABETHTOWN, KY

APPLICATION NO: Seventeen (17)
 PERIOD FROM: 07/01/26
 TO: 07/31/26



ATTENTION: CONTRACT FOR: Construction Management Services

CONTRACT DATE: _____

CONTRACTORS APPLICATION FOR PAYMENT

CHANGE ORDER SUMMARY

Change Orders approved in
 previous months by Owner

ADDITIONS

DEDUCTIONS

TOTAL

Approved this month

Net Change by Change Orders \$0.00 \$0.00 \$0.00

The undersigned contractor certifies that to the best of his knowledge, information and belief the Work covered by this Application for Payment has been completed and in accordance with the Contract Documents, that all amounts have been paid by him for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONSTRUCTION MANAGER: ALLIANCE CORPORATION

By DL Doty

Date 8/4/26

Application is made for Payment as shown below in connection with the Contract Continuation Sheet attached.
 The present status of the this Contract is as follows:

ORIGINAL CONTRACT SUM	\$817,246.17
Net change by Change Orders	\$0.00
CONTRACT SUM TO DATE	\$817,246.17
TOTAL COMPLETED & STORED TO DATE (Sheet 2)	\$537,555.81
RETAINAGE @ 5%	\$24,600.03
TOTAL EARNED LESS RETAINAGE	\$512,955.78
LESS PREVIOUS CERTIFICATES (CONTRACT ONLY)	\$488,023.33
CURRENT PAYMENT DUE	\$24,932.45

Subscribed and sworn to before me this 4 day of August 2026
 State of: KENTUCKY
 Notary Public: [Signature]
 My Commission expires: 01/29/2028
 County of: BARREN



CONTINUATION SHEET NO. 2 TK STONE MIDDLE SCHOOL
 APPLICATION NO. Seventeen (17)

ITEM #	DESCRIPTION OF WORK	SCHEDULED VALUE	*D* WORK COMPLETED		*F*	*G*	*H*	*I*
			FROM PREV APPLIC. (D+E)	THIS PERIOD	MATERIALS STORED (NOT IN D OR E)	TOTAL COMPLETED & STORED D+E+F	% G/C	BALANCE TO FINISH C-G
1	PRECONSTRUCTION SERVICES	\$42,410.10	\$42,410.10			\$42,410.10	100%	\$0.00
2	CONSTRUCTION SERVICES	\$381,690.90	\$257,755.86	\$13,244.68		\$271,000.54	71%	\$110,690.36
3	MONTHLY REIMBURSABLES	\$390,000.00	\$208,000.00	\$13,000.00		\$221,000.00	57%	\$169,000.00
4	AIA CONTRACT REIMBURSABLE	\$3,145.17	\$3,145.17			\$3,145.17	100%	\$0.00
5								
6								
7								
8								
9								
10								
11								
12								
13								
14								
15								
16								
17								
18								
19								
20								
21								
22								
23								
24								
25								
26								
27								
28								
29								
30								
31								
32								
33								
34								
35								
36								
37								
38								
39								
40								
TOTALS		\$817,246.17	\$0.00	\$511,311.13	\$26,244.68	\$537,555.81	66%	\$279,690.36