

MEMORANDUM

September 1, 2026

TO: Marion County Board of Education

FROM: Remington A. Bard, Assoc. AIA
Project Manager

RE: Marion County Area Technology Center Renovation and Addition
Lebanon, Marion County, Kentucky
BG 25-341
RTA 25015

Attached is one complete copy of payment requests for the above referenced project. These should be reviewed and approved by the Board for direct payment to the vendors listed below.

Project PO/Contract	District PO Number	Vendor/Contractor	Amount Approved
GC		Calhoun Construction Services, Inc.	\$216,410.40
25015-03	53020	Air Mechanical Sales	15,857.00
25015-06	53023; 53037; 53038	RL Craig Company	21,753.00
25015-12	53029; 53042	Graybar	11,875.73
25015-13	53030	IMI	1,705.00
25015-14	53031	Mills Supply	9,313.68
25015-15	53032; 53040; 53041	Eckart	61,791.71
Total			\$338,706.52

If you have any questions or require additional information, please don't hesitate to contact us at 859.254.4018. Thank you for your assistance.

END OF MEMORANDUM

/mll

Enclosures

c: File w/a
ME260901-25015

APPLICATION AND CERTIFICATE FOR PAYMENT

Invoice : 955-3

To Owner : Marion County Public Schools
755 E. Main St

Lebanon KY 40033

Project : 955- Marion County ATC -
Renovation and Addition

Application No. : 3
Period To : 8/31/2026
Project Nos :

Distribution to :

- ☐ Owner
☐ Architect
☐ Contractor
☐
☐

From Contractor : CALHOUN CONSTRUCTION SERVICES INC
1703 S Brook St
LOUISVILLE KY 40208

Via Architect :

Contract For :

Contract Date :

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet is attached.

1. ORIGINAL CONTRACT SUM	\$5,844,314.61
2. NET CHANGE BY CHANGE ORDERS	\$0.00
3. CONTRACT SUM TO DATE	\$5,844,314.61
4. TOTAL COMPLETED AND STORED TO DATE	\$1,236,830.00
5. RETAINAGE:	
a. 10.00% of Completed Work	\$123,683.00
b. 0.00% of Stored Material	\$0.00
Total Retainage	\$123,683.00
6. TOTAL EARNED LESS RETAINAGE	\$1,113,147.00
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT	\$896,736.60
8. CURRENT PAYMENT DUE	\$216,410.40
9. BALANCE TO FINISH, PLUS RETAINAGE	\$4,731,167.61

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information, and belief, the work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: CALHOUN CONSTRUCTION SERVICES INC

By: Messica Gudy Date: 8/28/26

State of: Kentucky County of: Jefferson
Subscribed and sworn to before me this 28 day of August 2026

Notary Public: Brandi A Quire
My Commission expires: August 15, 2027

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information, and belief, the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$216,410.40

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$0.00	\$0.00
Total approved this month	\$0.00	0.00
TOTALS	\$0.00	\$0.00
NET CHANGE by Change Orders		\$0.00

ARCHITECT:

By: [Signature] Date: 9/3/2026

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment, and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CONTINUATION SHEET

Application and Certification for Payment, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest cent.

Use Column I on Contracts where variable retainage for line items may apply.

Application No. : 3

Application Date : 08/31/26

To : 08/31/26

Architect's Project No. :

Invoice : 955-3

Contract : 955- Marion County ATC - Renovation and Addition

A	B	C	D	E	F	G		H	I
Item No.	Description of Work	Scheduled Value	Work Completed		Materials Presently Stored (Not in D or E)	Total Completed and Stored To Date (D + E + F)	%	Balance To Finish (C - G)	Retainage
			From Previous Application	This Period In Place					
1	Marion County ATC - Renovation and Addition	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
001	General Conditions	190,664.61	28,000.00	14,000.00	0.00	42,000.00	22.03%	148,664.61	4,200.00
002	General Requirements material	45,302.00	5,960.00	5,200.00	0.00	11,160.00	24.63%	34,142.00	1,116.00
003	General Requirements labor	67,952.00	8,130.00	8,350.00	0.00	16,480.00	24.25%	51,472.00	1,648.00
004	Bond Administrative Items	37,614.00	37,614.00	0.00	0.00	37,614.00	100.00%	0.00	3,761.40
005	Bond Administrative Items	37,615.00	37,615.00	0.00	0.00	37,615.00	100.00%	0.00	3,761.50
006	Project Mobilization material	10,500.00	10,500.00	0.00	0.00	10,500.00	100.00%	0.00	1,050.00
007	Project Mobilization labor	14,500.00	14,500.00	0.00	0.00	14,500.00	100.00%	0.00	1,450.00
008	Demobilization material	10,500.00	0.00	0.00	0.00	0.00	0.00%	10,500.00	0.00
009	Demobilization labor	14,500.00	0.00	0.00	0.00	0.00	0.00%	14,500.00	0.00
010	Surveying / Layout material	2,152.00	750.00	0.00	0.00	750.00	34.85%	1,402.00	75.00
011	Surveying / Layout labor	15,313.00	2,850.00	8,450.00	0.00	11,300.00	73.79%	4,013.00	1,130.00
012	Temporary Facilities	4,200.00	0.00	350.00	0.00	350.00	8.33%	3,850.00	35.00
013	Allowance - Unsuitable Soils	47,500.00	0.00	0.00	0.00	0.00	0.00%	47,500.00	0.00
014	Building Demolition material	22,997.00	10,185.00	4,850.00	0.00	15,035.00	65.38%	7,962.00	1,503.50
015	Building Demolition labor	102,995.00	45,000.00	21,450.00	0.00	66,450.00	64.52%	36,545.00	6,645.00
016	Concrete Mobilization / Layout	12,500.00	0.00	6,000.00	0.00	6,000.00	48.00%	6,500.00	600.00
017	Concrete Foundations material	42,080.00	0.00	31,500.00	0.00	31,500.00	74.86%	10,580.00	3,150.00
018	Concrete Foundations labor	63,120.00	0.00	47,450.00	0.00	47,450.00	75.17%	15,670.00	4,745.00
019	Concrete SOG material	19,424.00	0.00	0.00	0.00	0.00	0.00%	19,424.00	0.00
020	Concrete SOG labor	29,136.00	0.00	0.00	0.00	0.00	0.00%	29,136.00	0.00
021	Site Concrete material	10,296.00	0.00	0.00	0.00	0.00	0.00%	10,296.00	0.00
022	Site Concrete labor	15,444.00	0.00	0.00	0.00	0.00	0.00%	15,444.00	0.00
023	Masonry CMU material	42,080.00	0.00	4,850.00	0.00	4,850.00	11.53%	37,230.00	485.00
024	Masonry CMU labor	63,120.00	0.00	6,480.00	0.00	6,480.00	10.27%	56,640.00	648.00
025	Masonry Brick Veneer material	41,588.00	0.00	2,500.00	0.00	2,500.00	6.01%	39,088.00	250.00
026	Masonry Brick Veneer labor	62,383.00	0.00	3,850.00	0.00	3,850.00	6.17%	58,533.00	385.00
027	Structural Steel Mobilization	12,000.00	0.00	0.00	0.00	0.00	0.00%	12,000.00	0.00
028	Structural Steel Shop Drawings	2,680.00	1,340.00	0.00	0.00	1,340.00	50.00%	1,340.00	134.00

CONTINUATION SHEET

Application and Certification for Payment, containing Contractor's signed certification is attached.
In tabulations below, amounts are stated to the nearest cent.
Use Column I on Contracts where variable retainage for line items may apply.

Application No. : 3
Application Date : 08/31/26
To : 08/31/26
Architect's Project No. :

Invoice : 955-3

Contract : 955- Marion County ATC - Renovation and Addition

A Item No.	B Description of Work	C Scheduled Value	D Work Completed		F Materials Presently Stored (Not in D or E)	G Total Completed and Stored To Date (D + E + F)	% (G / C)	H Balance To Finish (C - G)	I Retainage
			From Previous Application	This Period In Place					
029	Steel Deck material	27,300.00	0.00	0.00	0.00	0.00	0.00%	27,300.00	0.00
030	Steel Deck labor	40,950.00	0.00	0.00	0.00	0.00	0.00%	40,950.00	0.00
031	Structural Steel material	24,540.00	0.00	0.00	0.00	0.00	0.00%	24,540.00	0.00
032	Structural Steel labor	36,810.00	0.00	0.00	0.00	0.00	0.00%	36,810.00	0.00
033	Miscellaneous Metals material	18,530.00	0.00	0.00	0.00	0.00	0.00%	18,530.00	0.00
034	Miscellaneous Metals labor	27,795.00	0.00	0.00	0.00	0.00	0.00%	27,795.00	0.00
035	Steel Joist material	29,120.00	0.00	0.00	0.00	0.00	0.00%	29,120.00	0.00
036	Steel Joist labor	43,680.00	0.00	0.00	0.00	0.00	0.00%	43,680.00	0.00
037	Roof Insulation material	10,880.00	0.00	0.00	0.00	0.00	0.00%	10,880.00	0.00
038	Roof Insulation labor	16,320.00	0.00	0.00	0.00	0.00	0.00%	16,320.00	0.00
039	Damproofing material	38,000.00	0.00	0.00	0.00	0.00	0.00%	38,000.00	0.00
040	Damproofing labor	52,000.00	0.00	0.00	0.00	0.00	0.00%	52,000.00	0.00
041	Sealants - Caulking material	8,400.00	0.00	0.00	0.00	0.00	0.00%	8,400.00	0.00
042	Sealants - Caulking labor	12,600.00	0.00	0.00	0.00	0.00	0.00%	12,600.00	0.00
043	Expansion Joints material	9,146.00	0.00	0.00	0.00	0.00	0.00%	9,146.00	0.00
044	Expansion Joints labor	13,719.00	0.00	0.00	0.00	0.00	0.00%	13,719.00	0.00
045	Metal Wall Panels material	9,202.00	0.00	0.00	0.00	0.00	0.00%	9,202.00	0.00
046	Metal Wall Panels labor	13,802.00	0.00	0.00	0.00	0.00	0.00%	13,802.00	0.00
047	Modified Bituminous Membrane material	36,806.00	0.00	0.00	0.00	0.00	0.00%	36,806.00	0.00
048	Modified Bituminous Membrane labor	55,210.00	0.00	0.00	0.00	0.00	0.00%	55,210.00	0.00
049	Coated Foam Roofing material	8,590.00	0.00	0.00	0.00	0.00	0.00%	8,590.00	0.00
050	Coated Foam Roofing labor	12,885.00	0.00	0.00	0.00	0.00	0.00%	12,885.00	0.00
051	Manufactured Roof Specialties material	6,746.00	0.00	0.00	0.00	0.00	0.00%	6,746.00	0.00
052	Manufactured Roof Specialties labor	10,119.00	0.00	0.00	0.00	0.00	0.00%	10,119.00	0.00
053	Doors material	875.00	0.00	0.00	0.00	0.00	0.00%	875.00	0.00
054	Doors labor	5,850.00	0.00	0.00	0.00	0.00	0.00%	5,850.00	0.00
055	Door Frames material	650.00	0.00	0.00	0.00	0.00	0.00%	650.00	0.00
056	Door Frames labor	5,050.00	0.00	0.00	0.00	0.00	0.00%	5,050.00	0.00
057	Door Hardware material	1,250.00	0.00	0.00	0.00	0.00	0.00%	1,250.00	0.00

CONTINUATION SHEET

Application and Certification for Payment, containing Contractor's signed certification is attached.
In tabulations below, amounts are stated to the nearest cent.
Use Column I on Contracts where variable retainage for line items may apply.

Application No. : 3
Application Date : 08/31/26
To : 08/31/26
Architect's Project No. :

Invoice : 955-3

Contract : 955- Marion County ATC - Renovation and Addition

A	B	C	D	E	F	G	H	I	
Item No.	Description of Work	Scheduled Value	Work Completed		Materials Presently Stored (Not in D or E)	Total Completed and Stored To Date (D + E + F)	%	Balance To Finish (C - G)	Retainage
			From Previous Application	This Period In Place					
058	Door Frames labor	5,450.00	0.00	0.00	0.00	0.00	0.00%	5,450.00	0.00
059	Glass / Glazing material	25,024.00	0.00	0.00	0.00	0.00	0.00%	25,024.00	0.00
060	Glass / Glazing labor	37,536.00	0.00	0.00	0.00	0.00	0.00%	37,536.00	0.00
061	Metal Stud Framing labor	21,275.00	0.00	0.00	0.00	0.00	0.00%	21,275.00	0.00
062	Metal Stud Framing material	31,225.00	0.00	0.00	0.00	0.00	0.00%	31,225.00	0.00
063	Roof Walls material	12,944.00	0.00	0.00	0.00	0.00	0.00%	12,944.00	0.00
064	Roof Wealls labor	19,416.00	0.00	0.00	0.00	0.00	0.00%	19,416.00	0.00
065	Hang and Finish Drywall material	21,986.00	0.00	0.00	0.00	0.00	0.00%	21,986.00	0.00
066	Hang and Finish Drywall labor	64,564.00	0.00	0.00	0.00	0.00	0.00%	64,564.00	0.00
067	Acoustic Ceiling System material	21,776.00	0.00	0.00	0.00	0.00	0.00%	21,776.00	0.00
068	Acoustic Ceiling System labor	32,664.00	0.00	0.00	0.00	0.00	0.00%	32,664.00	0.00
069	Floor Prep material	23,582.00	6,500.00	0.00	0.00	6,500.00	27.56%	17,082.00	650.00
070	Floor Prep labor	35,373.00	8,750.00	0.00	0.00	8,750.00	24.74%	26,623.00	875.00
071	LVT material	38,620.00	0.00	7,250.00	0.00	7,250.00	18.77%	31,370.00	725.00
072	LVT labor	57,930.00	0.00	10,500.00	0.00	10,500.00	18.13%	47,430.00	1,050.00
073	Carpet Tile material	16,848.00	0.00	0.00	0.00	0.00	0.00%	16,848.00	0.00
074	Carpet Tile labor	25,272.00	0.00	0.00	0.00	0.00	0.00%	25,272.00	0.00
075	Cove Base material	12,574.00	0.00	0.00	0.00	0.00	0.00%	12,574.00	0.00
076	Cove Base labor	18,861.00	0.00	0.00	0.00	0.00	0.00%	18,861.00	0.00
077	SVT material	29,400.00	0.00	0.00	0.00	0.00	0.00%	29,400.00	0.00
078	SVT labor	44,100.00	0.00	0.00	0.00	0.00	0.00%	44,100.00	0.00
079	Painting Walls / Ceilings material	12,616.00	0.00	0.00	0.00	0.00	0.00%	12,616.00	0.00
080	Painting Walls / Ceilings labor	18,924.00	0.00	0.00	0.00	0.00	0.00%	18,924.00	0.00
081	Painting Door & Frames material	3,942.00	0.00	0.00	0.00	0.00	0.00%	3,942.00	0.00
082	Painting Door & Frames labor	5,913.00	0.00	0.00	0.00	0.00	0.00%	5,913.00	0.00
083	Painting Miscellaneous Metals material	2,388.00	0.00	0.00	0.00	0.00	0.00%	2,388.00	0.00
084	Painting Miscellaneous Metals labor	3,581.00	0.00	0.00	0.00	0.00	0.00%	3,581.00	0.00
085	Sealed / Painted Concrete material	5,460.00	0.00	0.00	0.00	0.00	0.00%	5,460.00	0.00
086	Sealed / Painted Concrete labor	8,190.00	0.00	0.00	0.00	0.00	0.00%	8,190.00	0.00

CONTINUATION SHEET

Application and Certification for Payment, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest cent.

Use Column I on Contracts where variable retainage for line items may apply.

Application No. : 3

Application Date : 08/31/26

To : 08/31/26

Architect's Project No. :

Invoice : 955-3

Contract : 955- Marion County ATC - Renovation and Addition

A Item No.	B Description of Work	C Scheduled Value	D Work Completed		F Materials Presently Stored (Not in D or E)	G Total Completed and Stored To Date (D + E + F)	% (G / C)	H Balance To Finish (C - G)	I Retainage
			From Previous Application	This Period In Place					
087	Walkway Cover material	16,450.00	0.00	0.00	0.00	0.00	0.00%	16,450.00	0.00
088	Walkway Cover labor	24,675.00	0.00	0.00	0.00	0.00	0.00%	24,675.00	0.00
089	Hangover Canopy material	16,072.00	0.00	0.00	0.00	0.00	0.00%	16,072.00	0.00
090	Hangover Canopy labor	24,108.00	0.00	0.00	0.00	0.00	0.00%	24,108.00	0.00
091	Plastic Laminate Cabinets material	19,912.00	0.00	0.00	0.00	0.00	0.00%	19,912.00	0.00
092	Plastic Laminate Cabinets labor	29,868.00	0.00	0.00	0.00	0.00	0.00%	29,868.00	0.00
093	Plastic Laminate Countertops material	13,275.00	0.00	0.00	0.00	0.00	0.00%	13,275.00	0.00
094	Plastic Laminate Countertops labor	19,913.00	0.00	0.00	0.00	0.00	0.00%	19,913.00	0.00
095	Geothermal Well Field Drilling material	75,140.00	75,140.00	0.00	0.00	75,140.00	100.00%	0.00	7,514.00
096	Geothermal Well Field Drilling labor	112,710.00	112,710.00	0.00	0.00	112,710.00	100.00%	0.00	11,271.00
097	Geothermal Piping material	50,094.00	22,642.00	0.00	0.00	22,642.00	45.20%	27,452.00	2,264.20
098	Geothermal Piping labor	75,140.00	37,075.00	0.00	0.00	37,075.00	49.34%	38,065.00	3,707.50
099	Fire Protection Shop Drawings / Submittals	6,560.00	0.00	0.00	0.00	0.00	0.00%	6,560.00	0.00
100	Fire Protection Mobilization / Permits	12,870.00	0.00	12,870.00	0.00	12,870.00	100.00%	0.00	1,287.00
101	Fire Protection Demo material	4,856.00	2,000.00	0.00	0.00	2,000.00	41.19%	2,856.00	200.00
102	Fire Protection Demo labor	57,794.00	14,500.00	0.00	0.00	14,500.00	25.09%	43,294.00	1,450.00
103	Interior Fire Protection material	55,542.00	0.00	0.00	0.00	0.00	0.00%	55,542.00	0.00
104	Interior Fire Protection labor	37,028.00	0.00	0.00	0.00	0.00	0.00%	37,028.00	0.00
105	Fire Protection Punchlist / Closeout	5,650.00	0.00	0.00	0.00	0.00	0.00%	5,650.00	0.00
106	Plumbing Shop Drawings / Submittals	5,850.00	5,850.00	0.00	0.00	5,850.00	100.00%	0.00	585.00
107	Plumbing Mobilization / Permits	9,500.00	9,500.00	0.00	0.00	9,500.00	100.00%	0.00	950.00
108	Plumbing Demolition material	4,032.00	1,400.00	1,400.00	0.00	2,800.00	69.44%	1,232.00	280.00
109	Plumbing Demolition labor	13,548.00	5,250.00	5,250.00	0.00	10,500.00	77.50%	3,048.00	1,050.00
110	Plumbing Underslab material	7,588.00	3,025.00	2,450.00	0.00	5,475.00	72.15%	2,113.00	547.50
111	Plumbing Underslab labor	8,392.00	2,880.00	2,250.00	0.00	5,130.00	61.13%	3,262.00	513.00
112	Plumbing Fixtures material	8,570.00	0.00	0.00	0.00	0.00	0.00%	8,570.00	0.00
113	Plumbing Fixtures labor	12,380.00	0.00	0.00	0.00	0.00	0.00%	12,380.00	0.00
114	Plumbing Inspections	4,500.00	2,000.00	0.00	0.00	2,000.00	44.44%	2,500.00	200.00
115	Domestic Water Piping material	8,536.00	3,350.00	1,250.00	0.00	4,600.00	53.89%	3,936.00	460.00

CONTINUATION SHEET

Application and Certification for Payment, containing Contractor's signed certification is attached.
In tabulations below, amounts are stated to the nearest cent.
Use Column I on Contracts where variable retainage for line items may apply.

Application No. : 3
Application Date : 08/31/26
To : 08/31/26
Architect's Project No. :

Invoice : 955-3

Contract : 955- Marion County ATC - Renovation and Addition

A Item No.	B Description of Work	C Scheduled Value	D Work Completed		F Materials Presently Stored (Not in D or E)	G Total Completed and Stored To Date (D + E + F)	% (G / C)	H Balance To Finish (C - G)	I Retainage
			From Previous Application	This Period In Place					
116	Domestic Water Piping labor	9,024.00	3,550.00	2,540.00	0.00	6,090.00	67.49%	2,934.00	609.00
117	Domestic Water Insulation material	11,124.00	1,356.00	1,130.00	0.00	2,486.00	22.35%	8,638.00	248.60
118	Domestic Water Insulation material	7,416.00	985.00	1,050.00	0.00	2,035.00	27.44%	5,381.00	203.50
119	Sanitary Above Slab Rough In labor	8,148.00	4,500.00	0.00	0.00	4,500.00	55.23%	3,648.00	450.00
120	Sanitary Above Slab Rough In material	5,432.00	2,650.00	0.00	0.00	2,650.00	48.78%	2,782.00	265.00
121	Interior Storm Piping material	3,555.00	1,126.00	0.00	0.00	1,126.00	31.67%	2,429.00	112.60
122	Interior Storm Piping labor	6,850.00	2,350.00	0.00	0.00	2,350.00	34.31%	4,500.00	235.00
123	Interior Natural Gas Piping material	2,254.00	0.00	1,200.00	0.00	1,200.00	53.24%	1,054.00	120.00
124	Interior Natural Gas Piping labor	4,850.00	0.00	2,400.00	0.00	2,400.00	49.48%	2,450.00	240.00
125	Exterior Natural Gas Piping material	2,795.00	500.00	0.00	0.00	500.00	17.89%	2,295.00	50.00
126	Exterior Natural Gas Piping labor	4,696.00	850.00	0.00	0.00	850.00	18.10%	3,846.00	85.00
127	Water Balance	2,300.00	0.00	0.00	0.00	0.00	0.00%	2,300.00	0.00
128	Plumbing Record Drawings / O&M	4,657.00	0.00	0.00	0.00	0.00	0.00%	4,657.00	0.00
129	Plumbing Punchlist / Closeout	7,500.00	0.00	0.00	0.00	0.00	0.00%	7,500.00	0.00
130	HVAC Shop Drawings / Submittals	8,500.00	8,500.00	0.00	0.00	8,500.00	100.00%	0.00	850.00
131	HVAC Mobilization / Permits	18,450.00	18,450.00	0.00	0.00	18,450.00	100.00%	0.00	1,845.00
132	HVAC Demolition material	30,062.00	27,060.00	0.00	0.00	27,060.00	90.01%	3,002.00	2,706.00
133	HVAC Demolition labor	90,188.00	67,360.00	0.00	0.00	67,360.00	74.69%	22,828.00	6,736.00
134	Geothermal Horizontal Piping material	51,362.00	0.00	0.00	0.00	0.00	0.00%	51,362.00	0.00
135	Geothermal Horizontal Piping labor	154,088.00	0.00	0.00	0.00	0.00	0.00%	154,088.00	0.00
136	Hydronic Piping material	38,988.00	0.00	0.00	0.00	0.00	0.00%	38,988.00	0.00
137	Hydronic Piping labor	116,962.00	0.00	0.00	0.00	0.00	0.00%	116,962.00	0.00
138	HVAC Sheet Metal material	82,012.00	48,100.00	0.00	0.00	48,100.00	58.65%	33,912.00	4,810.00
139	HVAC Sheet Metal labor	246,038.00	137,100.00	0.00	0.00	137,100.00	55.72%	108,938.00	13,710.00
140	Heat Pumps material	38,035.00	12,650.00	0.00	0.00	12,650.00	33.26%	25,385.00	1,265.00
141	Heat Pumps labor	114,105.00	36,550.00	0.00	0.00	36,550.00	32.03%	77,555.00	3,655.00
142	Grills & Diffusers materials	35,662.00	0.00	0.00	0.00	0.00	0.00%	35,662.00	0.00
143	Grills & Diffusers labor	106,988.00	0.00	0.00	0.00	0.00	0.00%	106,988.00	0.00
144	HVAC Insulation material	22,420.00	2,940.00	0.00	0.00	2,940.00	13.11%	19,480.00	294.00

CONTINUATION SHEET

Application and Certification for Payment, containing
Contractor's signed certification is attached.
In tabulations below, amounts are stated to the nearest cent.
Use Column I on Contracts where variable retainage for line items may apply.

Application No. : 3
Application Date : 08/31/26
To : 08/31/26
Architect's Project No. :

Invoice : 955-3

Contract : 955- Marion County ATC - Renovation and Addition

A	B	C	D	E	F	G		H	I
Item No.	Description of Work	Scheduled Value	Work Completed		Materials Presently Stored (Not in D or E)	Total Completed and Stored To Date (D + E + F)	%	Balance To Finish (C - G)	Retainage
			From Previous Application	This Period In Place					
145	HVAC Insulation labor	67,262.00	7,850.00	0.00	0.00	7,850.00	11.67%	59,412.00	785.00
146	HVAC Controls material	66,902.00	0.00	0.00	0.00	0.00	0.00%	66,902.00	0.00
147	HVAC Controls labor	100,353.00	0.00	0.00	0.00	0.00	0.00%	100,353.00	0.00
148	HVAC Air Balance	12,560.00	0.00	0.00	0.00	0.00	0.00%	12,560.00	0.00
149	HVAC Record Drawings / O&M	8,500.00	0.00	0.00	0.00	0.00	0.00%	8,500.00	0.00
150	HVAC Factory Start-Up Reports	6,500.00	0.00	0.00	0.00	0.00	0.00%	6,500.00	0.00
151	HVAC Owner Training	14,560.00	0.00	0.00	0.00	0.00	0.00%	14,560.00	0.00
152	HVAC Controls Checkout	9,000.00	0.00	0.00	0.00	0.00	0.00%	9,000.00	0.00
153	HVAC Punchlist / Closeout	15,000.00	0.00	0.00	0.00	0.00	0.00%	15,000.00	0.00
154	Electrical Shop Drawings / Submittals	9,650.00	9,650.00	0.00	0.00	9,650.00	100.00%	0.00	965.00
155	Electrical Mobilization / Permits	16,540.00	16,540.00	0.00	0.00	16,540.00	100.00%	0.00	1,654.00
156	Electrical Demolition material	16,558.00	5,300.00	0.00	0.00	5,300.00	32.01%	11,258.00	530.00
157	Electrical Demolition labor	34,560.00	11,356.00	0.00	0.00	11,356.00	32.86%	23,204.00	1,135.60
158	Electrical Temporary Utilities material	8,550.00	4,320.00	0.00	0.00	4,320.00	50.53%	4,230.00	432.00
159	Electrical Temporary Utilities labor	42,650.00	12,500.00	0.00	0.00	12,500.00	29.31%	30,150.00	1,250.00
160	Electrical Site Utilities material	12,540.00	0.00	0.00	0.00	0.00	0.00%	12,540.00	0.00
161	Electrical Site Utilities labor	31,220.00	0.00	0.00	0.00	0.00	0.00%	31,220.00	0.00
162	Switchgear material	2,250.00	0.00	0.00	0.00	0.00	0.00%	2,250.00	0.00
163	Switchgear labor	26,590.00	0.00	0.00	0.00	0.00	0.00%	26,590.00	0.00
164	Branch Panel material	1,115.00	0.00	0.00	0.00	0.00	0.00%	1,115.00	0.00
165	Branch Panel labor	22,350.00	0.00	0.00	0.00	0.00	0.00%	22,350.00	0.00
166	Feeder Conduit material	2,550.00	0.00	255.00	0.00	255.00	10.00%	2,295.00	25.50
167	Feeder Conduit labor	25,600.00	0.00	2,560.00	0.00	2,560.00	10.00%	23,040.00	256.00
168	Branch Conduit material	1,160.00	0.00	116.00	0.00	116.00	10.00%	1,044.00	11.60
169	Branch Conduit labor	19,550.00	0.00	1,955.00	0.00	1,955.00	10.00%	17,595.00	195.50
170	Feeder Wire material	2,150.00	0.00	0.00	0.00	0.00	0.00%	2,150.00	0.00
171	Feeder Wire labor	16,555.00	0.00	0.00	0.00	0.00	0.00%	16,555.00	0.00
172	Branch Wiring material	1,250.00	0.00	0.00	0.00	0.00	0.00%	1,250.00	0.00
173	Branch Wiring labor	18,500.00	0.00	0.00	0.00	0.00	0.00%	18,500.00	0.00

CONTINUATION SHEET

Application and Certification for Payment, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest cent.

Use Column I on Contracts where variable retainage for line items may apply.

Application No. : 3

Application Date : 08/31/26

To : 08/31/26

Architect's Project No. :

Invoice : 955-3

Contract : 955- Marion County ATC - Renovation and Addition

A Item No.	B Description of Work	C Scheduled Value	D Work Completed		F Materials Presently Stored (Not in D or E)	G Total Completed and Stored To Date (D + E + F)	% (G / C)	H Balance To Finish (C - G)	I Retainage
			From Previous Application	This Period In Place					
174	Cabletray & Accessories material	3,650.00	0.00	0.00	0.00	0.00	0.00%	3,650.00	0.00
175	Cabletray & Accessories labor	21,500.00	0.00	0.00	0.00	0.00	0.00%	21,500.00	0.00
176	Interior Light Fixture material	1,520.00	0.00	0.00	0.00	0.00	0.00%	1,520.00	0.00
177	Interior Light Fixture labor	32,560.00	0.00	0.00	0.00	0.00	0.00%	32,560.00	0.00
178	Exterior Light Fixture material	8,500.00	0.00	0.00	0.00	0.00	0.00%	8,500.00	0.00
179	Exterior Light Fixture labor	31,500.00	0.00	0.00	0.00	0.00	0.00%	31,500.00	0.00
180	Lighting Control System material	6,525.00	0.00	0.00	0.00	0.00	0.00%	6,525.00	0.00
181	Lighting Control System labor	33,540.00	0.00	0.00	0.00	0.00	0.00%	33,540.00	0.00
182	Wiring Devices material	12,580.00	0.00	0.00	0.00	0.00	0.00%	12,580.00	0.00
183	Wiring Devices labor	28,560.00	0.00	0.00	0.00	0.00	0.00%	28,560.00	0.00
184	Voice / Data System Conduit material	3,520.00	0.00	0.00	0.00	0.00	0.00%	3,520.00	0.00
185	Voice / Data System Conduit labor	25,850.00	0.00	0.00	0.00	0.00	0.00%	25,850.00	0.00
186	Voice / Data System Wiring material	3,965.00	0.00	0.00	0.00	0.00	0.00%	3,965.00	0.00
187	Voice / Data System Wiring labor	28,950.00	0.00	0.00	0.00	0.00	0.00%	28,950.00	0.00
188	CCTV System Conduit material	3,080.00	0.00	0.00	0.00	0.00	0.00%	3,080.00	0.00
189	CCTV System Conduit labor	21,450.00	0.00	0.00	0.00	0.00	0.00%	21,450.00	0.00
190	CCTV System Wiring material	4,565.00	0.00	0.00	0.00	0.00	0.00%	4,565.00	0.00
191	CCTV System Wiring labor	12,540.00	0.00	0.00	0.00	0.00	0.00%	12,540.00	0.00
192	Audio / Video System Conduit material	3,250.00	0.00	0.00	0.00	0.00	0.00%	3,250.00	0.00
193	Audio / Video System Conduit labor	11,250.00	0.00	0.00	0.00	0.00	0.00%	11,250.00	0.00
194	Audio / Video System Wiring material	3,860.00	0.00	0.00	0.00	0.00	0.00%	3,860.00	0.00
195	Audio / Video System Wiring labor	13,600.00	0.00	0.00	0.00	0.00	0.00%	13,600.00	0.00
196	Fire Alarm Conduit & Wiring materials	2,850.00	0.00	0.00	0.00	0.00	0.00%	2,850.00	0.00
197	Fire Alarm Conduit & Wiring labor	5,595.00	0.00	0.00	0.00	0.00	0.00%	5,595.00	0.00
198	Fire Alarm Devices material	3,150.00	0.00	0.00	0.00	0.00	0.00%	3,150.00	0.00
199	Fire Alarm Devices labor	5,905.00	0.00	0.00	0.00	0.00	0.00%	5,905.00	0.00
200	Electrical Inspection	2,500.00	0.00	0.00	0.00	0.00	0.00%	2,500.00	0.00
201	Electrical Owner Training	2,500.00	0.00	0.00	0.00	0.00	0.00%	2,500.00	0.00
202	Electrical Record Drawings	3,500.00	0.00	0.00	0.00	0.00	0.00%	3,500.00	0.00

CONTINUATION SHEET

Application and Certification for Payment, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest cent.

Use Column I on Contracts where variable retainage for line items may apply.

Application No. : 3

Application Date : 08/31/26

To : 08/31/26

Architect's Project No. :

Invoice : 955-3

Contract : 955- Marion County ATC - Renovation and Addition

A Item No.	B Description of Work	C Scheduled Value	D Work Completed		F Materials Presently Stored (Not in D or E)	G Total Completed and Stored To Date (D + E + F)	% (G / C)	H Balance To Finish (C - G)	I Retainage
			From Previous Application	This Period In Place					
203	Electrical O&M Manuals	2,796.00	0.00	0.00	0.00	0.00	0.00%	2,796.00	0.00
204	Electrical Punch List / Closeout	12,500.00	0.00	0.00	0.00	0.00	0.00%	12,500.00	0.00
205	Seeding / Sodding material	2,250.00	0.00	0.00	0.00	0.00	0.00%	2,250.00	0.00
206	Seeding / Sodding labor	11,210.00	0.00	0.00	0.00	0.00	0.00%	11,210.00	0.00
207	Backfilling material	12,560.00	0.00	6,250.00	0.00	6,250.00	49.76%	6,310.00	625.00
208	Backfilling labor	24,555.00	0.00	12,500.00	0.00	12,500.00	50.91%	12,055.00	1,250.00
209	Chain Link Fence material	8,655.00	0.00	0.00	0.00	0.00	0.00%	8,655.00	0.00
210	Chain Link Fence labor	22,450.00	0.00	0.00	0.00	0.00	0.00%	22,450.00	0.00
211	Storm Pipe material	16,540.00	0.00	0.00	0.00	0.00	0.00%	16,540.00	0.00
212	Storm Pipe labor	28,900.00	0.00	0.00	0.00	0.00	0.00%	28,900.00	0.00
213	Storm Structures material	19,645.00	0.00	0.00	0.00	0.00	0.00%	19,645.00	0.00
214	Storm Structures labor	33,500.00	0.00	0.00	0.00	0.00	0.00%	33,500.00	0.00
215	Excavation Cut / Fill material	19,560.00	4,500.00	0.00	0.00	4,500.00	23.01%	15,060.00	450.00
216	Excavation Cut / Fill labor	34,470.00	8,650.00	0.00	0.00	8,650.00	25.09%	25,820.00	865.00
217	Downspout Boots material	1,200.00	0.00	0.00	0.00	0.00	0.00%	1,200.00	0.00
218	Downspout Boots labor	2,150.00	0.00	0.00	0.00	0.00	0.00%	2,150.00	0.00
219	Pavement Demolition material	18,003.00	0.00	0.00	0.00	0.00	0.00%	18,003.00	0.00
220	Pavement Demolition labor	49,702.00	0.00	0.00	0.00	0.00	0.00%	49,702.00	0.00
221	Erosion Controls materials	8,600.00	8,600.00	0.00	0.00	8,600.00	100.00%	0.00	860.00
222	Erosion Controls labor	15,515.00	15,515.00	0.00	0.00	15,515.00	100.00%	0.00	1,551.50
223	Erosion Controls Maintenance materials	3,646.00	0.00	0.00	0.00	0.00	0.00%	3,646.00	0.00
224	Erosion Controls Maintenance labor	5,469.00	0.00	0.00	0.00	0.00	0.00%	5,469.00	0.00
225	Aggregate Base Courses material	19,360.00	0.00	0.00	0.00	0.00	0.00%	19,360.00	0.00
226	Aggregate Base Courses labor	38,650.00	0.00	0.00	0.00	0.00	0.00%	38,650.00	0.00
227	Asphalt Paving material	67,829.00	0.00	0.00	0.00	0.00	0.00%	67,829.00	0.00
228	Asphalt Paving labor	101,743.00	0.00	0.00	0.00	0.00	0.00%	101,743.00	0.00
229	Landscaping material	12,400.00	0.00	0.00	0.00	0.00	0.00%	12,400.00	0.00
230	Landscaping labor	46,188.00	0.00	0.00	0.00	0.00	0.00%	46,188.00	0.00
	Grand Totals	5,844,314.61	996,374.00	240,456.00	0.00	1,236,830.00	21.16%	4,607,484.61	123,883.00

CALHOUN CONSTRUCTION SERVICES, INC.

CONTRACTOR'S AFFIDAVIT AND WAIVER OF LIEN

PARTIAL (X)

FINAL ()

We, the undersigned, having been employed by Marion County Public Schools to furnish labor and materials to do construction work on the premises known as Marion County ATC – Renovation and Addition hereby warrant that the premises of the above named job cannot be made subject to any valid lien by anyone who furnished material, supplies, labor or services to the undersigned for use in the above named project for any labor, materials or supplies furnished or services performed through August 31, 2026 to the extent that the undersigned has been paid as set forth herein.

This waiver is given in order to induce payment in the amount of \$216,410.40 and upon receipt of the amount due by the undersigned, this waiver as to the amount due becomes valid, enforceable and of full effect. Upon attachment of the canceled check and the legal description of the project, this waiver may be recorded by the Owner or mortgage holder(s) of the project.

This Contractor's Affidavit and Waiver of Lien only applies to the extent paid, and does not apply to or cover retention, unresolved claims or unresolved changes, change orders or change requests.

Given under our hand and seal this 28 day of August, 2026

CALHOUN CONSTRUCTION SERVICES, INC.

Christina Dugoby
Signature of Authorized Representative

Controller

Title of Authorized Representative

STATE OF: KENTUCKY)

COUNTY OF: JEFFERSON)

Subscribed and sworn to before me this 28 day of August 2026

Brandi A Quire
(Notary Public)

My Commission Expires: 8/15/2027

County of Residence: Bullitt



Marion County ATC - Renovation and Addition

Pay Application # 3

PO#		Company	Original PO Amnt (excl. taxes)	Changes to PO	PO Total	Prior Month Approved for Payment	Current Month Approved for Payment	Amount Billed to Date	Balance of PO	Percent Complete
25015-01	Tab 1	Geothermal Supply Company	\$42,115.68	\$0.00	\$42,115.68	\$0.00	\$42,115.68	\$42,115.68	\$0.00	100.00%
25015-02		ABC Supply Interiors	\$43,000.00	\$0.00	\$43,000.00	\$0.00	\$0.00	\$0.00	\$43,000.00	0.00%
25015-03	Tab 3	Air Mechanical Sales, Inc.	\$30,070.00	\$0.00	\$30,070.00	\$0.00	\$15,857.00	\$15,857.00	\$14,213.00	52.73%
25015-04		Blackmore & Glunt	\$25,770.00	\$0.00	\$25,770.00	\$0.00	\$0.00	\$0.00	\$25,770.00	0.00%
25015-05		Mason Industries	\$59,300.00	\$0.00	\$59,300.00	\$0.00	\$0.00	\$0.00	\$59,300.00	0.00%
25015-06	Tab 3	R.L. Craig Co.	\$137,773.00	\$0.00	\$137,773.00	\$0.00	\$21,753.00	\$21,753.00	\$116,020.00	15.79%
25015-07		Lee Building Products	\$180,000.00	\$0.00	\$180,000.00	\$0.00	\$0.00	\$0.00	\$180,000.00	0.00%
25015-08		Mills Supply Company, Inc.	\$7,453.00	\$0.00	\$7,453.00	\$0.00	\$0.00	\$0.00	\$7,453.00	0.00%
25015-09		SRM	\$5,000.00	\$0.00	\$5,000.00	\$0.00	\$0.00	\$0.00	\$5,000.00	0.00%
25015-10		Thermal Equipment	\$512,500.00	\$0.00	\$512,500.00	\$0.00	\$0.00	\$0.00	\$512,500.00	0.00%
25015-11		Master Supply	\$25,502.58	\$0.00	\$25,502.58	\$0.00	\$0.00	\$0.00	\$25,502.58	0.00%
25015-12	Tab 2	Graybar Electric Company, Inc.	\$63,624.06	\$0.00	\$63,624.06	\$0.00	\$11,875.73	\$11,875.73	\$51,748.33	18.67%
25015-13	Tab 4	IMI Kentucky, LLC	\$60,000.00	\$0.00	\$60,000.00	\$0.00	\$1,705.00	\$1,705.00	\$58,295.00	2.84%
25015-14	Tab 4	Mills Supply Company, Inc.	\$20,000.00	\$0.00	\$20,000.00	\$0.00	\$9,313.68	\$9,313.68	\$10,686.32	46.57%
25015-15	Tab 2	Eckart Supply	\$321,357.45	\$0.00	\$321,357.45	\$27,256.38	\$61,791.71	\$89,048.09	\$232,309.36	27.71%
25015-16		Everon	\$59,519.62	\$0.00	\$59,519.62	\$0.00	\$0.00	\$0.00	\$59,519.62	0.00%
25015-17		QXO	\$55,000.00	\$0.00	\$55,000.00	\$0.00	\$0.00	\$0.00	\$55,000.00	0.00%
25015-18		Schiller	\$74,825.00	\$0.00	\$74,825.00	\$0.00	\$0.00	\$0.00	\$74,825.00	0.00%
Totals			\$1,722,810.39	\$0.00	\$1,722,810.39	\$27,256.38	\$164,411.80	\$191,668.18	\$1,531,142.21	11.13%

I hereby guarantee and warrant to the owner that all materials listed in the breakdown above for payment conform fully to the requirements of the contract documents. These materials have been delivered to the project site, in good condition, and have been inspected to verify product

Jessica Guigebly
Contractor Signature

9/2/26
Date

State of: Kentucky)

County of: Jefferson)

Subscribed and sworn to before me this 2 day of September, 2026

Angela Williams
Notary Public

My Commission Expires: 9-16-2027

County of Residence: Jefferson



Marion County ATC - Renovation and Addition

Boycars Geothermal & Drilling LLC

Supplier	PO #	PO AMT	PO Change Order	Final PO Amt	Supplier Invoice #	Invoice Date	Prior Month Supplier Invoice Amount	Current Month Supplier Invoice Amount	Amt Billed To Date	PO Balance	% Billed	Sales Tax 6.00%	Total Material Deduct	Check Number	Check Date
Geothermal Supply Company	25015-01	\$42,115.68		\$42,115.68	0089868-IN	May 18, 2026		\$23,997.00							
					0090025-IN	June 4, 2026		\$11,998.89							
					0090188-IN	June 18, 2026		\$6,119.28							
Total		\$42,115.68	\$0.00	\$42,115.68			\$0.00	\$42,115.68	\$42,115.68	\$0.00	100.00%	\$ 2,526.94	\$44,642.62		
Total		\$42,115.68	\$0.00	\$42,115.68			\$0.00	\$42,115.68	\$42,115.68	\$0.00	100.00%	\$ 2,526.94	\$ 44,642.62		
							Tax	\$2,526.94							
							Current Month DPO	\$44,642.62							

All backup supplier invoices MUST accompany this sheet and included with the Application & Certificate for Payment to Contractor

Marion County ATC - Renovation and Addition

Total Power Electrical Services LLC

[illegible]

All backup supplier invoices MUST accompany this sheet and included with the Application & Certificate for Payment to Contractor

RE: Eckart Supply
(DPO Vendor's Name)

(The Contractor shall review invoices to insure items such as tools, finance charges, and sales tax are not included in the invoice amount. The original invoices are to be assembled and attached to this authorization form and submitted to the Architect along with Pay Application and Sub-Contractor's Purchase Order Payment Authorizations.)

[illegible]

Jessica Gingsby . Controller
Printed Name & Title
Jessica Gingsby
Signature

Date 8/28/24

Marion ATC Eckart DPO 25015-15 Conduit, Gear, Lighting

INVOICE NUMBER	DATE	AMOUNT	NOTES	
S101760845.001	6/22/2026	\$ 10,286.60	July 2026 pay app	Conduit
S101856212.001	6/23/2026	\$ 16,969.78	July 2026 pay app	Conduit
S101760845.003	7/22/2026	\$ 659.42	August 2026 pay app	Conduit
S101895668.002	7/22/2026	\$ 64.92	August 2026 pay app	Conduit
S101895668.001	7/20/2026	\$ 172.73	August 2026 pay app	Conduit
S101760845.002	7/1/2026	\$ 370.64	August 2026 pay app	Conduit
S101900756.002	7/23/2026	\$ 38,735.78	August 2026 pay app	Lighting
S101900756.004	7/23/2026	\$ 21,788.22	August 2026 pay app	Lighting
TOTAL INVOICED		\$ 89,048.09		
DPO AMOUNT		\$ 321,357.45		
REMAINING TO BILL		\$ 232,309.36		



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice

INVOICE DATE	INVOICE NUMBER
07/01/2026	S101760845.002
REMIT TO: ECKART SUPPLY 426 QUARRY RD NW CORYDON, IN 47112-6918	PAGE NO.
	1 of 1

BILL TO:

SHIP TO:

MARION COUNTY BOARD OF EDUCATION
C/O TOTAL POWER ELECTRICAL SERVICES
1820 TIMBER CREEK RD
LAWRENCEBURG, KY 40342-9534

MARION COUNTY ATC RENO/ADDITION
721 EAST MAIN STREET
C/O TOTAL POWER
LEBANON, KY 40033-1701

CUSTOMER NUMBER		CUSTOMER PO NUMBER		JOB NAME / RELEASE NUMBER		SALESPERSON		
48514		2505-15		2505-15		Matt Rankin		
WRITER			SHIP VIA		TERMS		SHIP DATE	ORDER DATE
Teresa Pfalzgraf			OUR TRUCK		Net Due 25th		07/01/2026	06/19/2026
ORDER QTY	SHIP QTY	DESCRIPTION					UNIT PRICE	EXT PRICE
100ea	100ea	ORB F812MB18A BOX/ CONDUIT HANGER, 1/2IN - 3/4IN EMT, 1/4IN PLAIN HOLE 06-30-2026 10:45:18 AM S101760845.002  Blair Thompson					370.638/c	370.64

Invoice is due by 08/25/2026

Past Due invoices may be subject to 2% late charge.

Additional freight charges may apply.

Subtotal	370.64
S&H Charges	0.00
Tax	0.00
Payments	0.00
Amount Due	370.64



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice

INVOICE DATE	INVOICE NUMBER
07/20/2026	S101895668.001
REMIT TO: ECKART SUPPLY 426 QUARRY RD NW CORYDON, IN 47112-6918	PAGE NO. 1 of 1

BILL TO:

SHIP TO:

MARION COUNTY BOARD OF EDUCATION
C/O TOTAL POWER ELECTRICAL SERVICES
1820 TIMBER CREEK RD
LAWRENCEBURG, KY 40342-9534

MARION COUNTY ATC RENO/ADDITION
721 EAST MAIN STREET
C/O TOTAL POWER
LEBANON, KY 40033-1701

CUSTOMER NUMBER		CUSTOMER PO NUMBER		JOB NAME / RELEASE NUMBER		SALESPERSON		
48514		2505-15				Matt Rankin		
WRITER			SHIP VIA		TERMS		SHIP DATE	ORDER DATE
Teresa Pfalzgraf			OUR TRUCK		Net Due 25th		07/20/2026	07/17/2026
ORDER QTY	SHIP QTY	DESCRIPTION					UNIT PRICE	EXT PRICE
40ea	25ea	RAC 689					4.328/ea	108.20
		1G 3 1/2" DEEP GANGABLE MASONARY						
50ea	50ea	WSN W2-6EG					0.355/ea	17.75
		N228ZN 3/8-16 CHANNEL NUT W/ STD						
		SPRING IM						
50ea	50ea	MSD 4118					0.325/ea	16.25
		N224ZN 1/4-20 SPRING NUT						
25ea	25ea	BRI TWB53					32.025/c	8.01
		1" POLYETHYLENE EMT BUSHING						
200ea	200ea	CUL 53006J					4.835/c	9.67
		MACH SCREW RD COMBO 1/4 X 3/8						
200ea	200ea	CUL 26809J					3.735/c	7.47
		TEK SCREW WAFER PHIL 8X1/2						
200ea	200ea	CUL 40125J					2.688/c	5.38
		HEX NUT 1/4-20 ZN						
		07-20-2026 11:43:51 AM S101895668.001						
								
		Blair Thompson						

Invoice is due by 08/25/2026

Past Due invoices may be subject to 2% late charge.

Additional freight charges may apply.

Subtotal	172.73
S&H Charges	0.00
Tax	0.00
Payments	0.00
Amount Due	172.73



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice

INVOICE DATE	INVOICE NUMBER
07/22/2026	S101760845.003
REMIT TO: ECKART SUPPLY 426 QUARRY RD NW CORYDON, IN 47112-6918	PAGE NO.
	1 of 1

BILL TO:

SHIP TO:

MARION COUNTY BOARD OF EDUCATION
C/O TOTAL POWER ELECTRICAL SERVICES
1820 TIMBER CREEK RD
LAWRENCEBURG, KY 40342-9534

MARION COUNTY ATC RENO/ADDITION
721 EAST MAIN STREET
C/O TOTAL POWER
LEBANON, KY 40033-1701

CUSTOMER NUMBER	CUSTOMER PO NUMBER	JOB NAME / RELEASE NUMBER	SALESPERSON	
48514	2505-15	2505-15	Matt Rankin	
WRITER		SHIP VIA	TERMS	SHIP DATE
Teresa Pfalzgraf		OUR TRUCK	Net Due 25th	07/22/2026
ORDER QTY	SHIP QTY	DESCRIPTION		EXT PRICE
800ft	800ft	CON 3/4EMTRED 3/4" EMT CONDUIT RED 07-22-2026 08:57:44 AM  Blair Thompson		659.42

Invoice is due by 08/25/2026

Past Due invoices may be subject to 2% late charge.

Additional freight charges may apply.

Subtotal	659.42
S&H Charges	0.00
Tax	0.00
Payments	0.00
Amount Due	659.42



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice

INVOICE DATE	INVOICE NUMBER
07/22/2026	S101895668.002
REMIT TO: ECKART SUPPLY 426 QUARRY RD NW CORYDON, IN 47112-6918	PAGE NO. 1 of 1

BILL TO:

SHIP TO:

MARION COUNTY BOARD OF EDUCATION
C/O TOTAL POWER ELECTRICAL SERVICES
1820 TIMBER CREEK RD
LAWRENCEBURG, KY 40342-9534

MARION COUNTY ATC RENO/ADDITION
721 EAST MAIN STREET
C/O TOTAL POWER
LEBANON, KY 40033-1701

CUSTOMER NUMBER		CUSTOMER PO NUMBER		JOB NAME / RELEASE NUMBER		SALESPERSON			
48514		2505-15				Matt Rankin			
WRITER		SHIP VIA		TERMS		SHIP DATE		ORDER DATE	
Teresa Pfalzgraf		OUR TRUCK		Net Due 25th		07/22/2026		07/17/2026	
ORDER QTY	SHIP QTY	DESCRIPTION				UNIT PRICE		EXT PRICE	
15ea	15ea	RAC 689 1G 3 1/2" DEEP GANGABLE MASONARY 07-22-2026 08:57:44 AM  Blair Thompson				4.328/ea		64.92	

Invoice is due by 08/25/2026

Past Due invoices may be subject to 2% late charge.

Additional freight charges may apply.

Subtotal	64.92
S&H Charges	0.00
Tax	0.00
Payments	0.00
Amount Due	64.92



Eckart Georgetown
235 CORPORATE BLVD
GEORGETOWN, KY 40324-8021
Phone
Fax



Invoice

INVOICE DATE	INVOICE NUMBER
07/23/2026	S101900756.002
REMIT TO: ECKART SUPPLY 426 QUARRY RD NW CORYDON, IN 47112-6918	PAGE NO. 1 of 1

BILL TO:

SHIP TO:

MARION COUNTY BOARD OF EDUCATION
C/O TOTAL POWER ELECTRICAL SERVICES
1820 TIMBER CREEK RD
LAWRENCEBURG, KY 40342-9534

MARION COUNTY ATC RENO/ADDITION
721 EAST MAIN STREET
C/O TOTAL POWER
LEBANON, KY 40033-1701

CUSTOMER NUMBER	CUSTOMER PO NUMBER	JOB NAME / RELEASE NUMBER	SALESPERSON	
48514	25015-15		Matt Rankin	
WRITER		SHIP VIA	TERMS	SHIP DATE
Jessica Alexander		DIRECT	Net Due 25th	07/23/2026
ORDER QTY	SHIP QTY	DESCRIPTION	UNIT PRICE	EXT PRICE
1ea	1ea	LOT: LITHONIA 14 - TYPE \$: NPODMA WH 101 - TYPE \$D: NPODMA DX WH 15 - TYPE \$OS: NWSXA PDT LV WH 12 - TYPE B: NBRG 8 KIT 47 - TYPE OS9: NCM PDT 9 RJB 19 - TYPE OS10: NCM PDT 10 RJB 6 - TYPE OS16: NWV PDT 16 KIT 14 - TYPE P: NPP16 EFP 1 - TYPE PC: NIO PC KIT 1 - TYPE PS: NPS 80 15 - TYPE PV: NPP16 EFP SA 28 - TYPE PZ: NPP16 D EFP 59 - TYPE PZV: NPP16 D EFP SA	38735.780/ea	38735.78

Invoice is due by 08/25/2026

Past Due invoices may be subject to 2% late charge.

Additional freight charges may apply.

Subtotal	38735.78
S&H Charges	0.00
Tax	0.00
Payments	0.00
Amount Due	38735.78



Eckart Georgetown
235 CORPORATE BLVD
GEORGETOWN, KY 40324-8021
Phone
Fax



Invoice

INVOICE DATE	INVOICE NUMBER
07/23/2026	S101900756.004
REMIT TO: ECKART SUPPLY 426 QUARRY RD NW CORYDON, IN 47112-6918	PAGE NO. 1 of 1

BILL TO:

SHIP TO:

MARION COUNTY BOARD OF EDUCATION
C/O TOTAL POWER ELECTRICAL SERVICES
1820 TIMBER CREEK RD
LAWRENCEBURG, KY 40342-9534

MARION COUNTY ATC RENO/ADDITION
721 EAST MAIN STREET
C/O TOTAL POWER
LEBANON, KY 40033-1701

CUSTOMER NUMBER		CUSTOMER PO NUMBER		JOB NAME / RELEASE NUMBER		SALESPERSON	
48514		25015-15				Matt Rankin	
WRITER		SHIP VIA		TERMS		SHIP DATE	ORDER DATE
Jessica Alexander		DIRECT		Net Due 25th		07/23/2026	07/21/2026
ORDER QTY	SHIP QTY	DESCRIPTION				UNIT PRICE	EXT PRICE
1ea	1ea	LOT: LITHONIA 33 - TYPE D: LDN4 35/15 MVOLT GZ10 HSG 33 - TYPE D: LO4 AR LD TRIM 80 - TYPE E1: REBL ALO16 UVOLT SWW3 80CRI DWH M2 18 - TYPE E1E: REBL ALO16 UVOLT SWW3 80CRI DWH M2 18 - TYPE E1E: RBAY BLDE40WCP M4 19 - TYPE V: VW150I M12 19 - TYPE W: TWR1 LED ALO SWW2 UVOLT PE DDBTXD 1 - TYPE X1: LQM S W RG MVOLT M6 2 - TYPE X2: LQM S W RG MVOLT M6 24 - TYPE X3: LQM S W RG MVOLT M6 1 - TYPE X4: LQM S W RG MVOLT M6 1 - TYPE X5: LQM S W RG MVOLT M6				21788.220/ea	21788.22

Invoice is due by 08/25/2026

Past Due invoices may be subject to 2% late charge.

Additional freight charges may apply.

Subtotal	21788.22
S&H Charges	0.00
Tax	0.00
Payments	0.00
Amount Due	21788.22

RE: Graybar Electric Company, Inc.
(DPO Vendor's Name)

(The Contractor shall review invoices to insure items such as tools, finance charges, and sales tax are not included in the invoice amount. The original invoices are to be assembled and attached to this authorization form and submitted to the Architect along with Pay Application and Sub-Contractor's Purchase Order Payment Authorizations.)

Calhoun Construction Services, Inc. has received materials in substantial compliance with the contract documents for
(General Contractor)
the above-referenced project and hereby authorizes payment of the amounts shown as due for the following invoices
attached hereto:

Invoice Number	Invoice Amount	Payment Due
9354254910	\$10,366.05	\$10,366.05
9354270494	\$1,509.68	\$1,509.68
		\$ 11,875.73

Jessica Grigsby, Controller

Printed Name & Title
Signature

8/28/24
Date

Marion ATC Graybar DPO 25015-12 Conductors, Wiremold, & Tray

INVOICE NUMBER	DATE	AMOUNT	NOTES	
9354254910	8/11/2026	\$ 10,366.05	August 2026 pay app	wiremold conductors
9354270494	8/12/2026	\$ 1,509.68	August 2026 pay app	
TOTAL INVOICED		\$ 11,875.73		
DPO AMOUNT		\$ 63,624.06		
REMAINING TO BILL		\$ 51,748.33		

INVOICE



1740 FORTUNE CT
LEXINGTON KY 40509-4123

Marion Co. Board of Education
C/O Total Power Electrical Services
755 E. Main Street
LEBANON KY 40033

Invoice Questions Please Call or Email

859-490-2000 or ARQuestions@graybar.com

Invoice No: 9354254910
Invoice Date: 08/11/2026
Account Number: 668164
Account Name: Marion Co. Board of Education

Remit Payments To:

GRAYBAR ELECTRIC COMPANY, INC.
12444 COLLECTIONS CENTER DRIVE
CHICAGO IL 60693-0124

Ship to:
Marion Co. Board of Education
SUITE 135
1050 ENTERPRISE DR
LEXINGTON KY 40510

TO VIEW AND PAY ONLINE GO TO:	graybarelectric.billtrust.com
ENROLLMENT TOKEN	LFT FWZ BML
ENROLLMENT ACCOUNT #:	668164

PO #: 56645/25015-12						SO#: 3003040186
Del. Doc. #:	PRO #	Routing	Date Shipped	Shipped From	F.O.B.	Rt. To
8005016017	8005000307	Graybar Truck	08/11/2026	LEXINGTON, KY	S/P - F/A	
Signed/Ordered by: Hunter/Jason Sanders						
Quantity	Catalog # / Description			Unit Price / Unit		Amount
7	30TC-412V WIREMOLD CO TPP IVRY COMM 12FT			493.82 / 1		3,456.74
1	30TP-B WIREMOLD CO DPLX RECPT CVR			19.90 / 1		19.90
1	30TC-412V WIREMOLD CO TPP IVRY COMM 12FT			493.82 / 1		493.82
1	30TP-B WIREMOLD CO DPLX RECPT CVR			19.90 / 1		19.90
1	30TP-B WIREMOLD CO DPLX RECPT CVR			19.90 / 1		19.90
1	30TC-CVR WIREMOLD CO TPP 12IN COMM CVR-30TP/30TC			19.25 / 1		19.25
1	30TC-412V WIREMOLD CO TPP IVRY COMM 12FT			493.82 / 1		493.82
1	30TP-B WIREMOLD CO DPLX RECPT CVR			19.90 / 1		19.90
1	30TC-CVR WIREMOLD CO TPP 12IN COMM CVR-30TP/30TC			19.25 / 1		19.25
1	30TC-412V WIREMOLD CO TPP IVRY COMM 12FT			493.82 / 1		493.82
400	2400BD-FW WIREMOLD CO BASE-FOG WHITE			2.52 / 1		1,008.00
400	2400C-FW WIREMOLD CO COVER-FOG WHITE			1.68 / 1		672.00
80	2400WC WIREMOLD CO WIRE CLIP 2400 PLASTIC			0.69 / 1		55.20

SUBJECT TO THE STANDARD TERMS AND CONDITIONS LISTED ON WWW.GRAYBAR.COM.

INVOICE



1740 FORTUNE CT
LEXINGTON KY 40509-4123

Marion Co. Board of Education
C/O Total Power Electrical Services
755 E. Main Street
LEBANON KY 40033

Invoice Questions Please Call or Email

859-490-2000 or ARQuestions@graybar.com

Invoice No: 9354254910
Invoice Date: 08/11/2026
Account Number: 668164
Account Name: Marion Co. Board of Education

Remit Payments To:

GRAYBAR ELECTRIC COMPANY, INC.
12444 COLLECTIONS CENTER DRIVE
CHICAGO IL 60693-0124

Ship to:
Marion Co. Board of Education
SUITE 135
1050 ENTERPRISE DR
LEXINGTON KY 40510

TO VIEW AND PAY ONLINE GO TO:	graybarelectric.billtrust.com
ENROLLMENT TOKEN	LFT FWZ BML
ENROLLMENT ACCOUNT #:	668164

PO #: 56645/25015-12			SO#: 3003040186
Quantity	Catalog # / Description	Unit Price / Unit	Amount
14	2410DFO-FW WIREMOLD CO FIBERREADY DIV ENT END FIT-FOG WH	38.23 / 1	535.22
30	2444D-2NFW WIREMOLD CO 2G DIV DEVICE BOX-FOG WHITE	36.84 / 1	1,105.20
102	5507D-FW WIREMOLD CO NM DUPLEX FACEPLATE 5500 FOG WHITE	3.46 / 1	352.92
6	2444D-FW WIREMOLD CO DEVICE BOX-FOG WHITE	27.01 / 1	162.06
9	2411D-FW WIREMOLD CO DIVIDED FLAT ELBOW-FOG WHITE	10.65 / 1	95.85
20	2401D WIREMOLD CO STL COUPLING 2400	3.11 / 1	62.20
40	2406-FW WIREMOLD CO COVER CLIP-FOG WHITE	1.67 / 1	66.80
70	702 WIREMOLD CO STL BUSHING 700	0.46 / 1	32.20
16	5781 WIREMOLD CO STL BOX CONNECTOR 1/2 IN MUST PURCHASE IN QTY 2. 1PK= QTY 2.	3.88 / 1	62.08
27	V5748 WIREMOLD CO STL DEVICE BOX IVORY	9.04 / 1	244.08
2	V5748-2 WIREMOLD CO STL DEVICE BOX 2G IVORY	16.73 / 1	33.46

SUBJECT TO THE STANDARD TERMS AND CONDITIONS LISTED ON WWW.GRAYBAR.COM.



1740 FORTUNE CT
LEXINGTON KY 40509-4123

Marion Co. Board of Education
C/O Total Power Electrical Services
755 E. Main Street
LEBANON KY 40033

INVOICE

Invoice Questions Please Call or Email

859-490-2000 or ARQuestions@graybar.com

Invoice No: 9354254910
Invoice Date: 08/11/2026
Account Number: 668164
Account Name: Marion Co. Board of Education

Remit Payments To:

GRAYBAR ELECTRIC COMPANY, INC.
12444 COLLECTIONS CENTER DRIVE
CHICAGO IL 60693-0124

Ship to:
Marion Co. Board of Education
SUITE 135
1050 ENTERPRISE DR
LEXINGTON KY 40510

TO VIEW AND PAY ONLINE GO TO:	graybarelectric.billtrust.com
ENROLLMENT TOKEN	LFT FWZ BML
ENROLLMENT ACCOUNT #:	668164

PO #: 56645/25015-12		SO#: 3003040186	
Quantity	Catalog # / Description	Unit Price / Unit	Amount
	INBOUND FREIGHT 		822.48
Terms of Payment Net 30 Days As a condition of the sales agreement, a monthly service charge of the lesser of 1-1/2% or the maximum permitted by law may be added to all accounts not paid by net due date. Visa, MasterCard, American Express, and Discover credit cards are accepted at point of purchase only.		Sub Total Freight Handling Tax Total Due	10,366.05 0.00 0.00 0.00 10,366.05

SUBJECT TO THE STANDARD TERMS AND CONDITIONS LISTED ON WWW.GRAYBAR.COM.

INVOICE



1740 FORTUNE CT
LEXINGTON KY 40509-4123

Marion Co. Board of Education
C/O Total Power Electrical Services
755 E. Main Street
LEBANON KY 40033

Invoice Questions Please Call or Email

859-490-2000 or ARQuestions@graybar.com

Invoice No: 9354270494
Invoice Date: 08/12/2026
Account Number: 668164
Account Name: Marion Co. Board of Education

Remit Payments To:

GRAYBAR ELECTRIC COMPANY, INC.
12444 COLLECTIONS CENTER DRIVE
CHICAGO IL 60693-0124

Ship to:
Marion Co. Board of Education
755 E. Main Street
LEBANON KY 40033

TO VIEW AND PAY ONLINE GO TO:	graybarelectric.billtrust.com
ENROLLMENT TOKEN	LFT FWZ BML
ENROLLMENT ACCOUNT #:	668164

PO #: 25015-12					SO#: 3003176778	
Del. Doc. #:	PRO #	Routing	Date Shipped	Shipped From	F.O.B.	Rt. To
8005060397		Counter Order	08/12/2026	LEXINGTON, KY	S/P - F/A	
Signed/Ordered by: Blair Thompson/Blair Thompson						
Quantity	Catalog # / Description			Unit Price / Unit		Amount
1	35-BROWN-3/4X66FT 3M CO. - ELECTRICAL MARKETS DIV. VINYL COLOR CODING TAPE3/4 X 66			10.48 / 1		10.48
1	35-ORANGE-3/4X66FT 3M CO. - ELECTRICAL MARKETS DIV. VINYL COLOR CODING TAPE 3/4 X 66			10.48 / 1		10.48
1	35-YELLOW-3/4X66FT 3M CO. - ELECTRICAL MARKETS DIV. VINYL COLOR CODING TAPE 3/4 X 66			10.48 / 1		10.48
2	SPB-03 3M CO. - ELECTRICAL MARKETS DIV. WIRE MARKER BOOK 10 MARKERS 1-45			26.25 / 1		52.50
500	R/Y+JUG 3M CO. - ELECTRICAL MARKETS DIV. SPRING CONN RED/YELLOW BULK			122.99 / 1000		61.50
2	M21-375-499 BRADY WORLDWIDE INCORPORATED CART M21 B499 0.375INX16FT BLK/WHT			35.08 / 1		70.16
500	THHN-12-STR-BRN-500S GENERIC VENDOR WIRE-WYRPA THHN/THWN-2 19 STR 600V 90DEG CU			258.81 / 1000		129.41
500	THHN-12-STR-ORN-500S GENERIC VENDOR WIRE-WYRPA THHN/THWN-2 19 STR 600V 90DEG CU			258.81 / 1000		129.41
500	THHN-12-STR-YEL-500S GENERIC VENDOR WIRE-WYRPA THHN/THWN-2 19 STR 600V 90DEG CU			258.81 / 1000		129.41
500	THHN-12-STR-BLK-500S GENERIC VENDOR WIRE-WYRPA THHN/THWN-2 19 STR 600V 90DEG CU			258.81 / 1000		129.41
500	THHN-12-STR-RED-500S GENERIC VENDOR WIRE-WYRPA THHN/THWN-2 19 STR 600V 90DEG CU			258.81 / 1000		129.41
500	THHN-12-STR-BLU-500S GENERIC VENDOR WIRE-WYRPA THHN/THWN-2 19 STR 600V 90DEG CU			258.81 / 1000		129.41
1000	THHN-12-STR-GRY-500S GENERIC VENDOR WIRE-WYRPA THHN/THWN-2 19 STR 600V 90DEG CU			258.81 / 1000		258.81

SUBJECT TO THE STANDARD TERMS AND CONDITIONS LISTED ON WWW.GRAYBAR.COM.

INVOICE



1740 FORTUNE CT
LEXINGTON KY 40509-4123

Marion Co. Board of Education
C/O Total Power Electrical Services
755 E. Main Street
LEBANON KY 40033

Invoice Questions Please Call or Email

859-490-2000 or ARQuestions@graybar.com

Invoice No: 9354270494
Invoice Date: 08/12/2026
Account Number: 668164
Account Name: Marion Co. Board of Education

Remit Payments To:

GRAYBAR ELECTRIC COMPANY, INC.
12444 COLLECTIONS CENTER DRIVE
CHICAGO IL 60693-0124

Ship to:
Marion Co. Board of Education
755 E. Main Street
LEBANON KY 40033

TO VIEW AND PAY ONLINE GO TO:	graybarelectric.billtrust.com
ENROLLMENT TOKEN	LFT FWZ BML
ENROLLMENT ACCOUNT #:	668164

PO #: 25015-12			SO#: 3003176778
Quantity	Catalog # / Description	Unit Price / Unit	Amount
1000	THHN-12-STR-GRN-500S GENERIC VENDOR WIRE-WYRPA THHN/THWN-2 19 STR 600V 90DEG CU	258.81 / 1000	258.81
Terms of Payment		Sub Total	1,509.68
Net 30 Days		Freight	0.00
As a condition of the sales agreement, a monthly service charge of the lesser of 1-1/2% or the maximum permitted by law may be added to all accounts not paid by net due date. Visa, MasterCard, American Express, and Discover credit cards are accepted at point of purchase only.		Handling	0.00
		Tax	0.00
		Total Due	1,509.68

SUBJECT TO THE STANDARD TERMS AND CONDITIONS LISTED ON WWW.GRAYBAR.COM.

Marion County ATC - Renovation and Addition

Lyons Mechanical Services

[illegible]

All backup supplier invoices MUST accompany this sheet and included with the Application & Certificate for Payment to Contractor

RE: Air Mechanical Sales, Inc.
(DPO Vendor's Name)

(The Contractor shall review invoices to insure items such as tools, finance charges, and sales tax are not included in the invoice amount. The original invoices are to be assembled and attached to this authorization form and submitted to the Architect along with Pay Application and Sub-Contractor's Purchase Order Payment Authorizations.)

[illegible]

Jessica Grigsby 'Controller
Printed Name & Title
Jessica Grigsby
Signature

8/28/24
Date

PAYMENT SUMMARY SHEET

DATE: 8/13/2026

TO: Marion County Board of Education c/o Calhoun Construction	FROM: Lyons Mechanical Services 308 Samson Street Glasgow, KY 42141
Render Payment To: (Vendor) Air Mechanical Sales 1949 Lexington Road Georgetown, KY 40324	Regarding: Marion County ATC Project 721 East Main Street Lebanon, KY 40033


PO NUMBER: 25015-03
PO TOTAL: \$ 30,070.00
LESS PREVIOUS BILLED: \$ -
BALANCE: \$ 30,070.00
TOTAL THIS PAYMENT SUMMARY: \$ 15,857.00
BALANCE FORWARD: \$ 14,213.00

P.O. NUMBER	INVOICE NUMBER	INVOICE DATE	TOTAL INVOICE AMOUNT DUE
25015-03	190410	7/15/2026	\$ 15,857.00
			\$ -
			\$ -
			\$ -
			\$ -
			\$ -
			\$ -
			\$ -
			\$ -
			\$ -
TOTALS THIS TRANSMITTAL			\$ 15,857.00

STATEMENT: I hereby guarantee and warrant to the Owner that all materials listed in the breakdown above for payment conform fully to the requirements for the Contract Documents. These materials have been delivered to the project site, in good condition, and have been inspected to verify product suitability, quantity, quality and condition. I hereby accept responsibility for care, custody and control of these materials.


Lyons Mechanical Services
Subcontractor Company Name

Notary:



Garry Chaffin

Project Manager





Air Mechanical Sales

1949 Lexington Road
Georgetown, KY 40324
Phone: (859) 254-0950
Email: AP@AirMechSales.com

Invoice
190410

Date: 07/15/2026

Page 1 of 1

Sold To:

Marion County ATC
C/O Lyons Mechanical Services
308 Samson Street
Glasgow, KY 42141

Ship To:

Marion County ATC
C/O Lyons Mechanical Services
308 Samson Street
Glasgow, KY 42141

Attention:



Job Code	Ship Via	Sales Order	Salesperson	Purchase Order	Job Name
15466	Best Way	204016	OEP	25015-03	Marion Co ATC
Quantity	Product Code	Product Name	Size	Tag	
5	PTX	Gas Unit Heater	PTX250AS0111SBAN		
5	PTX	Gas Unit Heater	T-501M		
5	PTX	Gas Unit Heater	6" Concentric Kit		

Previously emailed to Jacob Martin 07/22/2026

NOTE OUR NEW REMIT TO ADDRESS: 1949 Lexington Road, Georgetown,
KY 40324

Subtotal 15,857.00

Total \$ 15,857.00

RE: R.L. Craig Co.
(DPO Vendor's Name)

PAYMENT SUMMARY SHEET

DATE: 8/13/2026

TO: Marlon County Board of Education c/o Calhoun Construction		FROM: Lyons Mechanical Services 308 Samson Street Glasgow, KY 42141	
Render Payment To: (Vendor) R.L. Craig Company 11524 Commonwealth Drive Louisville, KY 40299		Regarding: Marlon County ATC Project 721 East Main Street Lebanon, KY 40033	
PO NUMBER: 25015-06 PO TOTAL: \$ 137,773.00 LESS PREVIOUS BILLED: \$ - BALANCE: \$ 137,773.00 TOTAL THIS PAYMENT SUMMARY: \$ 21,753.00 BALANCE FORWARD: \$ 116,020.00			
P.O. NUMBER	INVOICE NUMBER	INVOICE DATE	TOTAL INVOICE AMOUNT DUE
25015-06	53440-00	6/23/2026	\$ 200.00
25015-06	53421-00	6/30/2026	\$ 3,893.15
25015-06	53547-01	7/28/2026	\$ 15,521.50
25015-06	54051-00	7/30/2026	\$ 2,138.35
			\$ -
			\$ -
			\$ -
			\$ -
			\$ -
			\$ -
TOTALS THIS TRANSMITTAL			\$ 21,753.00

STATEMENT: I hereby guarantee and warrant to the Owner that all materials listed in the breakdown above for payment conform fully to the requirements for the Contract Documents. These materials have been delivered to the project site, in good condition, and have been inspected to verify product suitability, quantity, quality and condition. I hereby accept responsibility for care, custody and control of these materials.


Lyons Mechanical Services
Subcontractor Company Name

Garry Chaffin


Garry Chaffin

Project Manager

Notary:



Invoice



R.L. CRAIG COMPANY, LLC
11524 Commonwealth Drive
Louisville, KY 40299

Invoice Date	Due Date	Customer #	Invoice #
6/23/26	7/23/26	6055	53440-00
Cust PO#	Job Name	Job #	
DPO 25015-05	Marion County Board of Ed C/O Lyons Mechanical Services	3964901	

Bill To

Marion County Board of Ed C/O Lyons Mechanical Services

Attn: Joe Thomason
308 Samson Street
Glasgow, KY 42141

Ship To

**Marion County Board of Ed C/O
Lyons Mechanical Services**
Lyons Company
308 Samson Street
Glasgow, KY 42141

Remit To:

R.L. CRAIG COMPANY, LLC 11524 Commonwealth Drive Louisville, KY 40299 - Phone: (502) 244-1600

Instructions

Ship Point	Via	Shipped	Terms	SalesPerson
R.L. CRAIG COMPANY, LLC	Best Way	6/23/26	Net 30	Shane Leavell


Notes

Line	Product and Description	Order Quantity	Backorder Quantity	Shipped Quantity	Qty UM	Unit Price	Price UM	Amount(Net)
1	8622 Wall Vent Kit	1.00	0.00	1.00	EA	125.00	EA	125.00
2	8620 3.5 DRYER BOX	1.00	0.00	1.00	EA	75.00	EA	75.00
3	FRT NC FREIGHT NO CHARGE	1.00	0.00	1.00	ea	0.00	ea	0.00
3	Lines Total	Qty Shipped Total 3.00				Subtotal		200.00
						Taxes		0.00
						Total		200.00

**1.5% Interest will be assessed on balances over 30 days, 18% Annually.
PAYMENT IS DUE REGARDLESS OF PROJECT PAYMENT SCHEDULE**

Previously emailed to Jacob Martin 07/15/26

Invoice



R.L. CRAIG COMPANY, LLC
11524 Commonwealth Drive
Louisville, KY 40299

Invoice Date	Due Date	Customer #	Invoice #
6/30/26	7/30/26	6055	53421-00
Cust PO#	Job Name	Job #	
DPO 25015-05	Marion County Board of Ed C/O Lyons Mechanical Services	3964901	

Bill To

Marion County Board of Ed C/O Lyons Mechanical Services

Attn: Joe Thomason
308 Samson Street
Glasgow, KY 42141

Ship To

**Marion County Board of Ed C/O
Lyons Mechanical Services**
Lyons Company
308 Samson Street
Glasgow, KY 42141

Remit To:

R.L. CRAIG COMPANY, LLC 11524 Commonwealth Drive Louisville, KY 40299 - Phone: (502) 244-1600

Instructions

Ship Point	Via	Shipped	Terms	SalesPerson
** Drop Ship **	Best Way	6/30/26	Net 30	Shane Leavell


Notes

Line	Product and Description	Amount(Net)
1	FDPLP Lot of Flexmaster Low Pressure, Insulated Fie furnished with: - 875 total feet; five feet allocated per round branch duct connection to a round neck GRD	3,893.15
Lines Total		Subtotal 3,893.15
		Taxes 0.00
		Total 3,893.15

1.5% Interest will be assessed on balances over 30 days, 18% Annually.
PAYMENT IS DUE REGARDLESS OF PROJECT PAYMENT SCHEDULE

Previously emailed to Jacob Martin 07/15/26

Invoice



R.L. CRAIG COMPANY, LLC
11524 Commonwealth Drive
Louisville, KY 40299

Invoice Date	Due Date	Customer #	Invoice #
7/28/26	8/27/26	8055	53547-01
Cust PO#	Job Name	Job #	
DPO 25015-05	Marion County Board of Ed C/O Lyons Mechanical Services	3964901	

Bill To

Marion County Board of Ed C/O Lyons Mechanical Services

Attn: Joe Thomason
308 Samson Street
Glasgow, KY 42141

Ship To

**Marion County Board of Ed C/O
Lyons Mechanical Services**
Lyons Company
308 Samson Street
Glasgow, KY 42141

Remit To:

R.L. CRAIG COMPANY, LLC 11524 Commonwealth Drive Louisville, KY 40299 - Phone: (502) 244-1600

Instructions


Ship Point	Via	Shipped	Terms	SalesPerson
** Drop Ship **	Best Way	7/28/26	Net 30	Shane Leavell

Notes

Line	Product and Description	Amount(Net)
1	HRHDR Hranec Duct	15,521.50
	Lines Total	
	Subtotal	15,521.50
	Taxes	0.00
	Total	15,521.50

**1.5% Interest will be assessed on balances over 30 days, 18% Annually.
PAYMENT IS DUE REGARDLESS OF PROJECT PAYMENT SCHEDULE**

Invoice



R.L. CRAIG COMPANY, LLC
11524 Commonwealth Drive
Louisville, KY 40299

Invoice Date	Due Date	Customer #	Invoice #
7/30/26	8/29/26	6055	54051-00
Cust PO#	Job Name	Job #	
DPO 25015-05	Marion County Board of Ed C/O Lyons Mechanical Services	3964901	

Bill To

Marion County Board of Ed C/O Lyons Mechanical Services

Attn: Joe Thomason
308 Samson Street
Glasgow, KY 42141

Ship To

**Marion County Board of Ed C/O
Lyons Mechanical Services**
Lyons Company
308 Samson Street
Glasgow, KY 42141

Remit To:

R.L. CRAIG COMPANY, LLC 11524 Commonwealth Drive Louisville, KY 40299 - Phone: (502) 244-1600

Instructions

Ship Point	Via	Shipped	Terms	SalesPerson
** Drop Ship **	Best Way	7/30/26	Net 30	Shane Leavell

Notes

Line	Product and Description	Amount(Nat)
1	MARKELEUH Markel Electric Unit and Wall Heaters (EUH-1 furnished with: - Factory/ field installed thermostat and disconnect switch - Wall/ ceiling mounting bracket	2,138.35
Lines Total		Subtotal 2,138.35
		Taxes 0.00
		Total 2,138.35

**1.5% Interest will be assessed on balances over 30 days, 18% Annually.
PAYMENT IS DUE REGARDLESS OF PROJECT PAYMENT SCHEDULE**

Marion County ATC - Renovation and Addition

M&I Construction Company

Supplier	PO #	PO AMT	PO Change Order	Final PO Amt	Supplier Invoice #	Invoice Date	Prior Month Supplier Invoice Amount	Current MonthSupplier Invoice Amount	Amt Billed To Date	PO Balance	% Billed	Sales Tax	Total Material Deduct	Check Number	Check Date
												6.00%			
IMI Kentucky, LLC	25015-13	\$60,000.00		\$60,000.00	21015981	July 31, 2026		\$1,705.00							
Total		\$60,000.00	\$0.00	\$60,000.00			\$0.00	\$1,705.00	\$1,705.00	\$58,295.00	2.84%	\$ 102.30	\$1,807.30		
Mills Supply Company, Inc.	25015-14	\$20,000.00		\$20,000.00	0156418-IN	July 21, 2026		\$9,313.68							
Total		\$20,000.00	\$0.00	\$20,000.00			\$0.00	\$9,313.68	\$9,313.68	\$10,686.32	53.43%	\$ -	\$9,313.68		
Total		\$80,000.00	\$0.00	\$80,000.00			\$0.00	\$11,018.68	\$11,018.68	\$68,981.32	13.77%	\$ 102.30	\$ 11,120.98		

All backup supplier invoices MUST accompany this sheet and included with the Application & Certificate for Payment to Contractor

RE: IMI Kentucky, LLC
(DPO Vendor's Name)

GENERAL CONTRACTOR'S PURCHASE ORDER PAYMENT AUTHORIZATION



IMI Kentucky, LLC
1440 Selinda Avenue
Louisville, KY 40213-1954

For billing questions, please call our office at (502) 456-6930

MARION CO BOARD OF ED/ M&J
C/O M & J CONSTRUCTION
PO BOX 387
SPRINGFIELD KY

INVOICE

Customer Acct#		Invoice Date	Page # 1 Invoice #
106502		07/31/2026	21015981
Total Due If Paid by	08/10/2026	\$1,675.00	
Total Due If Paid after	08/10/2026	\$1,705.00	

Delivery Address
724 EAST MAIN STREET

Ro. No.	Job No.	Project No.	Order No.
---------	---------	-------------	-----------

25015-13		72279		3157		
Plant	Item No.	Description	Qty	UOM	Price	Extended Amount
847	4181CC	4000-N-CS-STONE-CC	10.00	cy	163.00	1,630.00
847	16000	MRWR (MID RANGE WR)	10.00	/y	5.50	55.00
847	31	ENVIRONMENTAL FEE	1.00	/l	20.00	20.00
847	FSCC	FUEL SURCHARGE - CONCRETE	1.00	/l	0.00	0.00
* 84781697						

* * THANK YOU FOR YOUR BUSINESS * *

Discount	Paid By	Total Yardage	Subtotal	Sales Tax	INVOICE TOTAL
\$30.00	08/10/2026	10.00 cy	\$1,705.00	\$.00	\$1,705.00

IMIS-FM004 (10/20)

Retain this portion for your records.
Detach here and return with your payment



IMI Kentucky, LLC
1440 Selinda Avenue
Louisville, KY 40213-1954



* 0 1 0 1 0 1 *

Customer Acct#	Invoice Date	Invoice #
106502	07/31/2026	21015981
Total Due If Paid by	08/10/2026	\$1,675.00
Total Due If Paid after	08/10/2026	\$1,705.00
Amount Enclosed		

Make check payable to Irving Materials

MARION CO BOARD OF ED/ M&J
C/O M & J CONSTRUCTION
PO BOX 387
SPRINGFIELD KY

Remit To:
IMI Kentucky, LLC
1440 Selinda Avenue
Louisville, KY 40213-1954

RE: Mills Supply Company, Inc.
(DPO Vendor's Name)

(The Contractor shall review invoices to insure items such as tools, finance charges, and sales tax are not included in the invoice amount. The original invoices are to be assembled and attached to this authorization form and submitted to the Architect along with Pay Application and Sub-Contractor's Purchase Order Payment Authorizations.)

[illegible]

Date 8/28/24



Page: 1

Mills Supply Company, Inc.
2910 Blankenbaker Road
Louisville, KY 40299
(502) 561-0700

Invoice

Invoice Number: 0156418-IN

Invoice Date: 7/21/2026

Order Number: 0156418

Order Date: 7/15/2026

Salesperson: BRIAN ACKERMAN

Customer Number: M.J. CONS

Sold To:

MARION COUNTY BOARD OF EDUCATION
C/O M AND J CONSTRUCTION CO
P.O. BOX 387
SPRINGFIELD, KY 40069 859-336-9055

Ship To:

PO#25015-14 MARION COUNTY ATC
MARION COUNTY BOARD OF EDUCATION
C/O M AND J CONSTRUCTION CO
721 EAST MAIN ST ALEX#859-805-1386
LEBANON, KY 40033

Confirm To:

CC: JUV

Customer P.O.		Ship VIA		F.O.B.		Terms	
PO#25015-14 MARION COUNTY ATC		COMPANY TRUCK				NET 30	
Item Code	Unit	Ordered	Shipped	Back Ordered	Price	Amount	
2001100	POUN	6,207.00	6,207.00	0.00	0.6425	3,988.00	
#4 REBAR GR 60							
2001000	POUN	8,289.00	8,289.00	0.00	0.6425	5,325.68	
#5 REBAR GR 60							
REBAR FOR COMPLETE ADDITION							

Effective 11/1/2024, the remit to address for all checks is 2910
Blankenbaker Road Louisville, KY 40299. A 3% fee will be
charged for all credit card payments

Net Invoice: 9,313.68

Freight: 0.00

KY-EXEMPT Sales Tax: 0.00%: 0.00

Invoice Total: 9,313.68