

FACPAC BG4 Form (Ref# 30549)

Form Status: Saved

Tier 4 Project: Gray Middle School Cooling Tower Piping Replacement

BG Number: 22-248

District: Boone County (HB678)

Status: Active

Phase: Project Initiation (View Checklist)

Contract: Blau Mechanical, Inc., 0001, Cooling Tower Piping Replacement

Type: General Contractor

Proposed

Project Construction Cost

Original Contract Amount	\$97,057.00
Net Total of Change Orders to Contract	\$6,768.00
Original Purchase Order Total	\$0.00
Net Total of Change Orders to Purchase	\$0.00
Orders	
Total Cost of Construction	\$103,825.00

Verification of Required Approvals by Other Regulatory Agencies

Office of Housing, Buildings, and Construction

Certificate Of Occupancy Date
Plumbing Certificate Date
Electrical Certificate Date
Fire Alarm Certificate Date
Sprinkler Certificate Date
Boiler Certificate Date
Range Hood Suppression Date
Verification of Approval - Other
Verification of Approval - Other Date

Natural Resources and Environmental Protection Cabinet

Sewage Disposal Certificate Date
Natural Resources & Environmental
Protection Cabinet - Other
Natural Resources & Environmental
Protection Cabinet - Other Date


Close Out

Punch List Completed Date	2/11/2023
Record Drawings Completed Date	4/6/2023

Warranty & Guarantees Information	8/1/2023
Provided Date	
Owner Training on Systems Date	
Verification of Payment of Debts and	3/21/2023
Claims to Date	
Close Out - Other	
Close Out - Other Date	
BG4 Date	9/14/2023
BG4 Board Order Date	

BG4 Signature Page (Online Form Ref# 30549)

The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.



Architect

9-18-23

Date




Engineer

09/18/23

Date

Contractor / Construction Manager

Date



Joseph Salazar
President Blau Mechanical Inc

09/14/2023

Local Board of Education Designee

Date