KENTUCKY DEPARTMENT OF EDUCATION

702 KAR 4:160

BG-4 CONTRACT CLOSEOUT FORM

District Name:	Ft. Thomas Independent	_Code: <u>176</u> Na	cility me: <u>Highlands H</u>		School Code:	010	
BG#;	-	t Name: Highlands	High Phase 4 Gymn		061	/ 07 1	3
Contractor	: Century Construction	Bid Package:	Total Project	REH Project#	338	01	-
A. Project	Construction Cost:						
	1. Original Contract Amoun	t		\$ <u>\$</u>		4,316,000	
	2. Net Total of Change Orders to Contract \$_\$					1,086,389	
	3. Original Purchase Order	Summary Amount		\$	***************************************	***************************************	
	4. Net Total of Change Ord	ers to Purchase Orde	rs	\$			
	5. Total Cost of Construction	n (sum of lines 1 - 4)		\$ <u>\$</u>	**************************************	5,402,389	
1. Offi	tion of required approvals by ce of Housing, Buildings and a. Certificate of Occupancy b. Plumbing Certificate c. Electrical Certificate: d. Fire Alarm Certificate: ural Resources and Environr	Construction DATE: 3/28/2016 DATE: 8/13/2016 DATE: 3/25/2016 DATE: 12/11/2015	e. Sprinkler C f. Boller Cert g. Range Hoo h. Other		DATE: DATE: DATE: DATE:	8/10/2015	
	a. Sewage Disposal Certific b. Other		DATE: <u>x</u> DATE: <u>x</u>				
2. Rec 3. War Info	ch List Completed ord Drawings Completed ranty & Guarantees rmation Provided est of our knowledge/tile work pe	DATE: Various DATE: Various DATE: Various erformed under this contentifications approved by the	5. Verification Debts and 6. Other	ining on Systems of Payment of Claims to Date ed and found to be tent of Education.	DATE: DATE:		
	Architect: Robert Ehmet III Engineer: KLH Engineers	yes & Associates, PL			· •	11/9/2018 II <i>-12-18</i>	
	Century Construction The Subject to the review of the	Boa	ard of Education ac	cepts this contrac	DATE: <u>I</u>	<u> 1 - 2 - 1</u> 8 complete	
	Local Board of Education D		or Eugeanon,		DATE:		
		AL BOARD ORDER MUST e copy to KDE for each cor		10	G-4 Date:_	11-9-	18
3G-4 Form	1 - 2013		Page 1 of 1			BG #_	15-05