



April 5, 2012

Mr. Gary Milby  
Hardin County Schools  
65 W.A. Jenkins Road  
Elizabethtown, Kentucky 42701

Re: April School Board Meeting

Dear Gary:

Sherman Carter Barnhart will be present at the board meeting on Thursday, April 19, 2012 at which time we will be reporting on status for the following projects nearing project closeout:

*Renovation to Radcliff Elementary – Phase 3*

According to Morel Construction, only remaining items for completion pertain to the last two change orders approved in the previous months. Morel has submitted as-built drawings and O&M manuals for submittal to the school district. These items are currently under review by Sherman Carter Barnhart and Shrout Tate Wilson engineers. Sherman Carter Barnhart is in the process of finalizing the BG-4 project closeout documentation and anticipates submitting closeout documentation for approval at the May school board meeting.

*North Middle School*

Remaining items to be addressed by Alliance Corporation include refinishing of gymnasium wood flooring (to be conducted during summer break) and performing ASTM masonry water testing at brick masonry above Gym corridor to verify location of ongoing water infiltration in this area. Masonry water testing to be conducted during school spring break, April 9-13 (*weather permitting*).

If you have any questions, please feel free to contact me.

Sincerely,

Myra Vaughn AIA, LEED® AP  
Project Architect