



May 7, 2012

Mr. Gary Milby
Hardin County Schools
65 W.A. Jenkins Road
Elizabethtown, Kentucky 42701

Re: May School Board Meeting

Dear Gary:

Sherman Carter Barnhart will be present at the board meeting on Tuesday, May 15, 2012 at which time we will be reporting on status for the following projects nearing project closeout:

Renovation to Radcliff Elementary – Phase 3

Sherman Carter Barnhart has processed the BG-4 and project closeout documents for submittal to Hardin County Schools. As-built drawings and O&M Manuals will also be submitted to the school district for project closeout.

North Middle School

Sherman Carter Barnhart is awaiting final report from Alliance Corporation outlining results and corrective action plan from the ASTM masonry water testing conducted at the exterior brick masonry above the Gym corridor. We anticipate having this report by the May 15 board meeting. Refinishing of wood gymnasium flooring is scheduled to commence on Wednesday, June 13. This process will take no more than three weeks for completion.

Sherman Carter Barnhart has contacted acoustical design consultant, Cavanaugh Tocci, to provide additional data for installing spray-on acoustical treatment at the metal roof decking in the Gymnasium – for consideration as an alternative acoustical treatment option. We anticipate having this data and cost estimate for this acoustical treatment option by the May 15 board meeting.

If you have any questions, please feel free to contact me.

Sincerely,

Myra Vaughn AIA, LEED® AP
Project Architect