

August 3, 2012

Mr. Gary Milby
Hardin County Schools
65 W.A. Jenkins Road
Elizabethtown, Kentucky 42701

Re: August School Board Meeting

Dear Gary:

Sherman Carter Barnhart will be present at the board meeting on Thursday, August 16, 2012 at which time we will be reporting on status for the following projects nearing project closeout:

Renovation to Radcliff Elementary – Phase 3

Sherman Carter Barnhart is awaiting final status from Morel Construction on remaining items for project closeout. Majority of the remaining items still require direction from the school district. Project closeout documents should be submitted for board approval in September 2012.

North Middle School

Alliance Corporation has removed exterior face brick and portions of roof flashing above the Gymnasium corridor area and replaced/repared the flashing, as well as provided new face brick infill. Final brick sealant will be installed end of this week.

To date, Alliance Corporation has addressed all remaining items with exception of replacement of a few site drainage grate covers and establishing grass growth along main entrance road to school. Sherman Carter Barnhart is awaiting schedule from Alliance to address these items on site.

Thermospray of Lexington has completed the spray-on acoustical installation in the Gymnasium. Thermospray will return to the school to conduct final cleaning of light fixtures next week.

If you have any questions, please feel free to contact me.

Sincerely,



Myra Vaughn AIA, LEED® AP
Project Architect