KENTUCKY DEPARTMENT OF EDUCATION DISTRICT FACILITIES BRANCH

BG-4, SEPTEMBER 2010 PROJECT CLOSEOUT FORM 702 KAR 4:160

Dist	rict: Jefferson County	District Fac Code: 275 Nar	cility me: Moore Traditional School	School Code: 155
BG#: 12-159 Project: Exterior Door		Exterior Door Repla	cement, Phase I	
Coi	ntractor Martin Construction Co.	Supplier:	Bid Package:	
Α.	Project Construction Cost:			
	Gross Square Footage: Original Contract or Purchase Net Total Change by Change Total Cost of Construction (I	Orders	\$ 43,972.00 \$ 4,138.85 \$ 48,110.85	
B.	B. Verification of required approvals by other regulatory agencies:			
	 Office of Housing, Buildings at a. Certificate of Occupancy b. Plumbing Certificate c. Electrical Certificate: d. Fire Alarm Certificate: 	DATE: N/A DATE: N/A DATE: N/A DATE: N/A	e. Sprinkler Certificate f. Boiler Certificate g. Range Hood Suppression h. Other	DATE: N/A DATE: N/A DATE: N/A DATE: N/A
	Natural Resources and Environ a. Sewage Disposal Certification b. Other		DATE:	_
C.	Close Out:			
	 Punch List Completed Record Drawings Completed Warranty & Guarantees Information Provided 		2012 4. Owner Training on Systems 012 5. Verification of Payment of Debts and Claims to Date 012 6. Other	DATE: N/A DATE: 10/3/12 DATE:
	The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the District Facilities Branch.			
	Architect: _ Luckett & Associ Engineer:	tiates Tay	Wile)	DATE: 10/4/12 DATE:
	Construction Manager: Martin Construction Co.			DATE: 12/11/2012
	TheBoard of Education accepts this project as being complete subject to the approval of the District Facilities Branch.			
	Local Board of Education D	esignee:		DATE:

LOCAL BOARD ORDER MUST BE ATTACHED

Submit one complete copy to the District Facilities Branch