## KENTUCKY DEPARTMENT OF EDUCATION DISTRICT FACILITIES BRANCH

## BG-4, SEPTEMBER 2010 PROJECT CLOSEOUT FORM 702 KAR 4:160

						102	11711 7.100	-
District:	Hardin County	District Code:	231	Facility _Name:	Radcliff Middle School	School Code:	080	
BG#:	10-053 Project:	Renov	ation t	to Radc	liff Middle School			
Contra	ctor: Morel Construction	Supplie	r:		Bid Package:			
A. Proj	ect Construction Cost:							
	Gross Square Footage: 72.859 Original Contract or Purchase Order Sum Net Total Change by Change Orders				GC Contract \$ 3,265,798.00 + 3 \$ 347,534.00 -		<u> 2.00 = </u> \$4	
	Total Cost of Construction (In	nclude Cha	ange Or	ders)	\$ 3,613,332.00 + 3	\$1,647,43	6.04 = \$5	,260,768.04
	offication of required approvale of Housing, Buildings are a. Certificate of Occupancy b. Plumbing Certificate c. Electrical Certificate: d. Fire Alarm Certificate:	-	7.26 8.19	6.10 9.10	encies:  e. Sprinkler Certificate f. Boiler Certificate g. Range Hood Suppression h. Other	DATE: _ DATE: _ DATE: _ DATE: _	7.20.10 n/a n/a	
2. ]	Natural Resources and Environ a. Sewage Disposal Certificat b. Other		otection	Cabinet	DATE: n/a DATE:	_ _		
C. Clos	se Out:							
2. ]	Punch List Completed Record Drawings Completed Warranty & Guarantees Information Provided	DATE: DATE:	10.1	4.10	<ul><li>4. Owner Training on Systems</li><li>5. Verification of Payment of Debts and Claims to Date</li><li>6. Other</li></ul>	DATE:	12.07.10 3.17.11	
	work performed under this contract has ifications approved by the District Faci			ound to be	substantially complete, according to the plan	ns and		
	Architect:Engineer:							
	Contractor/ <b>ЖХХХХХХХХХХХХХХХХХХХХХХХХХХХХХХХХХХХХ</b>					DATE: _		
	The Hardin subject to the approval of the				of Education accepts this project as	being comp	olete	
	Local Board of Education De					DATE: _		
1						_		•

LOCAL BOARD ORDER MUST BE ATTACHED

Submit one complete copy to the District Facilities Branch