

June 6, 2013

TO: Dorothy Perkins, Superintendent  
Gallatin County Schools

FROM: Greg Hosfield, AIA, LEED AP BD+C and,  
John C. Gilbert, LEED AP  
RossTarrant Architects, Inc.

RE: Gallatin County Alternative School & Field House  
Gallatin County, Kentucky  
BG 12-133  
RTA 0914

PRESENT AT SITE: Tom Wessling-CMTA, Greg Hosfield, AIA, LEED AP BD+C -RTA

Field observations were made Thursday June 6<sup>th</sup> as noted below. Weather was cloudy and in the lower 70's with moments of light rain.

1. Field House load bearing masonry is nearing completion. Underground utilities, vapor barrier and reinforcement are being placed for first slab pour.



2. Field House and Alternative School: On 5/23/13 electrical conduit was observed being placed for an under slab feeder run to Panel LCA. This was discussed as being incorrect that day during the progress meeting. On 6/7/13 this same feeder run was observed having been completed. (no photo of this issue.)

3. Softball Press Box masonry is complete. Block-fill has been applied to the smooth face CMU. Interior paint has started. Masonry head has been filled and primed. Exterior paint was discussed and the Softball Press Box is to be painted blue with no stripes.



4. Football Press Box exterior paint has started at split-face CMU and wood framing continues.



5. Bleacher slabs have been completed, field lights have been installed, bleacher installation is under way.



6. Final geo-thermal well horizontal line is being completed.



END FIELD OBSERVATION REPORT

Prepared By:

Greg Hosfield, AIA, LEED AP BD+C

/gh

c: Dorothy Perkins, Gallatin County  
Leonard Whalen, Gallatin County  
Ronald E. Murrell, Jr., AIA, LEED AP BD+C  
David Beiersdorfer Jr. Endeavor  
Ken Jones, Endeavor  
Tom Wessling, CMTA, Inc.  
John C. Gilbert, LEED AP  
Greg Hosfield, AIA, LEED AP, BD+C  
File 0914-4C  
FOR130509-0914