KENTUCKY DEPARTMENT OF EDUCATION

BG-4 CONTRACT CLOSEOUT FORM

702 KAR 4:160

District Name:	Jefferson County	District Facil		School Code: <u>NPS-12612</u>
BG #:	11-312 Project	ct Name: #NPS-12012 Ne	ew Preschool Center Building	
Contractor:	DAVID Construction, Inc.	Bid Package:	· · · · · · · · · · · · · · · · · · ·	
A. Project C	Construction Cost:		•	
	1. Original Contract Amoun	t	\$_ <i>\mathcal{B}_i</i>	123,700.00 319,385.00
	2. Net Total of Change Ord	ers to Contract	\$	319,385.00
	Original Purchase Order Summary Amount \$			
	4. Net Total of Change Ord	ers to Purchase Orders	\$	319,385.00
	5. Total Cost of Constructio	on (sum of lines 1 - 4)	\$_ B	,443,085.00
 Office Nature C. Close Or Pund 	h List Completed	Construction DATE: 8/28/2013 DATE: 08/12/2013 DATE: 9/26/2013 DATE: 1/7/2014	e. Sprinkler Certificate f. Boiler Certificate g. Range Hood Suppression h. Other HVAC	DATE: 8/28/2013 DATE: 8/22/2013 DATE: 8/12/2013 DATE: 8/12/2013 DATE: 09/2013
Warr InforrThe work			Debts and Claims to Date 6. Other Asphalt & Striping and to be substantially complete, according	DATE: 10/30/2014 DATE: 6/27/2014
	I specifications approved by the		Courselland	uni (
	Architect: C.C. Anderson Architecture, LLC Engineer:			DATE: 1/22/15
	Contractor/ Construction Manager:		J	DATE: 11Feb15
	The subject to the review of the		rd of Education accepts this contractification.	t as being complete
	Local Board of Education D	Designee:	·	DATE:
1 (1) (1) (1) (1) (1) (1) (1) (1		CAL BOARD ORDER MUST I ete copy to KDE for each cont	ract and purchase order summary, if utilized	G-4 Date: