



February 27, 2015

Mr. Gary Milby
Hardin County Schools
65 W.A. Jenkins Road
Elizabethtown, Kentucky 42701

Re: March School Board Meeting

Dear Gary:

Sherman Carter Barnhart (SCB) will be present at the board meeting on Thursday, March 19, 2015, at which time we will report on the construction progress at North Hardin High School and Central Hardin HS (Softball Restrooms). We will also provide updates on projects currently in design and production and the status of Hardin County School projects that are currently nearing project closeout.

Cecilia Valley Elementary

SCB has been instructed to hold on the Cecilia Valley Elementary project pending resolution of the sewer line extension by the City of Elizabethtown.

Central Hardin HS Softball Restrooms

A Pre-Construction Meeting was held with McNutt Construction on Thursday, February 26, 2015. All bid documents have been forwarded to KDE for approval.

North Hardin High School – Phase 7

A Pre-Construction Meeting was held with Morel Construction on February 18, 2015. All bid documents have been forwarded to KDE for approval.

Hardin County Schools Early College and Career Center.

This project has achieved Substantial Completion

SCB will be present to discuss Change Order Request No. 9 for the new monument entry sign and adding rubber tiles around the floor boxes at the upper level commons area.

Vine Grove Elementary School – Phase II

This project has achieved Final Completion

SCB will be present to discuss Change Order Request No. 4 for providing subsurface drainage improvements along Alton Street to correct existing drainage issues.

Meadow View Elementary HVAC Renovation

This project has achieved Substantial Completion

SCB will visit the site the week of March 2nd to review the completion of the change order work at the main mechanical room. Contractor has requested a reduction in retainage. SCB will evaluate the request at that time.

SCB has forwarded the cost for lowering the ceilings below the energy recovery units to Hardin County Schools for review and is awaiting direction.

The project will not be officially closed out until all seeding can be addressed in early spring.

Hardin County Schools District Facility Plan

SCB has completed the building inventories and forwarded all initial findings to the district for review prior to the first Local Planning Committee meeting.

SCB will await a decision by the Local Planning Committee regarding a possible waiver to delay/postpone updating the facility plan.


North Middle School Monument Sign

SCB has drafted the required bid documents for the monument sign at North Middle School and will provide an advertisement to bid upon review and approval of bid documents by district personnel.

Radcliff Elementary School

SCB has revisited the site to review the west exterior wall of the building, and is currently drafting a report of findings that will be forwarded to the district for review.

Respectfully submitted,

A handwritten signature in black ink, appearing to read "J. McElfresh", written in a cursive style.

Justin McElfresh AIA, CID, LEED® AP
Project Architect