



April 2015 Board Update
Hardin County Board of Education

New Highland Elementary Secure Vestibule Upgrade





## Overview

### **Budget:**

Estimate Construction Cost: \$36,000

Change Orders: n/a

Present Construction Cost: n/a

Schedule:

Board Approval of BG # 1: 04/16/15

Schematic Design Approval: 04/16/15

The following notes highlight the actives over the last Thirty (30) days of the project:

#### Meetings

M+G+T has met with Mr. Milby twice to review the scope and design options for the Entry.

M+G+T has provide Schematic Design Options and Projected Cost Estimates for Mr. Milby's review.

#### **Shop Drawings**

N/A

RFI'S

N/A

ASI's

N/A

# Schedule

#### Last 30 Days:

Meeting with Mr. Milby to review and discuss the options for the Entry Vestibule.

Field verified the existing conditions at the school.

Provided Schematic Design Options for review and approval.

Provided Projected Cost Estimate for scope of work.

#### Next 30 Days:

Approval of BG # 1 by the Board of Education.

Complete Drawings and Specifications for Board Approval and Advertisement for Bids.