

ROBERT EHMET HAYES & ASSOCIATES, PLLC

2512 DIXIE HIGHWAY, COVINGTON (Ft. Mitchell), KENTUCKY 41017-3094

ARCHITECTS

859-331-3121

Fax: 859-331-3332

reh@reharchitects.com

www.reharchitects.com

November 3, 2015

ROBERT EHMET HAYES (1961-2009)

MICHAEL BRENT BISHOP

R. EHMET HAYES

JOSEPH AHRENS HAYES

RYAN THOMAS FICKE

VIA EMAIL

Dr. Randy Poe, Superintendent
Boone County Schools
8330 U.S. Highway 42
Florence, Kentucky 41042

Re: STATUS REPORT – OUTSTANDING PROJECTS

Dear Dr. Poe:

Following are status reports on the following projects:

CONNER MIDDLE SCHOOL – HVAC IMPROVEMENTS (REH #129-1015-C)

A BG-1 initiating this phased project is being presented for approval at this month's meeting.

BALLYSHANNON MIDDLE SCHOOL (BG #15-279 / REH #129-1214-A)

Currently await KDE approval letter regarding land purchase as well as their comments regarding project potentially being Construction Manager at Risk. It is anticipated this project will begin design in January/February and advertised for bids Summer 2016 with construction to be completed Summer 2018.

GRAY MIDDLE SCHOOL – BOILERS AND CONTROLS (BG #15-282 / REH #129-315-A)

Design Development Documents and associated BG-2 and BG-3 are being presented for approval at this month's meeting. Bidding Documents are anticipated to be complete for approval toward the end of the year with bids to be accepted for award at the February 2016 meeting.

RYLE HIGH SCHOOL – CHILLERS AND BOILERS (BG #15-280 / REH #129-315-B)

Design Development Documents and associated BG-2 and BG-3 are being presented for approval at this month's meeting. Bidding Documents are anticipated to be complete for approval toward the end of the year with bids to be accepted for award at the February 2016 meeting.

STEPHENS ELEMENTARY SCHOOL – CHILLER (BG #15-278 / REH #129-315-C)

Design Development Documents and associated BG-2 and BG-3 are being presented for approval at this month's meeting. Bidding Documents are anticipated to be complete for approval toward the end of the year with bids to be accepted for award at the February 2016 meeting.

NEW MAINTENANCE BUILDING (STEPHENS CAMPUS) (BG #15-219 / REH #129-315-A)

Project has been awarded to Perkins Carmack and the preconstruction meeting has been held. Contractor is mobilizing and contracts and insurance are in process. Bi-weekly progress meetings will be

held on Tuesday at 3:00 p.m. starting November 17.

NEW HAVEN ELEMENTARY SCHOOL – RENOVATIONS (BG #15-REH #129-914-C)

Design Development Documents and associated BG-2 and BG-3 are being presented for approval at this month's meeting. Bidding Documents are anticipated to be complete for approval toward the end of the year with bids to be accepted for award at the February 2016 meeting.

RYLE HIGH SCHOOL – ADDITIONS AND ALTERATIONS (BG #15-291 / REH #129-914-D)

Design Development Documents and associated BG-2 and BG-3 are being presented for approval at this month's meeting. Bidding Documents are anticipated to be complete for approval toward the end of the year with bids to be accepted for award at the February 2016 meeting.

FLORENCE ELEMENTARY SCHOOL – SITE ACQUISITION AND PARKING LOT EXPANSION (BG #15-304 / REH #129-1214)

Bidding Documents for demolition of the existing building were approved at the October meeting and await KDE for approval to advertise. Bidding Documents for the new parking lot are anticipated for approval at the December meeting.

CONNER HIGH SCHOOL – WINDOW INFILL (BG #15-122 / REH #129-1014-A)

Final punchlist has been performed, closeout has been received, and final Application for Payment is being presented for approval at this month's meeting.

BOONE COUNTY SCHOOLS – PAVING IMPROVEMENTS 2015 – Cooper and Ryle High and Longbranch and Thornwilde Elementary Schools (REH #129-614-A / BG #15-064)

Construction activities are complete and final punchlist will be performed in the near future with final closeout to follow.

BOONE COUNTY SCHOOLS – ROOFING 2015 – Boone County Area Technology Center and Burlington, Goodridge and New Haven Elementary Schools (REH #129-614-B / BG #15-063)

Construction activities are complete and final punchlist will be performed in the near future with final closeout to follow.

BOONE COUNTY HIGH SCHOOL – HVAC REPLACEMENT (REH #129-814-A / BG #15-062)

Construction activities are wrapping up with commissioning and TAB taking place. Meetings will continue to be held on an as-needed basis with final punchlist to be performed in the near future with final closeout to follow.

ERPENBECK ELEMENTARY – CONTROLS UPGRADES (3RD BID) (REH #129-114 / BG #15-065)

Construction activities are complete and final punchlist will be performed in the near future with final closeout to follow.


BOONE COUNTY HIGH SCHOOL – MEP IMPROVEMENTS (BG# 14-014 / REH #129-413-C)

Final commissioning and project closeout is in process and final application for payment, along with the associated BG-4 and BG-5, will be submitted in the near future.

FLORENCE ELEMENTARY – MEP IMPROVEMENTS (BG# 14-015 / REH #129-413-D)

Final application for payment, along with the associated BG-4 and BG-5, will be submitted in the near future.

Should you have questions about any of the above please don't hesitate to call.

Best regards,

Ehmet Hayes

EH:aes

c: Eric McArtor