

March 4, 2016

Mr. John Stith
Hardin County Schools
65 W. A. Jenkins Road
Elizabethtown, KY 42701

Re: March School Board Meeting

Dear John,

Shrout Tate Wilson (STW) will be present at the board meeting on Thursday, March 17, 2016, at which time we will have received bids for both Bluegrass and J.T. Alton Middle Schools. If the bids received are within budget, we would like to recommend award to the appropriate contractor(s). With these items falling in-line, the projected construction schedule is as follows:

Bluegrass and J.T. Alton Middle Schools

- Upcoming schedule:

- | | |
|------------------|---|
| ○ March 17, 2016 | Award Contract |
| ○ April 1, 2016 | Partial access to schools for geothermal drilling |
| ○ May 23, 2016 | (Tentative) Full access to both buildings |
| ○ July 22, 2016 | (Tentative) Substantial Completion |
| ○ August 1, 2016 | (Tentative) Final Completion |
| ○ August 4, 2016 | First Day of School for Students |

Sincerely,



Nick Morgan, PE
Principal