

April 11, 2016

Mr. John Stith
Hardin County Schools
65 W. A. Jenkins Road
Elizabethtown, KY 42701

Re: April School Board Meeting

Dear John,

Shrout Tate Wilson (STW) will be present at the board meeting on Thursday, April 21, 2016.

In summary, preconstruction meetings were held on March 31st and access for the geothermal fields granted on April 1st. Geothermal drilling has started at both sites and equipment is being placed on order by the contractors in anticipation for access to the schools.

Progress meetings are scheduled for every other Wednesday at 11:00 beginning May 18th.

Bluegrass and J.T. Alton Middle Schools

- Upcoming schedule:
 - April 1, 2016 Partial access to schools for geothermal drilling
 - May 18, 2016 Progress Meeting
 - June 1, 2016 Progress Meeting and full access to both buildings
 - June 15, 2016 Progress Meeting
 - June 29, 2016 Progress Meeting
 - July 13, 2016 Progress Meeting
 - July 22, 2016 Substantial Completion
 - July 27, 2016 Progress Meeting
 - August 1, 2016 Final Completion
 - August 5, 2016 First Day of School for Students

Sincerely,



Nick Morgan, PE
Principal