KENTUCKY DEPARTMENT OF EDUCATION

702 KAR 4:160

BG-4 CONTRACT CLOSEOUT FORM

District Name:	15th Division	District Code:	Facility 275 Name:	Male High So	chool	School Code:	15015B
BG #:	Proje	ct Name:	Boiler Replacer	nent			**************************************
Contractor	r:Intertech Mechanical	_ Bid Pac	kage:				
A. Project	t Construction Cost:						
	1. Original Contract Amoun	t			\$		420,356.00
	2. Net Total of Change Ord	ers to Cont	ract		\$		0
	3. Original Purchase Order	Summary A	Amount		\$		0
	4. Net Total of Change Orde	ers to Purch	nase Orders		\$		0
	5. Total Cost of Construction	nes 1 - 4)		\$		420,356.00	
3. Verifica 1. Offic	ation of required approvals by ce of Housing, Buildings and a. Certificate of Occupancy	Construction	on	e. Sprinkler Ce	rtificate	DATE:	N/A
	b. Plumbing Certificate	DATE: N	N/A f	. Boiler Certifi	cate		N/A OCT, 2015
	c. Electrical Certificate:d. Fire Alarm Certificate:	DATE: N		g. Range Hood	Suppression	DATE:	N/A
2 Nati				n. Other		DATE:	N/A
	ural Resources and Environm a. Sewage Disposal Certific b. Other	ate	ction Cabinet	DATE: N/A DATE: N/A			
. Close O				27.17.			
 Reco Wari Infor The work 	ch List Completed ord Drawings Completed ranty & Guarantees rmation Provided k performed under this contract	DATE: 1	0/30/2015 5 0/30/2015 6	Verification of Debts and CI Other	aims to Date	DATE: _ DATE: _	10/30/2015 12/11/2015 N/A
plans and	d specifications approved by the	Kentucky D	epartment of Edu	cation.	complete, acco	rung to tr	е
1	Architect:					DATE:	
1	Engineer:	FU				DATE:	1-15.15
	Contractor/ Construction Manager:		My			DATE:	12/21/2015
-	The Jefferson County subject to the review of the K	ontuola. De	Board of E	ducation acce	ots this contract	as being	complete
1			Partinent of Edi	ication.			
I .	Local Board of Education De	signee:				DATE: _	
L		BOARD OR	DER MUST BE ON	FILE WITH DISTR	ICT		
	LOCAI Submit one complete	copy to KDE f	or each contract and	d purchase order si	ummary, if utilized		
	LOCAI Submit one complete	copy to KDE f	or each contract and	d purchase order si		-4 Date:	5/10/16