



Floyd Central High School

School Board Meeting 5/23/16

- Continued installation of geothermal lateral piping from vault area into building.
- Continued installation of underground site utilities. (Primary, secondary, sanitary, site lighting)
- Completed pouring concrete slabs in stage & auditorium.
- Continued installation of metal stud framing on the 1st floor in area A.
- Continued in wall MEP rough in on 1st and 2nd floors in area A & B.
- Continued installation of above ceiling MEP work on the 1st floor area A.
(Electrical conduit, ductwork, hydronic piping, & plumbing pipe)
- Continued laying CMU block on the 2nd floor in area A & B.
- Continued erecting structural steel on the 1st, 2nd, 3rd floors in area A and 2nd & 3rd floor in area B.
- Commenced installation of precast hollowcore planks on the 3rd floor for area A & B.
- Commenced installation of grade beams and footers for the athletic building.
- Completed grading & reseeding of the football field.
- The waterline contractor commenced installation of the waterline, we coordinated with our subcontractors.



Floyd Central High School

May 23, 2016



Well field lateral main piping



Well field lateral main piping backfilled



Site generator underslab conduit



Electrical wiring in mechanical room



Electrical conduit in area a 2nd floor



Slab prep for auditorium



Slab prep for auditorium



Slab prep for auditorium



Slab pour for auditorium



Slab pour for auditorium



In wall plumbing rough in area A 1st floor



Above ceiling electrical conduit



Floyd Central High School

May 23, 2016



Above ceiling plumbing pipe area A



Above ceiling conduit and plumbing



Ductwork area A



Above ceiling plumbing area A



Ductwork area A media center



CMU east side of building



CMU wall behind media center



Exterior CMU wall



Front elevation CMU wall



Structural steel beam area B



12" hollowcore above media center



3rd floor hollowcore planks



Floyd Central High School

May 23, 2016



Hollowcore planks on 3rd floor



Hollowcore planks on 3rd floor



Footer for athletic building



Poured footers for athletic building



Regrading of football field



Reseeding of football field



Waterline piping separate contract



Overall view of the project

