

July 14, 2016

Mr. John Stith
Hardin County Schools
65 W. A. Jenkins Road
Elizabethtown, KY 42701

Re: July School Board Meeting

Dear John,

Shrout Tate Wilson (STW) will be present at the board meeting on Thursday, July 21, 2016.

In summary, the most recent construction meetings were held today.

- Both projects continue to be on schedule.
- Energy recovery units have been installed at JTA and similar units are scheduled to be set on the roof at Bluegrass this coming Monday (7/18).
- Start-up for both schools is scheduled for the week of 7/17.
- Ceilings will be installed over the next two weeks as the HVAC works is completed.
- Based on the drill logs and the casing lengths that were included for each project, we will have a change order for additional casings on Bluegrass and a credit for less casings required at JTA.

Bluegrass and J.T. Alton Middle Schools

- Upcoming schedule:
 - July 22, 2016 Substantial Completion / Punch List
 - July 28, 2016 Progress Meeting
 - August 1, 2016 Final Completion
 - August 5, 2016 First Day of School for Students

Sincerely,



Nick Morgan, PE
Principal