



MOREL CONSTRUCTION Co., LLC

SPENCER COUNTY ELEMENTARY SCHOOL
PROGRESS REPORT
September 15, 2016

Last Month Progress:

1. Concrete footings 100%
2. Building slab 20%
3. Sanitary sewer 90%
4. Water line 95%
5. First floor plumbing rough in 80%
6. First floor electrical rough in 75%
7. ICF stem walls 85%
8. ICF first floor to bearing height 20%
9. Geothermal 100% piped and holding air
10. CMU stem walls 100%
11. CMU first floor 20%
12. Top soil re-dress, seed and straw retention basins complete.
13. Steel columns in ICF walls complete

Next Month's Activities:

1. First floor building slab complete
2. First floor ICF complete
3. Hollow core planks complete
4. First floor electrical rough in complete
5. First floor plumbing rough in complete
6. Begin second floor electrical rough in
7. Begin second floor plumbing rough in
8. Water line 100%
9. Sanitary sewer 100%
10. Site rough grade 100%
11. Top soil, seed and straw 80%
12. First floor CMU complete
13. Second floor ICF begun
14. Second floor CMU begun

*1st floor concrete; concrete!
meter inside the vault*



MOREL CONSTRUCTION Co., LLC

Outstanding Issues:

1. RFI's -
 #6 Instructional Wall Dimensions
 #10 Sanitary Drain from Area C – ALT - #5

Description

Amount

2. RFCO's
 #5 Extend Storm Line through Spoil Fill Area \$2,925.00
 #4R ASI #6 Changes \$3,300.00
 #3 Below grade drain at site spring \$4,333.00
3. Submittals – See attached copy of Morel Submittal Log for HOT and Outstanding Submittals
 - a.) HVAC Equipment Submittal #93E is HOT!

SPENCER COUNTY ELEMENTARY SCHOOL
Sequential Submittal Log

Submittal Number	Description	Submittal Date	P.O./Contractor	Submittal Returned	Action	Resubmittal Action Date
1E	Spec. Sections - 02720 & 02730 - Site Sanitary, Storm Structures and Pipe	5/5/16	Bischoff Brothers	5/17/16	AAN	
2E	Spec. Sections - 02720 & 02730 - Site Storm Structures & Grease Trap	5/5/16	Bischoff Brothers	5/17/16	AAN	
3E	Spec. Section - 03300 - Site and Building Concrete	5/6/16	Kentuckiana Concrete Company	6/17/16	AAN	
4E	Spec. Section - 03130 - ICF Material	5/16/16	Cellox	5/24/16	AAS	
5E	Spec. Section - Areas A & B - Anchor Bolt	5/17/16	Structural Systems	5/24/16	AAN	
6E	Spec. Sections - 08110 & 08141 - Hollow Metal Doors and Frames & Wood Door	5/17/16	The Atlas Companies	7/19/16	AAN	
7E	Spec. Division 15 - Geothermal Well Field - Parts 1 & 2	5/23/16	T & B Drilling	6/1/16	AAN	
8E	Spec. Section - 03300 - Concrete	5/27/16	Kentuckiana Concrete Company	6/3/16	AAN	
9E	Spec. Section - 09640 - Wood Floor	6/1/16	Conrad Floors			
10HC	Spec. Section - 09511 - Ceiling Tile Data and Samples	6/2/16	Acousti Engineering	7/26/16	AAN	
11HC	Spec. Section - 09500 - Wood Panel Ceiling Data and Samples	6/2/16	Acousti Engineering			
12HC	Spec. Section - 02045 - Signage Data and Chip Ring	6/2/16	Takeform	VOID	VOID	VOID
13E	Spec. Section - 02511 - Asphalt Paving Mix Design	6/3/16	Randle Davies	6/7/16	AAN	
14E	Spec. Section - 05120 - Second Floor Embed Erection Plan and Details	6/7/16	Structural Systems	7/20/16	AAN	Need electronic drawings
15E	Spec. Division 15 - Geothermal Vault - RESUBMITTAL	6/8/16	T & B Drilling	6/17/16	AAN	
16E	Spec. Section - 03130 - ICF Rerestee - RESUBMITTAL	6/8/16	Mills Supply	7/19/16	AAN	
17E	Spec. Section - 11132 - Projector Screen -	6/13/16	CBC Contracting			
18HC	Spec. Section - 14240 - Drawings & Color Chart	6/14/16	D-C Elevator	7/26/16	AAN	
19E	Spec. Section - 05120 - Steel Embed Plans and Details	6/15/16	Structural Systems	8/5/16	AAN	
20E	Spec. Section - 08334 - Overhead Coiling Grille/Door	6/15/16	Overhead Door of Cincinnati			
21HC	ICF Block Sample	6/16/16	Cellox		Approved at job meeting 6/16/16	
22E	Spec. Section - 03130 - ICF Shop Drawings	6/17/16	Cellox	7/15/16	AAN	
23E	Spec. Section - 05210 & 05310 - Steel Joist Framing & Steel Decking	6/21/16	Structural Systems	7/20/16	AAN	
24E	Spec. Section - 03410 - Structural Precast Concrete	6/21/16	MSP	7/17/16	AAN	
25E	Spec. Division 17 - Video Intercom	6/24/16	Payne Electric	7/8/16	AAN	
26E	Spec. Division 17 - Sound System	6/24/16	Payne Electric	7/8/16	Rejected; Revise and Resubmit	
27E	Spec. Division 16 - Electric Gear	6/24/16	Payne Electric	8/12/16	AAN	
28E	Spec. Division 16 - Lighting	6/24/16	Payne Electric	7/17/16	AAN	
29E	Spec. Division 17 - Access Control	6/24/16	Payne Electric	7/8/16	Rejected; Revise and Resubmit	
30E	Spec. Section - 02830 - Chain Link Fence	6/24/16	The Fence Co.			
31E	Spec. Division 3 - ICF Concrete	6/24/16	Kentucky Concrete	6/29/16	AAS	
32E	Spec. Section - 17600 - Classroom Technology	6/24/16	Payne Electric	7/8/16	Rejected; Revise and Resubmit	
33E	Spec. Section - 16721 - Fire Alarm	6/24/16	Payne Electric	7/11/16	Rejected; Revise and Resubmit	
34E	Spec. Section - 17400 - Intercom	6/24/16	Payne Electric	7/8/16	Rejected; Revise and Resubmit	

SPENCER COUNTY ELEMENTARY SCHOOL
Sequential Submittal Log

35E	Spec. Division 15 - Sheet Metal & Equipment; Water Treatment; Pumps and Equip.; Insulation; Water Source Heat Pump; VAV's	6/27/16	R & R Inc.	7/17/16	AAN; Not Approved	
36E	Spec. Division 15 - Fire Suppression/Fire Sprinkler	6/27/16	Dalmatian Fire	8/1/16	AAS	
37E	Spec. Section - 03366 - Polished Concrete Floor	6/29/16	Invision	7/26/16	AAN	
38E	Spec. Sections - 06402 & 06650 - Millwork/Solid Surface	6/29/16	The Atlas Companies	7/26/16	AAN	
39E	Spec. Section - 04810 - Masonry	6/29/16	Luna Masonry	8/1/16	AAN	
40E	Spec. Section - 05120 - Steel Erection Drawing	7/1/16	Structural Systems	7/20/16	AAN	
41E	Spec. Section - 08710 - Hardware Schedule	7/1/16	The Atlas Companies			
42E	Spec. Section - 05120 - Roof Frame Plan - Area A	7/1/16	Structural Systems	7/20/16	AAN	
43E	Spec. Section - 10440 - Fire Extinguishers/FE Cabinets	7/1/16	Division X	7/26/16	AAS	
44E	Spec. Section - 10280 - Toilet Accessories	7/1/16	Division X	7/26/16	AAN	
45HC	Spec. Sections - 07132 & 07920 - Sheet Waterproofing & Joint Sealant	7/1/16	Top Gun Caulking			
46HC	Spec. Section - 09310 - Tile Samples	7/5/16	Mazzoli & Assoc.			
47E	Spec. Division 15 - Plumbing Fixtures	7/5/16	R & R Inc.	8/1/16	Rejected; Revise and Resubmit	
48E	Spec. Section - 09310 - Porcelain & Quarry Tile	7/5/16	Mazzoli & Assoc.	8/1/16	Not Approved; Revise and Rejected	
49HC	Spec. Section - 09640 - Wood Floor Sample	7/8/16	Conrad Floors	7/26/16	AAN	
50E	Spec. Section - 09910 - Painting	7/11/16	Steilberg Painting	8/1/16	AAN	
51E	Spec. Section - 10222 - Operable Partition	7/11/16	OK Interiors			
52E	Spec. Section - 10100 - Visual Display Board	7/11/16	Division X	8/5/16	AAN	
53E	Spec. Section - 07540 - Roofing Part 1	7/11/16	Archway Roofing	8/1/16	AAN	
54E	Spec. Section - 07540 - Roofing Detail and Sample Roof Warranty	7/11/16	Archway Roofing	8/4/16	AAN	
55E	Spec. Section - 07410 - Metal Wall Systems	7/11/16	Archway Roofing	8/1/16	AAS	
56E	Spec. Section - 07415 - Composite Wall Panel	7/11/16	Archway Roofing	8/1/16	AAS	
57E	Spec. Section - 07460 - Soffit	7/11/16	Archway Roofing	8/3/16	AAS	
58E	Spec. Section - 07620 - Sheet Metal Flashing and Trim	7/11/16	Archway Roofing	8/3/16	Rejected; Revise and Resubmit	
59HC	Spec. Section - 10100 - Tackboard Color Board	7/13/16	Division X			
60E	Spec. Section - 11490 - Athletic Equipment	7/14/16	Toadvine			
61E	Spec. Section - 11400 - Food Service Equipment	7/19/16	C & T Design	8/18/16	AAN	
62HC	Spec. Section - 10140.2.3 - Sign Sample and Color Chart	7/20/16	Bayuk Graphics			
63E	Spec. Division 15 - HVAC Equipment	7/25/16	R & R Inc.	8/3/16	Rejected; Revise and Resubmit	
64E	Spec. Sections 15188 & 15183 - Hydronic Pumps and Specialties -RESUBMITTAL	7/26/16	R & R Inc.	8/1/16	AAS	
65E	Spec. Section - 11050 - Library Equipment	7/26/16	The Atlas Companies	8/11/16	AAN	
66E	Spec. Section - 10140 - Signage	8/1/16	Bayuk Graphics	8/4/16	AAN	
67E	Spec. Division 2 - Site Water Vault and Catch Basin	8/1/16	Bischoff Brothers	8/3/16	AAN	
68HC	Spec. Section - 11050 - Library Equipment Color Samples	8/1/16	The Atlas Companies			
69HC	Spec. Section 06402 & 06650 - Millwork and Solid Surface Samples	8/1/16	The Atlas Companies			

SPENCER COUNTY ELEMENTARY SCHOOL
Sequential Submittal Log

[illegible]