KENTUCKY DEPARTMENT OF EDUCATION

702 KAR 4:160

BG-4 CONTRACT CLOSEOUT FORM

| District Name: | Hardin County | District Code: 231 | - | Hardin County E and Career Cent | | School Code: | |
|---|---|---|---|------------------------------------|--|---|---|
| BG #: | 13-157 Project | Name: Hardir | n County Ea | arly College and (| Career Center | • | |
| Contractor: Morel Construction Bid Package: General Construction | | | | | | | |
| A. Project Construction Cost: | | | | | | | |
| | 1. Original Contract Amount \$ | | | | | 15,362,000.00 | |
| | 2. Net Total of Change Orders to Contract \$ | | | | | 215,492.42 | |
| | | | | | | 0.00 | |
| | | | | | | 0.00 | |
| | | | | | | 15,577,492.42 | |
| Officient Nation C. Close C 1. Pun 2. Rec 3. Wait Info The work | tion of required approvals by ce of Housing, Buildings and a. Certificate of Occupancy b. Plumbing Certificate c. Electrical Certificate: d. Fire Alarm Certificate: ural Resources and Environm a. Sewage Disposal Certific b. Other | Construction DATE: 11/1 DATE: 7/5 DATE: 8/1 DATE: 7/12 Mental Protection ate DATE: 7/2 DATE: 5/1 DATE: 5/1 | 11/14 e. 5/14 f. 0/14 g. /2014 h. /2014 5. 4/14 4. 1/15 6. I and found to | | e uppression N/A on Systems Payment of ms to Date | DATE: DATE: DATE: DATE: DATE: DATE: DATE: DATE: DATE: | 11/11/2014 7/17/16 7/16/14 7/14/14 7/3/13 |
| | Architect: Sherman Carter Barnhart | | | | | DATE: | |
| Engineer: DATE: Contractor/ | | | | | | | |
| Construction Manager: Morel Construction | | | | | DATE: | | |
| The Hardin County Board of Education accepts this contract as being complete subject to the review of the Kentucky Department of Education. | | | | | | | |
| Local Board of Education Designee: | | | | | | DATE: | |
| LOCAL BOARD ORDER MUST BE ON FILE WITH DISTRICT Submit one complete copy to KDE for each contract and purchase order summary, if utilized. BG-4 Date: | | | | | | | |

Board Order Date: