

ROBERT EHMET HAYES & ASSOCIATES, PLLC

2512 DIXIE HIGHWAY, COVINGTON (Ft. Mitchell), KENTUCKY 41017-3094

ARCHITECTS

859-331-3121

Fax: 859-331-3332

reh@reharchitects.com

www.reharchitects.com

November 28, 2016

ROBERT EHMET HAYES (1961-2009)

MICHAEL BRENT BISHOP

R. EHMET HAYES

JOSEPH AHRENS HAYES

RYAN THOMAS FICKE

VIA EMAIL

Dr. Randy Poe, Superintendent  
Boone County Schools  
8330 U.S. Highway 42  
Florence, Kentucky 41042

Re: STATUS REPORT – OUTSTANDING PROJECTS

Dear Dr. Poe:

Following are status reports on the following projects:

GRAY MIDDLE SCHOOL – MEP IMPROVEMENTS (REH #129-1116)

An initial BG-1 is being presented for approval at this month's meeting.

BOONE COUNTY – PAVING 2017 (BG #17-083 / REH #129-816-C)

Bidding Documents and associated BG-3 are being presented for approval at this month's meeting. It is anticipated that bids will be received in January or February.

BOONE COUNTY MAINTENANCE BUILDING – RENOVATIONS (BG #17-017 / REH #129-616-A)

Bidding Documents and associated BG-3 are being presented for approval at this month's meeting. It is anticipated that bids will be received in January or February.

COOPER HIGH SCHOOL – TRACK REFURBISHMENT (BG #17-018 / REH #129-616-B)

Bidding Documents and associated BG-3 are being presented for approval at this month's meeting. It is anticipated that bids will be received in January or February with construction to take place in Spring of 2017.

CONNER HIGH SCHOOL – REROOFING (BG #17-084 / REH #129-816-D)

Bidding Documents and associated BG-3 are being presented for approval at this month's meeting. It is anticipated that bids will be received in January or February.

CONNER MIDDLE SCHOOL – HVAC IMPROVEMENTS (PHASE 2) (BG #16-172 / REH #129-116)

Project is currently out with bids due on December 6<sup>th</sup> for award at this month's meeting.

BOONE COUNTY – PAVING 2016 (BG #17-061 / REH #129-716)

Project has been awarded to Michels Construction and the preconstruction meeting has been held. The contractor will coordinate with District activities for completion by December 15<sup>th</sup>.

BALLYSHANNON MIDDLE SCHOOL (BG #15-279 / REH #129-1214-A)

We are pleased to report that the mass grading and earthwork is completed. It was imperative that this occur prior to the typical winter/wet/cold weather we are heading into. We are fortunate to have had a dry and mild fall. Century Construction will now begin footings and foundations, starting in the Gymnasium areas and working around the site counterclockwise. Weekly meetings are still ongoing on-site to closely monitor the progress. We are still on schedule for Summer 2018 occupancy.

CONNER MIDDLE SCHOOL – HVAC IMPROVEMENTS (PHASE 1) (BG #16-087 / REH #129-1015-C)

Punchlist items are being completed and closeout is in process.

FLORENCE ELEMENTARY SCHOOL – SITE ACQUISITION AND PHASE 2 PARKING LOT EXPANSION (BG #15-304 / REH #129-1214)

The City of Florence has hired Century Construction to perform the work in the right-of-way with an anticipated completion in the next week or so.

GRAY MIDDLE SCHOOL – CHILLER (BG #15-282 / REH #129-315-A)

Punchlist items are being completed and closeout is in process.

NEW MAINTENANCE BUILDING (STEPHENS CAMPUS) (BG #15-219 / REH #129-315-A)

Punchlist items are being completed and project closeout is in process.

NEW HAVEN ELEMENTARY SCHOOL – RENOVATIONS (BG #15-303 / #129-914-C)

Punchlist items are being completed and project closeout is in process.

RYLE HIGH SCHOOL – ADDITIONS AND ALTERATIONS (BG #15-291 / REH #129-914-D)

Project is still on schedule for completion Spring 2017.

STEPHENS ELEMENTARY SCHOOL – CHILLER (BG #15-278 / REH #129-315-C)


Punchlist items are being completed and closeout is in process.

BOONE COUNTY HIGH SCHOOL – MEP IMPROVEMENTS (BG# 14-014 / REH #129-413-C)

The BG-4 and BG-5 and will follow for approval in the near future.

Should you have questions about any of the above please don't hesitate to call.

Best regards,



Ehmet Hayes

EH:aes

c: Eric McArtor