KENTUCKY DEPARTMENT OF EDUCATION

702 KAR 4:160

BG-4 CONTRACT CLOSEOUT FORM

Jefferson County	District Code:	Facility 275 Name:	Western Middle School	School Code:	710
16-019 Project	ct Name:	Western Middle	School Partial Roof Repla	acement	
Highland Roofing	_ Bid Pac	kage:			
Construction Cost:					
1. Original Contract Amoun	t		\$_		114,619.00
2. Net Total of Change Ord	ers to Contr	ract	\$_		2,886.50
Original Purchase Order Summary Amount \$					
4. Net Total of Change Ord	ers to Purch	nase Orders	\$_		
5. Total Cost of Construction	n (sum of li	nes 1 - 4)	\$_		117,505.50
ce of Housing, Buildings and	Construction	N/A / / / / / / / / / / / / / / / / / /	Boiler Certificate Range Hood Suppress	DATE: DATE: ion DATE: DATE:	N/A N/A
Sewage Disposal Certification Other	cate	ection Cabinet	DATE: N/A		
	DATE	Nov. 10	. Ourse Tasisian as Our	DATE	
ord Drawings Completed tranty & Guarantees rmation Provided	DATE:	Nov-16	Verification of Payment Debts and Claims to Da	of	Nov-16
k performed under this contract and specifications approved by the	has been rev e Kentucky D	riewed and found Department of Edu	to be substantially complete, cation.	according to the	е
Architect:				DATE:	12/5/16
Engineer:				DATE:	
Construction Manager:		and LF	RAMOO	DATE:	18-5-16
1110		Board of epartment of Ed	Education accepts this coucation.	entract as being	g complete
	16-019 Project Highland Roofing Construction Cost: 1. Original Contract Amount 2. Net Total of Change Ord 3. Original Purchase Order 4. Net Total of Change Ord 5. Total Cost of Construction tion of required approvals by the contract of Certificate of Occupancy b. Plumbing Certificate: d. Fire Alarm Certificate: d. Fire Alarm Certificate: ural Resources and Environmana. Sewage Disposal Certificate b. Other Out: ch List Completed ord Drawings Completed ord	Segment Segm	Defferson County Code: 275 Name: 16-019 Project Name: Western Middle Highland Roofing Bid Package: Construction Cost:	Jefferson County	Jefferson County Code: 275 Name: Western Middle School Code: 16-019 Project Name: Western Middle School Partial Roof Replacement

LOCAL BOARD ORDER MUST BE ON FILE WITH DISTRICT Submit one complete copy to KDE for each contract and purchase order summary, if utilized.

BG-4 Date: 2/21/17

Board Order Date: 2/21/17