KENTUCKY DEPARTMENT OF EDUCATION

702 KAR 4:160

BG-4 CONTRACT CLOSEOUT FORM

| istrict lame: | Jefferson County Public Schools | District Code: 2 | Facility 75 Name: | Fairdale High School | School Code: | 057 |
|---|--|--|---|--|----------------------------|--|
| G#: | 17-045 Project | t Name: Faire | — dale High So | chool - Chiller Replacemen | nt | |
| ontractor | | | | | | |
| Project | Construction Cost: | | | | | |
| | 1. Original Contract Amount | | | \$_ | | 32500 |
| | 2. Net Total of Change Orde | ers to Contract | | \$_ | | 380 |
| | Original Purchase Order Summary Amount \$ | | | | | (|
| | 4. Net Total of Change Orders to Purchase Orders | | | \$ | | (|
| | 5. Total Cost of Construction | (sum of lines | 1 - 4) | \$ | | 328802 |
| Close O 1. Punc 2. Recc 3. Warr Inform | a. Certificate of Occupancy b. Plumbing Certificate c. Electrical Certificate: d. Fire Alarm Certificate: ral Resources and Environm a. Sewage Disposal Certific b. Other ut: ch List Completed ord Drawings Completed ranty & Guarantees mation Provided performed under this contract h | DATE: DATE: DATE: DATE: 5/12/2 DATE: 5/15/2 DATE: 5/15/2 | N/A f. g N/A h n Cabinet 2017 4. 2017 6. | . Sprinkler Certificate Boiler Certificate Range Hood Suppression Other DATE: N/A DATE: N/A Owner Training on System Verification of Payment of Debts and Claims to Date Other | ems DATE: of e DATE: DATE: | N/A N/A N/A N/A 5/2/2017 N/A N/A |
| plans and | Architect: Engineer: Kerr-Greulich Eng Contractor/ Construction Manager: K The Jefferson County subject to the review of the K Local Board of Education Dec | ineers, Inc. | Town Board of E | ducation accepts this con | DATE: DATE: | 15-17 |

BG-4 Date: 07/25/17

Board Order Date: __07/25/17