



PROGRESS REPORT

HARDIN COUNTY SCHOOLS JT ALTON MIDDLE SCHOOL – RE-ROOF PROJECT JHHS ATHLETIC FACILITIES

Project No: 2016133, 201665
Date: July 20, 2017
Time: 6:00 PM
Location: Hardin County Board of Education

JT ALTON MIDDLE SCHOOL - REROOF UPDATE (BG 17-128)

JRA is continuing to monitor the roofing contractor's grass remediation at JT Alton. The grass is now being mowed and continues to improve. Based on progress, we have recommended a reduction of retainage, but still will hold some retainage for maintenance and watering until after July 2017.

(Note, some of the seed work is the responsibility of the contractors from the HVAC project which is a separate BG Number)

JHHS ATHLETIC IMPROVEMENTS (BG# 17-111)

Following the Board Action on June 15, 2017, all required post-bid documents have been uploaded to KDE. KDE has approved the draft contract and a notice to proceed letter has been issued to Congleton-Hacker.

The project pre-construction meeting was held on June 27th, with mobilization to commence the following day. The contractor has already completed several shop drawings including those for the JHHS security vestibule. Work has begun on both the JHHS security vestibule and the Soccer Building (see attached pictures).

The current contract milestones are as follows:

Substantial Completion (all work):	January 14, 2018 (197 calendar days)
Contract Amount:	\$2,380,300.00 (unchanged)

**HARDIN COUNTY SCHOOLS
JT ALTON MIDDLE SCHOOL – RE-ROOF PROJECT
JHHS ATHLETIC FACILITIES**

Page 2

Progress Report
July 20, 2017



JHHS Security Vestibule – Demolition 7-12-17

**HARDIN COUNTY SCHOOLS
JT ALTON MIDDLE SCHOOL – RE-ROOF PROJECT
JHHS ATHLETIC FACILITIES**

Page 3

Progress Report
July 20, 2017



JHHS Security Vestibule – Demolition 7-12-17

**HARDIN COUNTY SCHOOLS
JT ALTON MIDDLE SCHOOL – RE-ROOF PROJECT
JHHS ATHLETIC FACILITIES**

Page 4

Progress Report
July 20, 2017



JHHS Security Vestibule – Demolition 7-12-17

Progress Report
July 20, 2017



JHHS Soccer Building – Electric service excavation and encapsulation

Progress Report
July 20, 2017



JHHS Soccer Building – Electric service excavation and encapsulation