

CURRENT CONSTRUCTION PROJECTS								
PROJECT	DESCRIPTION	TOTAL BG WITH FEES AND CONTINGENCY	NOTES	UPDATED NOTES	STARTED	JOB COMPLETED	BG CLOSEOUT SUBMITTED	PROGRESS TO DATE
8350	Spottsville Elementary School	\$18,077,381.00	Received letter from KDE 6-16-17; submit a Revised BG-1 to reconcile the funding sources with the final Total Contruction Cost; as soon as available, RBS/Codell send KDE a copy of the executed Owner-Contractor Agreement, Bonds and certificate of insurance. 7/25/17 submitted Revised BG-1 in FACPAC for approval.		2015-16			
8351	Secondary gym lighting	\$89,000.00	Complete - need to complete closeout documents		2016-17	YES		
8352	East Heights Lighting replacement	\$18,000.00	Complete - need to complete closeout documents		2016-17	YES		
8353	Communication upgrades	\$86,931.60	Complete - need to complete closeout documents		2016-17	YES		
8354	East Hghts Partial Roof replacement & Asphalt replacement	\$581,346.00	Waiting on KDE to approve documents from the June 26th meeting so that RBS may proceed to bidding out the jobs.	August 2nd--KDE Approved to bid project RBS to begin bid work-pending a letter from RBS about insulation and revising the BG2	2016-17			
8355	SMS Asphalt track repairs & auditorium light replacement	\$135,000.00	Waiting on KDE to approve documents from the June 26th meeting so that RBS may proceed to bidding out the jobs.	August 2nd--KDE Approved to bid project RBS to begin bid work	2016-17			
8356	NMS Bleachers/Light replacement	\$145,000.00	Waiting on KDE to approve documents from the June 26th meeting so that RBS may proceed to bidding out the jobs.	August 2nd--KDE Approved to bid project RBS to begin bid work	2016-17			
8357	HCHS Misc Repairs (Tennis courts, office enclosure, media center, sound system)	\$159,000.00	Sound system is installed; Office enclosure will be installed over fall break	August 2nd--KDE Approved to bid project RBS to begin bid work	2016-17			
8358	Cairo, Niagara and Chandler lighting	\$80,000.00	Complete - need to complete closeout documents		2016-17	YES		
8359	HCHS Transportation parking lot repairs	\$100,000.00	Waiting on KDE to approve documents from the June 26th meeting so that RBS may proceed to bidding out the jobs.	August 2nd--KDE Approved to bid project RBS to begin bid work	2016-17			
8360	HCHS Archery Building Parking lot repairs	\$36,000.00	Archery lot has been paved. Piggybacked off of the county road department bid. Will need to pay invoice and complete closeout documents.		2016-17			
8361	Bend Gate Paving Replacement	\$50,000.00	Waiting on KDE to approve documents from the June 26th meeting so that RBS may proceed to bidding out the jobs.	August 2nd--KDE Approved to bid project RBS to begin bid work	2016-17			
8362	District-wide technology infrastructure upgrade	\$295,000.00	Technology has started to order the needed items to begin this project		2016-17			
8363	AB Chandler Elementary HVAC replacement	\$150,000.00	Chiller installed and completed; office unit will be installed fall break due to delay in receiving parts and not being able to complete prior to the first school day.		2016-17			
		\$20,002,658.60						