



## FIELD OBSERVATION REPORT

Hardin County Schools Athletic Facilities (BG 17-111)

Date: 9/20/2017

Time: 1:50 pm

Weather: 85/Partly Cloudy

Observed by: Craig Chamberlain

Report No: 4

Est. Completion: 40%

Trades Present on Site:

General Contractor, Masonry, Mechanical, Roof Truss Framers, Site

### 1. Work in Progress

- Masonry
- Roof truss framing
- Mechanical conduit installation

### 2. General Observations

- The baseball media tower and the softball media tower slabs are poured and are ready for masonry to begin.



- The baseball/softball locker building's masonry is complete (excluding the veneer), trusses are in place, and the roof is installed.
- New shingles on the baseball/softball building do not match the shingles on the existing baseball/softball concessions building. Roofing was installed before the approval of the Asphalt Shingle submittals, including samples.



JRA Architects

3225 Summit Square Place, Suite 200 Lexington, KY 40509  
Tel: 1-859 252-6781 Fax: (859) 255-5483 [www.jrarchitects.com](http://www.jrarchitects.com)



- Installed trusses are very muddy and should be cleaned.



- The baseball/softball locker building's plumbing is roughed-in.



- The track building's masonry is ongoing.



- Mortar is being mixed on-site.



- The track media tower footings and foundation is complete and awaiting the slab.



- There is excavation between the new soccer building and the road.



- The soccer building's masonry is complete (excluding the veneer), trusses are in place, and the roof is installed.



- The new roof of the soccer building has been extended to the existing concession section.



**JRA Architects**

3225 Summit Square Place, Suite 200 Lexington, KY 40509  
Tel: 1-859 252-6781 Fax: (859) 255-5483 [www.jrarchitects.com](http://www.jrarchitects.com)



- The soccer building's plumbing is roughed-in.



- Interior doors of the soccer building are hung.



- Electrical wiring has been started in the soccer building.



- Conduit and mechanical lines are being run in the soccer building.



**3. Stored Material:**

- H.M. doors and frames



- Mortar mix



- Fencing
- CMU



- Conduit, pipe



- Plumbing materials



JRA Architects

3225 Summit Square Place, Suite 200 Lexington, KY 40509  
Tel: 1-859 252-6781 Fax: (859) 255-5483 [www.jrarchitects.com](http://www.jrarchitects.com)



- Mechanical materials
- Roofing materials



- Metal angles



- Rebar/reinforcing



- Gravel and soil



- Trusses, wood materials



- Insulation
- Paint

- HVAC units



**4. Follow-up items:**

Follow up by:

- ☐ Architect, ☐ Owner, ☐ MEP Engineer, ☐ Structural Engineer, ☐ Civil Engineer  
☒ General Contractor, ☐ Other

Respectfully submitted,

JRA Architects

Cc: 2016133, CA8