KENTUCKY DEPARTMENT OF EDUCATION

702 KAR 4:160

BG-4 CONTRACT CLOSEOUT FORM

District Name:	Boone County	District Code:	035	Facility Name:	Boone County High School	School Code:	030
BG #:	15-052	Project Name:	HVAC	Üpgrades			
Contracto	r: Ashley Construction	on Bid Pa	ckage:	-	REH Project #	129-814-	Α
A. Project	t Construction Cost:						
•	1. Original Contract	Amount			\$ 1,121,	740	
	2. Net Total of Chan	ge Orders to Conti	ract	4	\$ 51,210		
•	3. Original Purchase	Order Summary A	\mount	-	\$ N/A		
	4. Net Total of Change Orders to Purchase Orders				\$ N/A		
	5. Total Cost of Con	struction (sum of li	nes 1 -	4)	\$ <u>1,</u> 172,	950	
1. Off	ation of required appro- ice of Housing, Buildin a. Certificate of Occ b. Plumbing Certificate. Electrical Certificate d. Fire Alarm Certificate. Resources and El a. Sewage Disposal b. Other	gs and Construction paper DATE: ate DATE: ate: DATE: cate: DATE: nvironmental Prote	7/14/20	77 f 7016 g	e, Sprinkler Certificate Boiler Certificate Range Hood Suppression Other DATE: ~~ DATE: ~~	DATE: DATE: DATE: DATE:	The first
C. Close (Dut:	-	-			-	•
2. Red 3. Wa Info	nch List Completed cord Drawings Completer rranty & Guarantees rmation Provided best of our knowledge the	DATE: e work performed un	11/16/2 12/15/2	2016 6 2016 6 contract ha	Owner Training on Systems Verification of Payment of Debts and Claims to Date Other been reviewed and found to be tucky Department of Education.	DATE.	8/2/2016 ~~
		1/2	H			n Airin	
		hmet Hayes & Asso	ciates,	PLLC		DATE:	<u> </u>
		ple Wilse	20		·	DATE:	1/29/18
	STW Eng Contractor:	uneers .				DATE:	
		onstruction	***				
	The Boone County B subject to the review				act as being complete cation.		•
ı	in the of Provident of White ex-	ation Designee:				DATE:	

Board Order Date: