

ROBERT EHMET HAYES & ASSOCIATES, PLLC

2512 DIXIE HIGHWAY, COVINGTON (Ft. Mitchell), KENTUCKY 41017-3094

ARCHITECTS

859-331-3121

Fax: 859-331-3332

reh@reharchitects.com

www.reharchitects.com

January 30, 2018

VIA EMAIL

ROBERT EHMET HAYES (1961-2009)

MICHAEL BRENT BISHOP

R. EHMET HAYES

JOSEPH AHRENS HAYES

RYAN THOMAS FICKE

Dr. Randy Poe, Superintendent
Boone County Schools
8330 U.S. Highway 42
Florence, Kentucky 41042

Re: STATUS REPORT – OUTSTANDING PROJECTS

Dear Dr. Poe:

Following are status reports on the following projects:

BALLYSHANNON MIDDLE SCHOOL (BG #15-279 / REH #129-1214-A)

Century Construction continues to make progress – the brick is now complete on the front elevation and they are working around the right side of the building. The curtainwall and windows are scheduled to be on-site in approximately three to four weeks. Plastic is up and natural gas is being supplied so work can be ongoing installing the metal studs and drywall in the front office areas.

The main focus now is on the rear, two-story section of the building, as the masonry is now headed out, to install the steel joists, metal decking, and roof systems. This will be ongoing over the next several weeks and the building will then be completely watertight. The gymnasium and large interior spaces will begin to be painted in the next week or so.

BOONE COUNTY AREA TECHNOLOGY CENTER – VENTILATION SYSTEM (BG #18-177 / REH #129-517-B)

Bidding Documents and associated BG-3 are being presented for approval at this month's meeting with construction to take place in 2018.

BOONE COUNTY CENTRAL OFFICE ANNEX (BG #17-017 / REH #129-616-A)

Project is complete and warranty items continue to be addressed on an as-needed basis. Closeout is in process and the final application for payment will be presented for approval once complete, with BG-4 and BG-5 to follow.

BOONE COUNTY CENTRAL OFFICE – HVAC UPGRADES (BG #18-036 / REH #129-417-A)

Bids are due February 21 and contract will be awarded at the March Board meeting.

BOONE COUNTY SCHOOLS – PAVING 2018 (BG #18-233 / REH #129-817-A)

Bidding Documents and associated BG-3 are being presented for approval at this month's meeting with construction to take place in 2018.

BOONE COUNTY SCHOOLS – HVAC UPGRADES (COLLINS AND STEPHENS ELEMENTARY SCHOOLS (BG #17-263 / REH #129-417-B))

Bids are due February 7 and contract will be awarded at this month's Board meeting.

CONNER HIGH SCHOOL – REROOFING (BG #17-084 / REH #129-816-D)

Project is complete and warranty items will be addressed on an as-needed basis. The final application for payment will be presented for approval upon receipt with BG-4 and BG-5 to follow.

CONNER MIDDLE SCHOOL – HVAC IMPROVEMENTS (PHASE 1) (BG #16-087 / REH #129-1015-C)

Project is complete and warranty items continue to be addressed on an as-needed basis. The BG-4 and BG-5 will be presented for approval at a future meeting, likely at the same time as the second phase.

CONNER MIDDLE SCHOOL – HVAC IMPROVEMENTS (PHASE 2) (BG #16-172 / REH #129-116)

Project is complete and warranty items are being addressed on an as-needed basis. Closeout is in process and the final application for payment will be presented for approval upon receipt with BG-4 and BG-5 to follow.

COOPER HIGH SCHOOL – TRACK REFURBISHMENT (BG #17-018 / REH #129-616-B)

Project is complete and warranty items will be addressed on an as-needed basis. The BG-4 and BG-5 will be presented for approval at a future meeting.

FACILITY MANAGEMENT (STEPHENS CAMPUS) (BG #15-219 / REH #129-315-A)

Project is complete and warranty items continue to be addressed on an as-needed basis. The BG-4 and BG-5 will be presented for approval at a future meeting.

GRAY MIDDLE SCHOOL – MEP IMPROVEMENTS (BG #17-121 / REH #129-1116)

Bids are due this afternoon and contract will be awarded at this month's Board meeting.

IGNITE INSTITUTE (BG #17-279 / REH #129-217)

The Ignite Institute is making good progress. We have received KDE's comments regarding the Design Development drawings as well as their approval of the waiver for miscellaneous model program spaces since the building will be slightly different than the existing requirements. It is still the intent to have this project ready to bid in the first quarter of 2018 with an occupancy Summer 2019.

OCKERMAN ELEMENTARY – FLOORING REPLACEMENT (REH #129-717)

The flooring replacement was completed over winter break as anticipated. The contractor's application for payment will be presented for approval upon receipt with BG-4 and BG-5 to follow.

RYLE HIGH SCHOOL – ADDITIONS AND ALTERATIONS (BG #15-291 / REH #129-914-D)

Project is complete and warranty items are being addressed on an as-needed basis. Closeout is in process and the final application for payment will be presented for approval once complete, with BG-4 and BG-5 to follow.

STEEPLECHASE ELEMENTARY SCHOOL (REH #129-1016)


The BG-1 for the site acquisition portion of the project has been approved by KDE. Response to their site selection letter has been submitted and awaits KDE for further comment.

STEPHENS CAMPUS BUS GARAGE / FACILITY MANAGEMENT – GENERATORS (BG #17-280 / REH #129-816-A)

Bidding Documents and associated BG-3 are being presented for approval at this month's meeting with construction to take place in 2018.

Should you have questions about any of the above please don't hesitate to call.

Best regards,



Ehmet Hayes

EH:aes

c: Eric McArtor