

**KENTUCKY DEPARTMENT OF EDUCATION**

702 KAR 4:160

**BG-1**
**PROJECT APPLICATION FORM**

SCHOOL DISTRICT: Boone Initial: \_\_\_\_\_ Revised: xx BG# 18-309

Date: June 13, 2018

PROJECT NAME: Boone County Schools - Mobile Classrooms  
REH Project #129-218
**II. PROPOSED PLAN TO FINANCE APPLICATION**
**A. Statement of Probable Costs:**

1. Total Construction Cost**	<u>\$117,160</u>
2. Architect/Engineer Fee	<u>\$14,352</u>
3. Construction Manager Fee	_____
4. Bond Discount	_____
5. Fiscal Agent Fee	_____
6. Construction Contingencies	<u>\$5,858</u>
7. Site Acquisition	_____
8. Equipment/Furnishings	<u>\$45,000</u>
9. Equipment/Computers	_____
10. Technology Network Sys. (KETS)	_____
11. Other* <u>Repro / adv / reimb</u>	<u>\$1,000</u>
12. Other* <u>Permits / fees</u>	<u>\$2,250</u>
13. Other*	_____
14. Other*	_____
<b>Total Project Cost</b>	<b><u>\$185,620</u></b>

**B. Funds Available:**

1. SFCC Cash Req.	_____
2. SFCC Bond Req.	_____
3. SFCC Bond Sale	_____
4. Local FSPK Bond Sale	_____
5. Local Gen. Fund Bond Sale	_____
6. Cash - General Fund	<u>\$185,620</u>
7. Cash - Capital Outlay	_____
8. Cash - Building Fund	_____
9. Cash - Inv. Earnings	_____
10. KETS	_____
11. KYTC Reimbursement	_____
12. Other*	_____
13. Other*	_____
14. Other*	_____
<b>Total Funds Available</b>	<b><u>\$185,620</u></b>

\*Define

\*Define

THE ABOVE INFORMATION IS A STATEMENT OF PROBABLE COST AND FUNDS AVAILABLE AND IS REQUIRED TO BE REVISED TO CORRESPOND TO ACTUAL BIDS RECEIVED PRIOR TO THE SIGNING OF CONSTRUCTION CONTRACTS.

**TO BE COMPLETED ON INITIAL & REVISED APPLICATION:** The signing of this financial document certifies the above stated funds are available and designated for this project during this fiscal year.

\_\_\_\_\_  
 Superintendent Date  
David Schild Finance Officer 6/14/18 Date  
 \_\_\_\_\_ Chairman \_\_\_\_\_ Date

NOTE: Any district anticipating the financing of this and/or other projects in a combined school revenue Bond should discuss the financing with the Director/Branch Manager, KDE - District Financial Management.

**TO BE COMPLETED ON INITIAL APPLICATION:**

This building project application is approved by the KDE - District Facilities Branch indicating compliance with current District Facility Plan or minor project under 702 KAR 4:180.

Comments: \_\_\_\_\_

Branch Manager, KDE - District Facilities Branch

Date

**TO BE COMPLETED ON INITIAL & REVISED APPLICATION:**

Tentative financial approval based upon information provided to this office in support of projected cost.

Comments: \_\_\_\_\_

KDE - District Financial Management

Date: \_\_\_\_\_

**TO BE COMPLETED ON INITIAL APPLICATION:**

This building project application is hereby approved according to the conditions outlined in the application. Proceed in accordance with the attached submittal checklist.

Comments: \_\_\_\_\_

KDE - District Support

Date: \_\_\_\_\_