



8-28-18

Breathitt County Board of Education Meeting

Report to Board by Architect / Board Actions as Recommended by Architect

**1811 18-324 Highland Turner HVAC – Chiller.**

1. Architect has requested waiving of some FACPAC requirements by DFB, waiting for response.
2. Programming incomplete by contractor. Architect to talk with Contractor
3. Architect recommends setting goal of BG4 and BG5 at September Board meeting.

**1804 18-364 Security Vestibules**

1. Revised BG1 (cost and narrative) has been uploaded by arch.
2. BG3 has been uploaded.
3. AIA B101 has been uploaded to DFB. Signed.
4. Architect has uploaded CD's
5. Architect has demonstrated to DFB that facilities are out of a flood plain.
6. Awaiting approval from KDEDDB to advertise.

**1813 18-365 Board Office HVAC Renovation**

1. Project is out to bid. Bid date is 8-30-18.

**1803 18-245 High School Bleacher Replacement**

1. Install complete. Architect to perform punch list soon.

**1805 18-409 SMS Roof Edge Repair**

1. Project is out to bid  
Arch may move bid date.

**1810 Facility Plan**

1. Awaiting approval announcement from KBE.

**1820 Transition of LBJ – Renovate SMS**

Architect is working with Facilities Director to study cost of the transition.