



## FIELD OBSERVATION REPORT

### 2018-08 (Twenhofel)

■ TO:	Kenton County Board of Education 1055 Eaton Drive Ft. Wright, KY 41017	■ DATE:	2018.08.29
ATTENTION:	Mr. Rob Haney		
■ FROM:	Mark Perry mperry@pca-arch.com 1881 Dixie Highway, Suite 130 Fort Wright, KY 41011 V: 859.431.8612 • F: 859.431.8611	■ PROJECT:	Kenton County School District Twenhofel Bus Lot Phase 1
COPIES TO:	Mr. David Lloyd, Mr. Danny Mann, Ms. Carrie Hooten	PROJECT NO.:	2017-087

■ WE TRANSMIT THE ATTACHED ITEMS VIA: **EMAIL**

PURPOSE	<input type="checkbox"/> For your use	DISPOSITION	<input type="checkbox"/> No exceptions noted
	<input type="checkbox"/> As requested		<input type="checkbox"/> Exceptions noted, Revise as indicated.
	<input type="checkbox"/> For review and comment		<input type="checkbox"/> REJECTED: REVISE AND RESUBMIT
	<input type="checkbox"/> For information		
	<input checked="" type="checkbox"/> For record		
	<input type="checkbox"/> For approval		
	<input type="checkbox"/>		

COPIES	DATE	DESCRIPTION	PAGES
1	2018-08	Field Observation Report	3

#### Division 01: General Requirements

01.01: 2018.08.21 – All demolition activities were substantially complete. A handful of small items remain to be hauled off-site.

#### Division 20-28: MEP

20-28.01: 2018.08.21 – Light pole bases had been installed and wiring had been pulled.

#### Division 31: Earthwork

31.01: 2018.08.21 – Rough grading had been achieved at the former building location, including the new North parking lot. The contractor appeared ready for final grading, but site conditions were preventing earthwork on this day.

#### Division 32: Exterior Improvements

32.01: 2018.08.21 – The East lot had received base asphalt layers, leaving only the topmost wearing surface yet to be installed. Approximately 80% of base asphalt at the drives had also been installed. No base had been installed at the North lot.

32.02: 2018.08.21 – The contractor was directed to install missing erosion control measures called for in the construction documents.

## CONSTRUCTION PHOTOS



2018.08.21 – East parking lot



2018.08.21 – Looking towards new Twenhofel.



2018.08.21



2018.08.21 – Looking towards transportation mobiles.



2018.08.21 – Installed light pole base.



2018.08.21 – Storm structure missing erosion control measures.





2018.08.21 – Drive along South side of former building.



2018.08.21 – Drive along West side of former building.



2018.08.21 – End of base pavement, looking towards West bus lot.

- ☐ Please acknowledge receipt of transmitted items.
- ☐ Return transmitted items to PCA ARCHITECTURE <sup>PSC</sup>.

**END**