

SOUTHGATE INDEPENDENT SCHOOLS
RENOVATIONS

Timeline
November 14, 2018

Board Workshop	Done
Approve BG-1	Done
Approve Owner-Architect Agreement	Done
Approve Schematic Design	Done
Approve Design Development, BG-2 and BG-3	Done
Approve Bidding Documents and BG-3	December 13, 2018
Advertise for Bids	Late December 2018
Award of Contract*	January 10 or February 14, 2019
Commence Construction	May 20, 2019
Construction Complete	August 15, 2019

* Depends on how quickly KDE reviews Bidding Documents and grants approval to advertise. Project needs to be out for bid for three weeks so February might make more sense for award since the holidays might delay things