KENTUCKY DEPARTMENT OF EDUCATION

702 KAR 4:160

BG-4 CONTRACT CLOSEOUT FORM

District Name:		Boone Cou	inty		District Code:	035	Facility Name:	Conner Middl	e School	School Code:	043	
BG#	\	16-087		Project I	Name:	HVAC	Jpgrades	(Phase 1)		-		
Contractor: Mark Spaulding Construction			truction	Bid Pa	ckage:			REH Project #	129-1015	-c		
A. Pr	roject	Constructio	n Cost;									
		1. Original	Contract Am	ount					\$ 1,554,	000		
		2. Net Total of Change Orders to Contract						\$ 49,941				
		3. Original Purchase Order Summary Amount						\$ N/A				
	4. Net Total of Change Orders to Purchase Orders								\$ N/A	\$ N/A		
		5. Total Cost of Construction (sum of lines 1 - 4) \$ 1,600								,941		
	Offic	e of Housin a. Certifica b. Plumbin c. Electrica	red approval g, Buildings ate of Occupi g Certificate al Certificate: rm Certificat	and Con ancy			2016 6 - f 2016 g	e. Sprinkler Ce . Boiler Certifi g. Range Hood n. Other	cate	DATE: DATE: DATE: DATE:	~ ~ ~ ~ ~ ~	
2. C. Ck		a. Sewage b. Other	es and Envi Disposal Ce		Il Protec	tion Cab	inet	DATE:	~ ~			
2. 3.	Reco Warr Inform	anty & Guar nation Prov	s Completed rantees ided	•	DATE:	8/16/201 12/13/20 12/13/20	16 5 16 6	Verification of Debts and C. Other	laims to Date	DATE: DATE:	12/13/2016 12/15/2016 ~~	
acc	tne be cording	est of our kno g to the plans	wiedge the ward and specificity	ork perfor lons appr	med und oved by t	er this co he Kentu	ntract has cky Depar	been reviewed tment of Eduçat	and found to be su ion.	ibstantially	complete,	
	I	=ngineer: Contractor:∫	Robert Ehm Shrouttlate	<i>O</i> Wilson		lates, PL	LC			-	11.27.18	
· · · · · · · · · · · · · · · · · · ·	8	The Boone (subject to th	Mark Spacio County Boar e review of t of Education	d of Educ he Kentu	cation ac	ocepts the	is contrac of Educa	ct as being con ition.	nplete	DATE:		
<u> </u>			Submit one o					FILE WITH DISTI	summary, if utilized.	***	1/27/2018	