

FACPAC BG4 Form (Ref# 28181)

Form Status: Saved

Project: Thomas Jefferson MS Elevator Addition

BG Number: 18-025

Status: Active

District: Jefferson County (275)

Phase: Site Acquisition (View Checklist)

Contract: WPC Company, Inc., 0001

Type: General Contractor

Proposed

Project Construction Cost

Original Contract Amount	\$284,694.00
Net Total of Change Orders to Contract (\$36,210.00)	
Original Purchase Order Total	\$0.00
Net Total of Change Orders to Purchase	\$0.00
Orders	
Total Cost of Construction	\$248,484.00

Verification of Required Approvals by Other Regulatory Agencies

Office of Housing, Buildings, and Construction

Certificate Of Occupancy Date	8/1/2018
Plumbing Certificate Date	8/1/2018
Electrical Certificate Date	8/1/2018
Fire Alarm Certificate Date	8/1/2018
Sprinkler Certificate Date	
Boiler Certificate Date	
Range Hood Suppression Date	
Verification of Approval - Other	Elevator Inspection
Verification of Approval - Other Date	8/13/2018

Natural Resources and Environmental Protection Cabinet

Sewage Disposal Certificate Date	
Natural Resources and Environmental Protection Cabinet - Other	
Natural Resources and Environmental Protection Cabinet - Other Date	

Close Out

Punch List Completed Date	12/5/2018
Record Drawings Completed Date	10/31/2018
Warranty & Guarantees Information Provided Date	12/5/2018
Owner Training on Systems Date	11/29/2018
Verification of Payment of Debts and Claims to Date	12/5/2018
Close Out - Other	
Close Out - Other Date	
BG4 Date	12/5/2018
BG4 Board Order Date	

BG4 Signature Page (Online Form Ref# 28181)

The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.



Architect

12/5/18

Date



Engineer

12/12/18

Date



Contractor / Construction Manager

12/5/18

Date

Local Board of Education Designee

Date