



CONSTRUCTION UPDATE

From January 4th Above Ceiling Punch Inspection

Bullitt Lick Middle School – Renovation and Gym Addition
555 W Blue Lick Road
Shepherdsville, KY 40165

SKA #: 2016-86

BG #: 17-148

CONSTRUCTION SUMMARY

This construction summary shows photos of the building the day we conducted an above ceiling punch walk through of the interior of the building which included above ceiling inspection.

The 7th grade western classrooms are now occupied and EH Construction is working on the western 6th grade classrooms. Once that cluster of classrooms is complete, EH will be complete with all classroom phases and will be ready for all classroom areas to have a final punch below ceiling. The holiday break allowed them to make a large push towards wrapping up those remaining phases and Area B and C Punch Inspection Work. The final classroom punch is expected the week of 1/14/19, and the punch for Area A corridors and restrooms is expected the week of 1/28/19. All interior work should be complete the beginning of February. The final punch lists will contain mostly items relating to finishes and the installation of casework components, as well as HVAC components that were not complete for previous punches. Work to be completed in occupied areas of the school is being done during 2nd shift.

Additionally, work has been approved for repair of the existing East and West parking lots. This work entails removing the deteriorated asphalt areas and new backfill/base to be added prior to the in-contract asphalt topping to be placed on top, per the geotechnical engineer's recommendation. The contractor has been given 95 additional calendar days to fulfill this portion of the work to allow work to happen at appropriate temperature levels. This additional contract time will not extend the substantial completion of interior work underway.

Photos included in this memo include in-progress renovated classroom and corridor images.

Areas noted in green are nearing completion or are complete. The areas currently finishing up construction and nearing completion are noted in red.



CONSTRUCTION PROGRESS PHOTOS



View of MSD (FMD) room casework and ceiling tile being installed.



View of corridor between Cafeteria and Classroom Wings.



View of 7th Grade Corridor at completed fire wall separation.



Mechanical ductwork being completed in west 6th Grade classrooms.