



SCHS Project
February 13, 2019

Last 30 days

Demoed concrete at academic building
Back stop posts installed on Bball field
4" brick ledge 90% complete
Interior walls 50% grouted
Rough in MEP ~~complete~~ 60%
Electric Service at Green House complete
Light poles demoed at Sball field
Conduit ran for Musco feeders
Pad for greenhouse complete
Musco lights on site
Storm drain pipe on site

Next 30

Run main service for Electrical
Footer and walls on academic building
Pour slab.