



Bullitt County Public Schools

1040 Highway 44 East
Shepherdsville, Kentucky 40165

502-869-8000
Fax 502-543-3608
www.bullittschools.org

MEMO:

TO: Mr. Jesse Bacon

FROM: Bret Highley *BH*

DATE: April 10, 2019

RE: Construction update: Bullitt Lick Middle School Addition/Renovation BG 17-14

Please find the monthly construction update for Bullitt Lick Middle School as submitted by Scott Kremer, Studio Kremer Architects.

If you have any questions, please call me at 502-921-3659.

Attachments:

- April Construction Update

B. Highley



CONSTRUCTION UPDATE

Bullitt Lick Middle School – Renovation and Gym Addition
555 W Blue Lick Road
Shepherdsville, KY 40165

SKA #: 2016-86

BG #: 17-148

CONSTRUCTION SUMMARY 4/9/19

EH Construction is continuing work on finishing the remaining open punch items. During spring break, the VCT floors were stripped and waxed. Damaged tiles that were marked by BCPS staff members were replaced as part of this effort. The A/E team was on site Monday, April 8th to note remaining punch items to be completed. EH confirmed open punch items will be completed on second shift during the next few weeks. Most MEP items were addressed, but a follow up meeting will be scheduled to address any remaining control items and system labeling.

Completed work since the last construction update can be seen below. These pictures show the progress and completed work approved in Change Order #13 to address repairs at both parking lots. This work entailed additional rock fill and asphalt base below the topping layer that was included in the original contract. Parking lot striping was completed during spring break with the exception of the parking stall striping at the west wall of the new Gymnasium. EH said the site contractor is aware of this and it will be scheduled to be completed when weather permits.



Teacher "West" Parking Lot



Bus "East" Parking Lot

The A/E team will be working over the next few weeks to verify all remaining open items are addressed by EH Construction prior to initiating construction close-out procedures. Any remaining items will be summarized during the upcoming board meeting.

End of Construction Summary 4/9/19