



SCHS Project  
April 10, 2019

## **Last 30 days**

Athletic Building Pad Poured  
Ath. Masonry walls started  
Academic Brick 75% complete  
Softball lights installed  
Baseball field Fence complete  
Baseball field wall complete  
Fill complete around road and Tennis courts  
Cut dirt @ practice field and soccer field  
Transformer pad poured  
CP Panel conduit started  
Wire pulled for softball lights  
Started install of storm drains  
Installed Temp Fencing to fields

## **Next 30**

Morton Bld pad started  
Continue storm and fill  
Academic bld pad poured  
Set transformer and switchgear  
Complete Athletic building blockwork